

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018														
										December					January					February					March				
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30
Contract Milestones																													
Key Dates for Completion																													
Stage of the Works																													
Completion Date																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16)		0		0	21-Dec-17*		08-Apr-16	-621	0%																			
Portion Handover Dates																													
Possession of the Works Area																													
Access Dates																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
POS02-6B	Portion A - Area 6B (To be confirmed)		0	21-Dec-17*	0		31-Jul-20		954	0%																			
Design																													
Detailed Design																													
Slope Works Near Viaduct A																													
Feature 9SE-B/FR8, B/R1, B/R2																													
Slope Works Design																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01		60	13-Jun-17 A	30	27-Jan-18	13-Jun-16	18-Jul-16	-456	70%																			
Slope Works Near Viaduct C																													
Feature 10NW-C/C22, C/C26, C/C27, C/F13, C/F14, C/F15																													
Slope Works Design																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
ARDD0589-2	IC/SO Approval of Combined AIP/DDA - CP13.01		28	01-Jun-17 A	20	16-Jan-18	26-Jul-16	17-Aug-16	-420	90%																			
Procurement																													
Precast Parapets & Barriers																													
Viaduct A to F																													
Precast Parapet Manufacture																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
PP6011-01	Viaduct A - Precast Parapets/Barriers Production		90	01-Sep-16 A	90	16-Apr-18	12-Sep-16	30-Dec-16	-379	55%																			
PP6011-02	Viaduct B - Precast Parapets/Barriers Production		120	03-May-16 A	30	27-Jan-18	20-Sep-16	26-Oct-16	-373	80%																			
PP6011-05	Viaduct E - Precast Parapets/Barriers Production		180	02-Jul-16 A	156	06-Jul-18	16-May-16	18-Nov-16	-479	40%																			
PP6011-06	Viaduct F - Precast Parapets/Barriers Production		198	21-Dec-17*	198	24-Aug-18	18-Feb-17	18-Oct-17	-251	0%																			
Bearings																													
Viaduct F																													
Bearing Design & Manufacture																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
PPBRF9	Bearing Delivery - Viaduct F		34	18-Jul-17 A	66	14-Mar-18	14-May-20	31-Jul-20	704	30%																			
Movement Joints																													
Viaduct A to F																													
MJ Design & Manufacture																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
PP6MJ02-2	Manufacture & delivery of MJ		180	01-Apr-17 A	90	16-Apr-18	07-May-16	23-Aug-16	-485	80%																			
PP7450	Site preparation of MJ for Viaduct D		12	22-Feb-18	12	07-Mar-18	10-Aug-16	23-Aug-16	-455	0%																			
PP7530	Site preparation of MJ for Viaduct C		12	07-Mar-18	12	20-Mar-18	07-Sep-16	21-Sep-16	-442	0%																			
Construction																													
Foundation & Substructure Works																													
Ramp A																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018														
										December					January					February					March				
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30
Pier E14C (E6d)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
E14C-C5310	E14C Pier Head - Construct Diaphragm (2nd Cast) in PHS	65	04-Nov-17 A	0	11-Dec-17 A				100%	[Gantt bar: 04-Nov-17 to 11-Dec-17, 100% complete]																			
E14C-C5410	E14C Pier Head - Curing, Stitching, Remove Temp Works	17	12-Dec-17 A	10	04-Jan-18	12-Jul-17	22-Jul-17	-136	0%	[Gantt bar: 12-Dec-17 to 04-Jan-18, 0% complete]																			
Pier E14D (E5d)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
E14D-C5210	E14D Pier Head - Erect PH Segment (1 nr)	2	20-Dec-17 A	0	20-Dec-17 A				100%	[Gantt bar: 20-Dec-17 to 20-Dec-17, 100% complete]																			
E14D-C5310	E14D Pier Head - Construct Diaphragm (2nd Cast) in PHS	50	21-Dec-17	50	23-Feb-18	26-Jan-17	28-Mar-17	-268	0%	[Gantt bar: 21-Dec-17 to 23-Feb-18, 0% complete]																			
E14D-C5410	E14D Pier Head - Curing, Stitching, Remove Temp Works	16	24-Feb-18	16	14-Mar-18	29-Mar-17	20-Apr-17	-268	0%	[Gantt bar: 24-Feb-18 to 14-Mar-18, 0% complete]																			
Viaduct F - Bridge F1																													
Pier F2 (F1c)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F02-C5110	F2 Pier Head - Scaffold, Temp Works	17	30-Nov-17 A	0	20-Dec-17 A				100%	[Gantt bar: 30-Nov-17 to 20-Dec-17, 100% complete]																			
F02-C5210	F2 Pier Head - Erect PH Segment (1 nr)	2	21-Dec-17	2	22-Dec-17	09-Jan-17	10-Jan-17	-283	0%	[Gantt bar: 21-Dec-17 to 22-Dec-17, 0% complete]																			
F02-C5310	F2 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	23-Dec-17	41	12-Feb-18	11-Jan-17	02-Mar-17	-283	0%	[Gantt bar: 23-Dec-17 to 12-Feb-18, 0% complete]																			
F02-C5410	F2 Pier Head - Curing, Remove Temp Works	5	13-Feb-18	5	21-Feb-18	03-Mar-17	08-Mar-17	-283	0%	[Gantt bar: 13-Feb-18 to 21-Feb-18, 0% complete]																			
Pier F3 (F1d)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F03-C5110	F3 Pier Head - Scaffold, Temp Works	17	06-Nov-17 A	0	25-Nov-17 A				100%	[Gantt bar: 06-Nov-17 to 25-Nov-17, 100% complete]																			
F03-C5210	F3 Pier Head - Erect PH Segment (1 nr)	2	27-Nov-17 A	0	27-Nov-17 A				100%	[Gantt bar: 27-Nov-17 to 27-Nov-17, 100% complete]																			
F03-C5310	F3 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	27-Nov-17 A	0	27-Nov-17 A				100%	[Gantt bar: 27-Nov-17 to 27-Nov-17, 100% complete]																			
F03-C5410	F3 Pier Head - Curing, Remove Temp Works	5	27-Nov-17 A	0	27-Nov-17 A				100%	[Gantt bar: 27-Nov-17 to 27-Nov-17, 100% complete]																			
Viaduct F - Bridge F2																													
Pier F4 (F2b)																													
Pier																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F04-C4410	F4 Pier - Scaffold, Rebar, Formwork, Concrete (4th Lift)	18	04-Nov-17 A	0	30-Nov-17 A				100%	[Gantt bar: 04-Nov-17 to 30-Nov-17, 100% complete]																			
F04-C4510	F4 Pier - Curing, Remove Formwork	5	01-Dec-17 A	0	07-Dec-17 A				100%	[Gantt bar: 01-Dec-17 to 07-Dec-17, 100% complete]																			
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F04-C5110	F4 Pier Head - Scaffold, Temp Works	17	21-Dec-17	17	12-Jan-18	06-Dec-17	27-Dec-17	-13	0%	[Gantt bar: 21-Dec-17 to 12-Jan-18, 0% complete]																			
F04-C5210	F4 Pier Head - Erect PH Segment (1 nr)	2	13-Jan-18	2	15-Jan-18	28-Dec-17	29-Dec-17	-13	0%	[Gantt bar: 13-Jan-18 to 15-Jan-18, 0% complete]																			
F04-C5310	F4 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	30-Dec-17	20-Feb-18	-13	0%	[Gantt bar: 16-Jan-18 to 07-Mar-18, 0% complete]																			
F04-C5410	F4 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	21-Feb-18	26-Feb-18	-13	0%	[Gantt bar: 08-Mar-18 to 13-Mar-18, 0% complete]																			
Pier F5 (F2c)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F05-C5410	F5 Pier Head - Curing, Remove Temp Works	5	17-Nov-17 A	0	22-Nov-17 A				100%	[Gantt bar: 17-Nov-17 to 22-Nov-17, 100% complete]																			
Pier F6 (F2d)																													
Pier																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F06-C4310	F6 Pier - Curing, Remove Formwork	5	16-Nov-17 A	0	22-Nov-17 A				100%	[Gantt bar: 16-Nov-17 to 22-Nov-17, 100% complete]																			
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F06-C5110	F6 Pier Head - Scaffold, Temp Works	17	23-Nov-17 A	12	06-Jan-18	22-Jun-17	06-Jul-17	-152	70%	[Gantt bar: 23-Nov-17 to 06-Jan-18, 70% complete]																			
F06-C5210	F6 Pier Head - Erect PH Segment (1 nr)	2	08-Jan-18	2	09-Jan-18	07-Jul-17	08-Jul-17	-152	0%	[Gantt bar: 08-Jan-18 to 09-Jan-18, 0% complete]																			
F06-C5310	F6 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	10-Jan-18	41	01-Mar-18	10-Jul-17	25-Aug-17	-152	0%	[Gantt bar: 10-Jan-18 to 01-Mar-18, 0% complete]																			
F06-C5410	F6 Pier Head - Curing, Remove Temp Works	5	02-Mar-18	5	07-Mar-18	26-Aug-17	31-Aug-17	-152	0%	[Gantt bar: 02-Mar-18 to 07-Mar-18, 0% complete]																			
Pier F7 (F2e)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F07-C5310	F7 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	27-Oct-17 A	0	02-Dec-17 A				100%	[Gantt bar: 27-Oct-17 to 02-Dec-17, 100% complete]																			
F07-C5410	F7 Pier Head - Curing, Remove Temp Works	5	04-Dec-17 A	0	08-Dec-17 A				100%	[Gantt bar: 04-Dec-17 to 08-Dec-17, 100% complete]																			
Pier F8 (F2f)																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018									
										December					January				February			March		
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26
Pile Cap																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F08-C3110	F8 Pile Cap - Excavate, Break Pile Head	15	15-Nov-17 A	0	08-Dec-17 A				100%	[Actual Work Bar]														
F08-C3210	F8 Pile Cap - Blinding, Formwork, Rebar, Concrete	19	09-Dec-17 A	10	04-Jan-18	21-Sep-17	03-Oct-17	-75	90%	[Planned Bar]														
F08-C3310	F8 Pile Cap - Curing, Remove Formwork, Backfill	12	05-Jan-18	12	18-Jan-18	04-Oct-17	18-Oct-17	-75	0%	[Critical Bar]														
Pier																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F08-C4110	F8 Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	19-Jan-18*	13	02-Feb-18	22-Dec-17	09-Jan-18	-21	0%	[Critical Bar]														
F08-C4210	F8 Pier - Curing, Remove Formwork	5	03-Feb-18	5	08-Feb-18	10-Jan-18	15-Jan-18	-21	0%	[Critical Bar]														
Pier Head Segment																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F08-C5110	F8 Pier Head - Scaffold, Temp Works	17	09-Feb-18	17	03-Mar-18	16-Jan-18	03-Feb-18	-21	0%	[Critical Bar]														
F08-C5210	F8 Pier Head - Erect PH Segment (1 nr)	2	05-Mar-18	2	06-Mar-18	05-Feb-18	06-Feb-18	-21	0%	[Critical Bar]														
F08-C5310	F8 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	07-Mar-18	41	27-Apr-18	07-Feb-18	29-Mar-18	-21	0%	[Critical Bar]														
Viaduct F - Bridge F3																								
Pier F9 (F3d)																								
Pier Head Segment																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F09-C5110	F9 Pier Head - Scaffold, Temp Works	17	14-Nov-17 A	0	04-Dec-17 A				100%	[Actual Work Bar]														
F09-C5210	F9 Pier Head - Erect PH Segment (2 nr)	2	28-Nov-17 A	0	05-Dec-17 A				100%	[Actual Work Bar]														
F09-C5310	F9 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	05-Dec-17 A	0	05-Dec-17 A				100%	[Actual Work Bar]														
F09-C5410	F9 Pier Head - Curing, Remove Temp Works	5	05-Dec-17 A	0	05-Dec-17 A				100%	[Actual Work Bar]														
Pier F10 (F3c)																								
Pier Head Segment																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F10-C5110	F10 Pier Head - Scaffold, Temp Works	17	21-Dec-17*	17	12-Jan-18	20-Sep-17	11-Oct-17	-76	0%	[Critical Bar]														
F10-C5210	F10 Pier Head - Erect PH Segment (2 nr)	2	13-Jan-18	2	15-Jan-18	12-Oct-17	13-Oct-17	-76	0%	[Critical Bar]														
F10-C5310	F10 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	14-Oct-17	01-Dec-17	-76	0%	[Critical Bar]														
F10-C5410	F10 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	02-Dec-17	07-Dec-17	-76	0%	[Critical Bar]														
Pier F11 (F3b)																								
Pier Head Segment																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F11-C5110	F11 Pier Head - Scaffold, Temp Works	17	21-Dec-17	17	12-Jan-18	14-Dec-17	05-Jan-18	-6	0%	[Critical Bar]														
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	13-Jan-18	2	15-Jan-18	06-Jan-18	08-Jan-18	-6	0%	[Critical Bar]														
F11-C5310	F11 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	09-Jan-18	28-Feb-18	-6	0%	[Critical Bar]														
F11-C5410	F11 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	01-Mar-18	06-Mar-18	-6	0%	[Critical Bar]														
Pier F12 (F3a)																								
Pile Cap																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F12-C3310	F12 Pile Cap - Curing, Remove Formwork, Backfill	14	14-Nov-17 A	0	29-Nov-17 A				100%	[Actual Work Bar]														
Pier																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F12-C4110	F12 Pier - Scaffold, Rebar, Formwork, Concrete (Pier A)	13	17-Nov-17 A	0	19-Dec-17 A				100%	[Actual Work Bar]														
F12-C4210	F12 Pier - Curing, Remove Formwork (Pier A)	5	20-Dec-17 A	5	28-Dec-17	27-Jul-20	31-Jul-20	765	0%	[Planned Bar]														
F12-C4230	F12 Pier - Scaffold, Rebar, Formwork, Concrete (Pier B)	13	17-Nov-17 A	0	19-Dec-17 A				100%	[Actual Work Bar]														
F12-C4410	F12 Pier - Curing, Remove Formwork (Pier B)	5	20-Dec-17 A	5	28-Dec-17	09-Feb-18	14-Feb-18	40	0%	[Planned Bar]														
Pier Head Segment																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F12-C5110	F12 Pier Head - Scaffold, Temp Works	17	29-Dec-17	17	18-Jan-18	15-Feb-18	09-Mar-18	40	0%	[Planned Bar]														
F12-C5210	F12 Pier Head - Erect PH Segment (2 nr)	2	19-Jan-18	2	20-Jan-18	10-Mar-18	12-Mar-18	40	0%	[Planned Bar]														
F12-C5310	F12 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	22-Jan-18	41	13-Mar-18	13-Mar-18	04-May-18	40	0%	[Planned Bar]														
F12-C5410	F12 Pier Head - Curing, Remove Temp Works	5	14-Mar-18	5	19-Mar-18	05-May-18	10-May-18	40	0%	[Planned Bar]														
Viaduct F - Bridge F4																								
Pier F16 (F5a/F4a)																								
Pier																								
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																								
F16-C4210	F16 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	12-Oct-17 A	0	23-Nov-17 A				100%	[Actual Work Bar]														
F16-C4310	F16 Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)	18	23-Nov-17 A	0	23-Nov-17 A				100%	[Actual Work Bar]														
F16-C4410	F16 Pier - Curing, Remove Temp Works	5	23-Nov-17 A	0	23-Nov-17 A				100%	[Actual Work Bar]														

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 4 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018														
										December					January					February					March				
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F16-C5110	F16 Pier Head - Construct Footing for Falsework	12	20-Nov-17 A	0	08-Dec-17 A				100%																				
F16-C5210	F16 Pier Head - Erect Falsework & Temp Platform	45	09-Dec-17 A	30	27-Jan-18	30-Aug-17	04-Oct-17	-94	0%																				
F16-C5310	F16 Pier Head - Construct In-Situ PH Segment & Span Segments	60	29-Jan-18	60	16-Apr-18	06-Oct-17	15-Dec-17	-94	0%																				
Pier F17 (F4b)																													
Pier																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F17-C4210	F17 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	19-Oct-17 A	0	12-Dec-17 A				100%																				
F17-C4310	F17 Pier - Curing, Remove Temp Works	5	13-Dec-17 A	0	19-Dec-17 A				100%																				
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F17-C5110	F17 Pier Head - Scaffold, Temp Works	17	21-Dec-17	17	12-Jan-18	29-Dec-17	18-Jan-18	5	0%																				
F17-C5210	F17 Pier Head - Erect PH Segment (1 nr)	2	13-Jan-18	2	15-Jan-18	19-Jan-18	20-Jan-18	5	0%																				
F17-C5310	F17 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	22-Jan-18	13-Mar-18	5	0%																				
F17-C5410	F17 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	14-Mar-18	19-Mar-18	5	0%																				
Pier F18 (F4c)																													
Pier																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F18-C4110	F18 Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	11-Nov-17 A	0	07-Dec-17 A				100%																				
F18-C4210	F18 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	07-Dec-17 A	0	07-Dec-17 A				100%																				
F18-C4310	F18 Pier - Curing, Remove Temp Works	5	07-Dec-17 A	0	07-Dec-17 A				100%																				
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F18-C5110	F18 Pier Head - Scaffold, Temp Works	17	21-Dec-17	17	12-Jan-18	10-Feb-18	05-Mar-18	41	0%																				
F18-C5210	F18 Pier Head - Erect PH Segment (1 nr)	2	13-Jan-18	2	15-Jan-18	06-Mar-18	07-Mar-18	41	0%																				
F18-C5310	F18 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	08-Mar-18	28-Apr-18	41	0%																				
F18-C5410	F18 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	30-Apr-18	05-May-18	41	0%																				
Viaduct F - Bridge F5																													
Pier F13 (F5d)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F13-C5110	F13 Pier Head - Scaffold, Temp Works	17	08-Nov-17 A	0	06-Dec-17 A				100%																				
F13-C5210	F13 Pier Head - Erect PH Segment (1 nr)	2	07-Dec-17 A	0	07-Dec-17 A				100%																				
F13-C5310	F13 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	08-Dec-17 A	30	27-Jan-18	25-Apr-17	01-Jun-17	-199	0%																				
F13-C5410	F13 Pier Head - Curing, Remove Temp Works	5	29-Jan-18	5	02-Feb-18	02-Jun-17	07-Jun-17	-199	0%																				
Pier F14 (F5c)																													
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F14-C5110	F14 Pier Head - Scaffold, Temp Works	17	21-Dec-17	17	12-Jan-18	29-Nov-17	18-Dec-17	-19	0%																				
F14-C5210	F14 Pier Head - Erect PH Segment (1 nr)	2	13-Jan-18	2	15-Jan-18	19-Dec-17	20-Dec-17	-19	0%																				
F14-C5310	F14 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	16-Jan-18	41	07-Mar-18	21-Dec-17	09-Feb-18	-19	0%																				
F14-C5410	F14 Pier Head - Curing, Remove Temp Works	5	08-Mar-18	5	13-Mar-18	10-Feb-18	15-Feb-18	-19	0%																				
Pier F15 (F5b)																													
Pile Cap																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F15-C3210	F15 Pile Cap - Blinding, Formwork, Rebar, Concrete	19	20-Nov-17 A	0	04-Dec-17 A				100%																				
F15-C3310	F15 Pile Cap - Curing, Remove Formwork, Backfill	12	05-Dec-17 A	0	08-Dec-17 A				100%																				
Pier																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F15-C4110	F15 Pier - Scaffold, Rebar, Formwork, Concrete (1st Lift)	13	09-Dec-17 A	0	15-Dec-17 A				100%																				
F15-C4210	F15 Pier - Scaffold, Rebar, Formwork, Concrete (2nd Lift)	18	16-Dec-17 A	12	06-Jan-18	18-Nov-17	01-Dec-17	-28	0%																				
F15-C4310	F15 Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)	18	08-Jan-18	18	27-Jan-18	02-Dec-17	22-Dec-17	-28	0%																				
F15-C4410	F15 Pier - Curing, Remove Temp Works	5	29-Jan-18	5	02-Feb-18	23-Dec-17	30-Dec-17	-28	0%																				
Pier Head Segment																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
F15-C5110	F15 Pier Head - Scaffold, Temp Works	17	03-Feb-18	17	26-Feb-18	02-Jan-18	20-Jan-18	-28	0%																				
F15-C5210	F15 Pier Head - Erect PH Segment (2 nr)	2	27-Feb-18	2	28-Feb-18	22-Jan-18	23-Jan-18	-28	0%																				
F15-C5310	F15 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	01-Mar-18	41	21-Apr-18	24-Jan-18	15-Mar-18	-28	0%																				

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018														
										December					January					February					March				
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
M201170	10NW-C/R4 - Slope works	80	21-Dec-17	80	03-Apr-18	06-Aug-16	10-Nov-16	-410	0%																				
Slope 10NW-C/F50																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
M201150	10NW-C/F50 - Slope works	165	11-Jan-17 A	62	09-Mar-18	27-Aug-16	10-Nov-16	-392	5%																				
Road Works Along NLH Westbound																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
RW10020	NLH W/B (Viaduct C) - Road Drainage Works for tie-in	104	26-Jun-17 A	24	20-Jan-18	10-Mar-17	07-Apr-17	-234	25%																				
Road Works Along NLH Eastbound																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
RW20080-2	Ch475 - 650 Portion 5 (viaduct D area) : Roadwork	81	11-Jan-17 A	0	25-Nov-17 A				100%																				
RW20080-4	Ch157 - 275 Portion 7 (Viaduct D area) : Roadwork	98	11-Jan-17 A	10	04-Jan-18	27-Mar-17	07-Apr-17	-220	82%																				
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstale NLH	127	17-Dec-16 A	10	04-Jan-18	27-Mar-17	07-Apr-17	-220	80%																				
At-Grade Works Along Cheung Tung Road																													
Slope Works Near Viaduct B																													
Slope 9SE-B/F85																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVB4020	9SE-B/F85 - Filling & forming slope	36	15-Jan-18	36	28-Feb-18	16-Aug-18	27-Sep-18	172	0%																				
SWVB4030	9SE-B/F85 - Form UC	12	01-Mar-18	12	14-Mar-18	28-Sep-18	12-Oct-18	172	0%																				
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	15-Mar-18	30	23-Apr-18	13-Oct-18	17-Nov-18	172	0%																				
Slope Works Near Viaduct C																													
Slope 10NW-C/C26																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVC1995	TTA for closure of NLH HS	2	15-Jan-18	2	16-Jan-18	16-Aug-16	17-Aug-16	-420	0%																				
SWVC2000	10NW-C/C26 - Slope works	166	17-Jan-18	166	10-Aug-18	18-Aug-16	09-Mar-17	-420	0%																				
Slope PF1 & PF2																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVC7000	PF1 & PF2 slope works	18	21-Dec-17	18	13-Jan-18	26-Jul-16	15-Aug-16	-420	0%																				
Slope 10NW-C/F13																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVC4000	10NW-C/F13 - Slope works	100	01-Sep-17 A	86	11-Apr-18	30-Jul-16	10-Nov-16	-416	0%																				
Slope 10NW-C/F14																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVC5000	10NW-C/F14 - Slope works	100	01-Sep-17 A	95	21-Apr-18	14-Jun-16	05-Oct-16	-455	0%																				
Slope 10NW-C/F15																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
SWVC6000	10NW-C/F15 - Slope works	108	01-Sep-17 A	78	28-Mar-18	05-Jul-16	05-Oct-16	-438	0%																				
Re-alignment of CTR Along Viaduct B																													
General																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
RP00076	Ch100-300: Lay Telecom Cable	10	22-May-17 A	60	07-Mar-18	21-May-20	31-Jul-20	710	88%																				
RP00077	Ch100-300: Street Lighting & Draw Pit	13	27-Jun-17 A	60	07-Mar-18	21-May-20	31-Jul-20	710	30%																				
RP00078	Ch100-300: Relocation of Vent Pipe	18	13-May-17 A	60	07-Mar-18	21-May-20	31-Jul-20	710	60%																				
RP00083	Ch100-300: Drainage & Roadwork for New CTR	52	13-May-17 A	52	26-Feb-18	22-Oct-16	21-Dec-16	-347	40%																				
RP00084	Ch100-300: TTA to New CTR	1	27-Feb-18	1	27-Feb-18	22-Dec-16	22-Dec-16	-347	0%																				
Re-alignment of CTR Along Viaduct C																													
East Portion																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
RW60060	CTR East (stage 3) TTA 090-6 : Roadwork	66	14-Jul-17 A	48	21-Feb-18	04-Jun-20	31-Jul-20	722	50%																				
RW60070	CTR East (stage 4) : Roadwork	55	28-Oct-17 A	48	21-Feb-18	10-Feb-17	07-Apr-17	-258	30%																				
RW60080	CTR Tie in Works	116	18-May-17 A	48	21-Feb-18	10-Feb-17	07-Apr-17	-258	30%																				
Emergency Gates G6 & G7																													
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
RP10100	Open re-aligned CTR & activate new gates G6 & G7	0	21-Dec-17	0		10-Mar-17		-234	0%																				
RP10110	Remove old gates G6 & G7 and reprovision Expressway Fence	24	21-Dec-17	24	20-Jan-18	10-Mar-17	07-Apr-17	-234	0%																				
At-Grade Works at Southern Landfall																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017					2018												
										December					January					February					March		
										20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	05	12	19
HKBCF Area																											
General																											
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																											
RW30005	South Landfall - Initial record survey	12	19-Jan-18	12	01-Feb-18	19-Oct-17	02-Nov-17	-75	0%																		
RW30010	South Landfall - Mobilisation for Portion B Works	24	02-Feb-18	24	05-Mar-18	03-Nov-17	30-Nov-17	-75	0%																		
RW30014	South Landfall - DN300 Fresh water main works installation & connection (l	60	06-Mar-18	60	19-May-18	01-Dec-17	12-Feb-18	-75	0%																		
RW30030	South Landfall - Stormwater drainage works	60	06-Mar-18	60	19-May-18	12-Jul-18	19-Sep-18	102	0%																		
Watermain from Tung Chung to Southern Landfall																											
Watermain Works																											
General																											
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																											
WM00120	Lay DN450 Fresh Water Main at Re-aligned CTR (approx. 500m)	48	22-Apr-15 A	12	06-Jan-18	29-Nov-17	12-Dec-17	-19	90%																		
No TMCLK1 Work Phase																											
At-Grade Works & Miscellaneous Works																											
At-Grade Works Along Cheung Tung Road																											
Re-alignment of CTR Along Viaduct B																											
General																											
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																											
RP00074-3	Ch100-300: Road Drainage	38	06-May-17 A	7	30-Dec-17	24-Jul-20	31-Jul-20	763	88%																		

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: TMCLK-DWPI-1-M55
 Layout: J3518-DWP-3MRP Submission - M55
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 11 of 11 Pages)
(Progress as of 21-Dec-17)

Date	Revision	Checked	Approved
30-Oct-17		PKN	HF
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M55