

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017																							
										2018																							
										January				February				March				April											
8	25	01	08	15	22	29	05	12	19	26	02	09	16	23																			
Bridge C4																																	
Deck Finales, E&M and Roadworks																																	
VC4-C7710	Viaduct C4 - Parapet Panels	48	12-Jun-17 A	54	28-Mar-18	07-May-16	12-Jul-16	-509	30%	[Gantt Bar]																							
VC4-C7720	Viaduct C4 - Gantry & TCSS Provisions (KD4)	36	15-Mar-18	36	30-Apr-18	28-Jun-16	09-Aug-16	-509	0%	[Gantt Bar]																							
VC4-C7810	Viaduct C4 - Drainage, Fire Main & E&M Services	60	29-Mar-18	60	13-Jun-18	13-Jul-16	21-Sep-16	-509	0%	[Gantt Bar]																							
Bridge C3																																	
Deck Finales, E&M and Roadworks																																	
VC3-C7710	Viaduct C3 - Parapet Panels (with MTR access)	60	01-Sep-17 A	28	26-Feb-18	23-Jun-16	26-Jul-16	-471	60%	[Gantt Bar]																							
VC3-C7720	Viaduct C3 - Gantry & TCSS Provisions (KD4)	36	26-Jan-18	36	12-Mar-18	28-Jun-16	09-Aug-16	-471	0%	[Gantt Bar]																							
VC3-C7810	Viaduct C3 - Drainage, Fire Main & E&M Services	48	27-Feb-18	48	27-Apr-18	27-Jul-16	21-Sep-16	-471	0%	[Gantt Bar]																							
VC3-C7820	Viaduct C3 - Railings, Light Poles, Signs & Street Furniture	30	13-Mar-18	30	20-Apr-18	10-Aug-16	13-Sep-16	-471	0%	[Gantt Bar]																							
Bridge C2																																	
Deck Finales, E&M and Roadworks																																	
VC2-C7710	Viaduct C2 - Parapet Panels	48	13-Jun-17 A	26	23-Feb-18	19-Mar-16	22-Apr-16	-546	90%	[Gantt Bar]																							
VC2-C7720	Viaduct C2 - Gantry & TCSS Provisions (KD4)	36	07-Feb-18	36	23-Mar-18	28-Jun-16	09-Aug-16	-481	0%	[Gantt Bar]																							
VC2-C7810	Viaduct C2 - Drainage, Fire Main & E&M Services	60	24-Feb-18	60	10-May-18	13-Jul-16	21-Sep-16	-481	0%	[Gantt Bar]																							
VC2-C7820	Viaduct C2 - Railings, Light Poles, Signs & Street Furniture	30	24-Mar-18	30	03-May-18	10-Aug-16	13-Sep-16	-481	0%	[Gantt Bar]																							
Bridge C1																																	
Deck Finales, E&M and Roadworks																																	
VC1-C7710	Viaduct C1 - Parapet Panels	48	31-May-17 A	10	01-Feb-18	30-Jun-16	12-Jul-16	-465	95%	[Gantt Bar]																							
VC1-C7720	Viaduct C1 - Gantry & TCSS Provisions (KD4)	36	22-Jan-18	36	07-Mar-18	28-Jun-16	09-Aug-16	-467	0%	[Gantt Bar]																							
VC1-C7810	Viaduct C1 - Drainage, Fire Main & E&M Services	60	05-Feb-18	60	23-Apr-18	13-Jul-16	21-Sep-16	-467	0%	[Gantt Bar]																							
VC1-C7820	Viaduct C1 - Railings, Light Poles, Signs & Street Furniture	30	08-Mar-18	30	16-Apr-18	10-Aug-16	13-Sep-16	-467	0%	[Gantt Bar]																							
VC1-C7830	Viaduct C1 - Deck Paving & Roadmarking (KD13)	18	17-Apr-18	18	08-May-18	14-Sep-16	06-Oct-16	-467	0%	[Gantt Bar]																							
Viaduct D																																	
Bridge D3																																	
Deck Finales, E&M and Roadworks																																	
VD3-C7810	Viaduct D3 - Drainage, Fire Main & E&M Services	60	22-Jan-18	60	09-Apr-18	13-Jul-16	21-Sep-16	-455	0%	[Gantt Bar]																							
VD3-C7820	Viaduct D3 - Railings, Light Poles, Signs & Street Furniture	30	22-Jan-18	30	28-Feb-18	10-Aug-16	13-Sep-16	-431	0%	[Gantt Bar]																							
VD3-C7830	Viaduct D3 - Deck Paving & Roadmarking (KD14)	18	29-Mar-18	18	23-Apr-18	14-Sep-16	06-Oct-16	-455	0%	[Gantt Bar]																							
Bridge D2																																	
Deck Finales, E&M and Roadworks																																	
VD2-C7710	Viaduct D2 - Parapet Panels	60	01-Sep-17 A	48	21-Mar-18	30-May-16	26-Jul-16	-491	80%	[Gantt Bar]																							
VD2-C7715	Viaduct D2 - Parapet Panels (with MTR access)	74	24-Feb-18	74	28-May-18	23-Apr-16	22-Jul-16	-546	0%	[Gantt Bar]																							
Bridge D1																																	
Deck Finales, E&M and Roadworks																																	
VD1-C7710	Viaduct D1 - Parapet Panels	48	01-Jun-17 A	6	27-Jan-18	03-Aug-16	09-Aug-16	-437	95%	[Gantt Bar]																							
VD1-C7720	Viaduct D1 - Gantry & TCSS Provisions (KD4)	36	13-Nov-17 A	12	03-Feb-18	27-Jul-16	09-Aug-16	-443	70%	[Gantt Bar]																							
VD1-C7810	Viaduct D1 - Drainage, Fire Main & E&M Services	60	22-Jan-18	60	09-Apr-18	13-Jul-16	21-Sep-16	-455	0%	[Gantt Bar]																							
VD1-C7820	Viaduct D1 - Railings, Light Poles, Signs & Street Furniture	30	05-Feb-18	30	14-Mar-18	10-Aug-16	13-Sep-16	-443	0%	[Gantt Bar]																							
VD1-C7830	Viaduct D1 - Deck Paving & Roadmarking (KD14)	18	29-Mar-18	18	23-Apr-18	14-Sep-16	06-Oct-16	-455	0%	[Gantt Bar]																							
Viaduct E																																	
Bridge E1																																	
Deck Finales, E&M and Roadworks																																	
VE1AB-C7710	Viaduct E1A/B - Parapet Panels	48	22-Jan-18	48	21-Mar-18	17-May-16	13-Jul-16	-502	0%	[Gantt Bar]																							
VE1AB-C7720	Viaduct E1A/B - Gantry & TCSS Provisions (KD4)	36	08-Mar-18	36	23-Apr-18	29-Jun-16	10-Aug-16	-502	0%	[Gantt Bar]																							
VE1AB-C7810	Viaduct E1A/B - Drainage, Fire Main & E&M Services	60	22-Mar-18	60	06-Jun-18	14-Jul-16	22-Sep-16	-502	0%	[Gantt Bar]																							
VE1CD-C7710	Viaduct E1C/D - Parapet Panels	56	02-Feb-18	56	16-Apr-18	04-Jun-16	10-Aug-16	-496	0%	[Gantt Bar]																							
VE1CD-C7720	Viaduct E1C/D - Gantry & TCSS Provisions (KD4)	36	29-Mar-18	36	15-May-18	28-Jul-16	07-Sep-16	-496	0%	[Gantt Bar]																							
Bridge E2																																	
Deck Span Segment																																	
E06A-C6610	E6A-E7A: Install Bearing & Stress Continuity Tendons	20	08-Jan-18 A	10	01-Feb-18	09-Oct-17	19-Oct-17	-86	50%	[Gantt Bar]																							
E06A-C6620	E6B-E7B: Install Bearing & Stress Continuity Tendons	20	15-Jan-18 A	10	01-Feb-18	11-Aug-17	22-Aug-17	-134	50%	[Gantt Bar]																							
E06B-C6485	E6B - Quarter Span remaining (1 nr) with stitch - TLB	50	04-Jan-18 A	0	11-Jan-18 A				100%	[Gantt Bar]																							
E08A-C6530	E8A - Quarter Span (1 nr) with stitch - TLB	10	21-Jan-18	10	30-Jan-18	14-May-17	23-May-17	-244	0%	[Gantt Bar]																							
E08A-C6610	E8A-E9A: Install Bearing & Stress Continuity Tendons	20	21-Jan-18	20	09-Feb-18	03-Aug-17	22-Aug-17	-165	0%	[Gantt Bar]																							
E08A-C6620	E8B-E9B: Install Bearing & Stress Continuity Tendons	20	10-Feb-18	20	05-Mar-18	03-Aug-17	22-Aug-17	-185	0%	[Gantt Bar]																							
E08B-C6520	E8B - Quarter Span (1 nr) with stitch - TLB	10	31-Jan-18	10	09-Feb-18	24-May-17	03-Jun-17	-244	0%	[Gantt Bar]																							
E10A-C6450	E10A - Quarter Span - Install TLB	6	06-Jan-18 A	0	18-Jan-18 A				100%	[Gantt Bar]																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M56
 Layout: J3518-DWP-3MRP Submission - M56
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 9 Pages)
(Progress as of 21-Jan-18)

Date	Revision	Checked	Approved
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M56

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2017												2018												
										2017				2018				January				February				March				April				
										8	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	31
RW60060	CTR East (stage 3) TTA090-6 : Roadwork	66	27-Jul-17 A	12	03-Feb-18	16-Jan-17	01-Feb-17	-301	0%	[Gantt bar: 16-Jan-17 to 01-Feb-17]																								
RW60070	CTR East (stage 4) : Roadwork	55	05-Feb-18	55	17-Apr-18	02-Feb-17	07-Apr-17	-301	0%	[Gantt bar: 02-Feb-17 to 07-Apr-17]																								
RW60080	CTR Tie in Works	116	18-May-17 A	88	12-May-18	19-Dec-16	07-Apr-17	-322	20%	[Gantt bar: 19-Dec-16 to 07-Apr-17]																								
Emergency Gates G6 & G7																																		
RP10110	Remove old gates G6 & G7 and reprovision Expressway Fence	24	01-Dec-17 A	0	30-Dec-17 A				100%	[Gantt bar: 01-Dec-17 to 30-Dec-17]																								
At-Grade Works at Southern Landfall																																		
HKBCF Area																																		
General																																		
RW30005	South Landfall - Initial record survey	12	30-Dec-17 A	0	13-Jan-18 A				100%	[Gantt bar: 30-Dec-17 to 13-Jan-18]																								
RW30010	South Landfall - Mobilisation for Portion B Works	24	22-Jan-18	24	21-Feb-18	03-Nov-17	30-Nov-17	-65	0%	[Gantt bar: 03-Nov-17 to 30-Nov-17]																								
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	22-Feb-18	60	08-May-18	01-Dec-17	12-Feb-18	-65	0%	[Gantt bar: 01-Dec-17 to 12-Feb-18]																								
RW30030	South Landfall - Stormwater drainage works	60	22-Feb-18	60	08-May-18	12-Jul-18	19-Sep-18	112	0%	[Gantt bar: 12-Jul-18 to 19-Sep-18]																								
RW30032	South Landfall - Fire mains	60	29-Mar-18	60	13-Jun-18	16-Aug-18	27-Oct-18	112	0%	[Gantt bar: 16-Aug-18 to 27-Oct-18]																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M56
 Layout: J3518-DWP-3MRP Submission - M56
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 9 of 9 Pages)
(Progress as of 21-Jan-18)

Date	Revision	Checked	Approved
28-Nov-...		PKN	HF
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M56