

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																											
										February					March					April					May												
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21										
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																																					
Contract Milestones																																					
Key Dates for Completion																																					
Stage of the Works																																					
Completion Date																																					
General																																					
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16)	0		0	27-Mar-18*		08-Apr-16	-718	0%																												
Section of the Works																																					
Completion Date																																					
General																																					
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Feb-18*		07-Apr-17	-319	0%																												
Portion Handover Dates																																					
Possession of the Works Area																																					
Access Dates																																					
General																																					
POS02-6B	Portion A - Area 6B (To be confirmed)	0	21-Feb-18*	0		17-Jul-20		878	0%																												
Design																																					
Detailed Design																																					
Slope Works Near Viaduct A																																					
Feature 9SE-B/FR8, B/R1, B/R2																																					
Slope Works Design																																					
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60	13-Jun-17 A	30	27-Mar-18	11-Jun-20	17-Jul-20	681	75%																												
Procurement																																					
Precast Parapets & Barriers																																					
Viaduct A to F																																					
Precast Parapet Manufacture																																					
General																																					
PP6011-01	Viaduct A - Precast Parapets/Barriers Production	90	01-Sep-16 A	40	12-Apr-18	30-May-20	17-Jul-20	671	90%																												
PP6011-02	Viaduct B - Precast Parapets/Barriers Production	120	03-May-16 A	18	13-Mar-18	27-Oct-16	16-Nov-16	-390	85%																												
PP6011-05	Viaduct E - Precast Parapets/Barriers Production	180	02-Jul-16 A	100	25-Jun-18	04-Jun-16	03-Oct-16	-509	70%																												
PP6011-06	Viaduct F - Precast Parapets/Barriers Production	198	21-Feb-18*	198	22-Oct-18	15-May-17	09-Jan-18	-231	0%																												
Bearings																																					
Viaduct F																																					
Bearing Design & Manufacture																																					
General																																					
PPBRF9	Bearing Delivery - Viaduct F	34	18-Jul-17 A	32	29-Mar-18	14-May-18	21-Jun-18	65	90%																												
Movement Joints																																					
Viaduct A to F																																					
MJ Design & Manufacture																																					
General																																					
PP7090	Site preparation of MJ for Viaduct B	12	10-May-18	12	24-May-18	04-Feb-17	17-Feb-17	-372	0%																												
PP7450	Site preparation of MJ for Viaduct D	12	22-Jan-18 A	0	03-Feb-18 A				100%																												
PP7530	Site preparation of MJ for Viaduct C	12	16-Mar-18	12	29-Mar-18	07-Sep-16	21-Sep-16	-450	0%																												
Construction																																					
Foundation & Substructure Works																																					
Ramp A																																					
Abutment & Approach Ramp A																																					
Ramp Finishes, E&M & Roadworks																																					
ARA-C7710	Ramp A - Parapet Panels	66	21-Feb-18	66	14-May-18	05-Sep-16	23-Nov-16	-432	0%																												
ARA-C7720	Ramp A - Ducting, Gantry & TCSS Provisions (KD5)	30	23-Apr-18	30	29-May-18	03-Nov-16	07-Dec-16	-432	0%																												
ARA-C7810	Ramp A - Drainage, Fire Main & E&M Services	42	15-May-18	42	05-Jul-18	24-Jan-17	16-Mar-17	-383	0%																												
Ramp B																																					
Abutment & Approach Ramp B																																					
Ramp Structure																																					

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPK-M57 Layout: J3518-DWP-3MRP Submission - M57 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 8 Pages) (Progress as of 21-Feb-18)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>03-Jan-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>31-Jan-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>27-Feb-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	03-Jan-18		PKN	HF	31-Jan-18		PKN	HF	27-Feb-18		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M57
Date	Revision	Checked	Approved																	
03-Jan-18		PKN	HF																	
31-Jan-18		PKN	HF																	
27-Feb-18		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																	
										February				March				April				May					
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21
ARB-C6130	Ramp B - RE Wall - Panel Installation from 3rd Row up)	73	30-Aug-17 A	28	24-Mar-18	24-Mar-16	29-Apr-16	-565	80%	[Gantt bar: 24-Mar-16 to 29-Apr-16]																	
ARB-C6140	Ramp B - RC Wall - Base Slab	92	25-Oct-17 A	45	18-Apr-18	18-Mar-16	16-May-16	-570	85%	[Gantt bar: 18-Mar-16 to 16-May-16]																	
ARB-C6150	Ramp B - RC Wall - Side Wall	92	06-Nov-17 A	54	28-Apr-18	17-Mar-16	25-May-16	-571	70%	[Gantt bar: 17-Mar-16 to 25-May-16]																	
ARB-C6160	Ramp B - RC Wall - Backfill	18	19-Apr-18	18	10-May-18	16-May-16	04-Jun-16	-571	0%	[Gantt bar: 16-May-16 to 04-Jun-16]																	
Ramp C																											
Abutment & Approach Ramp C																											
Ramp Finishes, E&M & Roadworks																											
ARC-C7720	Ramp C - Ducting, Gantry & TCSS Provisions (KD4)	36	18-Sep-17 A	30	27-Mar-18	01-Mar-16	08-Apr-16	-585	90%	[Gantt bar: 01-Mar-16 to 08-Apr-16]																	
ARC-C7810	Ramp C - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	36	07-Apr-18	10-Aug-16	21-Sep-16	-454	50%	[Gantt bar: 10-Aug-16 to 21-Sep-16]																	
ARC-C7820	Ramp C - Railings, Light Poles, Signs & Street Furniture	30	28-Mar-18	30	07-May-18	10-Aug-16	13-Sep-16	-484	0%	[Gantt bar: 10-Aug-16 to 13-Sep-16]																	
ARC-C7830	Ramp C - Deck Paving & Roadmarking (KD13)	18	08-May-18	18	29-May-18	14-Sep-16	06-Oct-16	-484	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																	
Ramp D																											
Abutment & Approach Ramp D																											
Ramp Finishes, E&M & Roadworks																											
ARD-C7810	Ramp D - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	36	07-Apr-18	27-Jul-16	06-Sep-16	-466	80%	[Gantt bar: 27-Jul-16 to 06-Sep-16]																	
ARD-C7820	Ramp D - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18	30	27-Mar-18	27-Jul-16	30-Aug-16	-466	0%	[Gantt bar: 27-Jul-16 to 30-Aug-16]																	
ARD-C7830	Ramp D - Deck Paving & Roadmarking (KD14)	18	28-Mar-18	18	21-Apr-18	31-Aug-16	21-Sep-16	-466	0%	[Gantt bar: 31-Aug-16 to 21-Sep-16]																	
Viaduct E - Bridge E5, E6, E7, E8																											
Pier E12D (E5b)																											
Pile Cap Dolphin																											
E12D-C3130	E12D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	17-Nov-17 A	11	05-Mar-18	08-Mar-18	20-Mar-18	13	80%	[Gantt bar: 08-Mar-18 to 20-Mar-18]																	
E12D-C3150	E12D Dolphin - Marine Pile Cap - Rebar, Concreting	5	06-Mar-18	5	10-Mar-18	21-Mar-18	26-Mar-18	13	0%	[Gantt bar: 10-Mar-18 to 26-Mar-18]																	
E12D-C3160	E12D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	12-Mar-18	3	14-Mar-18	27-Mar-18	29-Mar-18	13	0%	[Gantt bar: 14-Mar-18 to 29-Mar-18]																	
Pier E13A (E8c)																											
Pile Cap Dolphin																											
E13A-C3070	E13A Dolphin - Marine Pile Cap - Floating Seal & Casing Head Steelwork	3	09-Dec-17 A	3	23-Feb-18	01-Feb-18	03-Feb-18	-14	70%	[Gantt bar: 01-Feb-18 to 03-Feb-18]																	
E13A-C3080	E13A Dolphin - Marine Pile Cap - Install precast shell in position	24	24-Feb-18	24	23-Mar-18	05-Feb-18	07-Mar-18	-14	0%	[Gantt bar: 05-Feb-18 to 07-Mar-18]																	
E13A-C3130	E13A Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	24-Mar-18	11	10-Apr-18	08-Mar-18	20-Mar-18	-14	0%	[Gantt bar: 08-Mar-18 to 20-Mar-18]																	
E13A-C3150	E13A Dolphin - Marine Pile Cap - Rebar, Concreting	5	11-Apr-18	5	16-Apr-18	21-Mar-18	26-Mar-18	-14	0%	[Gantt bar: 21-Mar-18 to 26-Mar-18]																	
E13A-C3160	E13A Dolphin - Marine Pile Cap - CJ preparation & Curing	3	17-Apr-18	3	19-Apr-18	27-Mar-18	29-Mar-18	-14	0%	[Gantt bar: 27-Mar-18 to 29-Mar-18]																	
Pier E13D (E5c)																											
Pile Cap Dolphin																											
E13D-C3130	E13D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	19-Dec-17 A	11	05-Mar-18	08-Mar-18	20-Mar-18	13	50%	[Gantt bar: 08-Mar-18 to 20-Mar-18]																	
E13D-C3150	E13D Dolphin - Marine Pile Cap - Rebar, Concreting	5	06-Mar-18	5	10-Mar-18	21-Mar-18	26-Mar-18	13	0%	[Gantt bar: 10-Mar-18 to 26-Mar-18]																	
E13D-C3160	E13D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	12-Mar-18	3	14-Mar-18	27-Mar-18	29-Mar-18	13	0%	[Gantt bar: 14-Mar-18 to 29-Mar-18]																	
Pier E14D (E5d)																											
Pier Head Segment																											
E14D-C5310	E14D Pier Head - Construct Diaphragm (2nd Cast) in PHS	42	27-Jan-18 A	0	08-Feb-18 A				100%	[Gantt bar: 08-Feb-18 A to 08-Feb-18 A]																	
E14D-C5410	E14D Pier Head - Curing, Stitching, Remove Temp Works	16	09-Feb-18 A	0	13-Feb-18 A				100%	[Gantt bar: 13-Feb-18 A to 13-Feb-18 A]																	
Viaduct F - Bridge F2																											
Pier F4 (F2b)																											
Pier Head Segment																											
F04-C5410	F4 Pier Head - Curing, Remove Temp Works	5	14-Jan-18 A	0	09-Feb-18 A				100%	[Gantt bar: 09-Feb-18 A to 09-Feb-18 A]																	
Pier F6 (F2d)																											
Pier Head Segment																											
F06-C5410	F6 Pier Head - Curing, Remove Temp Works	5	31-Dec-17 A	0	09-Feb-18 A				100%	[Gantt bar: 09-Feb-18 A to 09-Feb-18 A]																	
Pier F8 (F2f)																											
Pier Head Segment																											
F08-C5110	F8 Pier Head - Scaffold, Temp Works	18	21-Feb-18	18	13-Mar-18	29-Sep-17	21-Oct-17	-115	0%	[Gantt bar: 29-Sep-17 to 21-Oct-17]																	
F08-C5210	F8 Pier Head - Erect PH Segment (1 nr)	2	14-Mar-18	2	15-Mar-18	23-Oct-17	24-Oct-17	-115	0%	[Gantt bar: 23-Oct-17 to 24-Oct-17]																	
F08-C5310	F8 Pier Head - Construct Diaphragm (2nd Cast) in PHS	36	16-Mar-18	36	02-May-18	25-Oct-17	06-Dec-17	-115	0%	[Gantt bar: 25-Oct-17 to 06-Dec-17]																	
F08-C5410	F8 Pier Head - Curing, Remove Temp Works	5	03-May-18	5	08-May-18	07-Dec-17	12-Dec-17	-115	0%	[Gantt bar: 07-Dec-17 to 12-Dec-17]																	
Viaduct F - Bridge F3																											
Pier F10 (F3c)																											
Pier Head Segment																											
F10-C5110	F10 Pier Head - Scaffold, Temp Works	30	12-Sep-17 A	28	24-Mar-18	06-Sep-17	10-Oct-17	-135	0%	[Gantt bar: 06-Sep-17 to 10-Oct-17]																	
F10-C5210	F10 Pier Head - Erect PH Segment (2 nr)	2	06-Apr-18	2	07-Apr-18	18-Oct-17	19-Oct-17	-135	0%	[Gantt bar: 18-Oct-17 to 19-Oct-17]																	
F10-C5310	F10 Pier Head - Construct Diaphragm (2nd Cast) in PHS	56	09-Apr-18	56	14-Jun-18	20-Oct-17	27-Dec-17	-135	0%	[Gantt bar: 20-Oct-17 to 27-Dec-17]																	
Pier F11 (F3b)																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M57
 Layout: J3518-DWP-3MRP Submission - M57
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 8 Pages)
(Progress as of 21-Feb-18)

Date	Revision	Checked	Approved
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M57

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																	
										February					March					April				May			
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21
Pier Head Segment																											
F11-C5110	F11 Pier Head - Scaffold, Temp Works	33	08-Mar-18	33	19-Apr-18	28-Nov-17	08-Jan-18	-80	0%																		
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	20-Apr-18	2	21-Apr-18	09-Jan-18	10-Jan-18	-80	0%																		
F11-C5310	F11 Pier Head - Construct Diaphragm (2nd Cast) in PHS	48	23-Apr-18	48	20-Jun-18	11-Jan-18	10-Mar-18	-80	0%																		
Pier F12 (F3a)																											
Pier Head Segment																											
F12-C5110	F12 Pier Head - Scaffold, Temp Works	17	21-Feb-18	17	12-Mar-18	20-Dec-17	11-Jan-18	-48	0%																		
F12-C5210	F12 Pier Head - Erect PH Segment (2 nr)	2	16-Mar-18	2	17-Mar-18	12-Jan-18	13-Jan-18	-51	0%																		
F12-C5310	F12 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	19-Mar-18	41	10-May-18	05-Feb-18	27-Mar-18	-33	0%																		
F12-C5410	F12 Pier Head - Curing, Remove Temp Works	5	11-May-18	5	16-May-18	28-Mar-18	06-Apr-18	-33	0%																		
Viaduct F - Bridge F4																											
Pier F16 (F5a/F4a)																											
Pier Head Segment																											
F16-C5310	F16 Pier Head - Construct In-Situ PH Segment & Span Segments	32	27-Dec-17 A	12	06-Mar-18	06-Oct-17	19-Oct-17	-111	60%																		
F16-C5410	F16 Pier Head - Curing, Remove Formwork	18	07-Mar-18	18	27-Mar-18	20-Oct-17	10-Nov-17	-111	0%																		
Pier F17 (F4b)																											
Pier Head Segment																											
F17-C5110	F17 Pier Head - Scaffold, Temp Works	17	21-Feb-18	17	12-Mar-18	22-Dec-17	13-Jan-18	-46	0%																		
F17-C5210	F17 Pier Head - Erect PH Segment (1 nr)	2	19-Mar-18	2	20-Mar-18	15-Jan-18	16-Jan-18	-51	0%																		
F17-C5310	F17 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	21-Mar-18	20	17-Apr-18	20-Jan-18	12-Feb-18	-48	0%																		
F17-C5410	F17 Pier Head - Curing, Remove Temp Works	5	18-Apr-18	5	23-Apr-18	13-Feb-18	21-Feb-18	-48	0%																		
Pier F18 (F4c)																											
Pier Head Segment																											
F18-C5110	F18 Pier Head - Scaffold, Temp Works	20	21-Feb-18	20	15-Mar-18	21-Dec-17	16-Jan-18	-47	0%																		
F18-C5210	F18 Pier Head - Erect PH Segment (1 nr)	2	21-Mar-18	2	22-Mar-18	17-Jan-18	18-Jan-18	-51	0%																		
F18-C5310	F18 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	23-Mar-18	20	19-Apr-18	19-Jan-18	10-Feb-18	-51	0%																		
F18-C5410	F18 Pier Head - Curing, Remove Temp Works	5	20-Apr-18	5	25-Apr-18	12-Feb-18	20-Feb-18	-51	0%																		
Viaduct F - Bridge F5																											
Pier F14 (F5c)																											
Pier Head Segment																											
F14-C5410	F14 Pier Head - Curing, Remove Temp Works	5	18-Jan-18 A	5	26-Feb-18	13-Mar-18	17-Mar-18	17	0%																		
Pier F15 (F5b)																											
Pier																											
F15-C4310	F15 Pier - Scaffold, Rebar, Formwork, Concrete (3rd Lift)	15	30-Dec-17 A	0	22-Jan-18 A				100%																		
F15-C4410	F15 Pier - Curing, Remove Temp Works	5	23-Jan-18 A	0	26-Jan-18 A				100%																		
Pier Head Segment																											
F15-C5110	F15 Pier Head - Scaffold, Temp Works	20	21-Feb-18	20	15-Mar-18	28-Dec-17	20-Jan-18	-43	0%																		
F15-C5210	F15 Pier Head - Erect PH Segment (2 nr)	2	16-Mar-18	2	17-Mar-18	22-Jan-18	23-Jan-18	-43	0%																		
F15-C5310	F15 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	19-Mar-18	20	14-Apr-18	24-Jan-18	15-Feb-18	-43	0%																		
F15-C5410	F15 Pier Head - Curing, Remove Temp Works	5	16-Apr-18	5	20-Apr-18	20-Feb-18	24-Feb-18	-43	0%																		
Ramp F																											
Abutment & Approach Ramp F																											
Ramp Structure																											
ARF-C6110	Ramp F - Strip Beams	24	31-Oct-17 A	24	20-Mar-18	18-Aug-17	14-Sep-17	-151	50%																		
ARF-C6120	Ramp F - Ground Beams	54	31-Oct-17 A	32	29-Mar-18	09-Aug-17	14-Sep-17	-159	70%																		
ARF-C6130	Ramp F - RC Columns	54	21-Feb-18	54	28-Apr-18	09-Aug-17	12-Oct-17	-159	0%																		
ARF-C6140	Ramp F - RC Beams	54	11-Apr-18	54	14-Jun-18	22-Sep-17	27-Nov-17	-159	0%																		
Superstructure & Associated Works																											
Viaduct A																											
Bridge A2																											
Deck Fnishes, E&M and Roadworks																											
VA2-C7710	Viaduct A2 - Parapet Panels	118	13-Feb-18 A	118	17-Jul-18	21-Jun-16	09-Nov-16	-496	5%																		
Bridge A1																											
Deck Span Segment																											
A06-C6350	Launch LG2 from A6 to E4B for dismantling	30	06-Jan-18 A	17	12-Mar-18	24-May-16	13-Jun-16	-519	50%																		
VA1-C6510	Viaduct A1 - Final Stitch & Stressing to Span	14	21-Feb-18	14	08-Mar-18	02-Jul-20	17-Jul-20	697	0%																		
Deck Fnishes, E&M and Roadworks																											
VA1-C7710	Viaduct A1 - Parapet Panels	220	10-Feb-18 A	220	16-Nov-18	29-Feb-16	23-Nov-16	-586	0%																		
Viaduct B																											

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: TMCLK-DWPK-M57
Layout: J3518-DWP-3MRP Submission - M57
Filter: TASK filters: 3-Month Lookahead, No CC
Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 8 Pages)
(Progress as of 21-Feb-18)

Date	Revision	Checked	Approved
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M57

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										February					March					April				May				
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	
Bridge B3																												
Deck Finales, E&M and Roadworks																												
VB3-C7720	Viaduct B3 - Gantry & TCSS Provisions (KD5)	36	21-Feb-18	36	07-Apr-18	27-Oct-16	07-Dec-16	-390	0%																			
Bridge B2																												
Deck Finales, E&M and Roadworks																												
VB2-C7710	Viaduct B2 - Parapet Panels	60	15-Aug-17 A	130	31-Jul-18	21-Jun-16	23-Nov-16	-496	70%																			
Bridge B1																												
Deck Finales, E&M and Roadworks																												
VB1-C7710	Viaduct B1 - Parapet Panels	83	06-Nov-17 A	50	24-Apr-18	17-Sep-16	16-Nov-16	-422	45%																			
VB1-C7720	Viaduct B1 - Gantry & TCSS Provisions (KD5)	36	03-Apr-18	36	16-May-18	27-Oct-16	07-Dec-16	-422	0%																			
VB1-C7810	Viaduct B1 - Drainage, Fire Main & E&M Services	60	11-Apr-18	60	22-Jun-18	11-Jan-17	24-Mar-17	-366	0%																			
VB1-C7820	Viaduct B1 - Railings, Light Poles, Signs & Street Furniture	30	17-May-18	30	22-Jun-18	11-Feb-17	17-Mar-17	-372	0%																			
Viaduct C																												
Bridge C4																												
Deck Finales, E&M and Roadworks																												
VC4-C7710	Viaduct C4 - Parapet Panels	48	12-Jun-17 A	0	31-Jan-18 A				100%																			
VC4-C7720	Viaduct C4 - Gantry & TCSS Provisions (KD4)	36	01-Feb-18 A	24	20-Mar-18	13-Jul-16	09-Aug-16	-478	0%																			
VC4-C7810	Viaduct C4 - Drainage, Fire Main & E&M Services	60	21-Feb-18	60	07-May-18	13-Jul-16	21-Sep-16	-478	0%																			
VC4-C7820	Viaduct C4 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18	30	28-Apr-18	10-Aug-16	13-Sep-16	-478	0%																			
VC4-C7830	Viaduct C4 - Deck Paving & Roadmarking (KD13)	18	30-Apr-18	18	21-May-18	14-Sep-16	06-Oct-16	-478	0%																			
Bridge C3																												
Deck Finales, E&M and Roadworks																												
VC3-C7710	Viaduct C3 - Parapet Panels (with MTR access)	60	01-Sep-17 A	20	15-Mar-18	04-Jul-16	26-Jul-16	-486	75%																			
VC3-C7720	Viaduct C3 - Gantry & TCSS Provisions (KD4)	36	21-Feb-18	36	07-Apr-18	28-Jun-16	09-Aug-16	-490	0%																			
VC3-C7810	Viaduct C3 - Drainage, Fire Main & E&M Services	48	21-Mar-18	48	21-May-18	27-Jul-16	21-Sep-16	-490	0%																			
VC3-C7820	Viaduct C3 - Railings, Light Poles, Signs & Street Furniture	30	09-Apr-18	30	14-May-18	10-Aug-16	13-Sep-16	-490	0%																			
VC3-C7830	Viaduct C3 - Deck Paving & Roadmarking (KD13)	18	15-May-18	18	05-Jun-18	14-Sep-16	06-Oct-16	-490	0%																			
Bridge C2																												
Deck Finales, E&M and Roadworks																												
VC2-C7710	Viaduct C2 - Parapet Panels	48	13-Jun-17 A	7	28-Feb-18	15-Apr-16	22-Apr-16	-550	95%																			
VC2-C7720	Viaduct C2 - Gantry & TCSS Provisions (KD4)	36	10-Feb-18 A	25	22-Mar-18	11-Jul-16	09-Aug-16	-479	0%																			
VC2-C7810	Viaduct C2 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	45	18-Apr-18	30-Jul-16	21-Sep-16	-463	10%																			
VC2-C7820	Viaduct C2 - Railings, Light Poles, Signs & Street Furniture	30	22-Mar-18	30	02-May-18	10-Aug-16	13-Sep-16	-479	0%																			
VC2-C7830	Viaduct C2 - Deck Paving & Roadmarking (KD13)	18	02-May-18	18	24-May-18	14-Sep-16	06-Oct-16	-479	0%																			
Bridge C1																												
Deck Finales, E&M and Roadworks																												
VC1-C7710	Viaduct C1 - Parapet Panels	48	31-May-17 A	0	27-Jan-18 A				100%																			
VC1-C7720	Viaduct C1 - Gantry & TCSS Provisions (KD4)	36	29-Jan-18 A	20	15-Mar-18	18-Jul-16	09-Aug-16	-474	50%																			
VC1-C7810	Viaduct C1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	45	18-Apr-18	30-Jul-16	21-Sep-16	-463	10%																			
VC1-C7820	Viaduct C1 - Railings, Light Poles, Signs & Street Furniture	30	16-Mar-18	30	24-Apr-18	10-Aug-16	13-Sep-16	-474	0%																			
VC1-C7830	Viaduct C1 - Deck Paving & Roadmarking (KD13)	18	25-Apr-18	18	16-May-18	14-Sep-16	06-Oct-16	-474	0%																			
Viaduct D																												
Bridge D3																												
Deck Finales, E&M and Roadworks																												
VD3-C7810	Viaduct D3 - Drainage, Fire Main & E&M Services	60	21-Feb-18	60	07-May-18	13-Jul-16	21-Sep-16	-478	0%																			
VD3-C7820	Viaduct D3 - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18	30	27-Mar-18	10-Aug-16	13-Sep-16	-454	0%																			
VD3-C7830	Viaduct D3 - Deck Paving & Roadmarking (KD14)	18	30-Apr-18	18	21-May-18	14-Sep-16	06-Oct-16	-478	0%																			
Bridge D2																												
Deck Finales, E&M and Roadworks																												
VD2-C7715	Viaduct D2 - Parapet Panels (with MTR access)	74	01-Mar-18	74	01-Jun-18	23-Apr-16	22-Jul-16	-550	0%																			
VD2-C7720	Viaduct D2 - Gantry & TCSS Provisions (KD4)	36	12-Feb-18 A	36	01-Jun-18	28-Jun-16	09-Aug-16	-535	50%																			
VD2-C7810	Viaduct D2 - Drainage, Fire Main & E&M Services	48	22-Jan-18 A	36	15-Jun-18	10-Aug-16	21-Sep-16	-511	40%																			
Bridge D1																												
Deck Finales, E&M and Roadworks																												
VD1-C7720	Viaduct D1 - Gantry & TCSS Provisions (KD4)	36	13-Nov-17 A	12	06-Mar-18	27-Jul-16	09-Aug-16	-466	70%																			
VD1-C7810	Viaduct D1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	45	18-Apr-18	30-Jul-16	21-Sep-16	-463	25%																			
VD1-C7820	Viaduct D1 - Railings, Light Poles, Signs & Street Furniture	30	07-Mar-18	30	14-Apr-18	10-Aug-16	13-Sep-16	-466	0%																			
VD1-C7830	Viaduct D1 - Deck Paving & Roadmarking (KD14)	18	16-Apr-18	18	07-May-18	14-Sep-16	06-Oct-16	-466	0%																			
Viaduct E																												
Bridge E1																												

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPK-M57
 Layout: J3518-DWP-3MRP Submission - M57
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 4 of 8 Pages)
(Progress as of 21-Feb-18)

Date	Revision	Checked	Approved
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M57

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										February					March					April				May				
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21	
Deck Finales, E&M and Roadworks																												
VE1AB-C77	Viaduct E1A/B - Parapet Panels	48	27-Nov-17 A	40	12-Apr-18	26-May-16	13-Jul-16	-517	50%																			
VE1AB-C77	Viaduct E1A/B - Gantry & TCSS Provisions (KD4)	36	26-Mar-18	36	11-May-18	29-Jun-16	10-Aug-16	-517	0%																			
VE1AB-C78	Viaduct E1A/B - Drainage, Fire Main & E&M Services	60	13-Apr-18	60	25-Jun-18	14-Jul-16	22-Sep-16	-517	0%																			
VE1AB-C78	Viaduct E1A/B - Railings, Light Poles, Signs & Street Furniture	30	12-May-18	30	16-Jun-18	11-Aug-16	14-Sep-16	-517	0%																			
VE1CD-C77	Viaduct E1C/D - Parapet Panels	56	05-Mar-18	56	14-May-18	04-Jun-16	10-Aug-16	-519	0%																			
VE1CD-C77	Viaduct E1C/D - Gantry & TCSS Provisions (KD4)	36	30-Apr-18	36	12-Jun-18	28-Jul-16	07-Sep-16	-519	0%																			
Bridge E2																												
Deck Span Segment																												
E06A-C6610	E6A-E7A: Install Bearing & Stress Continuity Tendons	20	08-Jan-18 A	0	05-Feb-18 A				100%																			
E06A-C6620	E6B-E7B: Install Bearing & Stress Continuity Tendons	20	15-Jan-18 A	0	07-Feb-18 A				100%																			
E08A-C6530	E8A - Quarter Span (1 nr) with stitch - TLB	10	09-Feb-18 A	6	26-Feb-18	18-May-17	23-May-17	-267	90%																			
E08A-C6610	E8A-E9A: Install Bearing & Stress Continuity Tendons	20	21-Feb-18	20	12-Mar-18	03-Aug-17	22-Aug-17	-192	0%																			
E08A-C6620	E8B-E9B: Install Bearing & Stress Continuity Tendons	20	09-Mar-18	20	28-Mar-18	03-Aug-17	22-Aug-17	-208	0%																			
E08B-C6520	E8B - Quarter Span (1 nr) with stitch - TLB	10	27-Feb-18	10	08-Mar-18	24-May-17	03-Jun-17	-267	0%																			
E10A-C6460	E10A - Quarter Span (4 nr) - TLB	17	19-Jan-18 A	0	31-Jan-18 A				100%																			
E10A-C6500	E10A - Quarter Span (1 nr) with stitch - TLB	11	21-Feb-18	11	03-Mar-18	03-Jul-17	13-Jul-17	-223	0%																			
E10A-C6510	E10A-Drop in (1 nr) with stitch - THB	9	21-Feb-18	9	01-Mar-18	17-Jul-17	25-Jul-17	-209	0%																			
E10B-C6550	E10B - Quarter Span - Install TLB	1	02-Feb-18 A	0	02-Feb-18 A				100%																			
E10B-C6560	E10B - Quarter span (4 nr) - TLB	16	03-Feb-18 A	0	14-Feb-18 A				100%																			
E10B-C6570	E10B - Drop in side shift TLB	1	21-Feb-18	1	21-Feb-18	05-Jun-17	05-Jun-17	-250	0%																			
E10B-C6580	E10B - Drop in (1 nr) with stitch - TLB	8	11-Mar-18	8	18-Mar-18	06-Jun-17	13-Jun-17	-267	0%																			
E10B-C6590	E10B - Quarter Span - Install TLB	5	14-Mar-18	5	18-Mar-18	09-Jun-17	13-Jun-17	-267	0%																			
E10B-C6600	E10B - Quarter Span (1 nr) with stitch - TLB	11	19-Mar-18	11	29-Mar-18	14-Jun-17	24-Jun-17	-267	0%																			
E11B-C6610	E10A-E11A / E10A-E8: Install Bearing & Stress Continuity Tendons	24	05-Mar-18	24	04-Apr-18	26-Jul-17	22-Aug-17	-181	0%																			
E11B-C6620	E10B-E11B / E10B-E8B: Install Bearing & Stress Continuity Tendons	24	03-Apr-18	24	02-May-18	26-Jul-17	22-Aug-17	-203	0%																			
VE2-C6610	Viaduct E2 - Dismantle LG1	48	27-Nov-17 A	0	31-Jan-18 A				100%																			
VE2-C6620	Viaduct E2 - Dismantle LG2	48	10-Feb-18 A	23	19-Mar-18	21-Sep-17	19-Oct-17	-122	20%																			
Deck Finales, E&M and Roadworks																												
VE21-C7710	Viaduct E2-1 (E3-E6) - Parapet Panels	48	20-Mar-18	48	19-May-18	20-Oct-17	15-Dec-17	-122	0%																			
VE21-C7720	Viaduct E2-1 (E3-E6) - Gantry & TCSS Provisions (KD4)	36	07-May-18	36	19-Jun-18	02-Dec-17	16-Jan-18	-122	0%																			
VE22-C7710	Viaduct E2-2 (E6-E8) - Parapet Panels	48	29-Mar-18	48	30-May-18	23-Aug-17	19-Oct-17	-178	0%																			
VE22-C7720	Viaduct E2-2 (E6-E8) - Gantry & TCSS Provisions (KD4)	36	16-May-18	36	28-Jun-18	02-Dec-17	16-Jan-18	-130	0%																			
Bridge E5																												
Deck Span Segment																												
E12D-C6230	E12D Deck - Cantilever Span (12 seg) with 3 stitches - WLF	24	30-Dec-17 A	0	22-Jan-18 A				100%																			
E12D-C6310	E12D Deck - Stitch between E12D and E11B	8	21-Feb-18	8	28-Feb-18	06-Jun-17	13-Jun-17	-249	0%																			
E13D-C6235	E13D Deck - Cantilever span (25 seg) with 1 stitch - KF and WLF	62	29-Dec-17 A	36	28-Mar-18	12-May-17	16-Jun-17	-285	90%																			
E13D-C6240	E13D Deck - Engage temporary support below segment S3U19	7	29-Mar-18	7	04-Apr-18	17-Jun-17	23-Jun-17	-274	0%																			
E13D-C6250	E14D Deck - Cantilever span (4 seg) - KF	5	06-Apr-18	5	10-Apr-18	24-Jun-17	28-Jun-17	-274	0%																			
E13D-C6260	E14D Deck - Adjustment of segments, stressing and remove KF	4	11-Apr-18	4	14-Apr-18	29-Jun-17	03-Jul-17	-274	0%																			
E13D-C6310	E13D Deck - Stitch between E12D and E13D	8	30-Mar-18	8	07-Apr-18	25-Jun-17	03-Jul-17	-267	0%																			
E14D-C6510	E14D Deck - Stitching S1 Between E13D & E14D	8	16-Apr-18	8	24-Apr-18	04-Jul-17	12-Jul-17	-232	0%																			
E14D-C6520	E14D Deck - Stitching S2 Between E13D & E14D	8	25-Apr-18	8	04-May-18	13-Jul-17	21-Jul-17	-232	0%																			
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	05-May-18	15	23-May-18	22-Jul-17	08-Aug-17	-232	0%																			
Bridge E6																												
Deck Span Segment																												
E12C-C6310	E12C Deck - Stitch between E12C and E11B	8	20-Feb-18 A	7	27-Feb-18	07-Jun-17	13-Jun-17	-248	5%																			
E13C-C6210	E13C Deck - Cantilever Span (40 seg) - KF and THB	90	27-Oct-17 A	9	01-Mar-18	30-Aug-17	07-Sep-17	-165	80%																			
E13C-C6310	E13C Deck - Stitch between E12C and E13C	8	30-Mar-18	8	07-Apr-18	08-Sep-17	15-Sep-17	-193	0%																			
E14C-C6110	E14C Deck - Cantilever span to E13C (1nr) - crane	18	11-Jan-18 A	0	30-Jan-18 A				100%																			
E14C-C6120	E14C Deck - Install THB	3	21-Feb-18	3	23-Feb-18	26-Aug-17	29-Aug-17	-144	0%																			
E14C-C6130	E14C Deck - Cantilever span at E13C (8 nr) -THB	15	24-Feb-18	15	13-Mar-18	30-Aug-17	15-Sep-17	-144	0%																			
E14C-C6610	E14C Deck - Stitch between E13C and E14C	8	09-Apr-18	8	17-Apr-18	16-Sep-17	25-Sep-17	-162	0%																			
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	18-Apr-18	12	02-May-18	26-Sep-17	11-Oct-17	-162	0%																			
VE6-C6920	Viaduct E6 - Install, grout permanent bearing and load transfer at pier E14C	7	03-May-18	7	10-May-18	12-Oct-17	19-Oct-17	-162	0%																			
Bridge E7																												
Deck Span Segment																												
E12B-C6310	E12B Deck - Stitch between E12B and E11A	8	01-Feb-18 A	0	08-Feb-18 A				100%																			
E13B-C6230	E13B - Deck - Cantilever Span (40 nr) - KF	80	11-Nov-17 A	8	28-Feb-18	31-Aug-17	07-Sep-17	-164	90%																			
E13B-C6310	E13B Deck - Stitch between E12B and E13B	8	25-Mar-18	8	01-Apr-18	08-Sep-17	15-Sep-17	-188	0%																			
E14B-C6610	E14B Deck - Stitch between E13B and E14B	8	03-Apr-18	8	12-Apr-18	16-Sep-17	25-Sep-17	-158	0%																			
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	13-Apr-18	12	26-Apr-18	26-Sep-17	11-Oct-17	-158	0%																			

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPK-M57
 Layout: J3518-DWP-3MRP Submission - M57
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 8 Pages)
(Progress as of 21-Feb-18)

Date	Revision	Checked	Approved
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M57

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																	
										February				March				April				May					
										22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14C	7	27-Apr-18	7	05-May-18	12-Oct-17	19-Oct-17	-158	0%																		
Bridge E8																											
Deck Span Segment																											
E12A-C6510	E12A Deck - Stitch between E12A and E11A	8	05-Feb-18 A	0	12-Feb-18 A				100%																		
E13A-C6610	E13A Deck - Cantilever Span (Remaining 16 nr) - KF	35	08-Feb-18 A	32	24-Mar-18	11-Jun-17	13-Jul-17	-244	25%																		
E13A-C6710	E13A Deck - Stitch between E12A and E13A	8	25-Mar-18	8	01-Apr-18	14-Jul-17	21-Jul-17	-244	0%																		
E14A-C6510	E14A Deck - End Span to E13A (7 nr) - Crane	35	28-Dec-17 A	0	23-Jan-18 A				100%																		
E14A-C6610	E14A Deck - Stitch between E13A and E14A	8	03-Apr-18	8	12-Apr-18	22-Jul-17	31-Jul-17	-206	0%																		
VE8-C6910	Viaduct E8 - Final Stressing	12	13-Apr-18	12	26-Apr-18	01-Aug-17	14-Aug-17	-206	0%																		
VE8-C6920	Viaduct E8 - Install, grout permanent bearing and load transfer	7	27-Apr-18	7	05-May-18	15-Aug-17	22-Aug-17	-206	0%																		
Deck Fnishes, E&M and Roadworks																											
VE8-C7710	Viaduct E8 - Parapet Panels	48	07-May-18	48	04-Jul-18	23-Aug-17	19-Oct-17	-206	0%																		
Viaduct F																											
Bridge F1																											
Deck Span Segment																											
E14A-C6110	E14A Deck - End Span to F1 (8 nr) - crane	35	27-Dec-17 A	0	26-Jan-18 A				100%																		
E14A-C6410	E14A Deck - Stitching to E14A-F1, release U tendon, stress bar breakup stit	21	19-Apr-18	21	14-May-18	14-Aug-17	06-Sep-17	-200	0%																		
F02-C6310	F2 Deck - Cantilever Span (10 nr) - crane (Props at 5th Pair)	28	05-Jan-18 A	0	05-Feb-18 A				100%																		
F02-C6315	F2 Deck - Install, grout permanent bearing and load transfer at pier F2	7	21-Feb-18	7	28-Feb-18	10-Jul-20	17-Jul-20	704	0%																		
F02-C6320	F2 Deck - Cantilever Span (4 nr) - crane50	14	13-Feb-18 A	14	08-Mar-18	21-Jun-17	07-Jul-17	-200	50%																		
F02-C6410	F2 Deck - Stitching to F1-F2	12	09-Mar-18	12	22-Mar-18	08-Jul-17	21-Jul-17	-200	0%																		
F02-C6420	F1 Deck - Install, grout permanent bearing and load transfer at pier F1	7	23-Mar-18	7	03-Apr-18	22-Jul-17	29-Jul-17	-200	0%																		
F03-C6210	F3 Deck - Falsework for End Span to F2	30	15-Jan-18 A	10	03-Mar-18	03-Jul-17	13-Jul-17	-191	90%																		
F03-C6310	F3 Deck - End Span to F2 (6 nr) - Crane	14	05-Mar-18	14	20-Mar-18	14-Jul-17	29-Jul-17	-191	0%																		
F03-C6410	F3 Deck - Stitching to F2-F3 & Clear Deck (KD1)	35	04-Apr-18	35	16-May-18	31-Jul-17	08-Sep-17	-200	0%																		
VF1-C6910	Viaduct F1 - Final Stressing	28	15-May-18	28	16-Jun-18	07-Sep-17	11-Oct-17	-200	0%																		
Bridge F2																											
Deck Span Segment																											
E14C-C6330	E14 C Deck - Cantilever Span to F4 (7 nr) - THB	15	11-Jan-18 A	28	24-Mar-18	30-Aug-17	30-Sep-17	-141	40%																		
F04-C6310	F4 Deck - Cantilever Span (4 nr) - crane (Props at 5th Pair)	7	10-Feb-18 A	4	24-Feb-18	23-Feb-18	27-Feb-18	2	50%																		
F04-C6320	F4 Deck - Install THB	3	26-Mar-18	3	28-Mar-18	28-Feb-18	02-Mar-18	-22	0%																		
F04-C6330	F4 Deck - Cantilever Span (4 nr) - THB	5	29-Mar-18	5	07-Apr-18	03-Mar-18	08-Mar-18	-22	0%																		
F04-C6340	F4 Deck - Cantilever Span (2 nr) - crane	6	09-Apr-18	6	14-Apr-18	09-Mar-18	15-Mar-18	-22	0%																		
F04-C6350	F4 Deck - Cantilever Span (4 nr) - THB	5	16-Apr-18	5	20-Apr-18	16-Mar-18	21-Mar-18	-22	0%																		
F05-C6320	F5 Deck - Cantilever span (4 nr) - crane	9	09-Jan-18 A	7	28-Feb-18	27-Dec-17	04-Jan-18	-44	25%																		
F06-C6220	F6 Deck - Cantilever Span (4 nr) - crane (Props at 5th Pair)	7	10-Feb-18 A	7	28-Feb-18	30-Dec-17	08-Jan-18	-41	75%																		
F07-C6320	F7 Deck - Cantilever Span (12 nr) - crane	21	08-Dec-17 A	8	01-Mar-18	11-Jan-18	19-Jan-18	-32	80%																		
F08-C6210	F8 Deck - Falsework for End Span to F7	30	09-May-18	30	13-Jun-18	13-Dec-17	19-Jan-18	-115	0%																		
Bridge F4																											
Deck Span Segment																											
F16-C6210	F16 Deck - Cantilever Span (2 nr) & stitches towards E14B & F15 - crane	19	28-Mar-18	19	23-Apr-18	11-Nov-17	02-Dec-17	-111	0%																		
F16-C6310	F16 Deck - Cantilever Span (5 nr) & stitches - crane	19	24-Apr-18	19	16-May-18	04-Dec-17	27-Dec-17	-111	0%																		
F16-C6320	F16 Deck - Construct props with footing	24	02-May-18	24	25-May-18	10-Dec-17	04-Jan-18	-135	0%																		
F17-C6310	F17 Deck - Cantilever Span (4 nr) - crane (Props at 5th Pair)	7	03-May-18	7	10-May-18	22-Feb-18	01-Mar-18	-55	0%																		
F18-C6210	F18 Deck - Falsework for End Span to F17	24	10-May-18	24	07-Jun-18	06-Mar-18	06-Apr-18	-51	0%																		
Bridge F5																											
Deck Span Segment																											
F13-C6210	F13 Deck - Falsework for End Span to F14	24	24-Mar-18	24	25-Apr-18	30-Jan-18	01-Mar-18	-43	0%																		
F13-C6310	F13 Deck - End Span to F14 (7 nr) - Crane	14	11-May-18	14	28-May-18	02-Mar-18	17-Mar-18	-55	0%																		
F15-C6510	F15 - Falsework for End Span to F16	24	10-May-18	24	07-Jun-18	06-Apr-18	04-May-18	-28	0%																		
At-Grade Works & Miscellaneous Works																											
At-Grade Works Along North Lantau Highway																											
Slope Works Near Viaduct A																											
Slope 9SE-B/FR8																											
GFXX501	9SE-B/FR8 - Demolish existing wall stem - Phase 1	31	21-Feb-18	31	28-Mar-18	09-Sep-16	18-Oct-16	-428	0%																		
GFXX511	9SE-B/FR8 - Blackout period (CYN)	17	29-Mar-18	17	14-Apr-18	19-Oct-16	04-Nov-16	-526	0%																		
GFXX521	9SE-B/FR8 - Construct New Wall Stem - Phase 1	22	16-Apr-18	22	11-May-18	05-Nov-16	30-Nov-16	-424	0%																		
GFXX531	9SE-B/FR8 - Blackout period (Easter)	17	12-May-18	17	01-Jun-18	01-Dec-16	20-Dec-16	-424	0%																		
Slope Works Near Viaduct B																											
Slope 10SW-A/F52																											
GFXX485	10SW-A/F52 - Installation of Temporary Protection Works	17	21-Feb-18	17	12-Mar-18	09-Sep-16	29-Sep-16	-428	0%																		

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M57
 Layout: J3518-DWP-3MRP Submission - M57
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 8 Pages)
(Progress as of 21-Feb-18)

Date	Revision	Checked	Approved
03-Jan-18		PKN	HF
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M57

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										February				March				April				May						
											22	29	05	12	19	26	05	12	19	26	02	09	16	23	30	07	14	21
East Portion																												
RW60060	CTR East (stage 3) TTA090-6 : Roadwork	66	27-Jul-17 A	12	06-Mar-18	16-Jan-17	01-Feb-17	-324	0%																			
RW60070	CTR East (stage 4) : Roadwork	55	07-Mar-18	55	15-May-18	02-Feb-17	07-Apr-17	-324	0%																			
RW60080	CTR Tie in Works	116	18-May-17 A	88	09-Jun-18	19-Dec-16	07-Apr-17	-345	20%																			
At-Grade Works at Southern Landfall																												
HKBCF Area																												
General																												
RW30010	South Landfall - Mobilisation for Portion B Works	24	21-Feb-18	24	20-Mar-18	03-Nov-17	30-Nov-17	-88	0%																			
RW30014	South Landfall - DN300 Fresh water main works installation & connection (l	60	21-Mar-18	60	05-Jun-18	01-Dec-17	12-Feb-18	-88	0%																			
RW30030	South Landfall - Stormwater drainage works	60	21-Mar-18	60	05-Jun-18	12-Jul-18	19-Sep-18	89	0%																			
RW30032	South Landfall - Fire mains	60	30-Apr-18	60	12-Jul-18	16-Aug-18	27-Oct-18	89	0%																			
Watermain from Tung Chung to Southern Landfall																												
Watermain Works																												
General																												
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	17-May-18	42	07-Jul-18	13-Dec-17	02-Feb-18	-122	0%																			

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: TMCLK-DWPK-M57 Layout: J3518-DWP-3MRP Submission - M57 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 8 of 8 Pages) (Progress as of 21-Feb-18)	Date	Revision	Checked	Approved	DWG. No.: J3518/GCL/PGM/3MRP-M57
			03-Jan-18		PKN	HF	
			31-Jan-18		PKN	HF	
			27-Feb-18		PKN	HF	