

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																			
										March					April				May				June						
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																													
Contract Milestones																													
Key Dates for Completion																													
Stage of the Works																													
Completion Date																													
General																													
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16)		0		0	29-Mar-18*		08-Apr-16	-720	0%																			
Section of the Works																													
Completion Date																													
General																													
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)		0		0	21-Mar-18*		07-Apr-17	-347	0%																			
Portion Handover Dates																													
Possession of the Works Area																													
Access Dates																													
General																													
POS02-6B	Portion A - Area 6B (To be confirmed)		0		0	21-Mar-18*		15-Aug-20	879	0%																			
Design																													
Detailed Design																													
Slope Works Near Viaduct A																													
Feature 9SE-B/FR8, B/R1, B/R2																													
Slope Works Design																													
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01		60	13-Jun-17 A	30	28-Apr-18	13-Jul-20	15-Aug-20	682	90%																			
Procurement																													
Precast Parapets & Barriers																													
Viaduct A to F																													
Precast Parapet Manufacture																													
General																													
PP6011-01	Viaduct A - Precast Parapets/Barriers Production		90	01-Sep-16 A	36	07-May-18	06-Jul-20	15-Aug-20	676	95%																			
PP6011-02	Viaduct B - Precast Parapets/Barriers Production		120	03-May-16 A	15	11-Apr-18	31-Oct-16	16-Nov-16	-411	90%																			
PP6011-05	Viaduct E - Precast Parapets/Barriers Production		180	02-Jul-16 A	90	12-Jul-18	23-Aug-17	08-Dec-17	-171	70%																			
PP6011-06	Viaduct F - Precast Parapets/Barriers Production		198	05-Mar-18 A	150	20-Sep-18	12-Jul-17	09-Jan-18	-207	10%																			
Bearings																													
Viaduct F																													
Bearing Design & Manufacture																													
General																													
PPBRF9	Bearing Delivery - Viaduct F		34	18-Jul-17 A	78	27-Jun-18	15-Mar-18	21-Jun-18	-5	95%																			
Movement Joints																													
Viaduct A to F																													
MJ Design & Manufacture																													
General																													
PP7090	Site preparation of MJ for Viaduct B		12	28-May-18	12	09-Jun-18	04-Feb-17	17-Feb-17	-386	0%																			
PP7370	Site preparation of MJ for Viaduct E1		12	19-May-18	12	02-Jun-18	01-Sep-16	14-Sep-16	-505	0%																			
PP7530	Site preparation of MJ for Viaduct C		12	18-Apr-18	12	02-May-18	07-Sep-16	21-Sep-16	-474	0%																			
Construction																													
Foundation & Substructure Works																													
Ramp A																													
Abutment & Approach Ramp A																													
Ramp Finishes, E&M & Roadworks																													
ARA-C7710	Ramp A - Parapet Panels		66	21-Mar-18	66	12-Jun-18	05-Sep-16	23-Nov-16	-456	0%																			
ARA-C7720	Ramp A - Ducting, Gantry & TCSS Provisions (KD5)		30	23-May-18	30	27-Jun-18	03-Nov-16	07-Dec-16	-456	0%																			
ARA-C7810	Ramp A - Drainage, Fire Main & E&M Services		42	13-Jun-18	42	02-Aug-18	24-Jan-17	16-Mar-17	-407	0%																			
Ramp B																													
Abutment & Approach Ramp B																													
Ramp Structure																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M58
 Layout: J3518-DWP-3MRP Submission - M58
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 7 Pages)
(Progress as of 21-Mar-18)

Date	Revision	Checked	Approved
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF
03-Apr-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M58

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																								
										March				April				May				June												
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18						
ARB-C6130	Ramp B - RE Wall - Panel Installation from 3rd Row up)	73	30-Aug-17 A	0	13-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
ARB-C6140	Ramp B - RC Wall - Base Slab	92	25-Oct-17 A	0	20-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
ARB-C6150	Ramp B - RC Wall - Side Wall	92	06-Nov-17 A	14	10-Apr-18	09-May-16	25-May-16	-555	85%	[Gantt Bar: 85% Complete]																								
ARB-C6160	Ramp B - RC Wall - Backfill	18	27-Mar-18	18	20-Apr-18	16-May-16	04-Jun-16	-555	0%	[Gantt Bar: 0% Complete]																								
Ramp C																																		
Abutment & Approach Ramp C																																		
Ramp Finishes, E&M & Roadworks																																		
ARC-C7720	Ramp C - Ducting, Gantry & TCSS Provisions (KD4)	36	18-Sep-17 A	8	29-Mar-18	30-Mar-16	08-Apr-16	-587	95%	[Gantt Bar: 95% Complete]																								
ARC-C7810	Ramp C - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	36	07-May-18	10-Aug-16	21-Sep-16	-478	50%	[Gantt Bar: 50% Complete]																								
ARC-C7820	Ramp C - Railings, Light Poles, Signs & Street Furniture	30	03-Apr-18	30	09-May-18	10-Aug-16	13-Sep-16	-486	0%	[Gantt Bar: 0% Complete]																								
ARC-C7830	Ramp C - Deck Paving & Roadmarking (KD13)	18	10-May-18	18	31-May-18	14-Sep-16	06-Oct-16	-486	0%	[Gantt Bar: 0% Complete]																								
Ramp D																																		
Abutment & Approach Ramp D																																		
Ramp Finishes, E&M & Roadworks																																		
ARD-C7810	Ramp D - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	0	20-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
ARD-C7820	Ramp D - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18	30	28-Apr-18	27-Jul-16	30-Aug-16	-490	0%	[Gantt Bar: 0% Complete]																								
ARD-C7830	Ramp D - Deck Paving & Roadmarking (KD14)	18	30-Apr-18	18	21-May-18	31-Aug-16	21-Sep-16	-490	0%	[Gantt Bar: 0% Complete]																								
Viaduct E - Bridge E5, E6, E7, E8																																		
Pier E12D (E5b)																																		
Pile Cap Dolphin																																		
E12D-C3130	E12D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	17-Nov-17 A	11	06-Apr-18	08-Mar-18	20-Mar-18	-11	95%	[Gantt Bar: 95% Complete]																								
E12D-C3150	E12D Dolphin - Marine Pile Cap - Rebar, Concreting	5	07-Apr-18	5	12-Apr-18	21-Mar-18	26-Mar-18	-11	0%	[Gantt Bar: 0% Complete]																								
E12D-C3160	E12D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	13-Apr-18	3	16-Apr-18	27-Mar-18	29-Mar-18	-11	0%	[Gantt Bar: 0% Complete]																								
Pier E13A (E8c)																																		
Pile Cap Dolphin																																		
E13A-C3070	E13A Dolphin - Marine Pile Cap - Floating Seal & Casing Head Steelwork	3	09-Dec-17 A	0	23-Feb-18 A				100%	[Gantt Bar: 100% Complete]																								
E13A-C3080	E13A Dolphin - Marine Pile Cap - Install precast shell in position	24	24-Feb-18 A	0	17-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
E13A-C3130	E13A Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	19-Mar-18 A	42	14-May-18	27-Jan-18	20-Mar-18	-42	20%	[Gantt Bar: 20% Complete]																								
E13A-C3150	E13A Dolphin - Marine Pile Cap - Rebar, Concreting	5	15-May-18	5	19-May-18	21-Mar-18	26-Mar-18	-42	0%	[Gantt Bar: 0% Complete]																								
E13A-C3160	E13A Dolphin - Marine Pile Cap - CJ preparation & Curing	3	21-May-18	3	24-May-18	27-Mar-18	29-Mar-18	-42	0%	[Gantt Bar: 0% Complete]																								
Pier E13D (E5c)																																		
Pile Cap Dolphin																																		
E13D-C3130	E13D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	19-Dec-17 A	36	07-May-18	03-Feb-18	20-Mar-18	-36	70%	[Gantt Bar: 70% Complete]																								
E13D-C3150	E13D Dolphin - Marine Pile Cap - Rebar, Concreting	5	08-May-18	5	12-May-18	21-Mar-18	26-Mar-18	-36	0%	[Gantt Bar: 0% Complete]																								
E13D-C3160	E13D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	14-May-18	3	16-May-18	27-Mar-18	29-Mar-18	-36	0%	[Gantt Bar: 0% Complete]																								
Viaduct F - Bridge F2																																		
Pier F8 (F2f)																																		
Pier Head Segment																																		
F08-C5110	F8 Pier Head - Scaffold, Temp Works	18	03-Mar-18 A	3	23-Mar-18	19-Oct-17	21-Oct-17	-124	85%	[Gantt Bar: 85% Complete]																								
F08-C5210	F8 Pier Head - Erect PH Segment (1 nr)	2	24-Mar-18	2	26-Mar-18	23-Oct-17	24-Oct-17	-124	0%	[Gantt Bar: 0% Complete]																								
F08-C5310	F8 Pier Head - Construct Diaphragm (2nd Cast) in PHS	36	27-Mar-18	36	12-May-18	25-Oct-17	06-Dec-17	-124	0%	[Gantt Bar: 0% Complete]																								
F08-C5410	F8 Pier Head - Curing, Remove Temp Works	5	14-May-18	5	18-May-18	07-Dec-17	12-Dec-17	-124	0%	[Gantt Bar: 0% Complete]																								
Viaduct F - Bridge F3																																		
Pier F10 (F3c)																																		
Pier Head Segment																																		
F10-C5110	F10 Pier Head - Scaffold, Temp Works	30	12-Sep-17 A	28	26-Apr-18	06-Sep-17	10-Oct-17	-159	50%	[Gantt Bar: 50% Complete]																								
F10-C5210	F10 Pier Head - Erect PH Segment (2 nr)	2	05-May-18	2	07-May-18	18-Oct-17	19-Oct-17	-159	0%	[Gantt Bar: 0% Complete]																								
F10-C5310	F10 Pier Head - Construct Diaphragm (2nd Cast) in PHS	56	08-May-18	56	14-Jul-18	20-Oct-17	27-Dec-17	-159	0%	[Gantt Bar: 0% Complete]																								
Pier F11 (F3b)																																		
Pier Head Segment																																		
F11-C5110	F11 Pier Head - Scaffold, Temp Works	33	15-Mar-18 A	28	26-Apr-18	04-Dec-17	08-Jan-18	-86	50%	[Gantt Bar: 50% Complete]																								
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	08-May-18	2	09-May-18	09-Jan-18	10-Jan-18	-94	0%	[Gantt Bar: 0% Complete]																								
F11-C5310	F11 Pier Head - Construct Diaphragm (2nd Cast) in PHS	48	10-May-18	48	07-Jul-18	11-Jan-18	10-Mar-18	-94	0%	[Gantt Bar: 0% Complete]																								
Pier F12 (F3a)																																		
Pier Head Segment																																		
F12-C5110	F12 Pier Head - Scaffold, Temp Works	17	20-Feb-18 A	0	10-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
F12-C5210	F12 Pier Head - Erect PH Segment (2 nr)	2	12-Mar-18 A	0	14-Mar-18 A				100%	[Gantt Bar: 100% Complete]																								
F12-C5310	F12 Pier Head - Construct Diaphragm (2nd Cast) in PHS	41	21-Mar-18	41	12-May-18	05-Feb-18	27-Mar-18	-35	0%	[Gantt Bar: 0% Complete]																								
F12-C5410	F12 Pier Head - Curing, Remove Temp Works	5	14-May-18	5	18-May-18	28-Mar-18	06-Apr-18	-35	0%	[Gantt Bar: 0% Complete]																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M58
 Layout: J3518-DWP-3MRP Submission - M58
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 7 Pages)
(Progress as of 21-Mar-18)

Date	Revision	Checked	Approved
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF
03-Apr-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M58

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																			
										March				April				May				June							
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25
Pier F16 (F5a/F4a)																													
Pier Head Segment																													
F16-C5310	F16 Pier Head - Construct In-Situ PH Segment & Span Segments	32	27-Dec-17 A	0	20-Mar-18 A				100%	[Actual Work Bar]																			
F16-C5410	F16 Pier Head - Curing, Remove Formwork	18	21-Mar-18	18	14-Apr-18	08-Nov-17	28-Nov-17	-108	0%	[Critical Bar]																			
Pier F17 (F4b)																													
Pier Head Segment																													
F17-C5110	F17 Pier Head - Scaffold, Temp Works	17	08-Feb-18 A	0	02-Mar-18 A				100%	[Actual Work Bar]																			
F17-C5210	F17 Pier Head - Erect PH Segment (1 nr)	2	03-Mar-18 A	0	03-Mar-18 A				100%	[Actual Work Bar]																			
F17-C5310	F17 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	21-Mar-18	20	17-Apr-18	20-Jan-18	12-Feb-18	-48	0%	[Critical Bar]																			
F17-C5410	F17 Pier Head - Curing, Remove Temp Works	5	18-Apr-18	5	23-Apr-18	13-Feb-18	21-Feb-18	-48	0%	[Critical Bar]																			
Pier F18 (F4c)																													
Pier Head Segment																													
F18-C5110	F18 Pier Head - Scaffold, Temp Works	20	21-Feb-18 A	1	21-Mar-18	16-Jan-18	16-Jan-18	-52	99%	[Actual Work Bar]																			
F18-C5210	F18 Pier Head - Erect PH Segment (1 nr)	2	22-Mar-18	2	23-Mar-18	17-Jan-18	18-Jan-18	-52	0%	[Critical Bar]																			
F18-C5310	F18 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	24-Mar-18	20	20-Apr-18	19-Jan-18	10-Feb-18	-52	0%	[Critical Bar]																			
F18-C5410	F18 Pier Head - Curing, Remove Temp Works	5	21-Apr-18	5	26-Apr-18	12-Feb-18	20-Feb-18	-52	0%	[Critical Bar]																			
Viaduct F - Bridge F5																													
Pier F14 (F5c)																													
Pier Head Segment																													
F14-C5410	F14 Pier Head - Curing, Remove Temp Works	5	18-Jan-18 A	5	26-Mar-18	13-Mar-18	17-Mar-18	-7	90%	[Actual Work Bar]																			
Pier F15 (F5b)																													
Pier Head Segment																													
F15-C5110	F15 Pier Head - Scaffold, Temp Works	20	10-Feb-18 A	0	08-Mar-18 A				100%	[Actual Work Bar]																			
F15-C5210	F15 Pier Head - Erect PH Segment (2 nr)	2	09-Mar-18 A	0	09-Mar-18 A				100%	[Actual Work Bar]																			
F15-C5310	F15 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	09-Mar-18 A	0	09-Mar-18 A				100%	[Actual Work Bar]																			
F15-C5410	F15 Pier Head - Curing, Remove Temp Works	5	09-Mar-18 A	0	09-Mar-18 A				100%	[Actual Work Bar]																			
Ramp F																													
Abutment & Approach Ramp F																													
Ramp Structure																													
ARF-C6110	Ramp F - Strip Beams	24	31-Oct-17 A	24	21-Apr-18	18-Aug-17	14-Sep-17	-175	75%	[Actual Work Bar]																			
ARF-C6120	Ramp F - Ground Beams	54	31-Oct-17 A	32	02-May-18	09-Aug-17	14-Sep-17	-183	80%	[Actual Work Bar]																			
ARF-C6130	Ramp F - RC Columns	54	21-Mar-18	54	29-May-18	09-Aug-17	12-Oct-17	-183	0%	[Critical Bar]																			
ARF-C6140	Ramp F - RC Beams	54	10-May-18	54	14-Jul-18	22-Sep-17	27-Nov-17	-183	0%	[Critical Bar]																			
Superstructure & Associated Works																													
Viaduct A																													
Bridge A2																													
Deck Finishes, E&M and Roadworks																													
VA2-C7710	Viaduct A2 - Parapet Panels	118	13-Feb-18 A	80	29-Jun-18	05-Aug-16	09-Nov-16	-482	7%	[Actual Work Bar]																			
VA2-C7720	Viaduct A2 - Gantry & TCSS Provisions (KD5)	36	15-Jun-18	36	28-Jul-18	27-Oct-16	07-Dec-16	-482	0%	[Critical Bar]																			
Bridge A1																													
Deck Span Segment																													
VA1-C6510	Viaduct A1 - Final Stitch & Stressing to Span	14	14-Mar-18 A	8	29-Mar-18	07-Aug-20	15-Aug-20	704	10%	[Planned Bar]																			
Deck Finishes, E&M and Roadworks																													
VA1-C7710	Viaduct A1 - Parapet Panels	220	10-Feb-18 A	155	27-Sep-18	21-May-16	23-Nov-16	-545	40%	[Actual Work Bar]																			
Viaduct B																													
Bridge B3																													
Deck Finishes, E&M and Roadworks																													
VB3-C7720	Viaduct B3 - Gantry & TCSS Provisions (KD5)	36	21-Mar-18	36	07-May-18	27-Oct-16	07-Dec-16	-414	0%	[Critical Bar]																			
Bridge B2																													
Deck Finishes, E&M and Roadworks																													
VB2-C7710	Viaduct B2 - Parapet Panels	60	15-Aug-17 A	110	04-Aug-18	15-Jul-16	23-Nov-16	-500	70%	[Actual Work Bar]																			
VB2-C7715	Viaduct B2 - Parapet Panels (with MTR access)	52	10-May-18	52	12-Jul-18	23-Jul-16	22-Sep-16	-531	0%	[Critical Bar]																			
Bridge B1																													
Deck Finishes, E&M and Roadworks																													
VB1-C7710	Viaduct B1 - Parapet Panels	83	06-Nov-17 A	40	11-May-18	29-Sep-16	16-Nov-16	-436	60%	[Actual Work Bar]																			
VB1-C7720	Viaduct B1 - Gantry & TCSS Provisions (KD5)	36	20-Apr-18	36	02-Jun-18	27-Oct-16	07-Dec-16	-436	0%	[Critical Bar]																			
VB1-C7810	Viaduct B1 - Drainage, Fire Main & E&M Services	60	27-Apr-18	60	10-Jul-18	11-Jan-17	24-Mar-17	-380	0%	[Critical Bar]																			
VB1-C7820	Viaduct B1 - Railings, Light Poles, Signs & Street Furniture	30	04-Jun-18	30	10-Jul-18	11-Feb-17	17-Mar-17	-386	0%	[Critical Bar]																			
Viaduct C																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M58
 Layout: J3518-DWP-3MRP Submission - M58
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 7 Pages)
(Progress as of 21-Mar-18)

Date	Revision	Checked	Approved
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF
03-Apr-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M58

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										March				April				May				June						
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18
Bridge C4																												
Deck Finishes, E&M and Roadworks																												
VC4-C7720	Viaduct C4 - Gantry & TCSS Provisions (KD4)	36	01-Feb-18 A	3	23-Mar-18	06-Aug-16	09-Aug-16	-481	100%	[Gantt bar: 01-Feb-18 to 23-Mar-18]																		
VC4-C7810	Viaduct C4 - Drainage, Fire Main & E&M Services	60	21-Mar-18	60	05-Jun-18	13-Jul-16	21-Sep-16	-502	0%	[Gantt bar: 21-Mar-18 to 21-Sep-16]																		
VC4-C7820	Viaduct C4 - Railings, Light Poles, Signs & Street Furniture	30	24-Mar-18	30	03-May-18	10-Aug-16	13-Sep-16	-481	0%	[Gantt bar: 24-Mar-18 to 13-Sep-16]																		
VC4-C7830	Viaduct C4 - Deck Paving & Roadmarking (KD13)	18	30-May-18	18	20-Jun-18	14-Sep-16	06-Oct-16	-502	0%	[Gantt bar: 30-May-18 to 06-Oct-16]																		
Bridge C3																												
Deck Finishes, E&M and Roadworks																												
VC3-C7710	Viaduct C3 - Parapet Panels (with MTR access)	60	01-Sep-17 A	20	17-Apr-18	04-Jul-16	26-Jul-16	-510	75%	[Gantt bar: 01-Sep-17 to 26-Jul-16]																		
VC3-C7720	Viaduct C3 - Gantry & TCSS Provisions (KD4)	36	21-Mar-18	36	07-May-18	28-Jun-16	09-Aug-16	-514	0%	[Gantt bar: 21-Mar-18 to 09-Aug-16]																		
VC3-C7810	Viaduct C3 - Drainage, Fire Main & E&M Services	48	23-Apr-18	48	20-Jun-18	27-Jul-16	21-Sep-16	-514	0%	[Gantt bar: 23-Apr-18 to 21-Sep-16]																		
VC3-C7820	Viaduct C3 - Railings, Light Poles, Signs & Street Furniture	30	08-May-18	30	12-Jun-18	10-Aug-16	13-Sep-16	-514	0%	[Gantt bar: 08-May-18 to 13-Sep-16]																		
VC3-C7830	Viaduct C3 - Deck Paving & Roadmarking (KD13)	18	13-Jun-18	18	05-Jul-18	14-Sep-16	06-Oct-16	-514	0%	[Gantt bar: 13-Jun-18 to 06-Oct-16]																		
Bridge C2																												
Deck Finishes, E&M and Roadworks																												
VC2-C7710	Viaduct C2 - Parapet Panels	48	13-Jun-17 A	7	28-Mar-18	02-Aug-16	09-Aug-16	-485	95%	[Gantt bar: 13-Jun-17 to 09-Aug-16]																		
VC2-C7720	Viaduct C2 - Gantry & TCSS Provisions (KD4)	36	10-Feb-18 A	20	17-Apr-18	18-Jul-16	09-Aug-16	-498	0%	[Gantt bar: 10-Feb-18 to 09-Aug-16]																		
VC2-C7810	Viaduct C2 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	45	17-May-18	30-Jul-16	21-Sep-16	-487	20%	[Gantt bar: 22-Jan-18 to 21-Sep-16]																		
VC2-C7820	Viaduct C2 - Railings, Light Poles, Signs & Street Furniture	30	18-Apr-18	30	24-May-18	10-Aug-16	13-Sep-16	-498	0%	[Gantt bar: 18-Apr-18 to 13-Sep-16]																		
VC2-C7830	Viaduct C2 - Deck Paving & Roadmarking (KD13)	18	25-May-18	18	14-Jun-18	14-Sep-16	06-Oct-16	-498	0%	[Gantt bar: 25-May-18 to 06-Oct-16]																		
Bridge C1																												
Deck Finishes, E&M and Roadworks																												
VC1-C7810	Viaduct C1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	45	17-May-18	30-Jul-16	21-Sep-16	-487	30%	[Gantt bar: 22-Jan-18 to 21-Sep-16]																		
VC1-C7820	Viaduct C1 - Railings, Light Poles, Signs & Street Furniture	30	01-Mar-18 A	20	17-Apr-18	22-Aug-16	13-Sep-16	-468	0%	[Gantt bar: 01-Mar-18 to 13-Sep-16]																		
VC1-C7830	Viaduct C1 - Deck Paving & Roadmarking (KD13)	18	11-May-18	18	01-Jun-18	14-Sep-16	06-Oct-16	-487	0%	[Gantt bar: 11-May-18 to 06-Oct-16]																		
Viaduct D																												
Bridge D3																												
Deck Finishes, E&M and Roadworks																												
VD3-C7810	Viaduct D3 - Drainage, Fire Main & E&M Services	60	21-Mar-18	60	05-Jun-18	13-Jul-16	21-Sep-16	-502	0%	[Gantt bar: 21-Mar-18 to 21-Sep-16]																		
VD3-C7820	Viaduct D3 - Railings, Light Poles, Signs & Street Furniture	30	01-Mar-18 A	20	17-Apr-18	22-Aug-16	13-Sep-16	-468	15%	[Gantt bar: 01-Mar-18 to 13-Sep-16]																		
VD3-C7830	Viaduct D3 - Deck Paving & Roadmarking (KD14)	18	30-May-18	18	20-Jun-18	14-Sep-16	06-Oct-16	-502	0%	[Gantt bar: 30-May-18 to 06-Oct-16]																		
Bridge D2																												
Deck Finishes, E&M and Roadworks																												
VD2-C7715	Viaduct D2 - Parapet Panels (with MTR access)	74	21-Feb-18 A	38	09-May-18	07-Jun-16	22-Jul-16	-531	90%	[Gantt bar: 21-Feb-18 to 22-Jul-16]																		
VD2-C7720	Viaduct D2 - Gantry & TCSS Provisions (KD4)	36	12-Feb-18 A	36	09-May-18	28-Jun-16	09-Aug-16	-516	50%	[Gantt bar: 12-Feb-18 to 09-Aug-16]																		
VD2-C7810	Viaduct D2 - Drainage, Fire Main & E&M Services	48	22-Jan-18 A	36	24-May-18	10-Aug-16	21-Sep-16	-492	40%	[Gantt bar: 22-Jan-18 to 21-Sep-16]																		
VD2-C7820	Viaduct D2 - Railings, Light Poles, Signs & Street Furniture	30	10-May-18	30	14-Jun-18	10-Aug-16	13-Sep-16	-516	0%	[Gantt bar: 10-May-18 to 13-Sep-16]																		
VD2-C7830	Viaduct D2 - Deck Paving & Roadmarking (KD14)	18	15-Jun-18	18	07-Jul-18	14-Sep-16	06-Oct-16	-516	0%	[Gantt bar: 15-Jun-18 to 06-Oct-16]																		
Bridge D1																												
Deck Finishes, E&M and Roadworks																												
VD1-C7720	Viaduct D1 - Gantry & TCSS Provisions (KD4)	36	13-Nov-17 A	12	07-Apr-18	27-Jul-16	09-Aug-16	-490	70%	[Gantt bar: 13-Nov-17 to 09-Aug-16]																		
VD1-C7810	Viaduct D1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	36	07-May-18	10-Aug-16	21-Sep-16	-478	30%	[Gantt bar: 22-Jan-18 to 21-Sep-16]																		
VD1-C7820	Viaduct D1 - Railings, Light Poles, Signs & Street Furniture	30	09-Apr-18	30	14-May-18	10-Aug-16	13-Sep-16	-490	0%	[Gantt bar: 09-Apr-18 to 13-Sep-16]																		
VD1-C7830	Viaduct D1 - Deck Paving & Roadmarking (KD14)	18	15-May-18	18	05-Jun-18	14-Sep-16	06-Oct-16	-490	0%	[Gantt bar: 15-May-18 to 06-Oct-16]																		
Viaduct E																												
Bridge E1																												
Deck Finishes, E&M and Roadworks																												
VE1AB-C77	Viaduct E1A/B - Parapet Panels	48	27-Nov-17 A	40	11-May-18	26-May-16	13-Jul-16	-541	90%	[Gantt bar: 27-Nov-17 to 13-Jul-16]																		
VE1AB-C77	Viaduct E1A/B - Gantry & TCSS Provisions (KD4)	36	27-Apr-18	36	09-Jun-18	29-Jun-16	10-Aug-16	-541	0%	[Gantt bar: 27-Apr-18 to 10-Aug-16]																		
VE1AB-C78	Viaduct E1A/B - Drainage, Fire Main & E&M Services	60	12-May-18	60	24-Jul-18	14-Jul-16	22-Sep-16	-541	0%	[Gantt bar: 12-May-18 to 22-Sep-16]																		
VE1AB-C78	Viaduct E1A/B - Railings, Light Poles, Signs & Street Furniture	30	11-Jun-18	30	17-Jul-18	11-Aug-16	14-Sep-16	-541	0%	[Gantt bar: 11-Jun-18 to 14-Sep-16]																		
VE1CD-C77	Viaduct E1C/D - Parapet Panels	56	21-Dec-17 A	40	11-May-18	24-Jun-16	10-Aug-16	-517	0%	[Gantt bar: 21-Dec-17 to 10-Aug-16]																		
VE1CD-C77	Viaduct E1C/D - Gantry & TCSS Provisions (KD4)	36	27-Apr-18	36	09-Jun-18	28-Jul-16	07-Sep-16	-517	0%	[Gantt bar: 27-Apr-18 to 07-Sep-16]																		
VE1CD-C78	Viaduct E1C/D - Drainage, Fire Main & E&M Services	42	23-May-18	42	12-Jul-18	01-Sep-16	22-Oct-16	-507	0%	[Gantt bar: 23-May-18 to 22-Oct-16]																		
VE1CD-C78	Viaduct E1C/D - Railings, Light Poles, Signs & Street Furniture	30	19-May-18	30	25-Jun-18	18-Aug-16	22-Sep-16	-517	0%	[Gantt bar: 19-May-18 to 22-Sep-16]																		
VE1CD-C78	Viaduct E1C/D - Deck Paving & Roadmarking (KD10)	18	19-Jun-18	18	10-Jul-18	15-Sep-16	07-Oct-16	-517	0%	[Gantt bar: 19-Jun-18 to 07-Oct-16]																		
Bridge E2																												
Deck Span Segment																												
E08A-C6530	E8A - Quarter Span (1 nr) with stitch - TLB	10	09-Feb-18 A	0	23-Feb-18 A				100%	[Gantt bar: 09-Feb-18 to 23-Feb-18]																		
E08A-C6610	E8A-E9A: Install Bearing & Stress Continuity Tendons	20	23-Feb-18 A	0	03-Mar-18 A				100%	[Gantt bar: 23-Feb-18 to 03-Mar-18]																		
E08A-C6620	E8B-E9B: Install Bearing & Stress Continuity Tendons	20	01-Mar-18 A	0	12-Mar-18 A				100%	[Gantt bar: 01-Mar-18 to 12-Mar-18]																		

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPK-M58 Layout: J3518-DWP-3MRP Submission - M58 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 4 of 7 Pages) (Progress as of 21-Mar-18)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>31-Jan-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>27-Feb-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	31-Jan-18		PKN	HF	27-Feb-18		PKN	HF	03-Apr-18		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M58
Date	Revision	Checked	Approved																	
31-Jan-18		PKN	HF																	
27-Feb-18		PKN	HF																	
03-Apr-18		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																								
										March				April				May				June												
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25					
E08B-C6520	E8B - Quarter Span (1 nr) with stitch - TLB	10	22-Feb-18 A	0	01-Mar-18 A				100%	[Gantt bar: 22-Feb-18 to 01-Mar-18, 100% complete]																								
E10A-C6500	E10A - Quarter Span (1 nr) with stitch - TLB	11	21-Mar-18	11	31-Mar-18	03-Jul-17	13-Jul-17	-251	0%	[Gantt bar: 21-Mar-18 to 31-Mar-18, 0% complete]																								
E10A-C6510	E10A-Drop in (1 nr) with stitch - THB	9	03-Mar-18 A	0	19-Mar-18 A				100%	[Gantt bar: 03-Mar-18 to 19-Mar-18, 100% complete]																								
E10B-C6570	E10B - Drop in side shift TLB	1	10-Mar-18 A	0	10-Mar-18 A				100%	[Gantt bar: 10-Mar-18 to 10-Mar-18, 100% complete]																								
E10B-C6580	E10B - Drop in (1 nr) with stitch - TLB	8	10-Mar-18 A	0	19-Mar-18 A				100%	[Gantt bar: 10-Mar-18 to 19-Mar-18, 100% complete]																								
E10B-C6590	E10B - Quarter Span - Install TLB	5	20-Mar-18 A	0	20-Mar-18 A				100%	[Gantt bar: 20-Mar-18 to 20-Mar-18, 100% complete]																								
E10B-C6600	E10B - Quarter Span 1 nr) with stitch - TLB	11	20-Mar-18 A	7	27-Mar-18	18-Jun-17	24-Jun-17	-265	50%	[Gantt bar: 20-Mar-18 to 27-Mar-18, 50% complete]																								
E11B-C6610	E10A-E11A / E10A-E8: Install Bearing & Stress Continuity Tendons	24	03-Apr-18	24	02-May-18	26-Jul-17	22-Aug-17	-203	0%	[Gantt bar: 03-Apr-18 to 02-May-18, 0% complete]																								
E11B-C6620	E10B-E11B / E10B-E8B: Install Bearing & Stress Continuity Tendons	24	28-Mar-18	24	28-Apr-18	26-Jul-17	22-Aug-17	-201	0%	[Gantt bar: 28-Mar-18 to 28-Apr-18, 0% complete]																								
VE2-C6620	Viaduct E2 - Dismantle LG2	48	10-Feb-18 A	0	20-Mar-18 A				100%	[Gantt bar: 10-Feb-18 to 20-Mar-18, 100% complete]																								
Deck Finishes, E&M and Roadworks																																		
VE21-C7710	Viaduct E2-1 (E3-E6) - Parapet Panels	48	15-Feb-18 A	46	18-May-18	23-Oct-17	15-Dec-17	-121	10%	[Gantt bar: 15-Feb-18 to 18-May-18, 10% complete]																								
VE21-C7720	Viaduct E2-1 (E3-E6) - Gantry & TCSS Provisions (KD4)	36	05-May-18	36	16-Jun-18	02-Dec-17	16-Jan-18	-121	0%	[Gantt bar: 05-May-18 to 16-Jun-18, 0% complete]																								
VE21-C7810	Viaduct E2-1 (E3-E6) - Drainage, Fire Main & E&M Services	60	19-May-18	60	31-Jul-18	02-Jan-18	15-Mar-18	-110	0%	[Gantt bar: 19-May-18 to 31-Jul-18, 0% complete]																								
VE21-C7820	Viaduct E2-1 (E3-E6) - Railings, Light Poles, Signs & Street Furniture	30	19-Jun-18	30	24-Jul-18	30-Jan-18	08-Mar-18	-110	0%	[Gantt bar: 19-Jun-18 to 24-Jul-18, 0% complete]																								
VE22-C7710	Viaduct E2-2 (E6-E8) - Parapet Panels	48	19-Mar-18 A	46	18-May-18	25-Aug-17	19-Oct-17	-169	5%	[Gantt bar: 19-Mar-18 to 18-May-18, 5% complete]																								
VE22-C7720	Viaduct E2-2 (E6-E8) - Gantry & TCSS Provisions (KD4)	36	05-May-18	36	16-Jun-18	02-Dec-17	16-Jan-18	-121	0%	[Gantt bar: 05-May-18 to 16-Jun-18, 0% complete]																								
VE22-C7810	Viaduct E2-2 (E6-E8) - Drainage, Fire Main & E&M Services	60	19-May-18	60	31-Jul-18	02-Jan-18	15-Mar-18	-110	0%	[Gantt bar: 19-May-18 to 31-Jul-18, 0% complete]																								
VE22-C7820	Viaduct E2-2 (E6-E8) - Railings, Light Poles, Signs & Street Furniture	30	19-Jun-18	30	24-Jul-18	30-Jan-18	08-Mar-18	-110	0%	[Gantt bar: 19-Jun-18 to 24-Jul-18, 0% complete]																								
VE23-C7710	Viaduct E2-3 (E8-E10) - Parapet Panels	48	19-May-18	48	17-Jul-18	20-Oct-17	15-Dec-17	-169	0%	[Gantt bar: 19-May-18 to 17-Jul-18, 0% complete]																								
Bridge E5																																		
Deck Span Segment																																		
E12D-C6310	E12D Deck - Stitch between E12D and E11B	8	24-Feb-18 A	0	15-Mar-18 A				100%	[Gantt bar: 24-Feb-18 to 15-Mar-18, 100% complete]																								
E13D-C6235	E13D Deck - Cantilever span (25 seg) with 1 stitch - KF and WLF	62	29-Dec-17 A	0	24-Feb-18 A				100%	[Gantt bar: 29-Dec-17 to 24-Feb-18, 100% complete]																								
E13D-C6240	E13D Deck - Engage temporary support below segment S3U19	7	21-Mar-18	7	27-Mar-18	17-Jun-17	23-Jun-17	-266	0%	[Gantt bar: 21-Mar-18 to 27-Mar-18, 0% complete]																								
E13D-C6250	E14D Deck - Cantilever span (4 seg) - KF	5	28-Mar-18	5	01-Apr-18	24-Jun-17	28-Jun-17	-266	0%	[Gantt bar: 28-Mar-18 to 01-Apr-18, 0% complete]																								
E13D-C6260	E14D Deck - Adjustment of segments, stressing and remove KF	4	02-Apr-18	4	06-Apr-18	29-Jun-17	03-Jul-17	-266	0%	[Gantt bar: 02-Apr-18 to 06-Apr-18, 0% complete]																								
E13D-C6310	E13D Deck - Stitch between E12D and E13D	8	28-Mar-18	8	04-Apr-18	25-Jun-17	03-Jul-17	-265	0%	[Gantt bar: 28-Mar-18 to 04-Apr-18, 0% complete]																								
E14D-C6510	E14D Deck - Stitching S1 Between E13D & E14D	8	07-Apr-18	8	16-Apr-18	04-Jul-17	12-Jul-17	-225	0%	[Gantt bar: 07-Apr-18 to 16-Apr-18, 0% complete]																								
E14D-C6520	E14D Deck - Stitching S2 Between E13D & E14D	8	17-Apr-18	8	25-Apr-18	13-Jul-17	21-Jul-17	-225	0%	[Gantt bar: 17-Apr-18 to 25-Apr-18, 0% complete]																								
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	26-Apr-18	15	14-May-18	22-Jul-17	08-Aug-17	-225	0%	[Gantt bar: 26-Apr-18 to 14-May-18, 0% complete]																								
VE5-C6910	Viaduct E5 - Final Stressing to Span	12	15-May-18	12	29-May-18	09-Aug-17	22-Aug-17	-225	0%	[Gantt bar: 15-May-18 to 29-May-18, 0% complete]																								
Deck Finishes, E&M and Roadworks																																		
VE5-C7710	Viaduct E5 - Parapet Panels	48	30-May-18	48	26-Jul-18	23-Aug-17	19-Oct-17	-225	0%	[Gantt bar: 30-May-18 to 26-Jul-18, 0% complete]																								
Bridge E6																																		
Deck Span Segment																																		
E12C-C6310	E12C Deck - Stitch between E12C and E11B	8	20-Feb-18 A	0	15-Mar-18 A				100%	[Gantt bar: 20-Feb-18 to 15-Mar-18, 100% complete]																								
E13C-C6210	E13C Deck - Cantilever Span (40 seg) - KF and THB	90	27-Oct-17 A	0	28-Feb-18 A				100%	[Gantt bar: 27-Oct-17 to 28-Feb-18, 100% complete]																								
E13C-C6310	E13C Deck - Stitch between E12C and E13C	8	16-Mar-18 A	6	26-Mar-18	10-Sep-17	15-Sep-17	-182	40%	[Gantt bar: 16-Mar-18 to 26-Mar-18, 40% complete]																								
E14C-C6130	E14C Deck - Cantilever span at E13C (8 nr) -THB	15	12-Mar-18 A	12	07-Apr-18	02-Sep-17	15-Sep-17	-162	30%	[Gantt bar: 12-Mar-18 to 07-Apr-18, 30% complete]																								
E14C-C6610	E14C Deck - Stitch between E13C and E14C	8	09-Apr-18	8	17-Apr-18	16-Sep-17	25-Sep-17	-162	0%	[Gantt bar: 09-Apr-18 to 17-Apr-18, 0% complete]																								
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	18-Apr-18	12	02-May-18	26-Sep-17	11-Oct-17	-162	0%	[Gantt bar: 18-Apr-18 to 02-May-18, 0% complete]																								
VE6-C6920	Viaduct E6 - Install, grout permanent bearing and load transfer at pier E14C	7	03-May-18	7	10-May-18	12-Oct-17	19-Oct-17	-162	0%	[Gantt bar: 03-May-18 to 10-May-18, 0% complete]																								
Bridge E7																																		
Deck Span Segment																																		
E13B-C6230	E13B - Deck - Cantilever Span (40 nr) - KF	80	11-Nov-17 A	0	02-Mar-18 A				100%	[Gantt bar: 11-Nov-17 to 02-Mar-18, 100% complete]																								
E13B-C6310	E13B Deck - Stitch between E12B and E13B	8	01-Apr-18	8	09-Apr-18	08-Sep-17	15-Sep-17	-195	0%	[Gantt bar: 01-Apr-18 to 09-Apr-18, 0% complete]																								
E14B-C6610	E14B Deck - Stitch between E13B and E14B	8	10-Apr-18	8	18-Apr-18	16-Sep-17	25-Sep-17	-163	0%	[Gantt bar: 10-Apr-18 to 18-Apr-18, 0% complete]																								
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	19-Apr-18	12	03-May-18	26-Sep-17	11-Oct-17	-163	0%	[Gantt bar: 19-Apr-18 to 03-May-18, 0% complete]																								
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14C	7	04-May-18	7	11-May-18	12-Oct-17	19-Oct-17	-163	0%	[Gantt bar: 04-May-18 to 11-May-18, 0% complete]																								
Bridge E8																																		
Deck Span Segment																																		
E13A-C6610	E13A Deck - Cantilever Span (Remaining 16 nr) - KF	35	08-Feb-18 A	0	20-Mar-18 A				100%	[Gantt bar: 08-Feb-18 to 20-Mar-18, 100% complete]																								
E13A-C6710	E13A Deck - Stitch between E12A and E13A	8	01-Apr-18	8	09-Apr-18	14-Jul-17	21-Jul-17	-251	0%	[Gantt bar: 01-Apr-18 to 09-Apr-18, 0% complete]																								
E14A-C6610	E14A Deck - Stitch between E13A and E14A	8	10-Apr-18	8	18-Apr-18	22-Jul-17	31-Jul-17	-211	0%	[Gantt bar: 10-Apr-18 to 18-Apr-18, 0% complete]																								
VE8-C6910	Viaduct E8 - Final Stressing to Span	12	19-Apr-18	12	03-May-18	01-Aug-17	14-Aug-17	-211	0%	[Gantt bar: 19-Apr-18 to 03-May-18, 0% complete]																								
VE8-C6920	Viaduct E8 - Install, grout permanent bearing and load transfer	7	04-May-18	7	11-May-18	15-Aug-17	22-Aug-17	-211	0%	[Gantt bar: 04-May-18 to 11-May-18, 0% complete]																								
Deck Finishes, E&M and Roadworks																																		
VE8-C7710	Viaduct E8 - Parapet Panels	48	12-May-18	48	10-Jul-18	23-Aug-17	19-Oct-17	-211	0%	[Gantt bar: 12-May-18 to 10-Jul-18, 0% complete]																								
Viaduct F																																		
Bridge F1																																		
Deck Span Segment																																		

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPK-M58
 Layout: J3518-DWP-3MRP Submission - M58
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 7 Pages)
(Progress as of 21-Mar-18)

Date	Revision	Checked	Approved
31-Jan-18		PKN	HF
27-Feb-18		PKN	HF
03-Apr-18		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M58

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																								
										March				April				May				June												
											19	26	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25					
M201146	10NW-C/F50 - Construct T wall with light post footings	95	14-Oct-17 A	0	20-Mar-18 A				100%	[Gantt bar: 100% complete]																								
M201148	10NW-C/F50 - Fill and compact filled material	18	21-Mar-18	18	14-Apr-18	17-Mar-17	07-Apr-17	-299	0%	[Gantt bar: 0% complete]																								
Road Works Along NLH Westbound																																		
General																																		
RW10020	NLH W/B (Viaduct C) - Road Drainage Works for tie-in	104	26-Jun-17 A	36	07-May-18	24-Feb-17	07-Apr-17	-317	60%	[Gantt bar: 60% complete]																								
RW11010	NLH W/B (Viaduct B) - Drainage for ramp B tie out	48	15-Dec-17 A	68	14-Jun-18	30-Dec-16	23-Mar-17	-361	20%	[Gantt bar: 20% complete]																								
RW11020	NLH W/B (Viaduct B) - Profile Barrier and roadwork	36	17-May-18	36	29-Jun-18	24-Feb-17	07-Apr-17	-361	0%	[Gantt bar: 0% complete]																								
Road Works Along NLH Eastbound																																		
General																																		
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstate NLH	127	17-Dec-16 A	36	07-May-18	24-Feb-17	07-Apr-17	-317	80%	[Gantt bar: 80% complete]																								
RW20095	NLH E/B (Gantries 319 - 322) - Implement TTA for NLH (Central Reserve)	3	13-Jun-18*	3	15-Jun-18	22-Sep-16	24-Sep-16	-508	0%	[Gantt bar: 0% complete]																								
RW2096	NLH E/B (Gantries 319 - 322) - Footing & A-Frame at NLH (Central Reser	55	16-Jun-18	55	21-Aug-18	26-Sep-16	30-Nov-16	-508	0%	[Gantt bar: 0% complete]																								
RW2098-3	NLH E/B (Gantries 319 - 322) - blackout period (CNY)	17	10-Feb-18 A	0	25-Mar-18 A				100%	[Gantt bar: 100% complete]																								
RW2098-4	NLH E/B (Gantries 319 - 322) - Footing & A-Frame at NLH (verge)	22	26-Mar-18 A	2	22-Mar-18	20-Sep-16	21-Sep-16	-444	80%	[Gantt bar: 80% complete]																								
RW21010-3	NLH E/B (Viaduct A) - blackout period (CNY)	17	10-Feb-18 A	0	25-Feb-18 A				100%	[Gantt bar: 100% complete]																								
RW21010-4	NLH E/B (Viaduct A) - Connect Exist. Ductings/Drawpits - Hard shoulder	22	26-Feb-18 A	2	22-Mar-18	06-Dec-16	07-Dec-16	-380	80%	[Gantt bar: 80% complete]																								
At-Grade Works Along Cheung Tung Road																																		
Slope Works Near Viaduct B																																		
Slope 9SE-B/F85																																		
SWVB4020	9SE-B/F85 - Fill and compact filled material	60	16-Jan-18 A	54	29-May-18	09-Aug-18	12-Oct-18	113	30%	[Gantt bar: 30% complete]																								
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	30-May-18	30	05-Jul-18	13-Oct-18	17-Nov-18	113	0%	[Gantt bar: 0% complete]																								
Slope Works Near Viaduct C																																		
Slope PF1 & PF2																																		
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Mar-18*	0		21-Dec-17		-90	0%	[Milestone]																								
SWVC7000	10NW - PF2 slope works	48	21-Mar-18	48	21-May-18	21-Dec-17	21-Feb-18	-71	0%	[Gantt bar: 0% complete]																								
SWVC7010	10NW - PF2 slope works	52	23-May-18*	52	24-Jul-18	22-Feb-18	27-Apr-18	-71	0%	[Gantt bar: 0% complete]																								
Slope 10NW-C/F13																																		
SWVC3995	Complete reinstatement of firemain	0	21-Mar-18*	0		21-Dec-17		-90	0%	[Milestone]																								
SWVC4000	10NW-C/F13 - Slope works	100	21-Mar-18	100	24-Jul-18	21-Dec-17	27-Apr-18	-71	0%	[Gantt bar: 0% complete]																								
Slope 10NW-C/F14																																		
SWVC5000	10NW-C/F14 - Slope works	100	01-Mar-18 A	52	26-May-18	15-Jan-18	19-Mar-18	-53	50%	[Gantt bar: 50% complete]																								
SWVC6010	10NW-C/F14 - Install Geo. Instru. & Baseline Monitoring	30	28-May-18	30	03-Jul-18	20-Mar-18	27-Apr-18	-53	0%	[Gantt bar: 0% complete]																								
Slope 10NW-C/F15																																		
SWVC6000	10NW-C/F15 - Slope works	114	18-Sep-17 A	36	07-May-18	02-Feb-18	19-Mar-18	-37	80%	[Gantt bar: 80% complete]																								
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	08-May-18*	30	12-Jun-18	20-Mar-18	27-Apr-18	-37	0%	[Gantt bar: 0% complete]																								
Re-alignment of CTR Along Viaduct B																																		
General																																		
RP00074-6	Ch100-300: CTR Stage 6 Road drainage and street furniture	41	08-Dec-17 A	0	20-Mar-18 A				100%	[Gantt bar: 100% complete]																								
RP00077-1	Ch100-300: Street Lighting & Draw Pit - remaining	48	08-Dec-17 A	56	31-May-18	10-Jun-20	15-Aug-20	656	50%	[Gantt bar: 50% complete]																								
RP00082	Ch100-300: TCSS pillar box	24	07-Mar-18 A	24	21-Apr-18	16-Dec-17	16-Jan-18	-75	50%	[Gantt bar: 50% complete]																								
Re-alignment of CTR Along Viaduct C																																		
East Portion																																		
RW60080	CTR Tie in Works	116	18-May-17 A	56	31-May-18	01-Feb-17	07-Apr-17	-337	20%	[Gantt bar: 20% complete]																								
At-Grade Works at Southern Landfall																																		
HKBCF Area																																		
General																																		
RW30010	South Landfall - Mobilisation for Portion B Works	24	21-Mar-18	24	21-Apr-18	03-Nov-17	30-Nov-17	-112	0%	[Gantt bar: 0% complete]																								
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	23-Apr-18	60	05-Jul-18	01-Dec-17	12-Feb-18	-112	0%	[Gantt bar: 0% complete]																								
RW30030	South Landfall - Stormwater drainage works	60	23-Apr-18	60	05-Jul-18	12-Jul-18	19-Sep-18	65	0%	[Gantt bar: 0% complete]																								
RW30032	South Landfall - Fire mains	60	30-May-18	60	09-Aug-18	16-Aug-18	27-Oct-18	65	0%	[Gantt bar: 0% complete]																								
Watermain from Tung Chung to Southern Landfall																																		
Watermain Works																																		
General																																		
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	04-Jun-18	42	24-Jul-18	13-Dec-17	02-Feb-18	-136	0%	[Gantt bar: 0% complete]																								

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPK-M58 Layout: J3518-DWP-3MRP Submission - M58 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 7 of 7 Pages) (Progress as of 21-Mar-18)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>31-Jan-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>27-Feb-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	31-Jan-18		PKN	HF	27-Feb-18		PKN	HF	03-Apr-18		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M58
Date	Revision	Checked	Approved																	
31-Jan-18		PKN	HF																	
27-Feb-18		PKN	HF																	
03-Apr-18		PKN	HF																	