

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										April				May				June				July						
										26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	
<b>HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection</b>																												
<b>Contract Milestones</b>																												
<b>Key Dates for Completion</b>																												
<b>Stage of the Works</b>																												
<b>Completion Date</b>																												
<b>General</b>																												
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16)		0		0	30-Apr-18*		08-Apr-16	-752	0%																		
<b>Section of the Works</b>																												
<b>Completion Date</b>																												
<b>General</b>																												
KD13	KD13 - Section 7: All Works at Viaduct C (EoT 6-Oct-16)		0		0	04-Jul-18*		06-Oct-16	-636	0%																		
KD14	KD14 - Section 8: All Works at Viaduct D (EoT 7-Oct-16)		0		0	19-Jun-18*		06-Oct-16	-621	0%																		
<b>Portion Handover Dates</b>																												
<b>Possession of the Works Area</b>																												
<b>Access Dates</b>																												
<b>General</b>																												
POS02-6B	Portion A - Area 6B (To be confirmed)		0		0	21-Apr-18*		22-Jul-20	824	0%																		
<b>Design</b>																												
<b>Detailed Design</b>																												
<b>Slope Works Near Viaduct A</b>																												
<b>Feature 9SE-B/FR8, B/R1, B/R2</b>																												
<b>Slope Works Design</b>																												
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01		60	13-Jun-17 A	30	28-May-18	12-Sep-16	19-Oct-16	-473	90%																		
<b>Procurement</b>																												
<b>Precast Parapets &amp; Barriers</b>																												
<b>Viaduct A to F</b>																												
<b>Precast Parapet Manufacture</b>																												
<b>General</b>																												
PP6011-01	Viaduct A - Precast Parapets/Barriers Production		90	01-Sep-16 A	36	04-Jun-18	05-Sep-16	19-Oct-16	-479	95%																		
PP6011-02	Viaduct B - Precast Parapets/Barriers Production		120	03-May-16 A	15	09-May-18	31-Oct-16	16-Nov-16	-434	95%																		
PP6011-05	Viaduct E - Precast Parapets/Barriers Production		180	02-Jul-16 A	90	08-Aug-18	16-Dec-17	11-Apr-18	-98	95%																		
PP6011-06	Viaduct F - Precast Parapets/Barriers Production		198	05-Mar-18 A	150	20-Oct-18	06-Dec-17	12-Jun-18	-107	10%																		
<b>Bearings</b>																												
<b>Viaduct F</b>																												
<b>Bearing Design &amp; Manufacture</b>																												
<b>General</b>																												
PPBRF9	Bearing Delivery - Viaduct F		34	18-Jul-17 A	2	23-Apr-18	20-Jun-18	21-Jun-18	48	95%																		
<b>Construction</b>																												
<b>Foundation &amp; Substructure Works</b>																												
<b>Ramp A</b>																												
<b>Abutment &amp; Approach Ramp A</b>																												
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																												
ARA-C7710	Ramp A - Parapet Panels		66	26-Apr-18	66	16-Jul-18	05-Sep-16	23-Nov-16	-483	0%																		
ARA-C7720	Ramp A - Ducting, Gantry & TCSS Provisions (KD5)		30	25-Jun-18	30	30-Jul-18	03-Nov-16	07-Dec-16	-483	0%																		
ARA-C7810	Ramp A - Drainage, Fire Main & E&M Services		42	17-Jul-18	42	03-Sep-18	24-Jan-17	16-Mar-17	-434	0%																		
<b>Ramp B</b>																												
<b>Abutment &amp; Approach Ramp B</b>																												
<b>Ramp Structure</b>																												
ARB-C6150	Ramp B - RC Wall - Side Wall		92	06-Nov-17 A	0	29-Mar-18 A				100%																		
ARB-C6160	Ramp B - RC Wall - Backfill with ramp drainage		48	14-Mar-18 A	18	12-May-18	03-Aug-16	23-Aug-16	-507	0%																		
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																												
ARB-C7710	Ramp B - Parapet Panels		76	14-May-18	76	13-Aug-18	24-Aug-16	23-Nov-16	-507	0%																		
<b>Ramp C</b>																												
<b>Abutment &amp; Approach Ramp C</b>																												
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																												

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: TMCLK-DWPL-M59 Layout: J3518-DWP-3MRP Submission - M59 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 1 of 7 Pages)</b> <b>(Progress as of 21-Apr-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>24-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	24-Apr-18		PKN	HF	<b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M59</b>
Date	Revision	Checked	Approved									
24-Apr-18		PKN	HF									

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																											
										April							May							June							July						
										26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23										
ARC-C7720	Ramp C - Ducting, Gantry & TCSS Provisions (KD3)	36	18-Sep-17 A	8	30-Apr-18	30-Mar-16	08-Apr-16	-610	95%	[Gantt bar: 30-Mar-16 to 08-Apr-16]																											
ARC-C7810	Ramp C - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	24	19-May-18	24-Aug-16	21-Sep-16	-489	70%	[Gantt bar: 24-Aug-16 to 21-Sep-16]																											
ARC-C7820	Ramp C - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18 A	24	19-May-18	17-Aug-16	13-Sep-16	-495	70%	[Gantt bar: 17-Aug-16 to 13-Sep-16]																											
ARC-C7830	Ramp C - Deck Paving & Roadmarking (KD13)	18	21-May-18	18	11-Jun-18	14-Sep-16	06-Oct-16	-495	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Ramp D</b>																																					
<b>Abutment &amp; Approach Ramp D</b>																																					
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																					
ARD-C7820	Ramp D - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18 A	30	28-May-18	10-Aug-16	13-Sep-16	-501	70%	[Gantt bar: 10-Aug-16 to 13-Sep-16]																											
ARD-C7830	Ramp D - Deck Paving & Roadmarking (KD14)	18	29-May-18	18	19-Jun-18	14-Sep-16	06-Oct-16	-501	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Viaduct E - Bridge E5, E6, E7, E8</b>																																					
<b>Pier E12D (E5b)</b>																																					
<b>Pile Cap Dolphin</b>																																					
E12D-C3130	E12D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	17-Nov-17 A	0	07-Apr-18 A				100%	[Gantt bar: 07-Apr-18 to 07-Apr-18]																											
E12D-C3150	E12D Dolphin - Marine Pile Cap - Rebar, Concreting	5	09-Apr-18 A	2	23-Apr-18	07-Aug-18	08-Aug-18	88	100%	[Gantt bar: 07-Aug-18 to 08-Aug-18]																											
E12D-C3160	E12D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	24-Apr-18	3	26-Apr-18	09-Aug-18	11-Aug-18	88	0%	[Gantt bar: 09-Aug-18 to 11-Aug-18]																											
<b>Pier E13A (E8c)</b>																																					
<b>Pile Cap Dolphin</b>																																					
E13A-C3130	E13A Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	19-Mar-18 A	0	17-Apr-18 A				100%	[Gantt bar: 17-Apr-18 to 17-Apr-18]																											
E13A-C3150	E13A Dolphin - Marine Pile Cap - Rebar, Concreting	5	21-Apr-18	5	26-Apr-18	03-Aug-18	08-Aug-18	85	0%	[Gantt bar: 03-Aug-18 to 08-Aug-18]																											
E13A-C3160	E13A Dolphin - Marine Pile Cap - CJ preparation & Curing	3	27-Apr-18	3	30-Apr-18	09-Aug-18	11-Aug-18	85	0%	[Gantt bar: 09-Aug-18 to 11-Aug-18]																											
<b>Pier E13D (E5c)</b>																																					
<b>Pile Cap Dolphin</b>																																					
E13D-C3130	E13D Dolphin - Marine Pile Cap - Fixings, Dewatering & Trim Pile	11	19-Dec-17 A	0	11-Apr-18 A				100%	[Gantt bar: 11-Apr-18 to 11-Apr-18]																											
E13D-C3150	E13D Dolphin - Marine Pile Cap - Rebar, Concreting	5	12-Apr-18 A	17	11-May-18	20-Jul-18	08-Aug-18	73	70%	[Gantt bar: 20-Jul-18 to 08-Aug-18]																											
E13D-C3160	E13D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	12-May-18	3	15-May-18	09-Aug-18	11-Aug-18	73	0%	[Gantt bar: 09-Aug-18 to 11-Aug-18]																											
<b>Viaduct F - Bridge F2</b>																																					
<b>Pier F8 (F2f)</b>																																					
<b>Pier Head Segment</b>																																					
F08-C5110	F8 Pier Head - Scaffold, Temp Works	18	03-Mar-18 A	0	24-Mar-18 A				100%	[Gantt bar: 24-Mar-18 to 24-Mar-18]																											
F08-C5210	F8 Pier Head - Erect PH Segment (1 nr)	1	24-Mar-18 A	0	24-Mar-18 A				100%	[Gantt bar: 24-Mar-18 to 24-Mar-18]																											
F08-C5310	F8 Pier Head - Construct Diaphragm (2nd Cast) in PHS	1	24-Mar-18 A	0	24-Mar-18 A				100%	[Gantt bar: 24-Mar-18 to 24-Mar-18]																											
F08-C5410	F8 Pier Head - Curing, Remove Temp Works	1	24-Mar-18 A	0	24-Mar-18 A				100%	[Gantt bar: 24-Mar-18 to 24-Mar-18]																											
<b>Viaduct F - Bridge F3</b>																																					
<b>Pier F10 (F3c)</b>																																					
<b>Pier Head Segment</b>																																					
F10-C5110	F10 Pier Head - Scaffold, Temp Works	30	12-Sep-17 A	28	25-May-18	01-Feb-18	08-Mar-18	-61	0%	[Gantt bar: 01-Feb-18 to 08-Mar-18]																											
F10-C5210	F10 Pier Head - Erect last PH segment (1 nr)	1	06-Jul-18	1	06-Jul-18	16-Mar-18	16-Mar-18	-88	0%	[Gantt bar: 16-Mar-18 to 16-Mar-18]																											
<b>Pier F11 (F3b)</b>																																					
<b>Pier Head Segment</b>																																					
F11-C5110	F11 Pier Head - Scaffold, Temp Works	33	15-Mar-18 A	17	11-May-18	03-Jul-20	22-Jul-20	652	0%	[Gantt bar: 03-Jul-20 to 22-Jul-20]																											
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	06-Apr-18 A	1	21-Apr-18	16-Mar-18	16-Mar-18	-27	0%	[Gantt bar: 16-Mar-18 to 16-Mar-18]																											
F11-C5310	F11 Pier Head - Construct Diaphragm (2nd Cast) in PHS	48	06-Apr-18 A	0	06-Apr-18 A				100%	[Gantt bar: 06-Apr-18 to 06-Apr-18]																											
F11-C5410	F11 Pier Head - Curing, Remove Temp Works	5	06-Apr-18 A	0	06-Apr-18 A				100%	[Gantt bar: 06-Apr-18 to 06-Apr-18]																											
<b>Viaduct F - Bridge F4</b>																																					
<b>Pier F16 (F5a/F4a)</b>																																					
<b>Pier Head Segment</b>																																					
F16-C5410	F16 Pier Head - Curing, Remove Formwork	12	21-Mar-18 A	9	02-May-18	05-Dec-17	14-Dec-17	-108	50%	[Gantt bar: 05-Dec-17 to 14-Dec-17]																											
<b>Pier F18 (F4c)</b>																																					
<b>Pier Head Segment</b>																																					
F18-C5110	F18 Pier Head - Scaffold, Temp Works	25	21-Feb-18 A	1	21-Apr-18	16-Jan-18	16-Jan-18	-75	99%	[Gantt bar: 16-Jan-18 to 16-Jan-18]																											
F18-C5210	F18 Pier Head - Erect PH Segment (1 nr)	2	23-Apr-18	2	24-Apr-18	17-Jan-18	18-Jan-18	-75	0%	[Gantt bar: 17-Jan-18 to 18-Jan-18]																											
F18-C5310	F18 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	25-Apr-18	20	18-May-18	19-Jan-18	10-Feb-18	-75	0%	[Gantt bar: 19-Jan-18 to 10-Feb-18]																											
F18-C5410	F18 Pier Head - Curing, Remove Temp Works	5	19-May-18	5	25-May-18	12-Feb-18	20-Feb-18	-75	0%	[Gantt bar: 12-Feb-18 to 20-Feb-18]																											
<b>Ramp F</b>																																					
<b>Abutment &amp; Approach Ramp F</b>																																					
<b>Ramp Structure</b>																																					
ARF-C6120	Ramp F - Cap & Ground Beams	54	31-Oct-17 A	0	17-Apr-18 A				100%	[Gantt bar: 17-Apr-18 to 17-Apr-18]																											
ARF-C6130	Ramp F - Abutment wall (RF-6)	14	18-Apr-18 A	11	04-May-18	02-Feb-18	14-Feb-18	-60	10%	[Gantt bar: 02-Feb-18 to 14-Feb-18]																											
ARF-C6140	Ramp F - Column and beam (FB2 & FB3)	54	14-Feb-18 A	31	29-May-18	21-Oct-17	27-Nov-17	-145	50%	[Gantt bar: 21-Oct-17 to 27-Nov-17]																											

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M59  
 Layout: J3518-DWP-3MRP Submission - M59  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 7 Pages)**  
**(Progress as of 21-Apr-18)**

Date	Revision	Checked	Approved
24-Apr-18		PKN	HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M59**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																											
										April					May					June					July												
										26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23										
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)	86	26-Mar-18 A	52	23-Jun-18	20-Jan-18	24-Mar-18	-71	10%	[Gantt bar: 26-Mar-18 to 23-Jun-18]																											
ARF-C6160	Ramp F - Ramp deck	71	18-May-18	71	11-Aug-18	15-Feb-18	17-May-18	-71	0%	[Gantt bar: 15-Feb-18 to 11-Aug-18]																											
<b>Superstructure &amp; Associated Works</b>																																					
<b>Viaduct A</b>																																					
<b>Bridge A2</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VA2-C7710	Viaduct A2 - Parapet Panels	118	13-Feb-18 A	58	30-Jun-18	31-Aug-16	09-Nov-16	-483	7%	[Gantt bar: 31-Aug-16 to 09-Nov-16]																											
VA2-C7720	Viaduct A2 - Gantry & TCSS Provisions (KD5)	36	16-Jun-18	36	30-Jul-18	27-Oct-16	07-Dec-16	-483	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16]																											
VA2-C7810	Viaduct A2 - Drainage, Fire Main & E&M Services	60	03-Jul-18	60	10-Sep-18	10-Jan-17	23-Mar-17	-434	0%	[Gantt bar: 10-Jan-17 to 23-Mar-17]																											
<b>Bridge A1</b>																																					
<b>Deck Span Segment</b>																																					
VA1-C6510	Viaduct A1 - Final Stitch & Stressing to Span	14	14-Mar-18 A	0	29-Mar-18 A				100%	[Gantt bar: 14-Mar-18 to 29-Mar-18]																											
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VA1-C7710	Viaduct A1 - Parapet Panels	220	10-Feb-18 A	120	12-Sep-18	04-Jul-16	23-Nov-16	-533	40%	[Gantt bar: 04-Jul-16 to 23-Nov-16]																											
VA1-C7715	Viaduct A1 - Parapet Panels (with MTR access)	51	11-Jul-18	51	07-Sep-18	23-Sep-16	23-Nov-16	-529	0%	[Gantt bar: 23-Sep-16 to 23-Nov-16]																											
<b>Viaduct B</b>																																					
<b>Bridge B3</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VB3-C7720	Viaduct B3 - Gantry & TCSS Provisions (KD5)	36	21-Mar-18 A	24	19-May-18	10-Nov-16	07-Dec-16	-425	20%	[Gantt bar: 10-Nov-16 to 07-Dec-16]																											
<b>Bridge B2</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VB2-C7710	Viaduct B2 - Parapet Panels	60	15-Aug-17 A	87	04-Aug-18	11-Aug-16	23-Nov-16	-500	85%	[Gantt bar: 11-Aug-16 to 23-Nov-16]																											
VB2-C7715	Viaduct B2 - Parapet Panels (with MTR access)	52	04-Apr-18 A	65	10-Jul-18	08-Jul-16	22-Sep-16	-529	15%	[Gantt bar: 08-Jul-16 to 22-Sep-16]																											
VB2-C7720	Viaduct B2 - Gantry & TCSS Provisions (KD5)	36	09-Jul-18	36	18-Aug-18	27-Oct-16	07-Dec-16	-500	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16]																											
<b>Bridge B1</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VB1-C7710	Viaduct B1 - Parapet Panels	83	06-Nov-17 A	40	08-Jun-18	29-Sep-16	16-Nov-16	-459	65%	[Gantt bar: 29-Sep-16 to 16-Nov-16]																											
VB1-C7720	Viaduct B1 - Gantry & TCSS Provisions (KD5)	36	18-May-18	36	30-Jun-18	27-Oct-16	07-Dec-16	-459	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16]																											
VB1-C7810	Viaduct B1 - Drainage, Fire Main & E&M Services	60	26-May-18	60	06-Aug-18	11-Jan-17	24-Mar-17	-403	0%	[Gantt bar: 11-Jan-17 to 24-Mar-17]																											
VB1-C7820	Viaduct B1 - Railings, Light Poles, Signs & Street Furniture	30	25-Jun-18	30	30-Jul-18	11-Feb-17	17-Mar-17	-403	0%	[Gantt bar: 11-Feb-17 to 17-Mar-17]																											
<b>Viaduct C</b>																																					
<b>Bridge C4</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VC4-C7720	Viaduct C4 - Gantry & TCSS Provisions (KD4)	36	01-Feb-18 A	3	24-Apr-18	13-Aug-16	16-Aug-16	-498	90%	[Gantt bar: 13-Aug-16 to 16-Aug-16]																											
VC4-C7810	Viaduct C4 - Drainage, Fire Main & E&M Services	60	21-Feb-18 A	36	04-Jun-18	10-Aug-16	21-Sep-16	-501	0%	[Gantt bar: 10-Aug-16 to 21-Sep-16]																											
VC4-C7820	Viaduct C4 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	12-May-18	24-Aug-16	13-Sep-16	-489	50%	[Gantt bar: 24-Aug-16 to 13-Sep-16]																											
VC4-C7830	Viaduct C4 - Deck Paving & Roadmarking (KD13)	18	29-May-18	18	19-Jun-18	14-Sep-16	06-Oct-16	-501	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Bridge C3</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VC3-C7710	Viaduct C3 - Parapet Panels (with MTR access)	60	01-Sep-17 A	7	28-Apr-18	02-Aug-16	09-Aug-16	-508	90%	[Gantt bar: 02-Aug-16 to 09-Aug-16]																											
VC3-C7720	Viaduct C3 - Gantry & TCSS Provisions (KD4)	36	21-Feb-18 A	18	12-May-18	27-Jul-16	16-Aug-16	-513	50%	[Gantt bar: 27-Jul-16 to 16-Aug-16]																											
VC3-C7810	Viaduct C3 - Drainage, Fire Main & E&M Services	48	21-Feb-18 A	48	19-Jun-18	27-Jul-16	21-Sep-16	-513	0%	[Gantt bar: 27-Jul-16 to 21-Sep-16]																											
VC3-C7820	Viaduct C3 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	30	28-May-18	10-Aug-16	13-Sep-16	-501	30%	[Gantt bar: 10-Aug-16 to 13-Sep-16]																											
VC3-C7830	Viaduct C3 - Deck Paving & Roadmarking (KD13)	18	12-Jun-18	18	04-Jul-18	14-Sep-16	06-Oct-16	-513	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Bridge C2</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VC2-C7710	Viaduct C2 - Parapet Panels	48	13-Jun-17 A	7	28-Apr-18	13-Sep-16	21-Sep-16	-472	95%	[Gantt bar: 13-Sep-16 to 21-Sep-16]																											
VC2-C7720	Viaduct C2 - Gantry & TCSS Provisions (KD4)	36	10-Feb-18 A	14	08-May-18	05-Sep-16	21-Sep-16	-479	70%	[Gantt bar: 05-Sep-16 to 21-Sep-16]																											
VC2-C7810	Viaduct C2 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	30	28-May-18	17-Aug-16	21-Sep-16	-495	80%	[Gantt bar: 17-Aug-16 to 21-Sep-16]																											
VC2-C7820	Viaduct C2 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	21	16-May-18	20-Aug-16	13-Sep-16	-492	0%	[Gantt bar: 20-Aug-16 to 13-Sep-16]																											
VC2-C7830	Viaduct C2 - Deck Paving & Roadmarking (KD13)	18	21-May-18	18	11-Jun-18	14-Sep-16	06-Oct-16	-495	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Bridge C1</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VC1-C7810	Viaduct C1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	30	28-May-18	17-Aug-16	21-Sep-16	-495	70%	[Gantt bar: 17-Aug-16 to 21-Sep-16]																											
VC1-C7820	Viaduct C1 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	12-May-18	24-Aug-16	13-Sep-16	-489	40%	[Gantt bar: 24-Aug-16 to 13-Sep-16]																											
VC1-C7830	Viaduct C1 - Deck Paving & Roadmarking (KD13)	18	21-May-18	18	11-Jun-18	14-Sep-16	06-Oct-16	-495	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16]																											
<b>Viaduct D</b>																																					
<b>Bridge D3</b>																																					
<b>Deck Finales, E&amp;M and Roadworks</b>																																					
VD3-C7810	Viaduct D3 - Drainage, Fire Main & E&M Services	60	21-Feb-18 A	36	04-Jun-18	10-Aug-16	21-Sep-16	-501	75%	[Gantt bar: 10-Aug-16 to 21-Sep-16]																											

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M59  
 Layout: J3518-DWP-3MRP Submission - M59  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 7 Pages)**  
**(Progress as of 21-Apr-18)**

Date	Revision	Checked	Approved
24-Apr-18		PKN	HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M59**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																												
										April							May							June							July							
										26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	31	
VD3-C7820	Viaduct D3 - Railings, Light Poles, Signs & Street Furniture	30	01-Mar-18 A	20	15-May-18	22-Aug-16	13-Sep-16	-491	40%	[Gantt bar: 01-Mar-18 to 13-Sep-16]																												
VD3-C7830	Viaduct D3 - Deck Paving & Roadmarking (KD14)	18	29-May-18	18	19-Jun-18	14-Sep-16	06-Oct-16	-501	0%	[Gantt bar: 19-Jun-18 to 06-Oct-16]																												
<b>Bridge D2</b>																																						
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VD2-C7715	Viaduct D2 - Parapet Panels (with MTR access)	74	24-Feb-18 A	14	08-May-18	22-Aug-16	06-Sep-16	-491	95%	[Gantt bar: 08-May-18 to 06-Sep-16]																												
VD2-C7720	Viaduct D2 - Gantry & TCSS Provisions (KD4)	36	12-Feb-18 A	24	19-May-18	10-Aug-16	06-Sep-16	-501	75%	[Gantt bar: 19-May-18 to 06-Sep-16]																												
VD2-C7810	Viaduct D2 - Drainage, Fire Main & E&M Services	48	22-Jan-18 A	36	04-Jun-18	10-Aug-16	21-Sep-16	-501	60%	[Gantt bar: 04-Jun-18 to 21-Sep-16]																												
VD2-C7820	Viaduct D2 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	12-May-18	24-Aug-16	13-Sep-16	-489	40%	[Gantt bar: 12-May-18 to 13-Sep-16]																												
VD2-C7830	Viaduct D2 - Deck Paving & Roadmarking (KD14)	18	29-May-18	18	19-Jun-18	14-Sep-16	06-Oct-16	-501	0%	[Gantt bar: 19-Jun-18 to 06-Oct-16]																												
<b>Bridge D1</b>																																						
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VD1-C7720	Viaduct D1 - Gantry & TCSS Provisions (KD4)	36	13-Nov-17 A	0	07-Apr-18 A				100%	[Gantt bar: 07-Apr-18 to 07-Apr-18]																												
VD1-C7810	Viaduct D1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	18	12-May-18	31-Aug-16	21-Sep-16	-483	50%	[Gantt bar: 12-May-18 to 21-Sep-16]																												
VD1-C7820	Viaduct D1 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	20	15-May-18	22-Aug-16	13-Sep-16	-491	40%	[Gantt bar: 15-May-18 to 13-Sep-16]																												
VD1-C7830	Viaduct D1 - Deck Paving & Roadmarking (KD14)	18	16-May-18	18	06-Jun-18	14-Sep-16	06-Oct-16	-491	0%	[Gantt bar: 06-Jun-18 to 06-Oct-16]																												
<b>Viaduct E</b>																																						
<b>Bridge E1</b>																																						
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VE1AB-C77	Viaduct E1A/B - Parapet Panels	48	27-Nov-17 A	20	15-May-18	20-Jun-16	13-Jul-16	-544	92%	[Gantt bar: 15-May-18 to 13-Jul-16]																												
VE1AB-C77	Viaduct E1A/B - Gantry & TCSS Provisions (KD4)	36	02-May-18	36	13-Jun-18	29-Jun-16	10-Aug-16	-544	0%	[Gantt bar: 13-Jun-18 to 10-Aug-16]																												
VE1AB-C78	Viaduct E1A/B - Drainage, Fire Main & E&M Services	60	16-May-18	60	27-Jul-18	14-Jul-16	22-Sep-16	-544	0%	[Gantt bar: 27-Jul-18 to 22-Sep-16]																												
VE1AB-C78	Viaduct E1A/B - Railings, Light Poles, Signs & Street Furniture	30	14-Jun-18	30	20-Jul-18	11-Aug-16	14-Sep-16	-544	0%	[Gantt bar: 20-Jul-18 to 14-Sep-16]																												
VE1CD-C77	Viaduct E1C/D - Parapet Panels	56	21-Dec-17 A	20	15-May-18	27-Jun-16	20-Jul-16	-538	92%	[Gantt bar: 15-May-18 to 20-Jul-16]																												
VE1CD-C77	Viaduct E1C/D - Gantry & TCSS Provisions (KD4)	36	02-May-18	36	13-Jun-18	07-Jul-16	17-Aug-16	-538	0%	[Gantt bar: 13-Jun-18 to 17-Aug-16]																												
VE1CD-C7E	Viaduct E1C/D - Drainage, Fire Main & E&M Services	42	26-May-18	42	16-Jul-18	01-Sep-16	22-Oct-16	-510	0%	[Gantt bar: 16-Jul-18 to 22-Oct-16]																												
VE1CD-C7E	Viaduct E1C/D - Railings, Light Poles, Signs & Street Furniture	30	14-Jun-18	30	20-Jul-18	18-Aug-16	22-Sep-16	-538	0%	[Gantt bar: 20-Jul-18 to 22-Sep-16]																												
VE1CD-C7E	Viaduct E1C/D - Deck Paving & Roadmarking (KD10)	18	14-Jul-18	18	03-Aug-18	15-Sep-16	07-Oct-16	-538	0%	[Gantt bar: 03-Aug-18 to 07-Oct-16]																												
<b>Bridge E2</b>																																						
<b>Deck Span Segment</b>																																						
E10A-C6500	E10A - Quarter Span (1 nr) with stitch - TLB (incl. modification of S14B)	11	20-Mar-18 A	0	29-Mar-18 A				100%	[Gantt bar: 29-Mar-18 to 29-Mar-18]																												
E11B-C6610	E10A-E11A / E10A-E8: Install Bearing & Stress Continuity Tendons	24	30-Mar-18 A	9	02-May-18	06-Dec-17	15-Dec-17	-107	0%	[Gantt bar: 02-May-18 to 15-Dec-17]																												
E11B-C6620	E10B-E11B / E10B-E8B: Install Bearing & Stress Continuity Tendons	24	21-Mar-18 A	9	02-May-18	06-Dec-17	15-Dec-17	-107	0%	[Gantt bar: 02-May-18 to 15-Dec-17]																												
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VE21-C7710	Viaduct E2-1 (E3-E6) - Parapet Panels	48	15-Feb-18 A	26	23-May-18	15-Mar-18	18-Apr-18	-28	50%	[Gantt bar: 23-May-18 to 18-Apr-18]																												
VE21-C7720	Viaduct E2-1 (E3-E6) - Gantry & TCSS Provisions (KD4)	36	09-May-18	36	21-Jun-18	04-Apr-18	17-May-18	-28	0%	[Gantt bar: 21-Jun-18 to 17-May-18]																												
VE21-C7810	Viaduct E2-1 (E3-E6) - Drainage, Fire Main & E&M Services	60	24-May-18	60	03-Aug-18	17-May-18	28-Jul-18	-5	0%	[Gantt bar: 03-Aug-18 to 28-Jul-18]																												
VE21-C7820	Viaduct E2-1 (E3-E6) - Railings, Light Poles, Signs & Street Furniture	30	22-Jun-18	30	27-Jul-18	15-Jun-18	21-Jul-18	-5	0%	[Gantt bar: 27-Jul-18 to 21-Jul-18]																												
VE22-C7710	Viaduct E2-2 (E6-E8) - Parapet Panels	48	19-Mar-18 A	26	23-May-18	15-Jan-18	13-Feb-18	-76	50%	[Gantt bar: 23-May-18 to 13-Feb-18]																												
VE22-C7720	Viaduct E2-2 (E6-E8) - Gantry & TCSS Provisions (KD4)	36	09-May-18	36	21-Jun-18	04-Apr-18	17-May-18	-28	0%	[Gantt bar: 21-Jun-18 to 17-May-18]																												
VE22-C7810	Viaduct E2-2 (E6-E8) - Drainage, Fire Main & E&M Services	60	24-May-18	60	03-Aug-18	17-May-18	28-Jul-18	-5	0%	[Gantt bar: 03-Aug-18 to 28-Jul-18]																												
VE22-C7820	Viaduct E2-2 (E6-E8) - Railings, Light Poles, Signs & Street Furniture	30	22-Jun-18	30	27-Jul-18	15-Jun-18	21-Jul-18	-5	0%	[Gantt bar: 27-Jul-18 to 21-Jul-18]																												
VE23-C7710	Viaduct E2-3 (E8-E10) - Parapet Panels	48	24-May-18	48	20-Jul-18	14-Feb-18	18-Apr-18	-76	0%	[Gantt bar: 20-Jul-18 to 18-Apr-18]																												
VE23-C7720	Viaduct E2-3 (E8-E10) - Gantry & TCSS Provisions (KD4)	36	07-Jul-18	36	17-Aug-18	04-Apr-18	17-May-18	-76	0%	[Gantt bar: 17-Aug-18 to 17-May-18]																												
<b>Bridge E5</b>																																						
<b>Deck Span Segment</b>																																						
E13D-C6240	E13D Deck - Engage temporary support below segment S3U19	7	28-Mar-18 A	0	02-Apr-18 A				100%	[Gantt bar: 02-Apr-18 to 02-Apr-18]																												
E13D-C6250	E14D Deck - Cantilever span (4 seg) - KF	5	18-Apr-18 A	1	21-Apr-18	21-Oct-17	21-Oct-17	-174	75%	[Gantt bar: 21-Apr-18 to 21-Oct-17]																												
E13D-C6260	E14D Deck - Adjustment of segments, stressing and remove KF	4	22-Apr-18	4	25-Apr-18	22-Oct-17	25-Oct-17	-174	0%	[Gantt bar: 25-Apr-18 to 25-Oct-17]																												
E14D-C6510	E14D Deck - Stitching S1 Between E13D & E14D	8	26-Apr-18	8	05-May-18	26-Oct-17	04-Nov-17	-145	0%	[Gantt bar: 05-May-18 to 04-Nov-17]																												
E14D-C6520	E14D Deck - Stitching S2 Between E13D & E14D	8	07-May-18	8	15-May-18	06-Nov-17	14-Nov-17	-145	0%	[Gantt bar: 15-May-18 to 14-Nov-17]																												
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	16-May-18	15	02-Jun-18	15-Nov-17	01-Dec-17	-145	0%	[Gantt bar: 02-Jun-18 to 01-Dec-17]																												
VE5-C6910	Viaduct E5 - Final Stressing to Span	12	04-Jun-18	12	16-Jun-18	02-Dec-17	15-Dec-17	-145	0%	[Gantt bar: 16-Jun-18 to 15-Dec-17]																												
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VE5-C7710	Viaduct E5 - Parapet Panels	48	19-Jun-18	48	14-Aug-18	16-Dec-17	13-Feb-18	-145	0%	[Gantt bar: 14-Aug-18 to 13-Feb-18]																												
<b>Bridge E6</b>																																						
<b>Deck Span Segment</b>																																						
E13C-C6310	E13C Deck - Stitch between E12C and E13C	12	16-Mar-18 A	1	21-Apr-18	22-Jul-20	22-Jul-20	734	95%	[Gantt bar: 21-Apr-18 to 22-Jul-20]																												
E14C-C6130	E14C Deck - Cantilever span to E13C (6 nr) -crane	20	12-Mar-18 A	0	03-Apr-18 A				100%	[Gantt bar: 03-Apr-18 to 03-Apr-18]																												
E14C-C6610	E14C Deck - Stitch between E13C and E14C	8	16-Apr-18 A	0	19-Apr-18 A				100%	[Gantt bar: 19-Apr-18 to 19-Apr-18]																												
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	21-Apr-18	12	05-May-18	23-Jan-18	05-Feb-18	-69	0%	[Gantt bar: 05-May-18 to 05-Feb-18]																												
VE6-C6920	Viaduct E6 - Install, grout permanent bearing and load transfer at pier E14C	7	07-May-18	7	14-May-18	06-Feb-18	13-Feb-18	-69	0%	[Gantt bar: 14-May-18 to 13-Feb-18]																												
<b>Bridge E7</b>																																						

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: TMCLK-DWPL-M59 Layout: J3518-DWP-3MRP Submission - M59 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 4 of 7 Pages)</b> <b>(Progress as of 21-Apr-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>24-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	24-Apr-18		PKN	HF	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M59</b>
Date	Revision	Checked	Approved									
24-Apr-18		PKN	HF									



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																												
										April							May							June							July							
										26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23											
<b>Deck Span Segment</b>																																						
E13B-C6310	E13B Deck - Stitch between E12B and E13B	12	21-Mar-18 A	0	07-Apr-18 A				100%																													
E14B-C6610	E14B Deck - Stitch between E13B and E14B	8	18-Apr-18 A	0	20-Apr-18 A				100%																													
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	21-Apr-18	12	05-May-18	23-Jan-18	05-Feb-18	-69	0%																													
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14C	7	07-May-18	7	14-May-18	06-Feb-18	13-Feb-18	-69	0%																													
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VE7-C7710	Viaduct E7 - Parapet Panels	48	13-Jul-18	48	06-Sep-18	14-Feb-18	18-Apr-18	-117	0%																													
<b>Bridge E8</b>																																						
<b>Deck Span Segment</b>																																						
E13A-C6710	E13A Deck - Remove equipment & Stitch between E12A and E13A	15	28-Mar-18 A	0	03-Apr-18 A				100%																													
E14A-C6610	E14A Deck - Stitch between E13A and E14A	18	14-Apr-18 A	0	18-Apr-18 A				100%																													
VE8-C6910	Viaduct E8 - Final Stressing to Span	12	21-Apr-18	12	05-May-18	24-Nov-17	07-Dec-17	-117	0%																													
VE8-C6920	Viaduct E8 - Install, grout permanent bearing and load transfer	7	07-May-18	7	14-May-18	08-Dec-17	15-Dec-17	-117	0%																													
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VE8-C7710	Viaduct E8 - Parapet Panels	48	15-May-18	48	12-Jul-18	16-Dec-17	13-Feb-18	-117	0%																													
VE8-C7720	Viaduct E8 - Gantry & TCSS Provisions (KD4)	36	28-Jun-18	36	09-Aug-18	04-Apr-18	17-May-18	-69	0%																													
VE8-C7810	Viaduct E8 - Drainage, Fire Main & E&M Services	60	13-Jul-18	60	20-Sep-18	10-May-18	21-Jul-18	-52	0%																													
<b>Viaduct F</b>																																						
<b>Bridge F1</b>																																						
<b>Deck Span Segment</b>																																						
E14A-C6410	E14A Deck - Stitching to E14A-F1, release U tendon, stress bar breakup stit	21	06-Apr-18 A	21	16-May-18	07-Dec-17	03-Jan-18	-106	30%																													
F03-C6410	F3 Deck - Stitching to F2-F3 & Clear Deck (KD1)	35	20-Mar-18 A	0	31-Mar-18 A				100%																													
VF1-C6910	Viaduct F1 - Final Stressing	28	17-May-18	28	20-Jun-18	04-Jan-18	05-Feb-18	-106	0%																													
VF1-C6920	Viaduct F1 - Install, grout permanent bearing and load transfer at piers F3	7	21-Jun-18	7	28-Jun-18	06-Feb-18	13-Feb-18	-106	0%																													
<b>Deck Finishes, E&amp;M and Roadworks</b>																																						
VF1-C7710	Viaduct F1 - Parapet Panels	48	30-Jun-18	48	25-Aug-18	14-Feb-18	18-Apr-18	-107	0%																													
<b>Bridge F2</b>																																						
<b>Deck Span Segment</b>																																						
E14C-C6330	E14C Deck - Cantilever Span to F4 (6 nr) - crane	21	12-Mar-18 A	0	29-Mar-18 A				100%																													
F04-C6350	F4 deck - Cantilever Span (10 nr) - crane	20	12-Mar-18 A	0	13-Apr-18 A				100%																													
F04-C6410	F4 Deck - Stitching to E14C-F4	12	11-May-18	12	25-May-18	26-Mar-18	12-Apr-18	-35	0%																													
F04-C6420	F4 Deck - release U tendon, stress bar & break up temp stitch @E14C	12	26-May-18	12	08-Jun-18	24-Apr-18	08-May-18	-26	0%																													
F04-C6430	F4 Deck - Install, grout permanent bearing and load transfer	7	09-Jun-18	7	16-Jun-18	09-May-18	16-May-18	-26	0%																													
F05-C6320	F5 Deck - Cantilever span (1 nr) - crane	2	16-Apr-18 A	0	16-Apr-18 A				100%																													
F05-C6330	F5 Deck - Cantilever span (2 nr) - crane	3	16-Apr-18 A	4	25-Apr-18	18-Jan-18	22-Jan-18	-73	0%																													
F05-C6410	F5 Deck - Stitching to F4-F5	12	26-Apr-18	12	10-May-18	12-Mar-18	24-Mar-18	-35	0%																													
F06-C6240	F6 Deck - Install, grout permanent bearing and load transfer at pier F6	7	21-Mar-18 A	0	29-Mar-18 A				100%																													
F06-C6310	F6 Deck - Cantilever Span (6 nr) - crane	12	30-Mar-18 A	0	09-Apr-18 A				100%																													
F06-C6410	F6 Deck - Stitching to F5-F6 and remove propping	28	26-May-18	28	28-Jun-18	13-Apr-18	16-May-18	-35	0%																													
F07-C6330	F7 Deck - Cantilever Span (2 nr) - crane	3	21-Apr-18	3	24-Apr-18	11-Jan-18	13-Jan-18	-79	0%																													
F07-C6410	F7 Deck - Stitching to F6-F7	12	29-Jun-18	12	13-Jul-18	17-May-18	31-May-18	-35	0%																													
F08-C6210	F8 Deck - Falsework for End Span to F7	30	21-Apr-18	30	28-May-18	07-Dec-17	13-Jan-18	-106	0%																													
F08-C6310	F8 Deck - End Span to F7 (7 nr) - Crane	7	29-May-18	7	05-Jun-18	15-Jan-18	22-Jan-18	-106	0%																													
F08-C6410	F8 Deck - Stitching to F7-F8	12	14-Jul-18	12	27-Jul-18	01-Jun-18	14-Jun-18	-35	0%																													
<b>Bridge F3</b>																																						
<b>Deck Span Segment</b>																																						
F10-C6210	F9-F10 Deck - Erect Falsework (with Sliding System)	21	21-Apr-18	21	16-May-18	11-Jan-18	03-Feb-18	-79	0%																													
F10-C6310	F9-F10 Deck - Span Segment (33 nr) - Crane	45	23-Jun-18	45	15-Aug-18	06-Feb-18	06-Apr-18	-108	0%																													
F11-C6210	F10-F11 Deck - Erect Falsework (stage 1)	14	07-Jul-18	14	23-Jul-18	17-Mar-18	06-Apr-18	-88	0%																													
<b>Bridge F4</b>																																						
<b>Deck Span Segment</b>																																						
F16-C6210	F16 Deck - Cantilever Span (3 nr) & stitches towards E14B,F15,F17) - cra	19	03-May-18	19	25-May-18	15-Dec-17	09-Jan-18	-108	0%																													
F16-C6310	F16 Deck - Cantilever Span (5 nr) & stitches - crane	19	26-May-18	19	16-Jun-18	10-Jan-18	31-Jan-18	-108	0%																													
F16-C6320	F16 Deck - Construct props with footing	24	15-May-18	24	07-Jun-18	29-Dec-17	22-Jan-18	-130	0%																													
F16-C6330	F16 Deck - Cantilever Span (12 nr) - THB / crane	30	08-Jun-18	30	14-Jul-18	23-Jan-18	01-Mar-18	-108	0%																													
F17-C6310	F17 Deck - Cantilever Span (12 nr) - crane (Props at 5th Pair)	23	26-Mar-18 A	23	18-May-18	07-Mar-18	06-Apr-18	-35	90%																													
F17-C6410	F17 Deck - Stitching to F16-F17	12	16-Jul-18	12	28-Jul-18	07-Apr-18	20-Apr-18	-81	0%																													
F18-C6210	F18 Deck - Falsework for End Span to F17	24	08-Jun-18	24	07-Jul-18	06-Mar-18	06-Apr-18	-75	0%																													
F18-C6310	F18 Deck - End Span to F17 (9 nr) - Crane	12	09-Jul-18	12	21-Jul-18	07-Apr-18	20-Apr-18	-75	0%																													
<b>Bridge F5</b>																																						
<b>Deck Span Segment</b>																																						
F13-C6210	F13 Deck - Falsework for End Span to F14	24	07-Apr-18 A	18	12-May-18	10-Mar-18	03-Apr-18	-32	70%																													

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li><span style="color: black;">◆</span> Milestone</li> </ul>	Project ID: TMCLK-DWPL-M59 Layout: J3518-DWP-3MRP Submission - M59 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 5 of 7 Pages)</b> <b>(Progress as of 21-Apr-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>24-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	24-Apr-18		PKN	HF	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M59</b>
Date	Revision	Checked	Approved									
24-Apr-18		PKN	HF									



