

Appendix B

## Three-Month Rolling Construction Programme



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018														
										May					June				July			August		
										23	30	07	14	21	28	04	11	18	25	02	09	16	23	30
<b>Ramp C</b>																								
<b>Abutment &amp; Approach Ramp C</b>																								
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																								
ARC-C7720	Ramp C - Ducting, Gantry & TCSS Provisions (KD3)	36	18-Sep-17 A	8	30-May-18	30-Mar-16	08-Apr-16	-634	98%	[Gantt bar: 18-Sep-17 to 08-Apr-16]														
ARC-C7810	Ramp C - Drainage, Fire Main & E&M Services	54	15-Jan-18 A	8	30-May-18	12-Sep-16	21-Sep-16	-497	98%	[Gantt bar: 15-Jan-18 to 21-Sep-16]														
ARC-C7820	Ramp C - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18 A	20	13-Jun-18	22-Aug-16	13-Sep-16	-515	85%	[Gantt bar: 21-Feb-18 to 13-Sep-16]														
ARC-C7830	Ramp C - Deck Paving & Roadmarking (KD13)	18	14-Jun-18	18	06-Jul-18	14-Sep-16	06-Oct-16	-515	0%	[Gantt bar: 14-Jun-18 to 06-Oct-16]														
<b>Ramp D</b>																								
<b>Abutment &amp; Approach Ramp D</b>																								
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																								
ARD-C7820	Ramp D - Railings, Light Poles, Signs & Street Furniture	30	21-Feb-18 A	24	19-Jun-18	17-Aug-16	13-Sep-16	-519	85%	[Gantt bar: 21-Feb-18 to 13-Sep-16]														
ARD-C7830	Ramp D - Deck Paving & Roadmarking (KD14)	18	20-Jun-18	18	11-Jul-18	14-Sep-16	06-Oct-16	-519	0%	[Gantt bar: 20-Jun-18 to 06-Oct-16]														
<b>Viaduct E - Bridge E5, E6, E7, E8</b>																								
<b>Pier E12D (E5b)</b>																								
<b>Pile Cap Dolphin</b>																								
E12D-C3150	E12D Dolphin - Marine Pile Cap - Rebar, Concreting	5	09-Apr-18 A	2	23-May-18	19-Aug-20	20-Aug-20	667	100%	[Gantt bar: 09-Apr-18 to 20-Aug-20]														
E12D-C3160	E12D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	24-Apr-18 A	0	26-Apr-18 A				100%	[Gantt bar: 24-Apr-18 to 26-Apr-18]														
<b>Pier E13A (E8c)</b>																								
<b>Pile Cap Dolphin</b>																								
E13A-C3150	E13A Dolphin - Marine Pile Cap - Rebar, Concreting	5	21-May-18	5	26-May-18	03-Aug-18	08-Aug-18	61	0%	[Gantt bar: 21-May-18 to 08-Aug-18]														
E13A-C3160	E13A Dolphin - Marine Pile Cap - CJ preparation & Curing	3	28-May-18	3	30-May-18	09-Aug-18	11-Aug-18	61	0%	[Gantt bar: 28-May-18 to 11-Aug-18]														
<b>Pier E13D (E5c)</b>																								
<b>Pile Cap Dolphin</b>																								
E13D-C3150	E13D Dolphin - Marine Pile Cap - Rebar, Concreting	5	12-Apr-18 A	5	26-May-18	03-Aug-18	08-Aug-18	61	70%	[Gantt bar: 12-Apr-18 to 08-Aug-18]														
E13D-C3160	E13D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	28-May-18	3	30-May-18	09-Aug-18	11-Aug-18	61	0%	[Gantt bar: 28-May-18 to 11-Aug-18]														
<b>Viaduct F - Bridge F3</b>																								
<b>Pier F10 (F3c)</b>																								
<b>Pier Head Segment</b>																								
F10-C5110	F10 Pier Head - Scaffold, Temp Works	30	12-Sep-17 A	28	23-Jun-18	01-Feb-18	08-Mar-18	-85	0%	[Gantt bar: 12-Sep-17 to 08-Mar-18]														
F10-C5210	F10 Pier Head - Erect last PH segment (1 nr)	1	12-Jul-18	1	12-Jul-18	16-Mar-18	16-Mar-18	-93	0%	[Gantt bar: 12-Jul-18 to 16-Mar-18]														
<b>Pier F11 (F3b)</b>																								
<b>Pier Head Segment</b>																								
F11-C5110	F11 Pier Head - Scaffold, Temp Works	33	15-Mar-18 A	17	09-Jun-18	01-Aug-20	20-Aug-20	653	0%	[Gantt bar: 15-Mar-18 to 20-Aug-20]														
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	06-Apr-18 A	1	21-May-18	16-Mar-18	16-Mar-18	-51	0%	[Gantt bar: 06-Apr-18 to 16-Mar-18]														
<b>Viaduct F - Bridge F4</b>																								
<b>Pier F16 (F5a/F4a)</b>																								
<b>Pier Head Segment</b>																								
F16-C5410	F16 Pier Head - Curing, Remove Formwork	12	21-Mar-18 A	9	31-May-18	11-Aug-20	20-Aug-20	660	50%	[Gantt bar: 21-Mar-18 to 20-Aug-20]														
<b>Pier F18 (F4c)</b>																								
<b>Pier Head Segment</b>																								
F18-C5110	F18 Pier Head - Scaffold, Temp Works	25	21-Feb-18 A	0	30-Apr-18 A				100%	[Gantt bar: 21-Feb-18 to 30-Apr-18]														
F18-C5210	F18 Pier Head - Erect PH Segment (1 nr)	2	02-May-18 A	0	02-May-18 A				100%	[Gantt bar: 02-May-18 to 02-May-18]														
F18-C5310	F18 Pier Head - Construct Diaphragm (2nd Cast) in PHS	20	02-May-18 A	0	02-May-18 A				100%	[Gantt bar: 02-May-18 to 02-May-18]														
F18-C5410	F18 Pier Head - Curing, Remove Temp Works	5	02-May-18 A	0	02-May-18 A				100%	[Gantt bar: 02-May-18 to 02-May-18]														
<b>Ramp F</b>																								
<b>Abutment &amp; Approach Ramp F</b>																								
<b>Ramp Structure</b>																								
ARF-C6130	Ramp F - Abutment wall (RF-6)	14	18-Apr-18 A	20	13-Jun-18	23-Jan-18	14-Feb-18	-93	20%	[Gantt bar: 18-Apr-18 to 14-Feb-18]														
ARF-C6140	Ramp F - Column and beam (FB2 & FB3)	54	14-Feb-18 A	23	16-Jun-18	01-Nov-17	27-Nov-17	-161	56%	[Gantt bar: 14-Feb-18 to 27-Nov-17]														
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)	86	26-Mar-18 A	52	23-Jul-18	20-Jan-18	24-Mar-18	-95	10%	[Gantt bar: 26-Mar-18 to 24-Mar-18]														
ARF-C6160	Ramp F - Ramp deck	71	16-Jun-18	71	08-Sep-18	15-Feb-18	17-May-18	-95	0%	[Gantt bar: 16-Jun-18 to 17-May-18]														
<b>Superstructure &amp; Associated Works</b>																								
<b>Viaduct A</b>																								
<b>Bridge A2</b>																								
<b>Deck Finishes, E&amp;M and Roadworks</b>																								
VA2-C7710	Viaduct A2 - Parapet Panels	118	13-Feb-18 A	58	30-Jul-18	31-Aug-16	09-Nov-16	-507	7%	[Gantt bar: 13-Feb-18 to 09-Nov-16]														
VA2-C7720	Viaduct A2 - Gantry & TCSS Provisions (KD5)	36	17-Jul-18	36	27-Aug-18	27-Oct-16	07-Dec-16	-507	0%	[Gantt bar: 17-Jul-18 to 07-Dec-16]														
VA2-C7810	Viaduct A2 - Drainage, Fire Main & E&M Services	60	31-Jul-18	60	10-Oct-18	10-Jan-17	23-Mar-17	-458	0%	[Gantt bar: 31-Jul-18 to 23-Mar-17]														

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M60  
 Layout: J3518-DWP-3MRP Submission - M60  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 7 Pages)**  
**(Progress as of 21-May-18)**

Date	Revision	Checked	Approved
24-Apr-18		PKN	HF
28-May-...		PKN	HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M60**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																							
										May				June				July				August											
										23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
<b>Bridge A1</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VA1-C7710	Viaduct A1 - Parapet Panels	220	10-Feb-18 A	96	12-Sep-18	01-Aug-16	23-Nov-16	-533	80%	[Gantt bar: 01-Aug-16 to 23-Nov-16, 80% complete]																							
VA1-C7715	Viaduct A1 - Parapet Panels (with MTR access)	51	21-May-18	51	21-Jul-18	23-Sep-16	23-Nov-16	-488	0%	[Gantt bar: 23-Sep-16 to 23-Nov-16, 0% complete]																							
VA1-C7720	Viaduct A1 - Gantry & TCSS Provisions (KD5)	36	16-Aug-18	36	27-Sep-18	27-Oct-16	07-Dec-16	-533	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16, 0% complete]																							
<b>Viaduct B</b>																																	
<b>Bridge B3</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VB3-C7720	Viaduct B3 - Gantry & TCSS Provisions (KD5)	36	21-Mar-18 A	24	19-Jun-18	10-Nov-16	07-Dec-16	-449	20%	[Gantt bar: 10-Nov-16 to 07-Dec-16, 20% complete]																							
VB3-C7810	Viaduct B3 - Drainage, Fire Main & E&M Services	60	20-Jun-18	60	29-Aug-18	11-Jan-17	24-Mar-17	-423	0%	[Gantt bar: 11-Jan-17 to 24-Mar-17, 0% complete]																							
VB3-C7820	Viaduct B3 - Railings, Light Poles, Signs & Street Furniture	30	19-Jul-18	30	22-Aug-18	11-Feb-17	17-Mar-17	-423	0%	[Gantt bar: 11-Feb-17 to 17-Mar-17, 0% complete]																							
<b>Bridge B2</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VB2-C7710	Viaduct B2 - Parapet Panels	60	15-Aug-17 A	12	07-Jun-18	10-Nov-16	23-Nov-16	-452	85%	[Gantt bar: 10-Nov-16 to 23-Nov-16, 85% complete]																							
VB2-C7715	Viaduct B2 - Parapet Panels (with MTR access)	52	04-Apr-18 A	0	14-May-18 A				100%	[Gantt bar: 14-May-18 A, 100% complete]																							
VB2-C7720	Viaduct B2 - Gantry & TCSS Provisions (KD5)	36	21-May-18	36	04-Jul-18	27-Oct-16	07-Dec-16	-461	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16, 0% complete]																							
VB2-C7810	Viaduct B2 - Drainage, Fire Main & E&M Services	48	20-Jun-18	48	15-Aug-18	11-Jan-17	10-Mar-17	-423	0%	[Gantt bar: 11-Jan-17 to 10-Mar-17, 0% complete]																							
VB2-C7820	Viaduct B2 - Railings, Light Poles, Signs & Street Furniture	30	05-Jul-18	30	08-Aug-18	11-Feb-17	17-Mar-17	-411	0%	[Gantt bar: 11-Feb-17 to 17-Mar-17, 0% complete]																							
VB2-C7830	Viaduct B2 - Deck Paving & Roadmarking (KD12)	18	09-Aug-18	18	29-Aug-18	18-Mar-17	08-Apr-17	-411	0%	[Gantt bar: 18-Mar-17 to 08-Apr-17, 0% complete]																							
<b>Bridge B1</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VB1-C7710	Viaduct B1 - Parapet Panels	83	06-Nov-17 A	24	19-Jun-18	20-Oct-16	16-Nov-16	-467	85%	[Gantt bar: 20-Oct-16 to 16-Nov-16, 85% complete]																							
VB1-C7720	Viaduct B1 - Gantry & TCSS Provisions (KD5)	36	29-May-18	36	11-Jul-18	27-Oct-16	07-Dec-16	-467	0%	[Gantt bar: 27-Oct-16 to 07-Dec-16, 0% complete]																							
VB1-C7810	Viaduct B1 - Drainage, Fire Main & E&M Services	60	05-Jun-18	60	15-Aug-18	11-Jan-17	24-Mar-17	-411	0%	[Gantt bar: 11-Jan-17 to 24-Mar-17, 0% complete]																							
VB1-C7820	Viaduct B1 - Railings, Light Poles, Signs & Street Furniture	30	05-Jul-18	30	08-Aug-18	11-Feb-17	17-Mar-17	-411	0%	[Gantt bar: 11-Feb-17 to 17-Mar-17, 0% complete]																							
VB1-C7830	Viaduct B1 - Deck Paving & Roadmarking (KD12)	18	09-Aug-18	18	29-Aug-18	18-Mar-17	08-Apr-17	-411	0%	[Gantt bar: 18-Mar-17 to 08-Apr-17, 0% complete]																							
<b>Viaduct C</b>																																	
<b>Bridge C4</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VC4-C7720	Viaduct C4 - Gantry & TCSS Provisions (KD4)	36	01-Feb-18 A	3	24-May-18	04-Oct-16	06-Oct-16	-480	90%	[Gantt bar: 04-Oct-16 to 06-Oct-16, 90% complete]																							
VC4-C7810	Viaduct C4 - Drainage, Fire Main & E&M Services	60	21-Feb-18 A	18	11-Jun-18	14-Sep-16	06-Oct-16	-495	75%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 75% complete]																							
VC4-C7820	Viaduct C4 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	11-Jun-18	24-Aug-16	13-Sep-16	-513	85%	[Gantt bar: 24-Aug-16 to 13-Sep-16, 85% complete]																							
VC4-C7830	Viaduct C4 - Deck Paving & Roadmarking (KD13)	18	12-Jun-18	18	04-Jul-18	14-Sep-16	06-Oct-16	-513	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 0% complete]																							
<b>Bridge C3</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VC3-C7720	Viaduct C3 - Gantry & TCSS Provisions (KD4)	36	21-Feb-18 A	18	11-Jun-18	14-Sep-16	06-Oct-16	-495	50%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 50% complete]																							
VC3-C7810	Viaduct C3 - Drainage, Fire Main & E&M Services	48	21-Feb-18 A	24	19-Jun-18	07-Sep-16	06-Oct-16	-501	80%	[Gantt bar: 07-Sep-16 to 06-Oct-16, 80% complete]																							
VC3-C7820	Viaduct C3 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	30	26-Jun-18	10-Aug-16	13-Sep-16	-525	30%	[Gantt bar: 10-Aug-16 to 13-Sep-16, 30% complete]																							
VC3-C7830	Viaduct C3 - Deck Paving & Roadmarking (KD13)	18	27-Jun-18	18	18-Jul-18	14-Sep-16	06-Oct-16	-525	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 0% complete]																							
<b>Bridge C2</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VC2-C7710	Viaduct C2 - Parapet Panels	48	13-Jun-17 A	7	29-May-18	13-Sep-16	21-Sep-16	-496	95%	[Gantt bar: 13-Sep-16 to 21-Sep-16, 95% complete]																							
VC2-C7720	Viaduct C2 - Gantry & TCSS Provisions (KD4)	36	10-Feb-18 A	14	06-Jun-18	05-Sep-16	21-Sep-16	-503	85%	[Gantt bar: 05-Sep-16 to 21-Sep-16, 85% complete]																							
VC2-C7810	Viaduct C2 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	20	13-Jun-18	29-Aug-16	21-Sep-16	-509	80%	[Gantt bar: 29-Aug-16 to 21-Sep-16, 80% complete]																							
VC2-C7820	Viaduct C2 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	21	14-Jun-18	20-Aug-16	13-Sep-16	-516	90%	[Gantt bar: 20-Aug-16 to 13-Sep-16, 90% complete]																							
VC2-C7830	Viaduct C2 - Deck Paving & Roadmarking (KD13)	18	15-Jun-18	18	07-Jul-18	14-Sep-16	06-Oct-16	-516	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 0% complete]																							
<b>Bridge C1</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VC1-C7810	Viaduct C1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	24	19-Jun-18	07-Sep-16	06-Oct-16	-501	70%	[Gantt bar: 07-Sep-16 to 06-Oct-16, 70% complete]																							
VC1-C7820	Viaduct C1 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	11-Jun-18	24-Aug-16	13-Sep-16	-513	80%	[Gantt bar: 24-Aug-16 to 13-Sep-16, 80% complete]																							
VC1-C7830	Viaduct C1 - Deck Paving & Roadmarking (KD13)	18	12-Jun-18	18	04-Jul-18	14-Sep-16	06-Oct-16	-513	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 0% complete]																							
<b>Viaduct D</b>																																	
<b>Bridge D3</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VD3-C7810	Viaduct D3 - Drainage, Fire Main & E&M Services	60	21-Feb-18 A	36	04-Jul-18	10-Aug-16	21-Sep-16	-525	75%	[Gantt bar: 10-Aug-16 to 21-Sep-16, 75% complete]																							
VD3-C7820	Viaduct D3 - Railings, Light Poles, Signs & Street Furniture	30	01-Mar-18 A	20	13-Jun-18	22-Aug-16	13-Sep-16	-515	75%	[Gantt bar: 22-Aug-16 to 13-Sep-16, 75% complete]																							
VD3-C7830	Viaduct D3 - Deck Paving & Roadmarking (KD14)	18	27-Jun-18	18	18-Jul-18	14-Sep-16	06-Oct-16	-525	0%	[Gantt bar: 14-Sep-16 to 06-Oct-16, 0% complete]																							
<b>Bridge D2</b>																																	
<b>Deck Finales, E&amp;M and Roadworks</b>																																	
VD2-C7715	Viaduct D2 - Parapet Panels (with MTR access)	74	24-Feb-18 A	0	15-May-18 A				100%	[Gantt bar: 15-May-18 A, 100% complete]																							

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M60  
 Layout: J3518-DWP-3MRP Submission - M60  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 7 Pages)**  
**(Progress as of 21-May-18)**

Date	Revision	Checked	Approved
24-Apr-18		PKN	HF
28-May-...		PKN	HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M60**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																		
										May					June					July				August				
										23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	
VD2-C7720	Viaduct D2 - Gantry & TCSS Provisions (KD4)	36	12-Feb-18 A	24	19-Jun-18	10-Aug-16	06-Sep-16	-525	75%	[Gantt bar: 12-Feb-18 to 19-Jun-18]																		
VD2-C7810	Viaduct D2 - Drainage, Fire Main & E&M Services	48	22-Jan-18 A	36	04-Jul-18	10-Aug-16	21-Sep-16	-525	60%	[Gantt bar: 22-Jan-18 to 04-Jul-18]																		
VD2-C7820	Viaduct D2 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	18	11-Jun-18	24-Aug-16	13-Sep-16	-513	60%	[Gantt bar: 21-Mar-18 to 11-Jun-18]																		
VD2-C7830	Viaduct D2 - Deck Paving & Roadmarking (KD14)	18	27-Jun-18	18	18-Jul-18	14-Sep-16	06-Oct-16	-525	0%	[Gantt bar: 27-Jun-18 to 18-Jul-18]																		
<b>Bridge D1</b>																												
<b>Deck Finales, E&amp;M and Roadworks</b>																												
VD1-C7810	Viaduct D1 - Drainage, Fire Main & E&M Services	60	22-Jan-18 A	18	11-Jun-18	31-Aug-16	21-Sep-16	-507	85%	[Gantt bar: 22-Jan-18 to 11-Jun-18]																		
VD1-C7820	Viaduct D1 - Railings, Light Poles, Signs & Street Furniture	30	21-Mar-18 A	20	13-Jun-18	22-Aug-16	13-Sep-16	-515	70%	[Gantt bar: 21-Mar-18 to 13-Jun-18]																		
VD1-C7830	Viaduct D1 - Deck Paving & Roadmarking (KD14)	18	14-Jun-18	18	06-Jul-18	14-Sep-16	06-Oct-16	-515	0%	[Gantt bar: 14-Jun-18 to 06-Jul-18]																		
<b>Viaduct E</b>																												
<b>Bridge E1</b>																												
<b>Deck Finales, E&amp;M and Roadworks</b>																												
VE1AB-C77	Viaduct E1A/B - Parapet Panels	48	27-Nov-17 A	20	13-Jun-18	19-Jul-16	10-Aug-16	-544	95%	[Gantt bar: 27-Nov-17 to 13-Jun-18]																		
VE1AB-C77	Viaduct E1A/B - Gantry & TCSS Provisions (KD4)	36	27-Apr-18 A	30	26-Jun-18	07-Jul-16	10-Aug-16	-554	0%	[Gantt bar: 27-Apr-18 to 26-Jun-18]																		
VE1AB-C78	Viaduct E1A/B - Drainage, Fire Main & E&M Services	60	29-May-18	60	08-Aug-18	14-Jul-16	22-Sep-16	-554	0%	[Gantt bar: 29-May-18 to 08-Aug-18]																		
VE1AB-C78	Viaduct E1A/B - Railings, Light Poles, Signs & Street Furniture	30	27-Jun-18	30	01-Aug-18	11-Aug-16	14-Sep-16	-554	0%	[Gantt bar: 27-Jun-18 to 01-Aug-18]																		
VE1AB-C78	Viaduct E1A/B - Deck Paving & Roadmarking (KD10)	18	02-Aug-18	18	22-Aug-18	15-Sep-16	07-Oct-16	-554	0%	[Gantt bar: 02-Aug-18 to 22-Aug-18]																		
VE1CD-C77	Viaduct E1C/D - Parapet Panels	56	21-Dec-17 A	20	13-Jun-18	26-Jul-16	17-Aug-16	-538	95%	[Gantt bar: 21-Dec-17 to 13-Jun-18]																		
VE1CD-C77	Viaduct E1C/D - Gantry & TCSS Provisions (KD4)	36	27-Apr-18 A	30	26-Jun-18	14-Jul-16	17-Aug-16	-548	0%	[Gantt bar: 27-Apr-18 to 26-Jun-18]																		
VE1CD-C7E	Viaduct E1C/D - Drainage, Fire Main & E&M Services	42	07-Jun-18	42	27-Jul-18	01-Sep-16	22-Oct-16	-520	0%	[Gantt bar: 07-Jun-18 to 27-Jul-18]																		
VE1CD-C7E	Viaduct E1C/D - Railings, Light Poles, Signs & Street Furniture	30	27-Jun-18	30	01-Aug-18	18-Aug-16	22-Sep-16	-548	0%	[Gantt bar: 27-Jun-18 to 01-Aug-18]																		
VE1CD-C7E	Viaduct E1C/D - Deck Paving & Roadmarking (KD10)	18	26-Jul-18	18	15-Aug-18	15-Sep-16	07-Oct-16	-548	0%	[Gantt bar: 26-Jul-18 to 15-Aug-18]																		
<b>Bridge E2</b>																												
<b>Deck Span Segment</b>																												
E11B-C6610	E10A-E11A / E10A-E8: Install Bearing & Stress Continuity Tendons	24	30-Mar-18 A	0	21-Apr-18 A				100%	[Gantt bar: 30-Mar-18 to 21-Apr-18]																		
E11B-C6620	E10B-E11B / E10B-E8B: Install Bearing & Stress Continuity Tendons	24	21-Mar-18 A	0	21-Apr-18 A				100%	[Gantt bar: 21-Mar-18 to 21-Apr-18]																		
<b>Deck Finales, E&amp;M and Roadworks</b>																												
VE21-C7710	Viaduct E2-1 (E3-E6) - Parapet Panels	48	15-Feb-18 A	26	21-Jun-18	15-Mar-18	18-Apr-18	-52	80%	[Gantt bar: 15-Feb-18 to 21-Jun-18]																		
VE21-C7720	Viaduct E2-1 (E3-E6) - Gantry & TCSS Provisions (KD4)	36	07-Jun-18	36	20-Jul-18	04-Apr-18	17-May-18	-52	0%	[Gantt bar: 07-Jun-18 to 20-Jul-18]																		
VE21-C7810	Viaduct E2-1 (E3-E6) - Drainage, Fire Main & E&M Services	60	22-Jun-18	60	31-Aug-18	17-May-18	28-Jul-18	-29	0%	[Gantt bar: 22-Jun-18 to 31-Aug-18]																		
VE21-C7820	Viaduct E2-1 (E3-E6) - Railings, Light Poles, Signs & Street Furniture	30	21-Jul-18	30	24-Aug-18	15-Jun-18	21-Jul-18	-29	0%	[Gantt bar: 21-Jul-18 to 24-Aug-18]																		
VE22-C7710	Viaduct E2-2 (E6-E8) - Parapet Panels	48	19-Mar-18 A	26	21-Jun-18	15-Mar-18	18-Apr-18	-52	80%	[Gantt bar: 19-Mar-18 to 21-Jun-18]																		
VE22-C7720	Viaduct E2-2 (E6-E8) - Gantry & TCSS Provisions (KD4)	36	07-Jun-18	36	20-Jul-18	04-Apr-18	17-May-18	-52	0%	[Gantt bar: 07-Jun-18 to 20-Jul-18]																		
VE22-C7810	Viaduct E2-2 (E6-E8) - Drainage, Fire Main & E&M Services	60	22-Jun-18	60	31-Aug-18	17-May-18	28-Jul-18	-29	0%	[Gantt bar: 22-Jun-18 to 31-Aug-18]																		
VE22-C7820	Viaduct E2-2 (E6-E8) - Railings, Light Poles, Signs & Street Furniture	30	21-Jul-18	30	24-Aug-18	15-Jun-18	21-Jul-18	-29	0%	[Gantt bar: 21-Jul-18 to 24-Aug-18]																		
VE23-C7710	Viaduct E2-3 (E8-E10) - Parapet Panels	48	18-Apr-18 A	33	29-Jun-18	07-Mar-18	18-Apr-18	-59	60%	[Gantt bar: 18-Apr-18 to 29-Jun-18]																		
VE23-C7720	Viaduct E2-3 (E8-E10) - Gantry & TCSS Provisions (KD4)	36	15-Jun-18	36	28-Jul-18	04-Apr-18	17-May-18	-59	0%	[Gantt bar: 15-Jun-18 to 28-Jul-18]																		
VE23-C7810	Viaduct E2-3 (E8-E10) - Drainage, Fire Main & E&M Services	60	30-Jun-18	60	08-Sep-18	17-May-18	28-Jul-18	-36	0%	[Gantt bar: 30-Jun-18 to 08-Sep-18]																		
VE23-C7820	Viaduct E2-3 (E8-E10) - Railings, Light Poles, Signs & Street Furniture	30	30-Jul-18	30	01-Sep-18	15-Jun-18	21-Jul-18	-36	0%	[Gantt bar: 30-Jul-18 to 01-Sep-18]																		
<b>Bridge E5</b>																												
<b>Deck Span Segment</b>																												
E13D-C6250	E14D Deck - Cantilever span (4 seg) - KF	5	18-Apr-18 A	0	21-Apr-18 A				100%	[Gantt bar: 18-Apr-18 to 21-Apr-18]																		
E13D-C6260	E14D Deck - Adjustment of segments, stressing and remove KF	4	23-Apr-18 A	0	27-Apr-18 A				100%	[Gantt bar: 23-Apr-18 to 27-Apr-18]																		
E14D-C6510	E14D Deck - Stitching S1 Between E13D & E14D	8	28-Apr-18 A	0	29-Apr-18 A				100%	[Gantt bar: 28-Apr-18 to 29-Apr-18]																		
E14D-C6520	E14D Deck - Stitching S2 Between E13D & E14D	8	30-Apr-18 A	0	02-May-18 A				100%	[Gantt bar: 30-Apr-18 to 02-May-18]																		
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	03-May-18 A	10	01-Jun-18	05-Dec-17	15-Dec-17	-132	60%	[Gantt bar: 03-May-18 to 01-Jun-18]																		
VE5-C6910	Viaduct E5 - Final Stressing to Span	12	10-May-18 A	22	15-Jun-18	21-Nov-17	15-Dec-17	-144	85%	[Gantt bar: 10-May-18 to 15-Jun-18]																		
<b>Deck Finales, E&amp;M and Roadworks</b>																												
VE5-C7710	Viaduct E5 - Parapet Panels	48	16-Jun-18	48	13-Aug-18	16-Dec-17	13-Feb-18	-144	0%	[Gantt bar: 16-Jun-18 to 13-Aug-18]																		
VE5-C7720	Viaduct E5 - Gantry & TCSS Provisions (KD4)	36	31-Jul-18	36	10-Sep-18	04-Apr-18	17-May-18	-96	0%	[Gantt bar: 31-Jul-18 to 10-Sep-18]																		
VE5-C7810	Viaduct E5 - Drainage, Fire Main & E&M Services	60	14-Aug-18	60	25-Oct-18	10-May-18	21-Jul-18	-79	0%	[Gantt bar: 14-Aug-18 to 25-Oct-18]																		
<b>Bridge E6</b>																												
<b>Deck Span Segment</b>																												
E13C-C6310	E13C Deck - Stitch between E12C and E13C	12	16-Mar-18 A	1	21-May-18	20-Aug-20	20-Aug-20	730	95%	[Gantt bar: 16-Mar-18 to 21-May-18]																		
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	22-Mar-18 A	45	14-Jul-18	12-Dec-17	05-Feb-18	-126	92%	[Gantt bar: 22-Mar-18 to 14-Jul-18]																		
VE6-C6920	Viaduct E6 - Install, grout permanent bearing and load transfer at pier E14C	7	16-Jul-18	7	23-Jul-18	06-Feb-18	13-Feb-18	-126	0%	[Gantt bar: 16-Jul-18 to 23-Jul-18]																		
<b>Deck Finales, E&amp;M and Roadworks</b>																												
VE6-C7710	Viaduct E6 - Parapet Panels	48	14-Aug-18	48	10-Oct-18	14-Feb-18	18-Apr-18	-144	0%	[Gantt bar: 14-Aug-18 to 10-Oct-18]																		
<b>Bridge E7</b>																												
<b>Deck Span Segment</b>																												
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	21-Apr-18 A	52	23-Jul-18	04-Dec-17	05-Feb-18	-133	95%	[Gantt bar: 21-Apr-18 to 23-Jul-18]																		
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14C	7	24-Jul-18	7	31-Jul-18	06-Feb-18	13-Feb-18	-133	0%	[Gantt bar: 24-Jul-18 to 31-Jul-18]																		

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li><span style="color: black;">◆</span> Milestone</li> </ul>	Project ID: TMCLK-DWPL-M60 Layout: J3518-DWP-3MRP Submission - M60 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 4 of 7 Pages)</b> <b>(Progress as of 21-May-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>24-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>28-May-...</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	24-Apr-18		PKN	HF	28-May-...		PKN	HF	<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M60</b>
Date	Revision	Checked	Approved													
24-Apr-18		PKN	HF													
28-May-...		PKN	HF													





Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																						
										May					June					July					August							
										23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20					
<b>Slope 10NW-C/F15</b>																																
SWVC6000	10NW-C/F15 - Slope works	114	18-Sep-17 A	0	30-Apr-18 A				100%																							
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	05-Jul-18*	30	08-Aug-18	20-Mar-18	27-Apr-18	-84	0%																							
<b>Re-alignment of CTR Along Viaduct B</b>																																
<b>General</b>																																
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	24	19-Jun-18	17-May-17	14-Jun-17	-300	75%																							
RP00082	Ch100-300: TCSS pillar box	24	07-Mar-18 A	0	21-Apr-18 A				100%																							
<b>Re-alignment of CTR Along Viaduct C</b>																																
<b>East Portion</b>																																
RW60080	CTR Tie in Works	116	18-May-17 A	18	11-Jun-18	17-Mar-17	07-Apr-17	-346	80%																							
<b>At-Grade Works at Southern Landfall</b>																																
<b>HKBCF Area</b>																																
<b>General</b>																																
RW30010	South Landfall - Mobilisation for Portion B Works	24	21-May-18*	24	19-Jun-18	10-Jan-18	06-Feb-18	-104	0%																							
RW30014	South Landfall - DN300 Fresh water main works installation & connection (l	60	20-Jun-18	60	29-Aug-18	07-Feb-18	25-Apr-18	-104	0%																							
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	16-Aug-18	60	27-Oct-18	12-Apr-18	23-Jun-18	-104	0%																							
<b>Watermain from Tung Chung to Southern Landfall</b>																																
<b>Watermain Works</b>																																
<b>General</b>																																
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	21-Apr-18 A	54	25-Jul-18	27-Jan-18	07-Apr-18	-89	0%																							
WM00200	Viaduct B2 - Lay DN450 Fresh Water Main	48	26-Jul-18	48	19-Sep-18	03-Aug-18	28-Sep-18	7	0%																							
WM00220	Viaduct E1 - Lay DN450 Fresh Water Main	36	09-Aug-18	36	19-Sep-18	09-Apr-18	21-May-18	-101	0%																							
<b>Landscaping Works &amp; Establishment Works</b>																																
<b>Landscape Softworks</b>																																
<b>General</b>																																
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	180	20-Jul-18	180	25-Feb-19	28-Nov-17	11-Jul-18	-187	0%																							

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: TMCLK-DWPL-M60 Layout: J3518-DWP-3MRP Submission - M60 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 7 of 7 Pages)</b> <b>(Progress as of 21-May-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>24-Apr-18</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>28-May-...</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	24-Apr-18		PKN	HF	28-May-...		PKN	HF	<b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M60</b>
Date	Revision	Checked	Approved													
24-Apr-18		PKN	HF													
28-May-...		PKN	HF													