



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																							
										July					August					September					October								
										25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22						
ARF-C6160	Ramp F - Ramp deck	71	09-Jul-18 A	90	06-Nov-18	24-Jan-18	17-May-18	-142	5%																								
<b>Superstructure &amp; Associated Works</b>																																	
<b>Viaduct A</b>																																	
<b>Bridge A2</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VA2-C7840	Viaduct A2 - Outstanding Work	129	23-Jun-18 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	10%																								
<b>Bridge A1</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VA1-C7840	Viaduct A1 - Outstanding works	155	23-Jun-18 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	10%																								
<b>Viaduct B</b>																																	
<b>Bridge B3</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VB3-C7840	Viaduct B3 - Outstanding works	98	23-Jun-18 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	10%																								
<b>Bridge B2</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VB2-C7840	New Activity	98	23-Jun-18 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	10%																								
<b>Bridge B1</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VB1-C7840	Viaduct B1 - Outstanding works	98	23-Jun-18 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	10%																								
<b>Viaduct C</b>																																	
<b>Bridge C4</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VC4-C7840	Viaduct C4 - Outstanding works	124	12-Feb-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Bridge C3</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VC3-C7840	Viaduct C3 - Outstanding works	124	12-Feb-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Bridge C2</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VC2-C7840	Viaduct C2 - Outstanding works	124	12-Feb-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	90%																								
<b>Bridge C1</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VC1-C7840	Viaduct C1 - outstanding works	124	12-Feb-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Viaduct D</b>																																	
<b>Bridge D3</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VD3-C7840	Viaduct D3 - Outstanding works	66	28-Apr-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Bridge D2</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VD2-C7840	Viaduct D2 - Outstanding works	66	28-Apr-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Bridge D1</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VD1-C7840	Viaduct D1 - Outstanding works	66	28-Apr-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Viaduct E</b>																																	
<b>Bridge E1</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VE1CD-C78	Viaduct E1 - Outstanding works	53	23-Jun-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	90%																								
<b>Bridge E2</b>																																	
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VE23-C7840	Viaduct E2 - Outstanding works	80	21-Jun-18 A	35	30-Aug-18	25-Feb-17	07-Apr-17	-413	95%																								
<b>Bridge E5</b>																																	
<b>Deck Span Segment</b>																																	
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	03-May-18 A	10	01-Aug-18	25-Sep-20	08-Oct-20	649	60%																								
<b>Deck Fnishes, E&amp;M and Roadworks</b>																																	
VE5-C7720	Viaduct E5 - Gantry & TCSS Provisions (KD4)	36	16-Jul-18 A	36	31-Aug-18	04-Apr-18	17-May-18	-88	0%																								
VE5-C7810	Viaduct E5 - Drainage, Fire Main & E&M Services	60	04-Aug-18	60	15-Oct-18	10-May-18	21-Jul-18	-71	0%																								
VE5-C7820	Viaduct E5 - Railings, Light Poles, Signs & Street Furniture	30	01-Sep-18	30	08-Oct-18	15-Jun-18	21-Jul-18	-65	0%																								
VE5-C7830	Viaduct E5 - Deck Paving & Roadmarking (KD9)	18	16-Oct-18	18	06-Nov-18	23-Jul-18	11-Aug-18	-71	0%																								
<b>Bridge E6</b>																																	

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M62  
 Layout: J3518-DWP-3MRP Submission - M61  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort, remaining activities.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 5 Pages)**  
**(Progress as of 21-Jun-18)**

Date	Revision	Check...	Approved
24-Apr-18		PKN	HF
28-May-...		PKN	HF
31-Jul-18			HF

**Footer 2DWG. No.:**  
**J3518/GCL/PGM/3MRP-M61**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																
										July					August					September				October		
										25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15
<b>Deck Span Segment</b>																										
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	22-Mar-18 A	45	11-Sep-18	09-Feb-18	10-Apr-18	-128	92%																	
VE6-C6920	Viaduct E6 - Install, grout permanent bearing and load transfer at pier E14C	7	12-Sep-18	7	19-Sep-18	11-Apr-18	18-Apr-18	-128	0%																	
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VE6-C7710	Viaduct E6 - Parapet Panels	48	21-May-18 A	52	19-Sep-18	09-Feb-18	18-Apr-18	-128	60%																	
VE6-C7720	Viaduct E6 - Gantry & TCSS Provisions (KD4)	36	06-Sep-18	36	20-Oct-18	04-Apr-18	17-May-18	-128	0%																	
VE6-C7810	Viaduct E6 - Drainage, Fire Main & E&M Services	60	20-Sep-18	60	01-Dec-18	17-May-18	28-Jul-18	-105	0%																	
<b>Bridge E7</b>																										
<b>Deck Span Segment</b>																										
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	21-Apr-18 A	52	19-Sep-18	01-Feb-18	10-Apr-18	-135	95%																	
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14C	7	20-Sep-18	7	28-Sep-18	11-Apr-18	18-Apr-18	-135	0%																	
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VE7-C7710	Viaduct E7 - Parapet Panels	48	12-May-18 A	58	28-Sep-18	02-Feb-18	18-Apr-18	-135	44%																	
VE7-C7720	Viaduct E7 - Gantry & TCSS Provisions (KD4)	36	14-Sep-18	36	29-Oct-18	04-Apr-18	17-May-18	-135	0%																	
VE7-C7810	Viaduct E7 - Drainage, Fire Main & E&M Services	60	29-Sep-18	60	10-Dec-18	17-May-18	28-Jul-18	-112	0%																	
<b>Bridge E8</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VE8-C7720	Viaduct E8 - Gantry & TCSS Provisions (KD4)	36	17-Jul-18 A	36	31-Aug-18	04-Apr-18	17-May-18	-88	0%																	
VE8-C7810	Viaduct E8 - Drainage, Fire Main & E&M Services	60	04-Aug-18	60	15-Oct-18	10-May-18	21-Jul-18	-71	0%																	
VE8-C7820	Viaduct E8 - Railings, Light Poles, Signs & Street Furniture	30	01-Sep-18	30	08-Oct-18	15-Jun-18	21-Jul-18	-65	0%																	
VE8-C7830	Viaduct E8 - Deck Paving & Roadmarking (KD9)	18	16-Oct-18	18	06-Nov-18	23-Jul-18	11-Aug-18	-71	0%																	
<b>Viaduct F</b>																										
<b>Bridge F1</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VF1-C7720	Viaduct F1 - Gantry & TCSS Provisions (KD4)	36	30-Jun-18 A	18	10-Aug-18	26-Apr-18	17-May-18	-70	50%																	
VF1-C7810	Viaduct F1 - Drainage, Fire Main & E&M Services	60	05-Jul-18 A	18	10-Aug-18	04-Jul-18	24-Jul-18	-15	20%																	
VF1-C7820	Viaduct F1 - Railings, Light Poles, Signs & Street Furniture	30	11-Aug-18	30	14-Sep-18	11-Jun-18	17-Jul-18	-51	0%																	
VF1-C7830	Viaduct F1 - Deck Paving & Roadmarking (KD7)	18	15-Sep-18	18	08-Oct-18	18-Jul-18	07-Aug-18	-51	0%																	
<b>Bridge F2</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VF2-C7710	Viaduct F2 - Parapet Panels	60	21-Jul-18	60	29-Sep-18	12-Jul-18	19-Sep-18	-8	0%																	
VF2-C7720	Viaduct F2 - Gantry & TCSS Provisions (KD6)	48	01-Sep-18	48	30-Oct-18	16-Nov-18	14-Jan-19	62	0%																	
VF2-C7810	Viaduct F2 - Drainage, Fire Main & E&M Services	60	02-Oct-18	60	11-Dec-18	16-Jan-19	29-Mar-19	87	0%																	
<b>Bridge F3</b>																										
<b>Deck Span Segment</b>																										
F10-C6310	F9-F10 Deck - Span Segment (33 nr) - Crane	45	03-Jul-18 A	14	06-Aug-18	17-Mar-18	06-Apr-18	-100	50%																	
F10-C6410	F9-F10 Deck - Stitching to F9 & Clear Deck (KD2)	21	07-Aug-18	21	30-Aug-18	28-Apr-18	24-May-18	-82	0%																	
F11-C6210	F10-F11 Deck - Erect Falsework (stage 1)	14	05-Jul-18 A	14	06-Aug-18	17-Mar-18	06-Apr-18	-100	20%																	
F11-C6310	F10-F11 Deck - Span Segment (15 nr)stage 1 - Crane	14	07-Aug-18	14	22-Aug-18	07-Apr-18	23-Apr-18	-100	0%																	
F11-C6320	F10-F11 - Erect Falsework (stage 2)	14	20-Aug-18	14	04-Sep-18	20-Apr-18	07-May-18	-100	0%																	
F11-C6330	F10-F11 Deck - Span segment (15 nr)stage 2 - Crane	14	05-Sep-18	14	20-Sep-18	08-May-18	24-May-18	-100	0%																	
F11-C6410	F10-F11 Deck - Stitching to F10-F11 and transfer loading to piers	15	21-Sep-18	15	10-Oct-18	25-May-18	11-Jun-18	-100	0%																	
F12-C6210	F11-F12 Deck - Soil Platform, Concrete Blocks, I-Beam (stage 1)	14	12-Jul-18 A	14	22-Aug-18	07-Apr-18	23-Apr-18	-100	40%																	
F12-C6310	F11-F12 Deck - Span Segment (10 nr)stage 1 - Crane	11	23-Aug-18	11	04-Sep-18	24-Apr-18	07-May-18	-100	0%																	
F12-C6320	F11-F12 Deck - Temporary works (stage 2)	14	05-Sep-18	14	20-Sep-18	11-May-18	28-May-18	-97	0%																	
F12-C6330	F11-F12 Deck - Span segment (11 nr)stage 2 - crane	12	21-Sep-18	12	06-Oct-18	29-May-18	11-Jun-18	-97	0%																	
F12-C6410	F11-F12 Deck - Stitching to F11-F12	12	11-Oct-18	12	25-Oct-18	12-Jun-18	26-Jun-18	-100	0%																	
<b>Bridge F4</b>																										
<b>Deck Span Segment</b>																										
E14B-C6410	F16 Deck - Stitching to E14B-F16	12	13-Aug-18	12	25-Aug-18	07-Jun-18	21-Jun-18	-55	0%																	
E14B-C6420	F16 Deck - Grout bearing, release U tendon, stress bar & breakup stitch @ I	14	27-Aug-18	14	11-Sep-18	22-Jun-18	09-Jul-18	-55	0%																	
F16B-C6410	F16 Deck - Stitching to F15-F16	12	30-Jul-18	12	11-Aug-18	24-May-18	06-Jun-18	-55	0%																	
F18-C6420	F18 Deck - Grout bearing & load transfer at F17 & F18	7	27-Jun-18 A	7	28-Jul-18	15-May-18	23-May-18	-55	10%																	
VF4-C6910	Viaduct F4 - Final Stressing	14	12-Sep-18	14	28-Sep-18	10-Jul-18	25-Jul-18	-55	0%																	
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VF4-C7710	Viaduct F4 - Parapet Panels	48	13-Oct-18	48	08-Dec-18	26-Jul-18	19-Sep-18	-66	0%																	
<b>Bridge F5</b>																										
<b>Deck Span Segment</b>																										
VF5-C6910	Viaduct F5 - Final Stressing and stitching to Span	36	21-Jul-18	36	31-Aug-18	04-Jun-18	17-Jul-18	-39	0%																	
VF5-C6920	Viaduct F5 - Install, grout permanent bearing and load transfer at pier F13	7	01-Sep-18	7	08-Sep-18	18-Jul-18	25-Jul-18	-39	0%																	
<b>Deck Finishes, E&amp;M and Roadworks</b>																										

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M62  
 Layout: J3518-DWP-3MRP Submission - M61  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort, remaining activities.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 5 Pages)**  
**(Progress as of 21-Jun-18)**

Date	Revision	Check...	Approved
24-Apr-18		PKN	HF
28-May-...		PKN	HF
31-Jul-18			HF

**Footer 2DWG. No.:**  
**J3518/GCL/PGM/3MRP-M61**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018															
										July					August					September				October	
										25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08
VF5-C7710	Viaduct F5 - Parapet Panels	48	10-Sep-18	48	07-Nov-18	26-Jul-18	19-Sep-18	-39	0%																
<b>CEDD Access Track Re-Provisioning Works</b>																									
<b>Viaduct A to D</b>																									
<b>Access Tracks</b>																									
<b>General</b>																									
PR30060	Construct perm. realignment of CEDD access track at Pier A8	42	21-Jul-18*	42	07-Sep-18	02-Dec-16	23-Jan-17	-480	0%																
PR30070	Construct perm. realignment of CEDD access track at Pier B8	42	14-Aug-18	42	03-Oct-18	28-Dec-16	18-Feb-17	-480	0%																
PR30080	Construct perm. realignment of CEDD access track at Pier C7	42	06-Sep-18	42	27-Oct-18	21-Jan-17	14-Mar-17	-480	0%																
PR30090	Construct perm. realignment of CEDD access track at Pier D8	42	02-Oct-18	42	20-Nov-18	17-Feb-17	07-Apr-17	-480	0%																
<b>At-Grade Works &amp; Miscellaneous Works</b>																									
<b>At-Grade Works Along North Lantau Highway</b>																									
<b>Slope Works Near Viaduct A</b>																									
<b>Slope 9SE-B/FR8</b>																									
GFX501	9SE-B/FR8 - Demolish existing wall stem	31	16-Aug-18	31	20-Sep-18	20-Oct-16	24-Nov-16	-539	0%																
GFX541	9SE-B/FR8 - Construct New Wall Stem	90	21-Sep-18	90	10-Jan-19	25-Nov-16	16-Mar-17	-539	0%																
<b>Slope Works Near Viaduct B</b>																									
<b>Slope 10SW-A/F52</b>																									
GFX495	10SW-A/F52 - Slopework - Phase 1	36	18-Aug-18	36	29-Sep-18	09-Nov-16	20-Dec-16	-524	0%																
GFX535	10SW-A/F52 - Slopework - Phase 2	68	02-Oct-18	68	20-Dec-18	21-Dec-16	16-Mar-17	-524	0%																
<b>Slope Works Near Viaduct D</b>																									
<b>Slope 10NW-C/F9</b>																									
M201205	10NW-C/F9 - Fill and compact filled material	52	03-Apr-18 A	42	07-Sep-18	10-Jan-17	02-Mar-17	-450	60%																
M201210	10NW-C/F9 - Install Geo. Instru. & Baseline Monitoring	30	08-Sep-18	30	15-Oct-18	03-Mar-17	07-Apr-17	-450	0%																
<b>Slope 10NW-C/F10</b>																									
M201230	10NW-C/F10 - Fill and compact filled material	160	16-Oct-17 A	10	01-Aug-18	22-Mar-17	01-Apr-17	-392	95%																
M201300	10NW-C/F10 - Slope drainage	12	26-Jul-18	12	06-Aug-18	26-Mar-17	07-Apr-17	-486	0%																
<b>Slope 10NW-C/F11</b>																									
M201290	10NW-C/F11 - Fill and compact filled material - Phase 2	72	16-Apr-18 A	10	01-Aug-18	27-Mar-17	07-Apr-17	-388	95%																
<b>Slope 10NW-C/F17</b>																									
M201197	10NW-C/F17 - Fill and compact filled material	60	07-May-18 A	48	14-Sep-18	12-Aug-20	08-Oct-20	611	40%																
<b>Road Works Along NLH Westbound</b>																									
<b>General</b>																									
RW11020	NLH W/B (Viaduct B) - Profile Barrier and roadwork	36	23-Apr-18 A	7	28-Jul-18	30-Mar-17	07-Apr-17	-385	90%																
<b>Road Works Along NLH Eastbound</b>																									
<b>General</b>																									
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstate NLH	127	17-Dec-16 A	60	29-Sep-18	24-Jan-17	07-Apr-17	-438	90%																
<b>At-Grade Works Along Cheung Tung Road</b>																									
<b>Slope Works Near Viaduct B</b>																									
<b>Slope 9SE-B/F85</b>																									
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	21-Jul-18	30	24-Aug-18	13-Oct-18	17-Nov-18	70	0%																
SWVB4040	9SE-B/F85 - Hydroseeding	12	25-Aug-18	12	07-Sep-18	19-Nov-18	01-Dec-18	70	0%																
<b>Slope Works Near Viaduct C</b>																									
<b>Slope PF1 &amp; PF2</b>																									
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Jul-18*	0		21-Dec-17		-212	0%																
SWVC7000	10NW - PF2 slope works	48	21-Jul-18	48	14-Sep-18	21-Dec-17	21-Feb-18	-168	0%																
SWVC7010	10NW - PF2 slope works	52	15-Sep-18*	52	17-Nov-18	22-Feb-18	27-Apr-18	-168	0%																
<b>Slope 10NW-C/F14</b>																									
SWVC6010	10NW-C/F14 - Install Geo. Instru. & Baseline Monitoring	30	21-Jul-18	30	24-Aug-18	20-Mar-18	27-Apr-18	-98	0%																
<b>Slope 10NW-C/F15</b>																									
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	21-Jul-18*	30	24-Aug-18	20-Mar-18	27-Apr-18	-98	0%																
<b>Re-alignment of CTR Along Viaduct B</b>																									
<b>General</b>																									
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	35	30-Aug-18	04-May-17	14-Jun-17	-361	85%																
<b>At-Grade Works at Southern Landfall</b>																									
<b>HKBCF Area</b>																									
<b>General</b>																									
RW30014	South Landfall - DN300 Fresh water main works installation & connection (f	60	21-Jul-18	60	29-Sep-18	07-Feb-18	25-Apr-18	-130	0%																
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	15-Sep-18	60	27-Nov-18	12-Apr-18	23-Jun-18	-130	0%																
RW30030	South Landfall - Stormwater drainage works	60	02-Oct-18	60	11-Dec-18	29-Jul-20	08-Oct-20	539	0%																

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPL-M62  
 Layout: J3518-DWP-3MRP Submission - M61  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort, remaining activities.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 4 of 5 Pages)**  
**(Progress as of 21-Jun-18)**

Date	Revision	Check...	Approved
24-Apr-18		PKN	HF
28-May-...		PKN	HF
31-Jul-18			HF

**Footer 2DWG. No.:**  
**J3518/GCL/PGM/3MRP-M61**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018															
										July				August				September				October			
										25	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	60	29-Sep-18	16-Aug-18	27-Oct-18	22	85%	[Gantt bar from 16-Aug-18 to 27-Oct-18]															
<b>Watermain from Tung Chung to Southern Landfall</b>																									
<b>Watermain Works</b>																									
<b>General</b>																									
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	60	18-Aug-18	60	30-Oct-18	13-Nov-18	24-Jan-19	71	0%	[Gantt bar from 13-Nov-18 to 24-Jan-19]															
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	21-Apr-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	85%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00200	Viaduct B2 - Lay DN450 Fresh Water Main	48	30-Apr-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	85%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00210	Viaduct B3 - Lay DN450 Fresh Water Main	36	07-May-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	85%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00220	Viaduct E1 - Lay DN450 Fresh Water Main	36	14-May-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	80%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00230	Viaduct E2 - Lay DN450 Fresh Water Main	60	21-May-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	70%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00240	Viaduct E8 - Lay DN450 Fresh Water Main	48	16-Jul-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	20%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
WM00250	Viaduct F1 - Lay DN450 Fresh Water Main	36	16-Jul-18 A	24	17-Aug-18	15-Oct-18	12-Nov-18	71	20%	[Gantt bar from 15-Oct-18 to 12-Nov-18]															
<b>Landscaping Works &amp; Establishment Works</b>																									
<b>Landscape Softworks</b>																									
<b>General</b>																									
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	180	07-Sep-18	180	16-Apr-19	28-Nov-17	11-Jul-18	-229	0%	[Gantt bar from 11-Jul-18 to 28-Nov-17]															