

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																	
										August				September				October				November				December	
										06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																											
Contract Milestones																											
Key Dates for Completion																											
Section of the Works																											
Completion Date																											
General																											
KD07	KD7 - Section 1: All Works at Viaduct F1 (EoT 7-Aug-18)		0		0	31-Aug-18*		07-Aug-18	-24	0%																	
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)		0		0	15-Nov-18*		27-Feb-19	104	0%																	
Design																											
Detailed Design																											
Slope Works Near Viaduct A																											
Feature 9SE-B/FR8, B/R1, B/R2																											
Slope Works Design																											
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01		60	13-Jun-17 A	22	14-Sep-18	04-Oct-16	29-Oct-16	-556	95%																	
Procurement																											
Precast Parapets & Barriers																											
Viaduct A to F																											
Precast Parapet Manufacture																											
General																											
PP6011-06	Viaduct F - Precast Parapets/Barriers Production		198	05-Mar-18 A	54	25-Oct-18	11-May-18	16-Jul-18	-84	90%																	
Construction																											
Foundation & Substructure Works																											
Ramp A																											
Abutment & Approach Ramp A																											
Ramp Finishes, E&M & Roadworks																											
ARA-C7840	Ramp A - outstanding works		83	23-Jun-18 A	34	29-Sep-18	11-May-19	21-Jun-19	212	60%																	
Ramp B																											
Abutment & Approach Ramp B																											
Ramp Finishes, E&M & Roadworks																											
ARB-C7840	Ramp B - Outstanding works		83	23-Jun-18 A	34	29-Sep-18	11-May-19	21-Jun-19	212	60%																	
Ramp C																											
Abutment & Approach Ramp C																											
Ramp Finishes, E&M & Roadworks																											
ARC-C7840	Ramp C - outstanding works		124	12-Feb-18 A	9	30-Aug-18	28-Jan-19	09-Feb-19	131	98%																	
Ramp D																											
Abutment & Approach Ramp D																											
Ramp Finishes, E&M & Roadworks																											
ARD-C7840	Ramp D - Outstanding works		66	28-Apr-18 A	9	30-Aug-18	13-Apr-19	26-Apr-19	192	98%																	
Viaduct F - Bridge F3																											
Pier F10 (F3c)																											
Pier Head Segment																											
F10-C5110	F10 Pier Head - Scaffold, Temp Works		30	12-Sep-17 A	0	30-Jul-18 A				100%																	
F10-C5210	F10 Pier Head - Erect last PH segment (1 nr)		1	01-Aug-18 A	0	01-Aug-18 A				100%																	
Ramp F																											
Abutment & Approach Ramp F																											
Ramp Structure																											
ARF-C6130	Ramp F - Abutment wall (RF-6)		14	09-Jun-18 A	5	25-Aug-18	03-Feb-18	08-Feb-18	-159	80%																	
ARF-C6140	Ramp F - Column and beam (FB2 & FB3)		54	14-Feb-18 A	5	25-Aug-18	14-Apr-18	19-Apr-18	-106	80%																	
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)		86	26-Mar-18 A	30	24-Sep-18	24-Mar-18	03-May-18	-120	75%																	
ARF-C6160	Ramp F - Ramp deck		71	25-Jun-18 A	69	12-Nov-18	21-Mar-18	15-Jun-18	-123	25%																	
Ramp Finishes, E&M & Roadworks																											
ARF-C7710	Ramp F - Parapet Panels		60	13-Nov-18	60	24-Jan-19	16-Jun-18	27-Aug-18	-123	0%																	
Superstructure & Associated Works																											
Viaduct A																											

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPM-M63 Layout: J3518-DWP-3MRP Submission - M63 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 5 Pages) (Progress as of 21-Aug-18)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Check...</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>28-May-...</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>21-Jul-18</td> <td></td> <td></td> <td>HF</td> </tr> <tr> <td>21-Aug-...</td> <td></td> <td></td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Check...	Approved	28-May-...		PKN	HF	21-Jul-18			HF	21-Aug-...			HF	Footer 2DWG. No.: J3518/GCL/PGM/3MRP-M63
Date	Revision	Check...	Approved																	
28-May-...		PKN	HF																	
21-Jul-18			HF																	
21-Aug-...			HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018														
										August				September				October				November		
										06	13	20	27	03	10	17	24	01	08	15	22	29	05	12
Bridge A2																								
Deck Fnishes, E&M and Roadworks																								
VA2-C7840	Viaduct A2 - Outstanding Work	83	23-Jun-18 A	34	29-Sep-18	11-May-19	21-Jun-19	212	60%															
Bridge A1																								
Deck Fnishes, E&M and Roadworks																								
VA1-C7840	Viaduct A1 - Outstanding works	83	23-Jun-18 A	34	29-Sep-18	11-May-19	21-Jun-19	212	60%															
Viaduct B																								
Bridge B3																								
Deck Fnishes, E&M and Roadworks																								
VB3-C7820	Viaduct B3 - Railings, Light Poles, Signs & Street Furniture (substantial part)	30	21-May-18 A	2	22-Aug-18	10-May-19	11-May-19	211	97%															
VB3-C7840	Viaduct B3 - Outstanding works	83	23-Jun-18 A	34	29-Sep-18	10-May-19	20-Jun-19	211	60%															
Bridge B2																								
Deck Fnishes, E&M and Roadworks																								
VB2-C7840	Viaduct B2 - Outstanding works	83	23-Jun-18 A	34	29-Sep-18	10-May-19	20-Jun-19	211	60%															
Bridge B1																								
Deck Fnishes, E&M and Roadworks																								
VB1-C7840	Viaduct B1 - Outstanding works	83	23-Jun-18 A	34	29-Sep-18	10-May-19	20-Jun-19	211	60%															
Viaduct C																								
Bridge C4																								
Deck Fnishes, E&M and Roadworks																								
VC4-C7840	Viaduct C4 - Outstanding works	124	12-Feb-18 A	9	30-Aug-18	28-Jan-19	09-Feb-19	131	98%															
Bridge C3																								
Deck Fnishes, E&M and Roadworks																								
VC3-C7840	Viaduct C3 - Outstanding works	124	12-Feb-18 A	9	30-Aug-18	28-Jan-19	09-Feb-19	131	98%															
Bridge C2																								
Deck Fnishes, E&M and Roadworks																								
VC2-C7840	Viaduct C2 - Outstanding works	124	12-Feb-18 A	9	30-Aug-18	28-Jan-19	09-Feb-19	131	98%															
Bridge C1																								
Deck Fnishes, E&M and Roadworks																								
VC1-C7840	Viaduct C1 - outstanding works	124	12-Feb-18 A	9	30-Aug-18	28-Jan-19	09-Feb-19	131	98%															
Viaduct D																								
Bridge D3																								
Deck Fnishes, E&M and Roadworks																								
VD3-C7840	Viaduct D3 - Outstanding works	66	28-Apr-18 A	9	30-Aug-18	13-Apr-19	26-Apr-19	192	98%															
Bridge D2																								
Deck Fnishes, E&M and Roadworks																								
VD2-C7840	Viaduct D2 - Outstanding works	66	28-Apr-18 A	9	30-Aug-18	13-Apr-19	26-Apr-19	192	98%															
Bridge D1																								
Deck Fnishes, E&M and Roadworks																								
VD1-C7840	Viaduct D1 - Outstanding works	66	28-Apr-18 A	9	30-Aug-18	13-Apr-19	26-Apr-19	192	98%															
Viaduct E																								
Bridge E1																								
Deck Fnishes, E&M and Roadworks																								
VE1CD-C7840	Viaduct E1 - Outstanding works	60	23-Jun-18 A	9	30-Aug-18	12-Jun-19	21-Jun-19	237	98%															
Bridge E2																								
Deck Fnishes, E&M and Roadworks																								
VE23-C7840	Viaduct E2 - Outstanding works	60	21-Jun-18 A	9	30-Aug-18	08-Jun-19	18-Jun-19	234	98%															
Bridge E5																								
Deck Span Segment																								
E14D-C6610	E14D Deck - Dismantle Truss & Clear Deck (KD1)	15	03-May-18 A	0	15-Aug-18 A				100%															
Deck Fnishes, E&M and Roadworks																								
VE5-C7720	Viaduct E5 - Gantry & TCSS Provisions (KD4)	36	16-Jul-18 A	0	11-Aug-18 A				100%															
VE5-C7810	Viaduct E5 - Drainage, Fire Main & E&M Services	30	19-Jul-18 A	0	20-Aug-18 A				100%															
VE5-C7820	Viaduct E5 - Railings, Light Poles, Signs & Street Furniture	18	19-Jul-18 A	8	29-Aug-18	03-Aug-18	11-Aug-18	-15	95%															
VE5-C7830	Viaduct E5 - Deck Paving & Roadmarking (KD9)	18	14-Jul-18 A	10	31-Aug-18	01-Aug-18	11-Aug-18	-17	95%															
Bridge E6																								
Deck Span Segment																								
VE6-C6910	Viaduct E6 - Final Stressing to Span	12	22-Mar-18 A	0	28-Jul-18 A				100%															

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPM-M63
 Layout: J3518-DWP-3MRP Submission - M63
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 5 Pages)
(Progress as of 21-Aug-18)

Date	Revision	Check...	Approved
28-May-...		PKN	HF
21-Jul-18			HF
21-Aug-...			HF

Footer 2DWG. No.:
J3518/GCL/PGM/3MRP-M63

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018															
										August				September				October				November			
										06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	01-Nov-18	60	12-Jan-19	20-Apr-18	03-Jul-18	-160	0%																
RW30024	South Landfall - Embankment fill slope)Portion B)	60	21-Aug-18	60	01-Nov-18	02-Feb-18	20-Apr-18	-160	0%																
RW30030	South Landfall - Stormwater drainage works	60	01-Nov-18	60	12-Jan-19	20-Apr-18	03-Jul-18	-160	0%																
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	2	22-Aug-18	26-Oct-18	27-Oct-18	54	98%																
RW30100	South Landfall - New proposed maintenance access	90	01-Sep-18	90	18-Dec-18	05-Jun-18	19-Sep-18	-74	0%																
Watermain from Tung Chung to Southern Landfall																									
Watermain Works																									
General																									
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	48	21-Aug-18	48	18-Oct-18	29-Nov-18	26-Jan-19	83	0%																
TC00080	WSD inspection / Final Connection of Whole DN450 Watermain	24	19-Oct-18	24	15-Nov-18	28-Jan-19	27-Feb-19	83	0%																
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	21-Apr-18 A	0	17-Aug-18 A				100%																
WM00200	Viaduct B2 - Lay DN450 Fresh Water Main	48	30-Apr-18 A	0	17-Aug-18 A				100%																
WM00210	Viaduct B3 - Lay DN450 Fresh Water Main	36	07-May-18 A	0	17-Aug-18 A				100%																
WM00220	Viaduct E1 - Lay DN450 Fresh Water Main	36	14-May-18 A	0	15-Aug-18 A				100%																
WM00230	Viaduct E2 - Lay DN450 Fresh Water Main	60	21-May-18 A	0	15-Aug-18 A				100%																
WM00240	Viaduct E8 - Lay DN450 Fresh Water Main	40	01-Aug-18 A	0	10-Aug-18 A				100%																
WM00250	Viaduct F1 - Lay DN450 Fresh Water Main	36	01-Aug-18 A	0	06-Aug-18 A				100%																
Landscaping Works & Establishment Works																									
Landscape Softworks																									
General																									
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	22-Sep-18	120	19-Feb-19	06-Mar-18	01-Aug-18	-164	0%																
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	06-Nov-18	120	01-Apr-19	20-Apr-18	11-Sep-18	-164	0%																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPM-M63 Layout: J3518-DWP-3MRP Submission - M63 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 5 of 5 Pages) (Progress as of 21-Aug-18)	Date	Revision	Check...	Approved	Footer 2DWG. No.: J3518/GCL/PGM/3MRP-M63
			28-May-...		PKN	HF	
			21-Jul-18			HF	
			21-Aug-...			HF	