

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018												2019				
										October				November				December				January				
										01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21
<b>HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection</b>																										
<b>Contract Milestones</b>																										
<b>Key Dates for Completion</b>																										
<b>Section of the Works</b>																										
<b>Completion Date</b>																										
<b>General</b>																										
KD11	KD11 - Section 5: All Works at Viaduct A (EoT 8-Apr-17)	0		0	30-Sep-18 A				100%																	
KD12	KD12 - Section 6: All Works at Viaduct B (EoT 8-Apr-17)	0		0	30-Sep-18 A				100%																	
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	16-Jan-19*		27-Feb-19	42	0%																	
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	17-Dec-18*		07-Apr-17	-619	0%																	
<b>Design</b>																										
<b>Detailed Design</b>																										
<b>Slope Works Near Viaduct A</b>																										
<b>Feature 9SE-B/FR8, B/R1, B/R2</b>																										
<b>Slope Works Design</b>																										
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60	13-Jun-17 A	22	15-Nov-18	13-Dec-16	10-Jan-17	-547	95%																	
<b>Procurement</b>																										
<b>Precast Parapets &amp; Barriers</b>																										
<b>Viaduct A to F</b>																										
<b>Precast Parapet Manufacture</b>																										
<b>General</b>																										
PP6011-06	Viaduct F - Precast Parapets/Barriers Production	198	05-Mar-18 A	54	22-Dec-18	11-May-18	16-Jul-18	-134	95%																	
<b>Construction</b>																										
<b>Foundation &amp; Substructure Works</b>																										
<b>Ramp A</b>																										
<b>Abutment &amp; Approach Ramp A</b>																										
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																										
ARA-C7840	Ramp A - outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																	
<b>Ramp B</b>																										
<b>Abutment &amp; Approach Ramp B</b>																										
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																										
ARB-C7840	Ramp B - Outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																	
<b>Ramp F</b>																										
<b>Abutment &amp; Approach Ramp F</b>																										
<b>Ramp Structure</b>																										
ARF-C6130	Ramp F - Abutment wall (RF-6)	14	09-Jun-18 A	0	27-Sep-18 A				100%																	
ARF-C6140	Ramp F - Column and beam (FB2 & FB3)	54	14-Feb-18 A	0	27-Sep-18 A				100%																	
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)	86	26-Mar-18 A	0	29-Oct-18 A				100%																	
ARF-C6160	Ramp F - Ramp deck	71	25-Jun-18 A	0	13-Dec-18 A				100%																	
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																										
ARF-C7710	Ramp F -Parapet Panels	60	26-Nov-18	60	09-Feb-19	16-Jun-18	27-Aug-18	-134	0%																	
ARF-C7720	Ramp F -Median Barrier, Gantry & TCSS Provisions (KD6)	48	05-Jan-19	48	05-Mar-19	26-Jul-18	19-Sep-18	-134	0%																	
<b>Superstructure &amp; Associated Works</b>																										
<b>Viaduct A</b>																										
<b>Bridge A2</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VA2-C7840	Viaduct A2 - Outstanding Work	83	23-Jun-18 A	0	30-Sep-18 A				100%																	
<b>Bridge A1</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VA1-C7840	Viaduct A1 - Outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																	
<b>Viaduct B</b>																										
<b>Bridge B3</b>																										
<b>Deck Finishes, E&amp;M and Roadworks</b>																										
VB3-C7820	Viaduct B3 - Railings, Light Poles, Signs & Street Furniture (substantial part)	30	21-May-18 A	0	22-Sep-18 A				100%																	
VB3-C7840	Viaduct B3 - Outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																	

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ ◆ Milestone

Project ID: TMCLK-DWPM-M65  
 Layout: J3518-DWP-3MRP Submission - M65  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 3 Pages)**  
**(Progress as of 21-Oct-18)**

Date	Revision	Check...	Approved
21-Oct-18			HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M65**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018												2019					
										October				November				December				January					
										01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28
<b>Bridge B2</b>																											
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VB2-C7840	Viaduct B2 - Outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																		
<b>Bridge B1</b>																											
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VB1-C7840	Viaduct B1 - Outstanding works	83	23-Jun-18 A	0	30-Sep-18 A				100%																		
<b>Viaduct E</b>																											
<b>Bridge E6</b>																											
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VE6-C7710	Viaduct E6 - Parapet Panels	48	21-May-18 A	10	01-Nov-18	26-Jun-20	08-Jul-20	496	100%																		
VE6-C7720	Viaduct E6 - Gantry & TCSS Provisions (KD4)	36	22-Oct-18	36	01-Dec-18	23-Jun-20	05-Aug-20	494	0%																		
VE6-C7810	Viaduct E6 - Drainage, Fire Main & E&M Services	60	08-Oct-18 A	60	16-Jan-19	09-Jul-20	16-Sep-20	494	10%																		
VE6-C7820	Viaduct E6 - Railings, Light Poles, Signs & Street Furniture	30	06-Nov-18 A	30	24-Nov-18	13-Aug-20	16-Sep-20	536	10%																		
VE6-C7830	Viaduct E6 - Deck Paving & Roadmarking (KD9)	18	11-Dec-18 A	18	10-Nov-18	27-Aug-20	16-Sep-20	548	30%																		
<b>Bridge E7</b>																											
<b>Deck Span Segment</b>																											
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	21-Apr-18 A	0	23-Oct-18 A				100%																		
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14B	7	24-Oct-18 A	0	31-Oct-18 A				100%																		
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VE7-C7710	Viaduct E7 - Parapet Panels (E11 - E13B)	48	12-May-18 A	54	22-Dec-18	07-May-20	10-Jul-20	454	100%																		
VE7-C7715	Viaduct E7 - Parapet (E13B to E14B)	28	27-Nov-18 A	28	22-Nov-18	09-Jun-20	13-Jul-20	482	100%																		
VE7-C7720	Viaduct E7 - Gantry & TCSS Provisions (KD4)	36	10-Dec-18	36	23-Jan-19	26-Jun-20	07-Aug-20	454	0%																		
VE7-C7810	Viaduct E7 - Drainage, Fire Main & E&M Services	60	17-Dec-18	60	02-Mar-19	04-Jul-20	11-Sep-20	454	0%																		
VE7-C7820	Viaduct E7 - Railings, Light Poles, Signs & Street Furniture	30	10-Jan-19	30	16-Feb-19	27-Jul-20	29-Aug-20	455	0%																		
<b>Viaduct F</b>																											
<b>Bridge F2</b>																											
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VF2-C7710	Viaduct F2 - Parapet Panels	60	14-Jul-18 A	34	29-Nov-18	11-Aug-18	19-Sep-18	-58	80%																		
VF2-C7720	Viaduct F2 - Gantry & TCSS Provisions (KD6)	48	02-Nov-18	48	29-Dec-18	16-Nov-18	14-Jan-19	12	0%																		
VF2-C7810	Viaduct F2 - Drainage, Fire Main & E&M Services	54	07-Dec-18	54	14-Feb-19	31-Jan-19	08-Apr-19	44	0%																		
VF2-C7820	Viaduct F2 - Railings, Light Poles, Signs & Street Furniture	30	31-Dec-18	30	04-Feb-19	25-Feb-19	30-Mar-19	44	0%																		
<b>Bridge F3</b>																											
<b>Deck Span Segment</b>																											
F10-C6310	F9-F10 Deck - Span Segment (33 nr) - Crane	30	08-Aug-18 A	0	22-Oct-18 A				100%																		
F10-C6410	F9-F10 Deck - Stitching to F9 & Clear Deck (KD2)	21	02-Aug-18 A	0	05-Oct-18 A				100%																		
F12-C6410	F11-F12 Deck - Stitching to F11-F12	12	21-Sep-18 A	0	06-Oct-18 A				100%																		
VF3-C6910	Viaduct F3 - Final Stressing and transfer load at pier F12	10	08-Oct-18 A	0	19-Oct-18 A				100%																		
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VF3-C7710	Viaduct F3 - Parapet Panels	42	20-Oct-18 A	42	08-Dec-18	02-Aug-18	19-Sep-18	-66	10%																		
VF3-C7720	Viaduct F3 - Median Barrier, Gantry & TCSS Provisions (KD6)	48	05-Nov-18	48	02-Jan-19	16-Nov-18	14-Jan-19	10	0%																		
VF3-C7810	Viaduct F3 - Drainage, Fire Main & E&M Services	54	09-Nov-18	54	14-Jan-19	09-Feb-19	13-Apr-19	73	0%																		
VF3-C7820	Viaduct F3 - Railings, Light Poles, Signs & Street Furniture	30	26-Nov-18	30	02-Jan-19	28-Feb-19	03-Apr-19	75	0%																		
VF3-C7830	Viaduct F3 - Deck Paving & Roadmarking (KD8)	18	21-Dec-18	18	14-Jan-19	23-Mar-19	13-Apr-19	73	0%																		
<b>Bridge F4</b>																											
<b>Deck Span Segment</b>																											
E14B-C6410	F16 Deck - Stitching to E14B-F16	12	21-Sep-18 A	0	06-Oct-18 A				100%																		
E14B-C6420	F16 Deck - Grout bearing, release U tendon, stress bar & breakup stitch @ I	14	08-Oct-18 A	0	24-Oct-18 A				100%																		
VF4-C6910	Viaduct F4 - Final Stressing	14	25-Oct-18 A	0	09-Nov-18 A				100%																		
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VF4-C7710	Viaduct F4 - Parapet Panels	40	10-Nov-18 A	40	06-Dec-18	04-Aug-18	19-Sep-18	-64	80%																		
VF4-C7720	Viaduct F4 - Gantry & TCSS Provisions (KD6)	36	07-Nov-18	36	18-Dec-18	30-Nov-18	14-Jan-19	20	0%																		
VF4-C7810	Viaduct F4 - Drainage, Fire Main & E&M Services	36	21-Nov-18	36	04-Jan-19	26-Feb-19	09-Apr-19	77	0%																		
VF4-C7820	Viaduct F4 - Railings, Light Poles, Signs & Street Furniture	30	28-Nov-18	30	04-Jan-19	05-Mar-19	09-Apr-19	77	0%																		
VF4-C7830	Viaduct F4 - Deck Paving & Roadmarking (KD8)	18	17-Dec-18	18	09-Jan-19	23-Mar-19	13-Apr-19	77	0%																		
<b>Bridge F5</b>																											
<b>Deck Finales, E&amp;M and Roadworks</b>																											
VF5-C7710	Viaduct F5 - Parapet Panels	48	21-Sep-18 A	48	15-Dec-18	26-Jul-18	19-Sep-18	-72	80%																		
VF5-C7720	Viaduct F5 - Gantry & TCSS Provisions (KD6)	36	21-Nov-18	36	04-Jan-19	30-Nov-18	14-Jan-19	8	0%																		
VF5-C7810	Viaduct F5 - Drainage, Fire Main & E&M Services	36	07-Dec-18	36	21-Jan-19	23-Feb-19	06-Apr-19	61	0%																		
VF5-C7820	Viaduct F5 - Railings, Light Poles, Signs & Street Furniture	30	14-Dec-18	30	21-Jan-19	02-Mar-19	06-Apr-19	61	0%																		
VF5-C7830	Viaduct F5 - Deck Paving & Roadmarking (KD8)	18	08-Jan-19	18	28-Jan-19	23-Mar-19	13-Apr-19	61	0%																		

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: TMCLK-DWPM-M65 Layout: J3518-DWP-3MRP Submission - M65 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 2 of 3 Pages)</b> <b>(Progress as of 21-Oct-18)</b>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Check...</th> <th>Approved</th> </tr> <tr> <td>21-Oct-18</td> <td></td> <td></td> <td>HF</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table>	Date	Revision	Check...	Approved	21-Oct-18			HF									<b>DWG. No.:</b> <b>J3518/GCL/PGM/3MRP-M65</b>
Date	Revision	Check...	Approved																	
21-Oct-18			HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018												2019													
										October				November				December				January													
										01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28								
<b>At-Grade Works &amp; Miscellaneous Works</b>																																			
<b>At-Grade Works Along North Lantau Highway</b>																																			
<b>Slope Works Near Viaduct A</b>																																			
<b>Slope 9SE-B/FR8</b>																																			
GFX540	9SE-B/FR8 - method statement submission and approval	52	19-Oct-18 A	0	10-Dec-18 A				100%																										
GFX560	9SE-B/FR8 - Slopeworks	85	11-Dec-18 A	0	26-Mar-19 A				100%																										
<b>Slope Works Near Viaduct B</b>																																			
<b>Slope 10SW-A/F52</b>																																			
GFX492	Method statement submission and approval	52	19-Oct-18 A	0	10-Dec-18 A				100%																										
GFX495	10SW-A/F52 - Slope work - Phase 1	36	11-Dec-18 A	0	24-Jan-19 A				100%																										
GFX535	10SW-A/F52 - Slope work - Phase 2	36	22-Oct-18	36	01-Dec-18	09-Feb-17	22-Mar-17	-503	0%																										
GFX545	10SW-A/F52 - Slope work with drainage	18	27-Nov-18	18	17-Dec-18	17-Mar-17	07-Apr-17	-503	0%																										
<b>Slope Works Near Viaduct D</b>																																			
<b>Slope 10NW-C/F9</b>																																			
M201205	10NW-C/F9 - Fill and compact filled material	52	03-Apr-18 A	46	13-Dec-18	14-Feb-17	08-Apr-17	-499	80%																										
<b>Slope 10NW-C/F10</b>																																			
M201230	10NW-C/F10 - Fill and compact filled material	160	16-Oct-17 A	0	11-Oct-18 A				100%																										
M201300	10NW-C/F10 - Slope drainage	12	05-Oct-18 A	0	16-Oct-18 A				100%																										
<b>Slope 10NW-C/F17</b>																																			
M201197	10NW-C/F17 - Fill and compact filled material	60	07-May-18 A	64	07-Jan-19	20-Jan-17	08-Apr-17	-517	90%																										
<b>Road Works Along NLH Eastbound</b>																																			
<b>General</b>																																			
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstate NLH	127	17-Dec-16 A	0	30-Nov-18 A				100%																										
<b>At-Grade Works Along Cheung Tung Road</b>																																			
<b>Slope Works Near Viaduct C</b>																																			
<b>Slope 10NW-C/C26</b>																																			
SWVC1950	10NW-C/C26 - method statement submission and approval	45	12-Nov-18 A	0	27-Dec-18 A				100%																										
SWVC2000	10NW-C/C26 - slope work	72	16-Nov-18	72	14-Feb-19	11-Jan-17	08-Apr-17	-547	0%																										
<b>Slope PF1 &amp; PF2</b>																																			
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Oct-18*	0		09-May-18		-165	0%																										
SWVC7000	10NW - PF1 slope works	40	22-Oct-18	40	06-Dec-18	09-May-18	26-Jun-18	-136	0%																										
SWVC7010	10NW - PF2 slope works	40	23-Nov-18	40	11-Jan-19	14-Jun-18	01-Aug-18	-134	0%																										
<b>Re-alignment of CTR Along Viaduct B</b>																																			
<b>General</b>																																			
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	34	29-Nov-18	06-May-17	15-Jun-17	-435	90%																										
<b>At-Grade Works at Southern Landfall</b>																																			
<b>HKBCF Area</b>																																			
<b>General</b>																																			
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	23-Jul-18 A	34	29-Nov-18	07-Mar-18	19-Apr-18	-185	30%																										
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	02-Jan-19	60	15-Mar-19	20-Apr-18	03-Jul-18	-210	0%																										
RW30024	South Landfall - Embankment fill slope )Portion B)	60	22-Oct-18	60	02-Jan-19	02-Feb-18	20-Apr-18	-210	0%																										
RW30030	South Landfall - Stormwater drainage works	60	02-Jan-19	60	15-Mar-19	20-Apr-18	03-Jul-18	-210	0%																										
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	2	23-Oct-18	26-Oct-18	27-Oct-18	4	98%																										
RW30100	South Landfall - New proposed maintenance access	90	22-Oct-18	90	09-Feb-19	05-Jun-18	19-Sep-18	-114	0%																										
<b>Watermain from Tung Chung to Southern Landfall</b>																																			
<b>Watermain Works</b>																																			
<b>General</b>																																			
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	48	22-Oct-18	48	15-Dec-18	29-Nov-18	26-Jan-19	33	0%																										
TC00080	WSD inspection / Final Connection of Whole DN450 Watermain	24	17-Dec-18	24	16-Jan-19	28-Jan-19	27-Feb-19	33	0%																										
<b>Landscaping Works &amp; Establishment Works</b>																																			
<b>Landscape Softworks</b>																																			
<b>General</b>																																			
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	22-Oct-18	120	16-Mar-19	06-Mar-18	01-Aug-18	-186	0%																										
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	02-Jan-19	120	31-May-19	20-Apr-18	11-Sep-18	-210	0%																										
LW00020	Irrigation System for Soft Landscape Works	100	03-Jan-19	100	08-May-19	21-May-18	17-Sep-18	-186	0%																										

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M65  
 Layout: J3518-DWP-3MRP Submission - M65  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 3 Pages)**  
**(Progress as of 21-Oct-18)**

Date	Revision	Check...	Approved
21-Oct-18			HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M65**