

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018												2019										
										November					December				January			February			March							
										9	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	01				
<b>HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection</b>																																
<b>Contract Milestones</b>																																
<b>Key Dates for Completion</b>																																
<b>TMCLK3 General Location: Section of the Works</b>																																
<b>Completion Date</b>																																
<b>General</b>																																
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	19-Feb-19*		27-Feb-19	8	0%																							
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Nov-18*		07-Apr-17	-592	0%																							
<b>Design</b>																																
<b>Detailed Design</b>																																
<b>TMCLK3 General Location: Slope Works Near Viaduct A</b>																																
<b>Feature 9SE-B/FR8, B/R1, B/R2</b>																																
<b>Slope Works Design</b>																																
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60	13-Jun-17 A	0	15-Dec-18 A				100%																							
<b>Procurement</b>																																
<b>Precast Parapets &amp; Barriers</b>																																
<b>TMCLK3 General Location: Viaduct A to F</b>																																
<b>Precast Parapet Manufacture</b>																																
<b>General</b>																																
PP6011-06	Viaduct F - Precast Parapets/Barriers Production	198	05-Mar-18 A	0	21-Nov-18 A				100%																							
<b>Construction</b>																																
<b>Foundation &amp; Substructure Works</b>																																
<b>TMCLK3 General Location: Ramp C</b>																																
<b>Abutment &amp; Approach Ramp C</b>																																
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																
ARC-C7850	Ramp C- maintenance period completion	0		0	09-Feb-19*		09-Feb-19	0	0%																							
<b>TMCLK3 General Location: Ramp F</b>																																
<b>Abutment &amp; Approach Ramp F</b>																																
<b>Ramp Structure</b>																																
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)	86	26-Mar-18 A	0	29-Oct-18 A				100%																							
ARF-C6160	Ramp F - Ramp deck	71	25-Jun-18 A	0	13-Dec-18 A				100%																							
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																
ARF-C7710	Ramp F -Parapet Panels	60	29-Oct-18 A	53	24-Jan-19	26-Jun-18	27-Aug-18	-123	80%																							
ARF-C7720	Ramp F -Median Barrier, Gantry & TCSS Provisions (KD6)	48	15-Nov-18 A	48	20-Feb-19	26-Jul-18	19-Sep-18	-123	30%																							
<b>Superstructure &amp; Associated Works</b>																																
<b>TMCLK3 General Location: Viaduct C</b>																																
<b>Bridge C4</b>																																
<b>Deck Finishes, E&amp;M and Roadworks</b>																																
VC4-C7850	Viaduct C - maintenance period completion	0		0	09-Feb-19*		09-Feb-19	0	0%																							
<b>TMCLK3 General Location: Viaduct E</b>																																
<b>Bridge E6</b>																																
<b>Deck Finishes, E&amp;M and Roadworks</b>																																
VE6-C7710	Viaduct E6 - Parapet Panels	48	21-May-18 A	0	01-Dec-18 A				100%																							
VE6-C7720	Viaduct E6 - Gantry & TCSS Provisions (KD4)	36	21-Oct-18 A	0	21-Nov-18 A				100%																							
VE6-C7810	Viaduct E6 - Drainage, Fire Main & E&M Services	60	08-Oct-18 A	0	21-Nov-18 A				100%																							
VE6-C7820	Viaduct E6 - Railings, Light Poles, Signs & Street Furniture	30	06-Nov-18 A	0	27-Dec-18 A				100%																							
VE6-C7830	Viaduct E6 - Deck Paving & Roadmarking (KD9)	18	11-Dec-18 A	18	11-Dec-18	25-Sep-20	17-Oct-20	547	40%																							
<b>Bridge E7</b>																																
<b>Deck Span Segment</b>																																
VE7-C6910	Viaduct E7 - Final Stressing to Span	12	21-Apr-18 A	0	23-Oct-18 A				100%																							
VE7-C6920	Viaduct E7 - Install, grout permanent bearing and load transfer to E14B	7	24-Oct-18 A	0	31-Oct-18 A				100%																							
<b>Deck Finishes, E&amp;M and Roadworks</b>																																
VE7-C7710	Viaduct E7 - Parapet Panels (E11 - E13B)	48	12-May-18 A	0	25-Jan-19 A				100%																							
VE7-C7715	Viaduct E7 - Parapet (E13B to E14B)	28	27-Nov-18 A	0	22-Dec-18 A				100%																							
VE7-C7720	Viaduct E7 - Gantry & TCSS Provisions (KD4)	36	12-Jan-19 A	0	26-Feb-19 A				100%																							
VE7-C7810	Viaduct E7 - Drainage, Fire Main & E&M Services	60	19-Jan-19 A	0	02-Apr-19 A				100%																							

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M66  
 Layout: J3518-DWP-3MRP Submission - M66  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 3 Pages)**  
**(Progress as of 21-Nov-18)**

Date	Revision	Check...	Approved
21-Nov-...			HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M66**



Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018							2019												
										November			December				January				February			March					
											9	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	01
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Nov-18 A	0					100%	[Gantt Bar: Actual Work - Blue]																			
SWVC7000	10NW - PF1 slope works	40	21-Nov-18 A	0	09-Jan-19 A				100%	[Gantt Bar: Actual Work - Blue]																			
SWVC7010	10NW - PF2 slope works	40	24-Dec-18 A	0	14-Feb-19 A				100%	[Gantt Bar: Actual Work - Blue]																			
<b>Re-alignment of CTR Along Viaduct B</b>																													
<b>General</b>																													
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	34	02-Jan-19	06-May-17	15-Jun-17	-461	90%	[Gantt Bar: Actual Work - Blue]																			
<b>TMCLK3 General Location: At-Grade Works at Southern Landfall</b>																													
<b>HKBCF Area</b>																													
<b>General</b>																													
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	23-Jul-18 A	34	02-Jan-19	07-Mar-18	19-Apr-18	-211	80%	[Gantt Bar: Actual Work - Blue]																			
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	01-Feb-19	60	16-Apr-19	20-Apr-18	03-Jul-18	-236	0%	[Gantt Bar: Planned Bar - Green]																			
RW30024	South Landfall - Embankment fill slope )Portion B)	60	21-Nov-18	60	01-Feb-19	02-Feb-18	20-Apr-18	-236	0%	[Gantt Bar: Critical Bar - Red]																			
RW30030	South Landfall - Stormwater drainage works	60	01-Feb-19	60	16-Apr-19	20-Apr-18	03-Jul-18	-236	0%	[Gantt Bar: Critical Bar - Red]																			
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	2	22-Nov-18	26-Oct-18	27-Oct-18	-22	98%	[Gantt Bar: Actual Work - Blue]																			
RW30100	South Landfall - New proposed maintenance access	90	21-Nov-18	90	12-Mar-19	05-Jun-18	19-Sep-18	-140	0%	[Gantt Bar: Critical Bar - Red]																			
<b>TMCLK3 General Location: Watermain from Tung Chung to Southern Landfall</b>																													
<b>Watermain Works</b>																													
<b>General</b>																													
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	48	21-Nov-18	48	18-Jan-19	29-Nov-18	26-Jan-19	7	0%	[Gantt Bar: Planned Bar - Green]																			
TC00080	WSD inspection / Final Connection of Whole DN450 Watermain	24	19-Jan-19	24	19-Feb-19	28-Jan-19	27-Feb-19	7	0%	[Gantt Bar: Planned Bar - Green]																			
<b>TMCLK3 General Location: Landscaping Works &amp; Establishment Works</b>																													
<b>Lanscape Softworks</b>																													
<b>General</b>																													
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	21-Nov-18	120	17-Apr-19	06-Mar-18	01-Aug-18	-212	0%	[Gantt Bar: Critical Bar - Red]																			
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	01-Feb-19	120	03-Jul-19	20-Apr-18	11-Sep-18	-236	0%	[Gantt Bar: Critical Bar - Red]																			
LW00020	Irrigation System for Soft Landscape Works	100	02-Feb-19	100	10-Jun-19	21-May-18	17-Sep-18	-212	0%	[Gantt Bar: Critical Bar - Red]																			

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M66  
 Layout: J3518-DWP-3MRP Submission - M66  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 3 Pages)**  
**(Progress as of 21-Nov-18)**

Date	Revision	Check...	Approved
21-Nov-...			HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M66**