

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018				2019												
										December				January				February				March				April
										03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25

## HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection

### Contract Milestones

#### Key Dates for Completion

##### Stage of the Works

##### Completion Date

General										
KD06	KD6 - Stage 6: TCSS at Viaduct F2, F3, F4, F5 (EoT 14-Jan-19)	0		0	21-Feb-19*		14-Jan-19	-38	0%	

##### Section of the Works

##### Completion Date

General										
KD09	KD9 - Section 3: All Works at Viaduct E2, E5-E8 (EoT 12-Aug-18)	0		0	11-Mar-19 A				100%	
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	21-Jan-19*		27-Feb-19	37	0%	
KD17	KD17 - Section 11: Works Not in Section 1-10 & 12-14 (EoT 8-Apr-17)	0		0	19-Feb-19*		08-Apr-17	-682	0%	
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Dec-18*		07-Apr-17	-622	0%	

### Portion Handover Dates

#### Vacate Works Area

##### Vacate Dates

General										
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	19-Mar-19*		18-Mar-19	0	0%	

### Design

#### Detailed Design

##### Slope Works Near Viaduct A

##### Feature 9SE-B/FR8, B/R1, B/R2

##### Slope Works Design

ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60			13-Jun-17 A	0	15-Dec-18 A		100%	
------------	--	----	--	--	-------------	---	-------------	--	------	--

### Procurement

#### Precast Parapets & Barriers

##### Viaduct A to F

##### Precast Parapet Manufacture

General										
PP6011-06	Viaduct F - Precast Parapets/Barriers Production	198			05-Mar-18 A	0	21-Nov-18 A		100%	

### Construction

#### Foundation & Substructure Works

##### Ramp C

##### Abutment & Approach Ramp C

##### Ramp Finishes, E&M & Roadworks

ARC-C7850	Ramp C- maintenance period completion	0			09-Feb-19*		09-Feb-19	0	0%	
-----------	---------------------------------------	---	--	--	------------	--	-----------	---	----	--

##### Ramp F

##### Abutment & Approach Ramp F

##### Ramp Structure

ARF-C6160	Ramp F - Ramp deck	71			25-Jun-18 A	0	13-Dec-18 A		100%	
-----------	--------------------	----	--	--	-------------	---	-------------	--	------	--

##### Ramp Finishes, E&M & Roadworks

ARF-C7710	Ramp F -Parapet Panels	60			29-Oct-18 A	0	24-Jan-19 A		100%	
ARF-C7720	Ramp F -Median Barrier, Gantry & TCSS Provisions (KD6)	48		48	15-Nov-18 A	48	21-Feb-19	26-Jul-18	19-Sep-18	-124
ARF-C7810	Ramp F -Drainage, Fire Main & E&M Services	60		60	21-Jan-19 A	60	04-Apr-19	16-Jan-19	29-Mar-19	-5
ARF-C7820	Ramp F -Railings, Light Poles, Signs & Street Furniture	30		30	22-Feb-19	30	28-Mar-19	16-Feb-19	22-Mar-19	-5

#### Superstructure & Associated Works

##### Viaduct C

##### Bridge C4

##### Deck Finishes, E&M and Roadworks

VC4-C7850	Viaduct C - maintenance period completion	0			09-Feb-19*		09-Feb-19	0	0%	
-----------	---	---	--	--	------------	--	-----------	---	----	--

##### Viaduct E

##### Bridge E6

##### Deck Finishes, E&M and Roadworks

VE6-C7710	Viaduct E6 - Parapet Panels	48			21-May-18 A	0	01-Dec-18 A		100%	
-----------	-----------------------------	----	--	--	-------------	---	-------------	--	------	--

<span style="color:blue">■</span>	Actual Work
<span style="color:green">■</span>	Planned Bar
<span style="color:red">■</span>	Critical Bar
◆	Milestone


Project ID: TMCLK-DWPM-M67  
 Layout: J3518-DWP-3MRP Submission - M67  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

### Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 3 Pages) (Progress as of 21-Dec-18)

Date	Revision	Check...	Approved
21-Dec-...			HF

DWG. No.:  
**J3518/GCL/PGM/3MRP-M67**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018				2019												
										December				January				February				March				April
										03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25
VE6-C7720	Viaduct E6 - Gantry & TCSS Provisions (KD4)	36	21-Oct-18 A	0	21-Nov-18 A				100%																	
VE6-C7810	Viaduct E6 - Drainage, Fire Main & E&M Services	60	08-Oct-18 A	0	21-Nov-18 A				100%																	
VE6-C7820	Viaduct E6 - Railings, Light Poles, Signs & Street Furniture	30	06-Nov-18 A	0	27-Dec-18 A				100%																	
VE6-C7830	Viaduct E6 - Deck Paving & Roadmarking (KD9)	18	11-Dec-18 A	0	11-Dec-18 A				100%																	
<b>Bridge E7</b>																										
<b>Deck Finales, E&amp;M and Roadworks</b>																										
VE7-C7710	Viaduct E7 - Parapet Panels (E11 - E13B)	48	12-May-18 A	0	25-Jan-19 A				100%																	
VE7-C7715	Viaduct E7 - Parapet (E13B to E14B)	28	27-Nov-18 A	0	22-Dec-18 A				100%																	
VE7-C7720	Viaduct E7 - Gantry & TCSS Provisions (KD4)	36	12-Jan-19 A	0	26-Feb-19 A				100%																	
VE7-C7810	Viaduct E7 - Drainage, Fire Main & E&M Services	60	19-Jan-19 A	0	02-Apr-19 A				100%																	
VE7-C7820	Viaduct E7 - Railings, Light Poles, Signs & Street Furniture	30	13-Feb-19 A	0	19-Mar-19 A				100%																	
VE7-C7830	Viaduct E7 - Deck Paving & Roadmarking (KD9)	18	21-Nov-18 A	18	14-Jan-19	30-Oct-20	19-Nov-20	548	60%																	
<b>Viaduct F</b>																										
<b>Bridge F2</b>																										
<b>Deck Finales, E&amp;M and Roadworks</b>																										
VF2-C7710	Viaduct F2 - Parapet Panels	60	14-Jul-18 A	0	21-Nov-18 A				100%																	
VF2-C7720	Viaduct F2 - Gantry & TCSS Provisions (KD6)	48	21-Nov-18 A	20	16-Jan-19	19-Dec-18	14-Jan-19	-2	90%																	
VF2-C7810	Viaduct F2 - Drainage, Fire Main & E&M Services	54	28-Dec-18 A	0	05-Mar-19 A				100%																	
VF2-C7820	Viaduct F2 - Railings, Light Poles, Signs & Street Furniture	30	11-Nov-18 A	30	28-Jan-19	15-Oct-20	19-Nov-20	536	80%																	
VF2-C7830	Viaduct F2 - Deck Paving & Roadmarking (KD8)	18	01-Dec-18 A	20	16-Jan-19	21-Mar-19	13-Apr-19	71	40%																	
<b>Bridge F3</b>																										
<b>Deck Finales, E&amp;M and Roadworks</b>																										
VF3-C7710	Viaduct F3 - Parapet Panels	42	20-Oct-18 A	0	14-Feb-19 A				100%																	
VF3-C7720	Viaduct F3 - Median Barrier, Gantry & TCSS Provisions (KD6)	48	11-Nov-18 A	48	21-Feb-19	16-Nov-18	14-Jan-19	-30	80%																	
VF3-C7810	Viaduct F3 - Drainage, Fire Main & E&M Services	54	12-Jan-19 A	54	05-Mar-19	09-Feb-19	13-Apr-19	33	50%																	
VF3-C7820	Viaduct F3 - Railings, Light Poles, Signs & Street Furniture	30	15-Jan-19 A	30	21-Feb-19	28-Feb-19	03-Apr-19	35	50%																	
VF3-C7830	Viaduct F3 - Deck Paving & Roadmarking (KD8)	18	13-Feb-19	18	05-Mar-19	23-Mar-19	13-Apr-19	33	0%																	
<b>Bridge F4</b>																										
<b>Deck Finales, E&amp;M and Roadworks</b>																										
VF4-C7710	Viaduct F4 - Parapet Panels	40	10-Nov-18 A	0	12-Feb-19 A				100%																	
VF4-C7720	Viaduct F4 - Gantry & TCSS Provisions (KD6)	36	10-Jan-19 A	36	04-Feb-19	30-Nov-18	14-Jan-19	-18	80%																	
VF4-C7810	Viaduct F4 - Drainage, Fire Main & E&M Services	36	24-Jan-19 A	36	21-Feb-19	26-Feb-19	09-Apr-19	39	50%																	
VF4-C7820	Viaduct F4 - Railings, Light Poles, Signs & Street Furniture	30	31-Jan-19 A	30	21-Feb-19	15-Oct-20	19-Nov-20	518	80%																	
VF4-C7830	Viaduct F4 - Deck Paving & Roadmarking (KD8)	18	22-Feb-19 A	18	26-Feb-19	23-Mar-19	13-Apr-19	39	20%																	
<b>Bridge F5</b>																										
<b>Deck Finales, E&amp;M and Roadworks</b>																										
VF5-C7720	Viaduct F5 - Gantry & TCSS Provisions (KD6)	36	21-Dec-18 A	0	04-Feb-19 A				100%																	
VF5-C7810	Viaduct F5 - Drainage, Fire Main & E&M Services	36	10-Jan-19 A	0	23-Feb-19 A				100%																	
VF5-C7820	Viaduct F5 - Railings, Light Poles, Signs & Street Furniture	30	17-Jan-19 A	30	28-Jan-19	02-Mar-19	06-Apr-19	55	80%																	
VF5-C7830	Viaduct F5 - Deck Paving & Roadmarking (KD8)	18	15-Jan-19	18	04-Feb-19	23-Mar-19	13-Apr-19	55	0%																	
<b>At-Grade Works &amp; Miscellaneous Works</b>																										
<b>At-Grade Works Along North Lantau Highway</b>																										
<b>Slope Works Near Viaduct A</b>																										
<b>Slope 9SE-B/FR8</b>																										
GFX540	9SE-B/FR8 - method statement submission and approval	52	19-Oct-18 A	0	10-Dec-18 A				100%																	
GFX560	9SE-B/FR8 - Slopeworks	85	11-Dec-18 A	0	26-Mar-19 A				100%																	
<b>Slope Works Near Viaduct B</b>																										
<b>Slope 10SW-A/F52</b>																										
GFX492	Method statement submission and approval	52	19-Oct-18 A	0	10-Dec-18 A				100%																	
GFX495	10SW-A/F52 - Slopework - Phase 1	36	11-Dec-18 A	0	24-Jan-19 A				100%																	
GFX535	10SW-A/F52 - Slopework - Phase 2	36	21-Nov-18 A	0	04-Jan-19 A				100%																	
GFX545	10SW-A/F52 - Slopework with drainage	18	29-Dec-18 A	0	19-Jan-19 A				100%																	
<b>Slope Works Near Viaduct D</b>																										
<b>Slope 10NW-C/F9</b>																										
M201205	10NW-C/F9 - Fill and compact filled material	52	03-Apr-18 A	46	19-Feb-19	14-Feb-17	08-Apr-17	-551	80%																	
<b>Slope 10NW-C/F17</b>																										
M201197	10NW-C/F17 - Fill and compact filled material	60	07-May-18 A	0	12-Mar-19 A				100%																	
<b>Road Works Along NLH Eastbound</b>																										
<b>General</b>																										
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstate NLH	127	17-Dec-16 A	0	30-Nov-18 A				100%																	



Project ID: TMCLK-DWPM-M67  
 Layout: J3518-DWP-3MRP Submission - M67  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 3 Pages)**  
**(Progress as of 21-Dec-18)**

Date	Revision	Check...	Approved
21-Dec-...			HF

DWG. No.:  
**J3518/GCL/PGM/3MRP-M67**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018					2019																					
										December					January					February					March					April						
										03	10	17	24	31	07	14	21	28	04	11	18	25	04	11	18	25	01									
<b>At-Grade Works Along Cheung Tung Road</b>																																				
<b>Slope Works Near Viaduct C</b>																																				
<b>Slope 10NW-C/C26</b>																																				
SWVC1950	10NW-C/C26 - method statement submission and approval	45	12-Nov-18 A	0	27-Dec-18 A				100%																											
SWVC2000	10NW-C/C26 - slopework	72	17-Dec-18 A	0	16-Mar-19 A				100%																											
<b>Slope PF1 &amp; PF2</b>																																				
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Nov-18 A	0					100%																											
SWVC7000	10NW - PF1 slope works	40	21-Nov-18 A	0	09-Jan-19 A				100%																											
SWVC7010	10NW - PF2 slope works	40	24-Dec-18 A	0	14-Feb-19 A				100%																											
<b>Re-alignment of CTR Along Viaduct B</b>																																				
<b>General</b>																																				
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	34	01-Feb-19	06-May-17	15-Jun-17	-487	92%																											
<b>At-Grade Works at Southern Landfall</b>																																				
<b>HKBCF Area</b>																																				
<b>General</b>																																				
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	23-Jul-18 A	0	01-Feb-19 A				100%																											
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	07-Mar-19	60	22-May-19	20-Apr-18	03-Jul-18	-262	0%																											
RW30024	South Landfall - Embankment fill slope )Portion B)	60	21-Dec-18	60	07-Mar-19	02-Feb-18	20-Apr-18	-262	0%																											
RW30030	South Landfall - Stormwater drainage works	60	07-Mar-19	60	22-May-19	20-Apr-18	03-Jul-18	-262	0%																											
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	2	22-Dec-18	26-Oct-18	27-Oct-18	-48	98%																											
RW30100	South Landfall - New proposed maintenance access	90	21-Dec-18	90	12-Apr-19	05-Jun-18	19-Sep-18	-166	0%																											
<b>Watermain from Tung Chung to Southern Landfall</b>																																				
<b>Watermain Works</b>																																				
<b>General</b>																																				
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	48	21-Dec-18 A	0	21-Feb-19 A				100%																											
TC00080	WSD inspection / Final Connection of Whole DN450 Watermain	24	21-Dec-18	24	21-Jan-19	28-Jan-19	27-Feb-19	29	0%																											
<b>Landscaping Works &amp; Establishment Works</b>																																				
<b>Landscape Softworks</b>																																				
<b>General</b>																																				
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	21-Dec-18 A	120	23-May-19	06-Mar-18	01-Aug-18	-238	0%																											
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	07-Mar-19	120	02-Aug-19	20-Apr-18	11-Sep-18	-262	0%																											
LW00020	Irrigation System for Soft Landscape Works	100	08-Mar-19	100	11-Jul-19	21-May-18	17-Sep-18	-238	0%																											

- Actual Work
- Planned Bar
- Critical Bar
- ◆ Milestone

Project ID: TMCLK-DWPM-M67  
 Layout: J3518-DWP-3MRP Submission - M67  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 3 of 3 Pages)**  
**(Progress as of 21-Dec-18)**

Date	Revision	Check...	Approved
21-Dec...			HF

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M67**