

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																				
										January					February					March					April					May
										31	07	14	21	28	04	11	18	25	04	11	18	25	01	08	15	22	29			
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																														
Contract Milestones																														
Key Dates for Completion																														
Stage of the Works																														
Completion Date																														
General																														
KD06	KD6 - Stage 6: TCSS at Viaduct F2, F3, F4, F5 (EoT 14-Jan-19)	0		0	21-Jan-19*		14-Jan-19	-6	0%																					
Section of the Works																														
Completion Date																														
General																														
KD08	KD8 - Section 2: All Works Viaduct F2, F3, F4, F5 (EoT 14-Apr-19)	0		0	20-Mar-19*		14-Apr-19	25	0%																					
KD09	KD9 - Section 3: All Works at Viaduct E2, E5-E8 (EoT 12-Aug-18)	0		0	21-Dec-18 A				100%																					
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	20-Feb-19*		27-Feb-19	7	0%																					
KD17	KD17 - Section 11: Works Not in Section 1-10 & 12-14 (EoT 8-Apr-17)	0		0	18-Mar-19*		08-Apr-17	-709	0%																					
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Jan-19*		07-Apr-17	-653	0%																					
Portion Handover Dates																														
Vacate Works Area																														
Vacate Dates																														
General																														
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	19-Mar-19*		18-Mar-19	0	0%																					
Construction																														
Foundation & Substructure Works																														
Ramp C																														
Abutment & Approach Ramp C																														
Ramp Finishes, E&M & Roadworks																														
ARC-C7850	Ramp C- maintenance period completion	0		0	09-Feb-19*		09-Feb-19	0	0%																					
Ramp F																														
Abutment & Approach Ramp F																														
Ramp Finishes, E&M & Roadworks																														
ARF-C7710	Ramp F -Parapet Panels	60	29-Oct-18 A	0	31-Dec-18 A				100%																					
ARF-C7720	Ramp F -Median Barrier, Gantry & TCSS Provisions (KD6)	48	15-Nov-18 A	0	21-Jan-19 A				100%																					
ARF-C7810	Ramp F -Drainage, Fire Main & E&M Services	50	21-Nov-18 A	0	21-Jan-19 A				100%																					
ARF-C7820	Ramp F -Railings, Light Poles, Signs & Street Furniture	30	21-Dec-18 A	30	27-Feb-19	16-Feb-19	22-Mar-19	20	95%																					
ARF-C7830	Ramp F - Deck Paving & Roadmarking (KD8)	18	28-Feb-19	18	20-Mar-19	23-Mar-19	13-Apr-19	20	0%																					
Superstructure & Associated Works																														
Viaduct C																														
Bridge C4																														
Deck Fnishes, E&M and Roadworks																														
VC4-C7850	Viaduct C - maintenance period completion	0		0	09-Feb-19*		09-Feb-19	0	0%																					
Viaduct E																														
Bridge E6																														
Deck Fnishes, E&M and Roadworks																														
VE6-C7820	Viaduct E6 - Railings, Light Poles, Signs & Street Furniture	30	06-Nov-18 A	0	27-Dec-18 A				100%																					
Bridge E7																														
Deck Fnishes, E&M and Roadworks																														
VE7-C7720	Viaduct E7 - Gantry & TCSS Provisions (KD4)	36	12-Nov-18 A	0	22-Dec-18 A				100%																					
VE7-C7810	Viaduct E7 - Drainage, Fire Main & E&M Services	60	12-Oct-18 A	0	21-Dec-18 A				100%																					
VE7-C7820	Viaduct E7 - Railings, Light Poles, Signs & Street Furniture	30	20-Nov-18 A	0	24-Dec-18 A				100%																					
VE7-C7830	Viaduct E7 - Deck Paving & Roadmarking (KD9)	18	21-Nov-18 A	0	28-Dec-18 A				100%																					
Viaduct F																														
Bridge F2																														
Deck Fnishes, E&M and Roadworks																														
VF2-C7720	Viaduct F2 - Gantry & TCSS Provisions (KD6)	48	21-Nov-18 A	0	21-Jan-19 A				100%																					
VF2-C7810	Viaduct F2 - Drainage, Fire Main & E&M Services	54	28-Nov-18 A	0	21-Dec-18 A				100%																					
VF2-C7820	Viaduct F2 - Railings, Light Poles, Signs & Street Furniture	30	11-Nov-18 A	0	21-Jan-19 A				100%																					
VF2-C7830	Viaduct F2 - Deck Paving & Roadmarking (KD8)	18	01-Dec-18 A	0	21-Jan-19 A				100%																					

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M68
 Layout: J3518-DWP-3MRP Submission - M68
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 3 Pages)
(Progress as of 21-Jan-19)

Date	Revision	Check...	Approved
21-Jan-19		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M68

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																								
										January					February					March					April					May				
										31	07	14	21	28	04	11	18	25	04	11	18	25	01	08	15	22	29							
Bridge F3																																		
Deck Finales, E&M and Roadworks																																		
VF3-C7720	Viaduct F3 - Median Barrier, Gantry & TCSS Provisions (KD6)	48	11-Nov-18 A	0	20-Jan-19 A				100%																									
VF3-C7810	Viaduct F3 - Drainage, Fire Main & E&M Services	31	12-Dec-18 A	0	19-Jan-19 A				100%																									
VF3-C7820	Viaduct F3 - Railings, Light Poles, Signs & Street Furniture	30	15-Dec-18 A	30	27-Feb-19	14-Sep-20	20-Oct-20	488	95%																									
VF3-C7830	Viaduct F3 - Deck Paving & Roadmarking (KD8)	25	22-Dec-18 A	25	21-Feb-19	15-Mar-19	13-Apr-19	43	95%																									
Bridge F4																																		
Deck Finales, E&M and Roadworks																																		
VF4-C7720	Viaduct F4 - Gantry & TCSS Provisions (KD6)	36	10-Dec-18 A	0	21-Jan-19	14-Jan-19	14-Jan-19	-5	100%																									
VF4-C7810	Viaduct F4 - Drainage, Fire Main & E&M Services	36	24-Nov-18 A	0	08-Jan-19 A				100%																									
VF4-C7820	Viaduct F4 - Railings, Light Poles, Signs & Street Furniture	30	30-Nov-18 A	0	14-Jan-19 A				100%																									
VF4-C7830	Viaduct F4 - Deck Paving & Roadmarking (KD8)	18	22-Dec-18 A	0	21-Jan-19 A				100%																									
Bridge F5																																		
Deck Finales, E&M and Roadworks																																		
VF5-C7720	Viaduct F5 - Gantry & TCSS Provisions (KD6)	36	21-Dec-18 A	0	21-Jan-19 A				100%																									
VF5-C7810	Viaduct F5 - Drainage, Fire Main & E&M Services	34	10-Dec-18 A	0	21-Jan-19 A				100%																									
VF5-C7820	Viaduct F5 - Railings, Light Poles, Signs & Street Furniture	30	17-Dec-18 A	30	27-Feb-19	14-Sep-20	20-Oct-20	488	95%																									
VF5-C7830	Viaduct F5 - Deck Paving & Roadmarking (KD8)	30	14-Dec-18 A	0	21-Jan-19 A				100%																									
At-Grade Works & Miscellaneous Works																																		
At-Grade Works Along North Lantau Highway																																		
Slope Works Near Viaduct A																																		
Slope 9SE-B/FR8																																		
GFX560	9SE-B/FR8 - Slopeworks	85	11-Dec-18 A	0	26-Mar-19 A				100%																									
Slope Works Near Viaduct B																																		
Slope 10SW-A/F52																																		
GFX495	10SW-A/F52 - Slopework - Phase 1	36	11-Dec-18 A	0	24-Jan-19 A				100%																									
GFX535	10SW-A/F52 - Slopework - Phase 2	36	21-Nov-18 A	0	04-Jan-19 A				100%																									
GFX545	10SW-A/F52 - Slopework with drainage	18	29-Dec-18 A	0	19-Jan-19 A				100%																									
Slope Works Near Viaduct D																																		
Slope 10NW-C/F9																																		
M201205	10NW-C/F9 - Fill and compact filled material	52	03-Apr-18 A	46	18-Mar-19	14-Feb-17	08-Apr-17	-574	98%																									
Slope 10NW-C/F17																																		
M201197	10NW-C/F17 - Fill and compact filled material	60	07-May-18 A	0	05-Jan-19 A				100%																									
At-Grade Works Along Cheung Tung Road																																		
Slope Works Near Viaduct C																																		
Slope 10NW-C/C26																																		
SWVC1950	10NW-C/C26 - method statement submission and approval	45	12-Nov-18 A	0	27-Dec-18 A				100%																									
Slope PF1 & PF2																																		
SWVC7000	10NW - PF1 slope works	40	21-Nov-18 A	0	09-Jan-19 A				100%																									
SWVC7010	10NW - PF2 slope works	40	24-Dec-18 A	0	14-Feb-19 A				100%																									
Re-alignment of CTR Along Viaduct B																																		
General																																		
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	34	04-Mar-19	06-May-17	15-Jun-17	-510	92%																									
At-Grade Works at Southern Landfall																																		
HKBCF Area																																		
General																																		
RW30014	South Landfall - DN300 Fresh water main works installation & connection (f	60	23-Jul-18 A	0	21-Jan-19 A				100%																									
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	03-Dec-18 A	60	03-Apr-19	20-Apr-18	03-Jul-18	-226	80%																									
RW30018	South Landfall - Irrigation Pipe (Portion B)	60	21-Mar-19	60	05-Jun-19	21-Aug-18	01-Nov-18	-173	0%																									
RW30024	South Landfall - Embankment fill slope (Portion B)	36	01-Dec-18 A	0	15-Jan-19 A				100%																									
RW30030	South Landfall - Stormwater drainage works	60	03-Dec-18 A	60	03-Apr-19	20-Apr-18	03-Jul-18	-226	80%																									
RW30032	South Landfall - Fire mains	60	19-Mar-18 A	0	22-Jan-19 A				100%																									
RW30100	South Landfall - New proposed maintenance access	90	21-Jan-19	90	15-May-19	05-Jun-18	19-Sep-18	-189	0%																									
Watermain from Tung Chung to Southern Landfall																																		
Watermain Works																																		
General																																		
TC00070	Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain	48	21-Dec-18 A	0	18-Jan-19 A				100%																									
TC00080	WSD inspection / Final Connection of Whole DN450 Watermain	24	21-Dec-18 A	24	20-Feb-19	28-Jan-19	27-Feb-19	6	80%																									
Landscaping Works & Establishment Works																																		

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M68
 Layout: J3518-DWP-3MRP Submission - M68
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 3 Pages)
(Progress as of 21-Jan-19)

Date	Revision	Check...	Approved
21-Jan-19		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M68

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																				
										January					February					March					April					May
										31	07	14	21	28	04	11	18	25	04	11	18	25	01	08	15	22	29			
Landscape Softworks																														
General																														
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	21-Dec-18 A	120	20-Jun-19	06-Apr-18	28-Aug-18	-238	50%	[Gantt bar: 06-Apr-18 to 28-Aug-18]																				
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	04-Feb-19	120	05-Jul-19	20-Apr-18	11-Sep-18	-238	0%	[Gantt bar: 20-Apr-18 to 11-Sep-18]																				
LW00013	Place Top Soil for Planting at BCF	120	28-Mar-19	120	23-Aug-19	11-Jun-18	02-Nov-18	-238	0%	[Gantt bar: 11-Jun-18 to 02-Nov-18]																				
LW00020	Irrigation System for Soft Landscape Works	100	08-Mar-19	100	11-Jul-19	21-May-18	17-Sep-18	-238	0%	[Gantt bar: 21-May-18 to 17-Sep-18]																				

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M68
 Layout: J3518-DWP-3MRP Submission - M68
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 3 Pages)
 (Progress as of 21-Jan-19)

Date	Revision	Check...	Approved
21-Jan-19		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M68