

| Activity ID | Activity Name | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2019 | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|-------------|-----------------------------|-------------|-------------------------------|-------------|-------------|-------------|---------------------|----------|----|----|----|-------|----|----|----|-------|----|----|----|-----|----|----|----|------|----|--|--|--|--|--|--|
| | | | | | | | | | | February | | | | March | | | | April | | | | May | | | | June | | | | | | | |
| | | | | | | | | | | 04 | 11 | 18 | 25 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | | | | | | |
| HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contract Milestones | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Key Dates for Completion | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage of the Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Completion Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD06 | KD6 - Stage 6: TCSS at Viaduct F2, F3, F4, F5 (EoT 14-Jan-19) | | 0 | 0 | 21-Feb-19* | 14-Jan-19 | -37 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Section of the Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Completion Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD08 | KD8 - Section 2: All Works Viaduct F2, F3, F4, F5 (EoT 14-Apr-19) | | 0 | 0 | 21-Feb-19* | 14-Apr-19 | 53 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD15 | KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19) | | 0 | 0 | 21-Feb-19* | 27-Feb-19 | 7 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD17 | KD17 - Section 11: Works Not in Section 1-10 & 12-14 (EoT 8-Apr-17) | | 0 | 0 | 26-Feb-19* | 08-Apr-17 | -689 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| KD20 | KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17) | | 0 | 0 | 21-Feb-19* | 07-Apr-17 | -684 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Portion Handover Dates | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vacate Works Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vacate Dates | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VAC05 | Vacate Works Area WA5 (Zone 5C) (Extension Requested) | | 0 | 0 | 19-Mar-19* | 18-Mar-19 | 0 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Foundation & Substructure Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Abutment & Approach Ramp C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp Finishes, E&M & Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARC-C7850 | Ramp C- maintenance period completion | | 0 | 0 | 21-Feb-19* | 09-Feb-19 | -11 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Abutment & Approach Ramp D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp Finishes, E&M & Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARD-C7850 | Ramp D - maintenance period completion | | 0 | 0 | 26-Apr-19* | 26-Apr-19 | 0 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp F | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Abutment & Approach Ramp F | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ramp Finishes, E&M & Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARF-C7720 | Ramp F -Median Barrier, Gantry & TCSS Provisions (KD6) | | 48 | 15-Nov-18 A | 0 | 21-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARF-C7810 | Ramp F -Drainage, Fire Main & E&M Services | | 50 | 21-Nov-18 A | 0 | 21-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARF-C7820 | Ramp F -Railings, Light Poles, Signs & Street Furniture | | 30 | 21-Dec-18 A | 0 | 24-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| ARF-C7830 | Ramp F - Deck Paving & Roadmarking (KD8) | | 18 | 28-Dec-18 A | 0 | 31-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Superstructure & Associated Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Viaduct C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge C4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck Finishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VC4-C7850 | Viaduct C - maintenance period completion | | 0 | 0 | 21-Feb-19* | 09-Feb-19 | -11 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Viaduct D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge D3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck Finishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VD3-C7850 | Viaduct D - maintenance period completion | | 0 | 0 | 26-Apr-19* | 26-Apr-19 | 0 | 0% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Viaduct F | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge F2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck Finishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF2-C7720 | Viaduct F2 - Gantry & TCSS Provisions (KD6) | | 48 | 21-Nov-18 A | 0 | 21-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF2-C7820 | Viaduct F2 - Railings, Light Poles, Signs & Street Furniture | | 30 | 11-Nov-18 A | 0 | 21-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF2-C7830 | Viaduct F2 - Deck Paving & Roadmarking (KD8) | | 18 | 01-Dec-18 A | 0 | 21-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge F3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck Finishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF3-C7820 | Viaduct F3 - Railings, Light Poles, Signs & Street Furniture | | 30 | 15-Dec-18 A | 0 | 22-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF3-C7830 | Viaduct F3 - Deck Paving & Roadmarking (KD8) | | 25 | 22-Dec-18 A | 0 | 31-Jan-19 A | | 100% | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge F4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| <ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone | Project ID: TMCLK-DWPM-M69 Layout: J3518-DWP-3MRP Submission - M69 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort. | Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 2 Pages) (Progress as of 21-Feb-19) | <table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Check...</th> <th>Approved</th> </tr> <tr> <td>21-Feb-19</td> <td></td> <td>Drago...</td> <td>Brian Ho</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table> | Date | Revision | Check... | Approved | 21-Feb-19 | | Drago... | Brian Ho | | | | | | | | | DWG. No.: J3518/GCL/PGM/3MRP-M69 |
|---|---|--|--|------|----------|----------|----------|-----------|--|----------|----------|--|--|--|--|--|--|--|--|---|
| Date | Revision | Check... | Approved | | | | | | | | | | | | | | | | | |
| 21-Feb-19 | | Drago... | Brian Ho | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2019 | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|----------|----|----|----|-------|----|----|----|-------|----|----|----|-----|----|----|----|------|----|--|--|--|--|--|--|
| | | | | | | | | | | February | | | | March | | | | April | | | | May | | | | June | | | | | | | |
| | | | | | | | | | | 04 | 11 | 18 | 25 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | | | | | | |
| Deck Fnishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF4-C7720 | Viaduct F4 - Gantry & TCSS Provisions (KD6) | 36 | 10-Dec-18 A | 0 | 24-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| VF4-C7830 | Viaduct F4 - Deck Paving & Roadmarking (KD8) | 18 | 22-Dec-18 A | 0 | 21-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| Bridge F5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Deck Fnishes, E&M and Roadworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VF5-C7720 | Viaduct F5 - Gantry & TCSS Provisions (KD6) | 36 | 21-Dec-18 A | 0 | 21-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| VF5-C7810 | Viaduct F5 - Drainage, Fire Main & E&M Services | 34 | 10-Dec-18 A | 0 | 21-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| VF5-C7820 | Viaduct F5 - Railings, Light Poles, Signs & Street Furniture | 30 | 17-Dec-18 A | 0 | 31-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| VF5-C7830 | Viaduct F5 - Deck Paving & Roadmarking (KD8) | 30 | 14-Dec-18 A | 0 | 21-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| At-Grade Works & Miscellaneous Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| At-Grade Works Along North Lantau Highway | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope Works Near Viaduct A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope 9SE-B/FR8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GFXX560 | 9SE-B/FR8 - Slopeworks | 85 | 11-Dec-18 A | 0 | 26-Mar-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope Works Near Viaduct B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope 10SW-A/F52 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| GFXX495 | 10SW-A/F52 - Slopework - Phase 1 | 36 | 11-Dec-18 A | 0 | 24-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope Works Near Viaduct D | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope 10NW-C/F9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| M201205 | 10NW-C/F9 - Fill and compact filled material | 52 | 03-Apr-18 A | 5 | 26-Feb-19 | 03-Apr-17 | 08-Apr-17 | -557 | 98% | | | | | | | | | | | | | | | | | | | | | | | | |
| At-Grade Works Along Cheung Tung Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope Works Near Viaduct C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope PF1 & PF2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC7010 | 10NW - PF2 slope works | 40 | 24-Dec-18 A | 0 | 14-Feb-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| Re-alignment of CTR Along Viaduct B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RP00077-1 | Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc | 48 | 08-Dec-17 A | 0 | 24-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| At-Grade Works at Southern Landfall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HKBCF Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30014 | South Landfall - DN300 Fresh water main works installation & connection (I | 60 | 23-Jul-18 A | 0 | 21-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30016 | South Landfall - Stormwater drainage works (Portion B) | 60 | 03-Dec-18 A | 60 | 07-May-19 | 21-Aug-18 | 01-Nov-18 | -149 | 90% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30018 | South Landfall - Irrigation Pipe (Portion B) | 60 | 18-Feb-19 A | 60 | 07-May-19 | 21-Aug-18 | 01-Nov-18 | -149 | 10% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30030 | South Landfall - Stormwater drainage works | 60 | 03-Dec-18 A | 60 | 07-May-19 | 24-Jul-20 | 03-Oct-20 | 420 | 90% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30032 | South Landfall - Fire mains | 60 | 19-Mar-18 A | 0 | 22-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30050 | South Landfall - Road Sub-base works | 30 | 08-May-19 | 30 | 13-Jun-19 | 02-Nov-18 | 06-Dec-18 | -149 | 0% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30070 | South Landfall - Traffic signs, Street Light Poles & street furniture | 30 | 16-May-19 | 30 | 20-Jun-19 | 09-Nov-18 | 13-Dec-18 | -149 | 0% | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30100 | South Landfall - New proposed maintenance access | 90 | 21-Feb-19 | 90 | 13-Jun-19 | 05-Jun-18 | 19-Sep-18 | -213 | 0% | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping Works & Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscape Softworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LW00010 | Landscaping Works at NLH/CTR (Slope Areas) | 120 | 21-Dec-18 A | 60 | 07-May-19 | 20-Sep-18 | 01-Dec-18 | -123 | 50% | | | | | | | | | | | | | | | | | | | | | | | | |
| LW00012 | Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F | 120 | 21-Jan-19 A | 96 | 20-Jun-19 | 19-May-18 | 11-Sep-18 | -226 | 20% | | | | | | | | | | | | | | | | | | | | | | | | |
| LW00013 | Place Top Soil for Planting at BCF | 120 | 12-Feb-19 A | 120 | 09-Aug-19 | 11-Jun-18 | 02-Nov-18 | -226 | 5% | | | | | | | | | | | | | | | | | | | | | | | | |
| LW00020 | Irrigation System for Soft Landscape Works | 100 | 13-Feb-19 A | 100 | 25-Jun-19 | 21-May-18 | 17-Sep-18 | -225 | 5% | | | | | | | | | | | | | | | | | | | | | | | | |

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M69
 Layout: J3518-DWP-3MRP Submission - M69
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 2 Pages)
(Progress as of 21-Feb-19)

| Date | Revision | Check... | Approved |
|-----------|----------|----------|----------|
| 21-Feb-19 | | Drago... | Brian Ho |
| | | | |
| | | | |

DWG. No.:
J3518/GCL/PGM/3MRP-M69