

Appendix B

## Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																								
										February				March				April				May				June								
										04	11	18	25	04	11	18	25	01	08	15	22	29	06	13	20	27	03							
<b>HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection</b>																																		
<b>Contract Milestones</b>																																		
<b>Key Dates for Completion</b>																																		
<b>Section of the Works</b>																																		
<b>Completion Date</b>																																		
<b>General</b>																																		
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	21-Apr-19*		27-Feb-19	-52	0%																									
KD17	KD17 - Section 11: Works Not in Section 1-10 & 12-14 (EoT 8-Apr-17)	0		0	21-Mar-19 A				100%																									
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Apr-19*		07-Apr-17	-743	0%																									
<b>Portion Handover Dates</b>																																		
<b>Vacate Works Area</b>																																		
<b>Vacate Dates</b>																																		
<b>General</b>																																		
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Apr-19*		18-Mar-19	-33	0%																									
<b>Construction</b>																																		
<b>Foundation &amp; Substructure Works</b>																																		
<b>Ramp A</b>																																		
<b>Abutment &amp; Approach Ramp A</b>																																		
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																		
ARA-C7850	Ramp A - maintenance period completion	0		0	21-Jun-19*		21-Jun-19	0	0%																									
<b>Ramp B</b>																																		
<b>Abutment &amp; Approach Ramp B</b>																																		
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																		
ARB-C7850	Ramp B - maintenance period completion	0		0	21-Jun-19*		21-Jun-19	0	0%																									
<b>Ramp C</b>																																		
<b>Abutment &amp; Approach Ramp C</b>																																		
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																		
ARC-C7850	Ramp C - maintenance period completion	0		0	21-Apr-19*		09-Feb-19	-70	0%																									
<b>Ramp D</b>																																		
<b>Abutment &amp; Approach Ramp D</b>																																		
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																																		
ARD-C7850	Ramp D - maintenance period completion	0		0	26-Apr-19*		26-Apr-19	0	0%																									
<b>Superstructure &amp; Associated Works</b>																																		
<b>Viaduct A</b>																																		
<b>Bridge A2</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		
VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Jun-19*		21-Jun-19	0	0%																									
<b>Viaduct B</b>																																		
<b>Bridge B3</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		
VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Jun-19*		20-Jun-19	0	0%																									
<b>Viaduct C</b>																																		
<b>Bridge C4</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		
VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Apr-19*		09-Feb-19	-70	0%																									
<b>Viaduct D</b>																																		
<b>Bridge D3</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		
VD3-C7850	Viaduct D - maintenance period completion	0		0	26-Apr-19*		26-Apr-19	0	0%																									
<b>Viaduct E</b>																																		
<b>Bridge E1</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		
VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Jun-19*		21-Jun-19	0	0%																									
<b>Bridge E2</b>																																		
<b>Deck Finishes, E&amp;M and Roadworks</b>																																		

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M71  
 Layout: J3518-DWP-3MRP Submission - M71  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
**(Progress as of 21-Apr-19)**

Date	Revision	Check...	Approved
21-Apr-19		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M71**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																												
										February				March				April				May				June												
										04	11	18	25	04	11	18	25	01	08	15	22	29	06	13	20	27	03											
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	19-Jun-19*		18-Jun-19	0	0%																													
<b>At-Grade Works &amp; Miscellaneous Works</b>																																						
<b>At-Grade Works Along North Lantau Highway</b>																																						
<b>Slope Works Near Viaduct A</b>																																						
<b>Slope 9SE-B/FR8</b>																																						
GFX560	9SE-B/FR8 - Slopeworks	85	11-Dec-18 A	0	26-Mar-19 A				100%																													
<b>At-Grade Works at Southern Landfall</b>																																						
<b>HKBCF Area</b>																																						
<b>General</b>																																						
RW30018	South Landfall - Irrigation Pipe (Portion B)	60	18-Feb-19 A	60	05-Jul-19	22-Sep-20	03-Dec-20	423	50%																													
RW30100	South Landfall - New proposed maintenance access	90	21-Mar-19 A	90	09-Aug-19	05-Jun-18	19-Sep-18	-261	15%																													
<b>Landscaping Works &amp; Establishment Works</b>																																						
<b>Landscape Softworks</b>																																						
<b>General</b>																																						
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	21-Dec-18 A	28	27-May-19	20-Sep-18	01-Dec-18	-171	90%																													
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	120	21-Jan-19 A	7	30-Apr-19	19-May-18	11-Sep-18	-274	90%																													
LW00020	Irrigation System for Soft Landscape Works	100	13-Feb-19 A	100	21-Aug-19	21-May-18	17-Sep-18	-273	50%																													

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M71  
 Layout: J3518-DWP-3MRP Submission - M71  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 2 Pages)**  
**(Progress as of 21-Apr-19)**

Date	Revision	Check...	Approved
21-Apr-19		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M71**