

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																							
										May					June				July				August				September						
										29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02					
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																																	
Contract Milestones																																	
Key Dates for Completion																																	
Section of the Works																																	
Completion Date																																	
General																																	
KD15	KD15 - Section 9: Watermains Tung Chung-HKBCF (EoT 27-Feb-19)	0		0	29-Nov-18 A				100%																								
KD17	KD17 - Section 11: Works Not in Section 1-10 & 12-14 (EoT 8-Apr-17)	0		0	21-Mar-19 A				100%																								
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-May-19*	07-Apr-17	-773		0%																								
Portion Handover Dates																																	
Vacate Works Area																																	
Vacate Dates																																	
General																																	
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-May-19*	18-Mar-19	-63		0%																								
Construction																																	
Foundation & Substructure Works																																	
Ramp A																																	
Abutment & Approach Ramp A																																	
Ramp Finishes, E&M & Roadworks																																	
ARA-C7850	Ramp A - maintenance period completion	0		0	21-Jun-19*	21-Jun-19	0		0%																								
Ramp B																																	
Abutment & Approach Ramp B																																	
Ramp Finishes, E&M & Roadworks																																	
ARB-C7850	Ramp B - maintenance period completion	0		0	21-Jun-19*	21-Jun-19	0		0%																								
Ramp C																																	
Abutment & Approach Ramp C																																	
Ramp Finishes, E&M & Roadworks																																	
ARC-C7850	Ramp C - maintenance period completion	0		0	21-May-19*	09-Feb-19	-100		0%																								
Ramp D																																	
Abutment & Approach Ramp D																																	
Ramp Finishes, E&M & Roadworks																																	
ARD-C7850	Ramp D - maintenance period completion	0		0	21-May-19*	26-Apr-19	-24		0%																								
Superstructure & Associated Works																																	
Viaduct A																																	
Bridge A2																																	
Deck Finishes, E&M and Roadworks																																	
VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Jun-19*	21-Jun-19	0		0%																								
Viaduct B																																	
Bridge B3																																	
Deck Finishes, E&M and Roadworks																																	
VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Jun-19*	20-Jun-19	0		0%																								
Viaduct C																																	
Bridge C4																																	
Deck Finishes, E&M and Roadworks																																	
VC4-C7850	Viaduct C - maintenance period completion	0		0	21-May-19*	09-Feb-19	-100		0%																								
Viaduct D																																	
Bridge D3																																	
Deck Finishes, E&M and Roadworks																																	
VD3-C7850	Viaduct D - maintenance period completion	0		0	21-May-19*	26-Apr-19	-24		0%																								
Viaduct E																																	
Bridge E1																																	
Deck Finishes, E&M and Roadworks																																	
VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Jun-19*	21-Jun-19	0		0%																								
Bridge E2																																	
Deck Finishes, E&M and Roadworks																																	

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M72
 Layout: J3518-DWP-3MRP Submission - M72
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 2 Pages)
(Progress as of 21-May-19)

Date	Revision	Check...	Approved
21-May-...		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M72

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																		
										May				June				July				August						
										29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	19-Jun-19*		18-Jun-19	0	0%																			
At-Grade Works & Miscellaneous Works																												
At-Grade Works Along North Lantau Highway																												
Slope Works Near Viaduct A																												
Slope 9SE-B/FR8																												
GFX560	9SE-B/FR8 - Slopeworks	85	11-Dec-18 A	0	26-Mar-19 A				100%																			
At-Grade Works at Southern Landfall																												
HKBCF Area																												
General																												
RW30018	South Landfall - Irrigation Pipe (Portion B)	60	18-Feb-19 A	0	17-May-19 A				100%																			
RW30100	South Landfall - New proposed maintenance access	90	21-Mar-19 A	90	04-Sep-19	05-Jun-18	19-Sep-18	-283	50%																			
Landscaping Works & Establishment Works																												
Landscape Softworks																												
General																												
LW00010	Landscaping Works at NLH/CTR (Slope Areas)	120	21-Dec-18 A	0	21-May-19 A				100%																			
LW00020	Irrigation System for Soft Landscape Works	100	13-Feb-19 A	0	17-May-19 A				100%																			

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M72
 Layout: J3518-DWP-3MRP Submission - M72
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 2 Pages)
(Progress as of 21-May-19)

Date	Revision	Check...	Approved
21-May-...		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M72