

Appendix B

## Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																							
										May					June				July				August					September					
										29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02					

## HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection

### Contract Milestones

#### Key Dates for Completion

#### Section of the Works

#### Completion Date

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
KD16	KD16 - Section 10: At-Grade Works at HKBCF (EoT 14-Jan-19)	0		0	25-Sep-19*		14-Jan-19	-254	0%
KD18	KD18 - Section 12: All Landscape Softworks (EoT 3-Dec-18)	0		0	13-Aug-19 A				100%
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Jul-19*		07-Apr-17	-834	0%

#### Portion Handover Dates

#### Vacate Works Area

#### Vacate Dates

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Jul-19*		18-Mar-19	-124	0%

### Construction

#### Foundation & Substructure Works

#### Ramp A

#### Abutment & Approach Ramp A

#### Ramp Finishes, E&M & Roadworks

ARA-C7850	Ramp A - maintenance period completion	0		0	21-Jul-19*		21-Jun-19	-29	0%
-----------	--	---	--	---	------------	--	-----------	-----	----

#### Ramp B

#### Abutment & Approach Ramp B

#### Ramp Finishes, E&M & Roadworks

ARB-C7850	Ramp B - maintenance period completion	0		0	21-Jul-19*		21-Jun-19	-29	0%
-----------	--	---	--	---	------------	--	-----------	-----	----

#### Ramp C

#### Abutment & Approach Ramp C

#### Ramp Finishes, E&M & Roadworks

ARC-C7850	Ramp C - maintenance period completion	0		0	21-Jul-19*		09-Feb-19	-161	0%
-----------	--	---	--	---	------------	--	-----------	------	----

#### Ramp D

#### Abutment & Approach Ramp D

#### Ramp Finishes, E&M & Roadworks

ARD-C7850	Ramp D - maintenance period completion	0		0	21-Jul-19*		26-Apr-19	-85	0%
-----------	--	---	--	---	------------	--	-----------	-----	----

#### Superstructure & Associated Works

#### Viaduct A

#### Bridge A2

#### Deck Finishes, E&M and Roadworks

VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Jul-19*		21-Jun-19	-29	0%
-----------	---	---	--	---	------------	--	-----------	-----	----

#### Viaduct B

#### Bridge B3

#### Deck Finishes, E&M and Roadworks

VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Jul-19*		20-Jun-19	-30	0%
-----------	---	---	--	---	------------	--	-----------	-----	----

#### Viaduct C

#### Bridge C4

#### Deck Finishes, E&M and Roadworks

VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Jul-19*		09-Feb-19	-161	0%
-----------	---	---	--	---	------------	--	-----------	------	----

#### Viaduct D

#### Bridge D3

#### Deck Finishes, E&M and Roadworks

VD3-C7850	Viaduct D - maintenance period completion	0		0	21-Jul-19*		26-Apr-19	-85	0%
-----------	---	---	--	---	------------	--	-----------	-----	----

#### Viaduct E





#### Bridge E1

#### Deck Finishes, E&M and Roadworks

VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Jul-19*		21-Jun-19	-29	0%
-------------	--	---	--	---	------------	--	-----------	-----	----

#### Bridge E2

#### Deck Finishes, E&M and Roadworks

	Actual Work
	Planned Bar
	Critical Bar
	Milestone

Project ID: TMCLK-DWPM-M73  
 Layout: J3518-DWP-3MRP Submission - M74  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
 (Progress as of 21-Jul-19)

Date	Revision	Check...	Approved
21-Jul-19		Drago...	Brian Ho

DWG. No.:  
**J3518/GCL/PGM/3MRP-M74**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																												
										May					June					July					August					September								
										29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02										
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	21-Jul-19*		18-Jun-19	-32	0%																													
<b>At-Grade Works &amp; Miscellaneous Works</b>																																						
<b>At-Grade Works at Southern Landfall</b>																																						
<b>HKBCF Area</b>																																						
<b>General</b>																																						
RW30100	South Landfall - New proposed maintenance access	90	21-Mar-19 A	0	06-Jul-19 A				100%																													
RW30110	South Landfall - removal of jetty and reinstatement*	80	01-Jul-19 A	56	25-Sep-19	07-Nov-18	14-Jan-19	-206	50%																													
<b>Landscaping Works &amp; Establishment Works</b>																																						
<b>Landscape Softworks</b>																																						
<b>General</b>																																						
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	20	13-Aug-19	24-Jul-20	15-Aug-20	299	0%																													
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	365	19-Jul-20	02-Dec-18	01-Dec-19	-231	0%																													

\* South Landfall - removal of jetty and reinstatement works were handed over to Contract No.: HY/2012/08

<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: blue; border: 1px solid black;"></span> Actual Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: lightgreen; border: 1px solid black;"></span> Planned Bar</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: red; border: 1px solid black;"></span> Critical Bar</li> <li><span style="display: inline-block; width: 0; height: 0; border-left: 5px solid transparent; border-right: 5px solid transparent; border-bottom: 8px solid black;"></span> Milestone</li> </ul>	Project ID: TMCLK-DWPM-M73 Layout: J3518-DWP-3MRP Submission - M74 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 2 of 2 Pages)</b> (Progress as of 21-Jul-19)	Date	Revision	Check...	Approved	<b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M74</b>
			21-Jul-19		Drago...	Brian Ho	