

Appendix B

## Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																		
										August				September				October				November						
										09	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02

## HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection

### Contract Milestones

#### Key Dates for Completion

#### Section of the Works

#### Completion Date

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
KD16	KD16 - Section 10: At-Grade Works at HKBCF (EoT 14-Jan-19)	0		0	28-Oct-19*		14-Jan-19	-287	0%
KD18	KD18 - Section 12: All Landscape Softworks (EoT 3-Dec-18)	0		0	13-Aug-19 A				100%
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Aug-19*		07-Apr-17	-865	0%

#### Portion Handover Dates

#### Vacate Works Area

#### Vacate Dates

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Aug-19*		18-Mar-19	-155	0%

### Construction

#### Foundation & Substructure Works

##### Ramp A

#### Abutment & Approach Ramp A

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARA-C7850	Ramp A - maintenance period completion	0		0	21-Aug-19*		21-Jun-19	-60	0%

##### Ramp B

#### Abutment & Approach Ramp B

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARB-C7850	Ramp B - maintenance period completion	0		0	21-Aug-19*		21-Jun-19	-60	0%

##### Ramp C

#### Abutment & Approach Ramp C

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARC-C7850	Ramp C - maintenance period completion	0		0	21-Aug-19*		09-Feb-19	-192	0%

##### Ramp D

#### Abutment & Approach Ramp D

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARD-C7850	Ramp D - maintenance period completion	0		0	21-Aug-19*		26-Apr-19	-116	0%

#### Superstructure & Associated Works

##### Viaduct A

#### Bridge A2

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Aug-19*		21-Jun-19	-60	0%

##### Viaduct B

#### Bridge B3

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Aug-19*		20-Jun-19	-61	0%

##### Viaduct C

#### Bridge C4

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Aug-19*		09-Feb-19	-192	0%

##### Viaduct D

#### Bridge D3

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VD3-C7850	Viaduct D - maintenance period completion	0		0	21-Aug-19*		26-Apr-19	-116	0%

##### Viaduct E

#### Bridge E1

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Aug-19*		21-Jun-19	-60	0%

##### Bridge E2

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M75  
 Layout: J3518-DWP-3MRP Submission - M75  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
**(Progress as of 21-Aug-19)**

Date	Revision	Check...	Approved
21-Aug-...		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M75**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																	
										August				September				October				November					
										05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	21-Aug-19*		18-Jun-19	-63	0%																		
<b>At-Grade Works &amp; Miscellaneous Works</b>																											
<b>At-Grade Works at Southern Landfall</b>																											
<b>HKBCF Area</b>																											
<b>General</b>																											
RW30110	South Landfall - removal of jetty and reinstatement	80	01-Jul-19 A	56	28-Oct-19	07-Nov-18	14-Jan-19	-232	50%																		
<b>Landscaping Works &amp; Establishment Works</b>																											
<b>Landscape Softworks</b>																											
<b>General</b>																											
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	20	12-Sep-19	25-Aug-20	16-Sep-20	300	0%																		
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	365	19-Aug-20	02-Dec-18	01-Dec-19	-262	0%																		

\* South Landfall - removal of jetty and reinstatement works were handed over to Contract No.: HY/2012/08

<ul style="list-style-type: none"> <li><span style="color: blue;">■</span> Actual Work</li> <li><span style="color: green;">■</span> Planned Bar</li> <li><span style="color: red;">■</span> Critical Bar</li> <li>◆ Milestone</li> </ul>	Project ID: TMCLK-DWPM-M75 Layout: J3518-DWP-3MRP Submission - M75 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 2 of 2 Pages)</b> <b>(Progress as of 21-Aug-19)</b>	Date	Revision	Check...	Approved	<b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M75</b>
			21-Aug-...		Drago...	Brian Ho	