

Appendix B

## Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019															2					
										September					October					November					December					January
										02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30			
<b>HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection</b>																														
<b>Contract Milestones</b>																														
<b>Key Dates for Completion</b>																														
<b>Section of the Works</b>																														
<b>Completion Date</b>																														
<b>General</b>																														
KD16	KD16 - Section 10: At-Grade Works at HKBCF (EoT 14-Jan-19)	0		0	21-Oct-19*		14-Jan-19	-279	0%																					
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Oct-19*		07-Apr-17	-926	0%																					
<b>Portion Handover Dates</b>																														
<b>Vacate Works Area</b>																														
<b>Vacate Dates</b>																														
<b>General</b>																														
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Oct-19*		18-Mar-19	-216	0%																					
<b>Construction</b>																														
<b>Foundation &amp; Substructure Works</b>																														
<b>Ramp A</b>																														
<b>Abutment &amp; Approach Ramp A</b>																														
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																														
ARA-C7850	Ramp A - maintenance period completion	0		0	21-Oct-19*		21-Jun-19	-121	0%																					
<b>Ramp B</b>																														
<b>Abutment &amp; Approach Ramp B</b>																														
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																														
ARB-C7850	Ramp B - maintenance period completion	0		0	21-Oct-19*		21-Jun-19	-121	0%																					
<b>Ramp C</b>																														
<b>Abutment &amp; Approach Ramp C</b>																														
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																														
ARC-C7850	Ramp C - maintenance period completion	0		0	21-Oct-19*		09-Feb-19	-253	0%																					
<b>Ramp D</b>																														
<b>Abutment &amp; Approach Ramp D</b>																														
<b>Ramp Finishes, E&amp;M &amp; Roadworks</b>																														
ARD-C7850	Ramp D - maintenance period completion	0		0	21-Oct-19*		26-Apr-19	-177	0%																					
<b>Superstructure &amp; Associated Works</b>																														
<b>Viaduct A</b>																														
<b>Bridge A2</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Oct-19*		21-Jun-19	-121	0%																					
<b>Viaduct B</b>																														
<b>Bridge B3</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Oct-19*		20-Jun-19	-122	0%																					
<b>Viaduct C</b>																														
<b>Bridge C4</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Oct-19*		09-Feb-19	-253	0%																					
<b>Viaduct D</b>																														
<b>Bridge D3</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VD3-C7850	Viaduct D - maintenance period completion	0		0	21-Oct-19*		26-Apr-19	-177	0%																					
<b>Viaduct E</b>																														
<b>Bridge E1</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Oct-19*		21-Jun-19	-121	0%																					
<b>Bridge E2</b>																														
<b>Deck Finishes, E&amp;M and Roadworks</b>																														
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	21-Oct-19*		18-Jun-19	-124	0%																					

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M77  
 Layout: J3518-DWP-3MRP Submission - M77  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
**(Progress as of 21-Oct-19)**

Date	Revision	Check...	Approved
21-Oct-19		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M77**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019															2					
										September					October					November					December					January
										02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30			
<b>At-Grade Works &amp; Miscellaneous Works</b>																														
<b>At-Grade Works at Southern Landfall</b>																														
<b>HKBCF Area</b>																														
<b>General</b>																														
RW30110	South Landfall - removal of jetty and reinstatement	80	15-Jul-19 A	0	19-Oct-19 A				100%	[Actual Work Bar]																				
<b>Landscaping Works &amp; Establishment Works</b>																														
<b>Landscape Softworks</b>																														
<b>General</b>																														
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	5	25-Oct-19	11-Nov-20	16-Nov-20	315	0%	[Planned Bar]					[Actual Work Bar]															
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	365	19-Oct-20	02-Dec-18	01-Dec-19	-323	0%	[Planned Bar]					[Critical Bar]															

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M77  
 Layout: J3518-DWP-3MRP Submission - M77  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 2 Pages)**  
 (Progress as of 21-Oct-19)

Date	Revision	Check...	Approved
21-Oct-19		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M77**