

Appendix B

## Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																		
										August				September			October				November			December				
										9	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02

## HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection

### Contract Milestones

#### Key Dates for Completion

#### Section of the Works

#### Completion Date

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
KD16	KD16 - Section 10: At-Grade Works at HKBCF (EoT 14-Jan-19)	0		0	21-Nov-19*		14-Jan-19	-310	0%
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Nov-19*		07-Apr-17	-957	0%

#### Portion Handover Dates

#### Vacate Works Area

#### Vacate Dates

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Nov-19*		18-Mar-19	-247	0%

### Construction

#### Foundation & Substructure Works

#### Ramp A

#### Abutment & Approach Ramp A

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARA-C7850	Ramp A - maintenance period completion	0		0	21-Nov-19*		21-Jun-19	-152	0%

#### Ramp B

#### Abutment & Approach Ramp B

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARB-C7850	Ramp B - maintenance period completion	0		0	21-Nov-19*		21-Jun-19	-152	0%

#### Ramp C

#### Abutment & Approach Ramp C

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARC-C7850	Ramp C - maintenance period completion	0		0	21-Nov-19*		09-Feb-19	-284	0%

#### Ramp D

#### Abutment & Approach Ramp D

Ramp Finishes, E&M & Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
ARD-C7850	Ramp D - maintenance period completion	0		0	21-Nov-19*		26-Apr-19	-208	0%

#### Superstructure & Associated Works

#### Viaduct A

#### Bridge A2

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Nov-19*		21-Jun-19	-152	0%

#### Viaduct B

#### Bridge B3

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Nov-19*		20-Jun-19	-153	0%

#### Viaduct C

#### Bridge C4

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Nov-19*		09-Feb-19	-284	0%

#### Viaduct D

#### Bridge D3

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VD3-C7850	Viaduct D - maintenance period completion	0		0	21-Nov-19*		26-Apr-19	-208	0%

#### Viaduct E

#### Bridge E1

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Nov-19*		21-Jun-19	-152	0%

#### Bridge E2

Deck Finishes, E&M and Roadworks		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	21-Nov-19*		18-Jun-19	-155	0%

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M78  
 Layout: J3518-DWP-3MRP Submission - M78  
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
**(Progress as of 21-November-19)**

Date	Revision	Check...	Approved
21-Nov-...		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M78**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																													
										August					September				October				November																
										09	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02											
<b>At-Grade Works &amp; Miscellaneous Works</b>																																							
<b>Landscaping Works &amp; Establishment Works</b>																																							
<b>Landscape Softworks</b>																																							
<b>General</b>																																							
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	5	26-Nov-19	18-Jun-20	23-Jun-20	168	0%																														
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	188	26-May-20	28-May-19	01-Dec-19	-177	100%																														

<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: blue; border: 1px solid black;"></span> Actual Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: green; border: 1px solid black;"></span> Planned Bar</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: red; border: 1px solid black;"></span> Critical Bar</li> <li><span style="display: inline-block; width: 0; height: 0; border-left: 5px solid transparent; border-right: 5px solid transparent; border-bottom: 8px solid black;"></span> Milestone</li> </ul>	Project ID: TMCLK-DWPM-M78 Layout: J3518-DWP-3MRP Submission - M78 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<b>Tuen Mun - Chek Lap Kok Link - Southern Connection</b> <b>3-Month Rolling Programme (Page 2 of 2 Pages)</b> (Progress as of 21-November-19)	Date	Revision	Check...	Approved	<b>DWG. No.:</b>  <b>J3518/GCL/PGM/3MRP-M78</b>
			21-Nov-...		Drago...	Brian Ho	