

Appendix B

Three-Month Rolling Construction Programme

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019												2020											
										November				December				January				February				March				April			
										04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	02	09	16	23	30		
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																																	
Contract Milestones																																	
Key Dates for Completion																																	
Section of the Works																																	
Completion Date																																	
General																																	
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)		0	0	21-Dec-19*	07-Apr-17	-987	0%																									
Portion Handover Dates																																	
Vacate Works Area																																	
Vacate Dates																																	
General																																	
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)		0	0	21-Dec-19*	18-Mar-19	-277	0%																									
Construction																																	
Foundation & Substructure Works																																	
Ramp A																																	
Abutment & Approach Ramp A																																	
Ramp Finishes, E&M & Roadworks																																	
ARA-C7850	Ramp A - maintenance period completion		0	0	21-Dec-19*	21-Jun-19	-182	0%																									
Ramp B																																	
Abutment & Approach Ramp B																																	
Ramp Finishes, E&M & Roadworks																																	
ARB-C7850	Ramp B - maintenance period completion		0	0	21-Dec-19*	21-Jun-19	-182	0%																									
Ramp C																																	
Abutment & Approach Ramp C																																	
Ramp Finishes, E&M & Roadworks																																	
ARC-C7850	Ramp C - maintenance period completion		0	0	21-Dec-19*	09-Feb-19	-314	0%																									
Ramp D																																	
Abutment & Approach Ramp D																																	
Ramp Finishes, E&M & Roadworks																																	
ARD-C7850	Ramp D - maintenance period completion		0	0	21-Dec-19*	26-Apr-19	-238	0%																									
Superstructure & Associated Works																																	
Viaduct A																																	
Bridge A2																																	
Deck Finishes, E&M and Roadworks																																	
VA2-C7850	Viaduct A - maintenance period completion		0	0	21-Dec-19*	21-Jun-19	-182	0%																									
Viaduct B																																	
Bridge B3																																	
Deck Finishes, E&M and Roadworks																																	
VB3-C7850	Viaduct B - maintenance period completion		0	0	21-Dec-19*	20-Jun-19	-183	0%																									
Viaduct C																																	
Bridge C4																																	
Deck Finishes, E&M and Roadworks																																	
VC4-C7850	Viaduct C - maintenance period completion		0	0	21-Dec-19*	09-Feb-19	-314	0%																									
Viaduct D																																	
Bridge D3																																	
Deck Finishes, E&M and Roadworks																																	
VD3-C7850	Viaduct D - maintenance period completion		0	0	21-Dec-19*	26-Apr-19	-238	0%																									
Viaduct E																																	
Bridge E1																																	
Deck Finishes, E&M and Roadworks																																	
VE1CD-C7850	Viaduct E1 - maintenance period completion		0	0	21-Dec-19*	21-Jun-19	-182	0%																									
Bridge E2																																	
Deck Finishes, E&M and Roadworks																																	
VE23-C7850	Viaduct E2 - maintenance period completion		0	0	21-Dec-19*	18-Jun-19	-185	0%																									

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M79
 Layout: J3518-DWP-3MRP Submission - M79
 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 2 Pages)
(Progress as of 21-Dec-19)

Date	Revision	Check...	Approved
21-Dec-...		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M79

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019												2020											
										November				December				January				February				March				April			
										04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	02	09	16	23	30		
At-Grade Works & Miscellaneous Works																																	
Landscaping Works & Establishment Works																																	
Landscape Softworks																																	
General																																	
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	5	28-Dec-19	19-Jun-20	24-Jun-20	143	0%																								
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	159	27-May-20	26-Jun-19	01-Dec-19	-178	100%																								

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M79
 Layout: J3518-DWP-3MRP Submission - M79
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 2 Pages)
 (Progress as of 21-Dec-19)

Date	Revision	Check...	Approved
21-Dec-...		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M79