

Appendix B

Three-Month Rolling Construction Programme

Activity D	Activity Name	Orig. Dum.	Act. Start / FC Early Start	Rem. Dum.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019										2020					
										November				December				January			February			March	
										04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																									
Contract Milestones																									
Key Dates for Completion																									
Section of the Works																									
Completion Date																									
General																									
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)										0	0	21-Jan-20*				07-Apr-17				-1018	0%			
Portion Handover Dates																									
Vacate Works Area																									
Vacate Dates																									
General																									
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)										0	0	21-Jan-20*				18-Mar-19				-308	0%			
Construction																									
Foundation & Substructure Works																									
Ramp A																									
Abutment & Approach Ramp A																									
Ramp Finishes, E&M & Roadworks																									
ARA-C7850	Ramp A - maintenance period completion										0	0	21-Jan-20*				21-Jun-19				-213	0%			
Ramp B																									
Abutment & Approach Ramp B																									
Ramp Finishes, E&M & Roadworks																									
ARB-C7850	Ramp B - maintenance period completion										0	0	21-Jan-20*				21-Jun-19				-213	0%			
Ramp C																									
Abutment & Approach Ramp C																									
Ramp Finishes, E&M & Roadworks																									
ARC-C7850	Ramp C - maintenance period completion										0	0	21-Jan-20*				09-Feb-19				-345	0%			
Ramp D																									
Abutment & Approach Ramp D																									
Ramp Finishes, E&M & Roadworks																									
ARD-C7850	Ramp D - maintenance period completion										0	0	21-Jan-20*				26-Apr-19				-269	0%			
Superstructure & Associated Works																									
Viaduct A																									
Bridge A2																									
Deck Finishes, E&M and Roadworks																									
VA2-C7850	Viaduct A - maintenance period completion										0	0	21-Jan-20*				21-Jun-19				-213	0%			
Viaduct B																									
Bridge B3																									
Deck Finishes, E&M and Roadworks																									
VB3-C7850	Viaduct B - maintenance period completion										0	0	21-Jan-20*				20-Jun-19				-214	0%			
Viaduct C																									
Bridge C4																									
Deck Finishes, E&M and Roadworks																									
VC4-C7850	Viaduct C - maintenance period completion										0	0	21-Jan-20*				09-Feb-19				-345	0%			
Viaduct D																									
Bridge D3																									
Deck Finishes, E&M and Roadworks																									
VD3-C7850	Viaduct D - maintenance period completion										0	0	21-Jan-20*				26-Apr-19				-269	0%			
Viaduct E																									
Bridge E1																									
Deck Finishes, E&M and Roadworks																									
VE1CD-C7850	Viaduct E1 - maintenance period completion										0	0	21-Jan-20*				21-Jun-19				-213	0%			
Bridge E2																									
Deck Finishes, E&M and Roadworks																									
VE23-C7850	Viaduct E2 - maintenance period completion										0	0	21-Jan-20*				18-Jun-19				-216	0%			

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: TMCLK-DWPM-M79 Layout: J3518-DWP-3MRP Submission - M80 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	<p style="text-align: center;">Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 2 Pages) (Progress as of 21-January-20)</p>	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>21-Jan-20</td> <td></td> <td>Drago...</td> <td>Brian Ho</td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </table>	Date	Revision	Checked	Approved	21-Jan-20		Drago...	Brian Ho									DWG. No.: J3518/GCL/PGM/3MRP-M80
Date	Revision	Checked	Approved																	
21-Jan-20		Drago...	Brian Ho																	

Activity D	Activity Name	Orig. Dur.	Act. Start / FC Early Start	Rem. Dur.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019							2020										
										November				December			January			February				March			
										04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	02
	At-Grade Works & Miscellaneous Works																										
	Landscaping Works & Establishment Works																										
	Landscape Softworks																										
	General																										
LW00040	Establishment Works for Landscape Softworks	365	28-May-19A	159	27-Jun-20	26-Jun-19	01-Dec-19	-209	100%																		

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M79
 Layout: J3518-DWP-3MRP Submission - M80
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 2 Pages)
 (Progress as of 21-January-20)

Date	Revision	Checked	Approved
21-Jan-20		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M80