

Activity ID	Activity Name	Orig. Dur.	Act. Start / FC Early Start	Duration % Complete	Rem. Dur.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	2013												2014								
											October			November			December			January			February			March					
											30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17
ARDD0712	Viaduct B - Erection Sequence Analysis	20	30-Dec-13	0%	20	24-Jan-14	28-Jan-14	24-Feb-14	21	0																					
ARDD0713	Viaduct B - Target Geometry Analysis	20	27-Jan-14	0%	20	21-Feb-14	25-Feb-14	24-Mar-14	21	0																					
ARDD0714	Viaduct B - Segment Geometry Schedules	10	24-Feb-14	0%	10	07-Mar-14	25-Mar-14	07-Apr-14	21	0																					
Viaduct E5 and E6																															
ARDD0731	Viaduct E5 & E6 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	27-Dec-13		04-Mar-14	47	0																					
ARDD0732	Viaduct E5 & E6 - Erection Sequence Analysis	30	30-Dec-13	0%	30	07-Feb-14	05-Mar-14	15-Apr-14	47	0																					
ARDD0733	Viaduct E5 & E6 - Target Geometry Analysis	30	10-Feb-14	0%	30	21-Mar-14	16-Apr-14	27-May-14	47	0																					
Viaduct E7 & E8																															
ARDD0736	Viaduct E7 & E8 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	27-Dec-13		24-Feb-14	41	0																					
ARDD0737	Viaduct E7 & E8 - Erection Sequence Analysis	30	30-Dec-13	0%	30	07-Feb-14	25-Feb-14	07-Apr-14	41	0																					
ARDD0738	Viaduct E7 & E8 - Target Geometry Analysis	30	10-Feb-14	0%	30	21-Mar-14	08-Apr-14	19-May-14	41	0																					
Viaduct E2																															
ARDD0746	Viaduct E2 - Confirmation of Erection Sequence from Freyssinet	0		0%	0	27-Dec-13		06-Feb-14	29	0																					
ARDD0747	Viaduct E2 - Erection Sequence Analysis	30	30-Dec-13	0%	30	07-Feb-14	06-Feb-14	20-Mar-14	29	0																					
ARDD0748	Viaduct E2 - Target Geometry Analysis	30	10-Feb-14	0%	30	21-Mar-14	20-Mar-14	01-May-14	29	0																					
Reprovisioning Works																															
Chung Tung Road Realignment Viaduct B																															
ARDD0804-1	Viaduct B - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP33.00	0		0%	0	22-Jan-14		24-Feb-14	22	2																					
ARDD0805	Viaduct B - Preparation of CTR Reprovisioning Works DDA - BP33.01	30	25-Nov-13	0%	30	03-Jan-14	25-Dec-13	05-Feb-14	22	0																					
ARDD0806	Viaduct B - Submission of CTR Reprovisioning Works DDA - BP33.01	0		0%	0	03-Jan-14		05-Feb-14	22	0																					
ARDD0807	Viaduct B - IC/SO Approval of CTR Reprovisioning Works DDA - BP33.01	75	06-Jan-14	0%	75	18-Apr-14	05-Feb-14	21-May-14	22	0																					
Chung Tung Road Realignment Viaduct C																															
ARDD0877	Viaduct C - Preparation of Associated Civil Reprovisioning	20	04-Nov-13	0%	20	29-Nov-13	21-Nov-13	19-Dec-13	13	0																					
ARDD0879	Viaduct C - Submission of CTR Reprovisioning Works AIP - BP34.00	0		0%	0	29-Nov-13		19-Dec-13	13	0																					
ARDD0881	Viaduct C - IC/SO Approval of AIP of CTR Reprovisioning Works AIP - BP34.00	68	02-Dec-13	0%	68	05-Mar-14	19-Dec-13	25-Mar-14	13	0																					
ARDD0883	Viaduct C - Preparation of CTR Reprovisioning Works DDA - BP34.01	30	06-Jan-14	0%	30	14-Feb-14	23-Jan-14	06-Mar-14	13	0																					
ARDD0885	Viaduct C - Submission of CTR Reprovisioning Works DDA - BP34.01	0		0%	0	14-Feb-14		06-Mar-14	13	0																					
ARDD0887	Viaduct C - IC/SO Approval of CTR Reprovisioning Works DDA - BP34.01	75	17-Feb-14	0%	75	30-May-14	06-Mar-14	19-Jun-14	13	0																					
Remaining Reprovisioning Works (Viaduct A&D)																															
ARDD0812	Viaduct A&D - Preparation of AIP Remaining Reprovisioning Works V-A&D BP35.00	20	06-Jan-14	0%	20	31-Jan-14	28-Mar-14	24-Apr-14	59	0																					
ARDD0813	Viaduct A&D - IC/SO Approval of AIP for Remaining Reprovisioning Works V-A&D BP35.00	68	03-Feb-14	0%	68	07-May-14	25-Apr-14	29-Jul-14	59	0																					
Emergency Gates																															
ARDD0854-1	IC/SO Approval of Combined AIP/DDA for Emergency Gates - BP30.01	0		0%	0	17-Jan-14		12-Mar-14	38	7																					
ESS Substation																															
ARDD0821	IC/SO Approval of Combined AIP/DDA for ESS Substation - BP31.01	0		0%	0	31-Jan-14		24-Feb-14	15	1																					
CEDD Access Track																															
ARDD0809	IC/SO Approval of Combined AIP/DDA for CEDD Access Track - BP32.01	75	27-Jan-14	0%	75	09-May-14	29-Feb-16	10-Jun-16	545	0																					
Construction Traffic Impact Assessment																															
ARDD0810	Prepare CTIA - AP05.00	20	25-Nov-13*	0%	20	20-Dec-13	21-Nov-16	16-Dec-16	780	0																					
ARDD0811	IC/SO Approval of CTIA - AP05.00	75	23-Dec-13	0%	75	04-Apr-14	19-Dec-16	31-Mar-17	780	0																					
Other Design																															
Ship Impact Assessment																															
BMT0030	IC/SO Approval of SIA AIP Report - AP16.00	0		0%	0	06-Nov-13		04-Jul-14	172	162																					
Marine Permanent Navigation Aids																															
BMT0120	IC/SO Approval of AIP - BP36.00	0		0%	0	06-Nov-13		28-Mar-14	102	23																					
BMT0150	IC/SO Approval of MPNA DDA BP36.01	0		0%	0	20-Jan-14		09-May-14	79	0																					
Major Procurement																															
Tower Cranes																															
PR66010	Procure Tower Crane Supplier	96	28-Dec-13	0%	96	26-Apr-14	07-Jun-14	30-Sep-14	129	0																					
Deck Segment Installation Equipment																															
Launching Gantry 1																															
PR67040	Launching Gantry Design	95	05-Feb-14	0%	95	03-Jun-14	17-Mar-14	14-Jul-14	34	0																					
Lifting Frames																															
PR68010	Lifting Frame Technical Specs & Order	63	17-Jan-14	0%	63	02-Apr-14	06-Feb-14	24-Apr-14	15	0																					

<ul style="list-style-type: none"> Actual Work Planned Bar Critical Bar Milestone 	Project ID: J3518DWP rD-5-04 Layout: J3518-DWP-3MRP submission - M08 Filter: TASK filters: 3-Month Lookahead, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 6 of 13 Pages)	Date: 11-Apr-14 Revision: Checked: HW Approved:	DWG. No.: J3518/GCL/PGM/3MRP
--	---	--	--	--

