

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																	
												March			April			May			June								
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20
HY/2012/07 - TM-CLK Link-SC [DWP rF] - Status Update 21-03-2016																													
Contract Key Dates																													
Possession Dates / Access Period																													
POS02-0	Portion A (Commencement of Works+499 days) original	0	21-Mar-16*	0%	0		03-Jun-15		-292	0	0%																		
POS02-1B	Portion A - Area 1B	0	21-Mar-16*	0%	0		14-Sep-15		-188	0	0%																		
POS02-3	Portion A - Area 3	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%																		
POS02-6	Portion A - Area 6	0	21-Mar-16*	0%	0		03-Nov-15		-139	0	0%																		
POS03-0	Portion B (Commencement of Works+619 days) original	0	21-Mar-16*	0%	0		02-Oct-15		-171	0	0%																		
Section Completion Dates																													
Vacate Works Area																													
VAC05	Vacate Works Area WA5 (Zone 5C) (Commencement of Works+758 days)	0		0%	0	21-Mar-16*		31-Dec-15	-80	1228	0%																		
General Submissions																													
General Requirements																													
Temporary Works Design																													
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	95%	5	29-Mar-16	24-Jul-15	29-Jul-15	-196	991	95%																		
Land Works																													
PR00160	Propose/submit a performance review for piled fnds in accordance w/ ETW	101	26-May-14 A	100%	0	21-Mar-16	05-Apr-16	05-Apr-16	10	373	100%																		
Land GI Works																													
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	95%	6	30-Mar-16	02-Dec-14	08-Dec-14	-383	7	95%																		
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	95%	1	21-Mar-16	08-Dec-14	08-Dec-14	-378	11	95%																		
Design Submissions																													
Detailed Design (v18.8 18-08-14)																													
General Submissions																													
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	50	21-Aug-15 A	80%	10	01-Apr-16	09-Dec-15	22-Dec-15	-73	0	80%																		
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	04-Apr-16	0%	75	15-Jul-16	23-Dec-15	05-Apr-16	-73	245	0%																		
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	21-Mar-16	0%	75	01-Jul-16	23-Dec-15	05-Apr-16	-63	255	0%																		
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	0%	160	28-Oct-16	13-May-15	22-Dec-15	-223	0	0%																		
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	0%	30	29-Apr-16	11-Nov-15	22-Dec-15	-93	8	0%																		
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	11-May-16	0%	75	24-Aug-16	23-Dec-15	05-Apr-16	-101	218	0%																		
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	50%	38	11-May-16	30-Oct-15	22-Dec-15	-101	0	50%																		
Viaduct A																													
Viaduct Design																													
ARDD0435-3	Viaduct A - Coordination and Further Issue of Construction Method and Ter	60	01-Jun-15 A	50%	30	29-Apr-16	17-Mar-15	27-Apr-15	-264	18	50%																		
ARDD0435-4	Viaduct A - Preparation of Draft DDA Working Drawing Set	60	01-Jun-15 A	20%	48	25-May-16	19-Feb-15	27-Apr-15	-282	0	20%																		
ARDD0435-6	Viaduct A - Preparation and Coordination of Working Drawing Set	10	26-May-16	0%	10	08-Jun-16	28-Apr-15	11-May-15	-282	0	0%																		
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	09-Jun-16	0%	10	22-Jun-16	30-Jun-15	13-Jul-15	-247	0	0%																		
Viaduct F1 & F3																													
Viaduct Design																													
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method :	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%																		
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	10%	54	02-Jun-16	22-Jun-15	03-Sep-15	-195	0	10%																		
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	03-Jun-16	0%	10	16-Jun-16	04-Sep-15	17-Sep-15	-195	0	0%																		
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	17-Jun-16	0%	10	30-Jun-16	18-Sep-15	01-Oct-15	-195	0	0%																		
Viaduct F2, F4 and F5																													
Viaduct Design																													
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Mar-16		11-May-15	-224	0	0%																		
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mett	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%																		
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Mar-16	0%	60	10-Jun-16	12-May-15	03-Aug-15	-224	0	0%																		
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%																		
ARDD0530-E	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	21-Mar-16	0%	10	01-Apr-16	18-Sep-15	01-Oct-15	-131	60	0%																		
Associated Construction Milestones																													
ARDD0552	Viaduct F2, F4 & F5 - DDA approval ready for Commencement of Pilecaps	0	21-Mar-16	0%	0		24-Jul-15		-241	151	0%																		
Parapet and Utility Trough																													
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	90%	8	30-Mar-16	30-Nov-15	09-Dec-15	-80	0	100%																		
ARDD0562-5	IC/SO Approval of DDA -DP30.01	0		0%	0	30-Mar-16		09-Dec-15	-80	31	0%																		
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	80%	15	08-Apr-16	19-Nov-15	09-Dec-15	-87	0	80%																		
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	08-Apr-16		09-Dec-15	-87	92	0%																		
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																													

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWP rE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 1 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
ARDD0580-5	Preparation of Slope A/F52 Submission - CP12.03	20	10-Feb-15 A	100%	0	21-Mar-16	31-Jul-19	31-Jul-19	878	878	100%																								
ARDD0580-6	IC/SO Approval of Slope - CP12.03	75	21-Sep-15 A	95%	4	24-Mar-16	07-Sep-15	10-Sep-15	-140	0	95%																								
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																																			
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	95%	4	24-Mar-16	02-Jun-15	05-Jun-15	-209	0	95%																								
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	24-Mar-16		05-Jun-15	-209	0	0%																								
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	18-May-15 A	75%	19	14-Apr-16	15-Sep-15	09-Oct-15	-134	0	75%																								
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		0%	0	14-Apr-16		09-Oct-15	-134	75	0%																								
Waterworks, Drainage & Utility Diversions																																			
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	24-Mar-16		22-Oct-15	-110	0	0%																								
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	95%	4	24-Mar-16	19-Oct-15	22-Oct-15	-110	0	95%																								
Viaduct Approach Ramp Retaining Walls																																			
Approach Ramp B																																			
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	80%	15	08-Apr-16	09-Feb-16	29-Feb-16	-29	0	80%																								
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	08-Apr-16		29-Feb-16	-29	110	0%																								
Approach A																																			
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	95%	4	24-Mar-16	24-Dec-15	29-Dec-15	-62	0	95%																								
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	24-Mar-16		29-Dec-15	-62	0	0%																								
Approach F																																			
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	75	23-Dec-14 A	70%	23	20-Apr-16	20-Feb-15	24-Mar-15	-281	0	70%																								
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	0		0%	0	20-Apr-16		30-Dec-15	-80	193	0%																								
Landscape																																			
ARDD0701	Water Supply Application to WSD	0		0%	0	21-Mar-16		05-Jan-16	-53	0	0%																								
ARDD0702	Gov't Approval of LVIA	40	21-Mar-16	0%	40	13-May-16	06-Jan-16	01-Mar-16	-53	143	0%																								
Segment Target Geometry And Erection Engineering																																			
Viaduct A																																			
ARDD0716	Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		31-Jul-19	878	878	0%																								
ARDD0717	Viaduct A - Erection Sequence Analysis	20	21-Jan-16 A	0%	20	15-Apr-16	03-Mar-15	30-Mar-15	-274	0	0%																								
ARDD0718	Viaduct A - Target Geometry Analysis	20	18-Apr-16	0%	20	13-May-16	31-Mar-15	27-Apr-15	-274	0	0%																								
ARDD0719	Viaduct A - Segment Geometry Schedules	10	16-May-16	0%	10	27-May-16	28-Apr-15	11-May-15	-274	8	0%																								
ARDD0719-1	Viaduct A - Issue of Pierhead Segments Bridge A1, A2	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-3	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A2 (Final	0		0%	0	08-Jun-16		13-Jul-15	-237	10	0%																								
ARDD0719-4	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A1 (Final	0		0%	0	08-Jun-16		11-May-15	-282	0	0%																								
ARDD0719-5	Viaduct A - Issue Erection Manual	40	09-Jun-16	0%	40	03-Aug-16	12-May-15	06-Jul-15	-282	0	0%																								
Viaduct C																																			
ARDD0724-5	Viaduct C - Issue Erection Manual	30	21-Dec-15 A	5%	29	28-Apr-16	02-Oct-15	11-Nov-15	-121	18	5%																								
Viaduct E5 and E6																																			
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	3	90%																								
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	90%	4	24-Mar-16	15-Jun-15	18-Jun-15	-200	0	90%																								
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	25-Mar-16	0%	10	07-Apr-16	19-Jun-15	02-Jul-15	-200	40	0%																								
Viaduct E7 & E8																																			
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	90%	1	21-Mar-16	18-Jun-15	18-Jun-15	-197	0	90%																								
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	90%	4	24-Mar-16	02-Aug-16	05-Aug-16	96	283	90%																								
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	22-Mar-16	0%	10	04-Apr-16	19-Jun-15	02-Jul-15	-197	43	0%																								
Viaduct E2																																			
TGP0290	Viaduct E2 - Issue of Erection Manual	10	21-Mar-16	0%	10	01-Apr-16	22-Apr-15	05-May-15	-238	28	0%																								
Viaduct F																																			
ARDD0751	Viaduct F - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Mar-16		11-May-15	-224	0	0%																								
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Mar-16	0%	30	29-Apr-16	12-May-15	22-Jun-15	-224	0	0%																								
ARDD0753	Viaduct F - Target Geometry Analysis	30	02-May-16	0%	30	10-Jun-16	23-Jun-15	03-Aug-15	-224	0	0%																								
ARDD0754	Viaduct F - Segment Geometry Schedules	10	13-Jun-16	0%	10	24-Jun-16	04-Aug-15	17-Aug-15	-224	0	0%																								
Major Procurement																																			
Marine Permanent Navigaion Aids																																			
PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	90%	15	11-Apr-16	02-Sep-15	19-Sep-15	-162	0	90%																								
PR65012	Procure & Deliver Marine Navigation Aids	240	12-Apr-16	0%	240	27-Jan-17	21-Sep-15	15-Jul-16	-162	0	0%																								
Deck Segment Installation Equipment																																			
Lifting Frames																																			
Lifting Frames 3 & 4																																			
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	67%	28	27-Apr-16	16-Mar-15	22-Apr-15	-299	0	67%																								

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																								
												March					April					May					June									
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20							
SA2B0160	A4 (A2b) - Marine Pile Cap M2b - Curing incl. CJ Preparation	6	24-Feb-16 A	100%	0	29-Feb-16 A					100%	[Gantt bar: 24-Feb-16 to 29-Feb-16]																								
Pier Works																																				
SA2B0170	A4 (A2b) - Type 4B Pier Temp. Support Platform & Scaffold (1st Lift)	6	01-Mar-16 A	100%	0	04-Mar-16 A					100%	[Gantt bar: 01-Mar-16 to 04-Mar-16]																								
SA2B0180	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	05-Mar-16 A	100%	0	10-Mar-16 A					100%	[Gantt bar: 05-Mar-16 to 10-Mar-16]																								
SA2B0200	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	11-Mar-16 A	100%	0	14-Mar-16 A					100%	[Gantt bar: 11-Mar-16 to 14-Mar-16]																								
SA2B0210	A4 (A2b) - Type 4B Pier Scaffolding (2nd Lift)	2	15-Mar-16 A	70%	1	21-Mar-16	20-May-16	20-May-16	43	0	70%	[Gantt bar: 15-Mar-16 to 21-Mar-16]																								
SA2B0220	A4 (A2b) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	21-Mar-16	0%	6	31-Mar-16	20-May-16	28-May-16	43	0	0%	[Gantt bar: 21-Mar-16 to 31-Mar-16]																								
SA2B0240	A4 (A2b) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	31-Mar-16	0%	3	05-Apr-16	28-May-16	01-Jun-16	43	0	0%	[Gantt bar: 31-Mar-16 to 05-Apr-16]																								
SA2B0300	A4 (A2b) - Type 4B Pier Head Scaffolding	4	05-Apr-16	0%	4	09-Apr-16	01-Jun-16	08-Jun-16	43	0	0%	[Gantt bar: 05-Apr-16 to 09-Apr-16]																								
SA2B0310	A4 (A2b) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	09-Apr-16	0%	10	23-Apr-16	08-Jun-16	24-Jun-16	43	0	0%	[Gantt bar: 09-Apr-16 to 23-Apr-16]																								
SA2B0330	A4 (A2b) - Type 4B Pier Head Concreting	1	23-Apr-16	0%	1	25-Apr-16	24-Jun-16	25-Jun-16	43	0	0%	[Gantt bar: 23-Apr-16 to 25-Apr-16]																								
SA2B0340	A4 (A2b) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	25-Apr-16	0%	6	03-May-16	25-Jun-16	05-Jul-16	43	66	0%	[Gantt bar: 25-Apr-16 to 03-May-16]																								
Pier A2 (A2d)																																				
Pier Works																																				
SA2D0180	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (1st Lift)	5	20-Feb-16 A	100%	0	22-Feb-16 A					100%	[Gantt bar: 20-Feb-16 to 22-Feb-16]																								
SA2D0200	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (1st Lift)	3	22-Feb-16 A	100%	0	25-Feb-16 A					100%	[Gantt bar: 22-Feb-16 to 25-Feb-16]																								
SA2D0210	A2 (A2d) - Type 4B Pier Scaffolding (2nd Lift)	2	26-Feb-16 A	100%	0	28-Feb-16 A					100%	[Gantt bar: 26-Feb-16 to 28-Feb-16]																								
SA2D0220	A2 (A2d) - Type 4B Pier Rebarwork, Formwork & Prep (2nd Lift)	6	29-Feb-16 A	100%	0	09-Mar-16 A					100%	[Gantt bar: 29-Feb-16 to 09-Mar-16]																								
SA2D0240	A2 (A2d) - Type 4B Pier Concreting, Curing & Striking, CJ prep (2nd Lift)	3	10-Mar-16 A	100%	0	14-Mar-16 A					100%	[Gantt bar: 10-Mar-16 to 14-Mar-16]																								
SA2D0300	A2 (A2d) - Type 4B Pier Head Scaffolding	4	15-Mar-16 A	20%	3	24-Mar-16	11-May-16	16-May-16	38	0	20%	[Gantt bar: 15-Mar-16 to 24-Mar-16]																								
SA2D0310	A2 (A2d) - Type 4B Pier Head Rebarwork, Formwork & Prep	10	24-Mar-16	0%	10	09-Apr-16	18-May-16	30-May-16	38	0	0%	[Gantt bar: 24-Mar-16 to 09-Apr-16]																								
SA2D0330	A2 (A2d) - Type 4B Pier Head Concreting	1	09-Apr-16	0%	1	11-Apr-16	31-May-16	31-May-16	38	0	0%	[Gantt bar: 09-Apr-16 to 11-Apr-16]																								
SA2D0340	A2 (A2d) - Type 4B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	11-Apr-16	0%	6	19-Apr-16	01-Jun-16	10-Jun-16	38	77	0%	[Gantt bar: 11-Apr-16 to 19-Apr-16]																								
Pier A6 (A1f)																																				
Pier Works																																				
SA1F0260	A6 (A1f) - Type 4B-MJ Pier Rebarwork, Formwork & Prep (3rd Lift)	5	02-Feb-16 A	100%	0	01-Mar-16 A					100%	[Gantt bar: 02-Feb-16 to 01-Mar-16]																								
SA1F0280	A6 (A1f) - Type 4B-MJ Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	02-Mar-16 A	50%	2	22-Mar-16	18-Jul-16	19-Jul-16	84	0	50%	[Gantt bar: 02-Mar-16 to 22-Mar-16]																								
SA1F0300	A6 (A1f) - Type 4B-MJ Pier Head Scaffolding	4	22-Mar-16	0%	4	30-Mar-16	20-Jul-16	25-Jul-16	84	0	0%	[Gantt bar: 22-Mar-16 to 30-Mar-16]																								
SA1F0310	A6 (A1f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	9	30-Mar-16	0%	9	11-Apr-16	26-Jul-16	04-Aug-16	84	0	0%	[Gantt bar: 30-Mar-16 to 11-Apr-16]																								
SA1F0330	A6 (A1f) - Type 4B-MJ Pier Head Concreting	1	11-Apr-16	0%	1	12-Apr-16	05-Aug-16	05-Aug-16	84	0	0%	[Gantt bar: 11-Apr-16 to 12-Apr-16]																								
SA1F0340	A6 (A1f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffolding	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%	[Gantt bar: 12-Apr-16 to 21-Apr-16]																								
SA1F0350	A6 (A1f) - Type 4B-Bearing Plinth	6	12-Apr-16	0%	6	21-Apr-16	06-Aug-16	13-Aug-16	84	76	0%	[Gantt bar: 12-Apr-16 to 21-Apr-16]																								
Bridge A1																																				
Pier A8 (A1d)																																				
Pier Works																																				
SA1D0270	A8 (A1d) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	16-Feb-16 A	100%	0	23-Feb-16 A					100%	[Gantt bar: 16-Feb-16 to 23-Feb-16]																								
SA1D0280	A8 (A1d) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	02-Jul-15	06-Jul-15	-207	93	0%	[Gantt bar: 21-Mar-16 to 24-Mar-16]																								
Pier A10 (A1b)																																				
Pier Works																																				
SA1B0280	A10 (A1b) - Type 5B Pier Backfilling Works	4	23-Feb-16 A	100%	0	03-Mar-16 A					100%	[Gantt bar: 23-Feb-16 to 03-Mar-16]																								
Pier A7 (A1e)																																				
Pier Works																																				
SA1E0260	A7 (A1e) - Type 5B Pier Rebarwork, Formwork & Prep (3rd Lift)	5	25-Jan-16 A	100%	0	28-Feb-16 A					100%	[Gantt bar: 25-Jan-16 to 28-Feb-16]																								
SA1E0280	A7 (A1e) - Type 5B Pier Concreting, Curing & Striking, CJ prep (3rd Lift)	3	29-Feb-16 A	100%	0	04-Mar-16 A					100%	[Gantt bar: 29-Feb-16 to 04-Mar-16]																								
SA1E0300	A7 (A1e) - Type 5B Pier Head Scaffolding	4	05-Mar-16 A	100%	0	12-Mar-16 A					100%	[Gantt bar: 05-Mar-16 to 12-Mar-16]																								
SA1E0310	A7 (A1e) - Type 5B Pier Head Rebarwork, Formwork & Prep	9	14-Mar-16 A	50%	5	29-Mar-16	27-Jun-16	04-Jul-16	69	0	50%	[Gantt bar: 14-Mar-16 to 29-Mar-16]																								
SA1E0330	A7 (A1e) - Type 5B Pier Head Concreting	1	29-Mar-16	0%	1	30-Mar-16	05-Jul-16	05-Jul-16	69	0	0%	[Gantt bar: 29-Mar-16 to 30-Mar-16]																								
SA1E0340	A7 (A1e) - Type 5B Pier Head Curing/Striking of Forms/Remove Scaffolding	6	30-Mar-16	0%	6	07-Apr-16	06-Jul-16	13-Jul-16	69	86	0%	[Gantt bar: 30-Mar-16 to 07-Apr-16]																								
Pier A9 (A1c)																																				
Pier Works																																				
SA1C0160	A9 (A1c) - Type 5B Pier Rebarwork (1st Lift)	3	01-Mar-16 A	100%	0	05-Mar-16 A					100%	[Gantt bar: 01-Mar-16 to 05-Mar-16]																								
SA1C0170	A9 (A1c) - Type 5B Pier Formwork & Prep for Concreting (1st Lift)	2	07-Mar-16 A	100%	0	08-Mar-16 A					100%	[Gantt bar: 07-Mar-16 to 08-Mar-16]																								
SA1C0180	A9 (A1c) - Type 5B Pier Concreting (1st Lift)	1	09-Mar-16 A	100%	0	09-Mar-16 A					100%	[Gantt bar: 09-Mar-16 to 09-Mar-16]																								
SA1C0182	A9 (A1c) - Type 5B Pier Curing & Striking of Forms incl. CJ prep (1st Lift)	2	11-Mar-16 A	100%	0	12-Mar-16 A					100%	[Gantt bar: 11-Mar-16 to 12-Mar-16]																								
SA1C0190	A9 (A1c) - Type 5B Pier Head Scaffolding	3	21-Mar-16	0%	3	23-Mar-16	22-Jun-15	27-Jun-15	-213	0	0%	[Gantt bar: 21-Mar-16 to 23-Mar-16]																								
SA1C0200	A9 (A1c) - Type 5B Pier Head Rebarwork	4	24-Mar-16	0%	4	31-Mar-16	27-Jun-15	03-Jul-15	-213	0	0%	[Gantt bar: 24-Mar-16 to 31-Mar-16]																								
SA1C0210	A9 (A1c) - Type 5B Pier Head Formwork & Prep for Concreting	4	01-Apr-16	0%	4	06-Apr-16	03-Jul-15	08-Jul-15	-213	0	0%	[Gantt bar: 01-Apr-16 to 06-Apr-16]																								
SA1C0220	A9 (A1c) - Type 5B Pier Head Concreting	1	07-Apr-16	0%	1	07-Apr-16	08-Jul-15	09-Jul-15	-213	0	0%	[Gantt bar: 07-Apr-16 to 07-Apr-16]																								
SA1C0270	A9 (A1c) - Type 5B Pier Head Curing & Striking of Forms & Remove Scaffolding	6	08-Apr-16	0%	6	15-Apr-16	09-Jul-15	17-Jul-15	-213	0	0%	[Gantt bar: 08-Apr-16 to 15-Apr-16]																								
SA1C0280	A9 (A1c) - Type 5B Pier Backfilling Works	4	12-Apr-16	0%	4	16-Apr-16	13-Jul-15	18-Jul-15	-213	78	0%	[Gantt bar: 12-Apr-16 to 16-Apr-16]																								
Abutment & Approach Ramp A																																				
SA1A0200	Abutment A - Walls & Staircase	45	15-Feb-16 A	100%	0	20-Mar-16 A					100%	[Gantt bar: 15-Feb-16 to 20-Mar-16]																								
SA1A0250	AR-A - RE Walls - Excavation/formation/drainage filter & bottom layer to g	12	14-Mar-16 A	5%	11	07-Apr-16	18-Apr-16	03-May-16	20	80	5%	[Gantt bar: 14-Mar-16 to 07-Apr-16]																								

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPPrE2-M34 Layout: J3518-DWP-3MRP Submission - M34 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 5 of 21 Pages) (Progress as of 21-Mar-16)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>30-Jan-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>02-Mar-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>29-Mar-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	30-Jan-16		PKN	KWY	02-Mar-16		PKN	KWY	29-Mar-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M34
Date	Revision	Checked	Approved																	
30-Jan-16		PKN	KWY																	
02-Mar-16		PKN	KWY																	
29-Mar-16		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																						
												March				April				May				June										
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20					
Viaduct C																																		
Bridge C4																																		
Pier C4 (C4b)																																		
Pier Head Segments																																		
SC4B0374	C4 (C4b) - Pier Head Segment Diaphragm - Rebar	12	30-Jan-16 A	100%	0	04-Mar-16 A					100%																							
SC4B0376	C4 (C4b) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	100%	0	10-Mar-16 A					100%																							
SC4B0378	C4 (C4b) - Pier Head Segment Diaphragm - Concreting	2	17-Feb-16 A	100%	0	11-Mar-16 A					100%																							
SC4B0380	C4 (C4b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Feb-16 A	100%	0	15-Mar-16 A					100%																							
Pier C2 (C4d)																																		
Pier Head Segments																																		
SC4D0372	C2 (C4d) - Pier Head Segment Lift & Fix (1 seg)	1	22-Jan-16 A	50%	1	21-Mar-16	31-Jul-19	31-Jul-19	952	952	50%																							
SC4D0374	C2 (C4d) - Pier Head Segment Diaphragm - Rebar	12	11-Feb-16 A	50%	6	30-Mar-16	24-Jul-19	31-Jul-19	946	946	50%																							
SC4D0376	C2 (C4d) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	15-Feb-16 A	50%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	50%																							
SC4D0378	C2 (C4d) - Pier Head Segment Diaphragm - Concreting	2	16-Feb-16 A	50%	1	21-Mar-16	20-Feb-16	20-Feb-16	-25	57	50%																							
SC4D0380	C2 (C4d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Feb-16 A	50%	3	23-Mar-16	18-Feb-16	20-Feb-16	-27	55	50%																							
Pier C5 (C4a)																																		
Pier Head Segments																																		
SC4A0372	C5 (C4a) - Pier Head Segment Lift & Fix (1 seg)	2	01-Mar-16 A	100%	0	01-Mar-16 A					100%																							
SC4A0374	C5 (C4a) - Pier Head Segment Diaphragm - Rebar	13	08-Mar-16 A	50%	6	31-Mar-16	23-Jul-19	31-Jul-19	946	946	50%																							
SC4A0376	C5 (C4a) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	17-Mar-16 A	20%	6	31-Mar-16	27-Feb-16	05-Mar-16	-18	0	20%																							
SC4A0378	C5 (C4a) - Pier Head Segment Diaphragm - Concreting	2	31-Mar-16	0%	2	02-Apr-16	07-Mar-16	08-Mar-16	-18	0	0%																							
SC4A0380	C5 (C4a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	02-Apr-16	0%	6	11-Apr-16	09-Mar-16	15-Mar-16	-18	64	0%																							
Pier C3 (C4c)																																		
Pier Head Segments																																		
SC4C0370	C3 (C4c) - Pier Head Segment - Temporary Platform	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																							
SC4C0372	C3 (C4c) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	23-Jan-16	25-Jan-16	-46	0	0%																							
SC4C0374	C3 (C4c) - Pier Head Segment Diaphragm - Rebar	12	23-Mar-16	0%	12	09-Apr-16	26-Jan-16	11-Feb-16	-46	0	0%																							
SC4C0376	C3 (C4c) - Pier Head Segment Diaphragm - Formwork & Prep for Concre	8	11-Apr-16	0%	8	21-Apr-16	12-Feb-16	20-Feb-16	-46	0	0%																							
SC4C0378	C3 (C4c) - Pier Head Segment Diaphragm - Concreting	2	22-Apr-16	0%	2	23-Apr-16	22-Feb-16	23-Feb-16	-46	0	0%																							
SC4C0380	C3 (C4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Apr-16	0%	6	30-Apr-16	24-Feb-16	02-Mar-16	-45	37	0%																							
Pier C6 (C3f)																																		
Pier Works																																		
SC3F0310	C6 (C3f) - Type 4B-MJ Pier Head Rebarwork, Formwork & Prep	8	14-Jan-16 A	100%	0	03-Mar-16 A					100%																							
SC3F0330	C6 (C3f) - Type 4B-MJ Pier Head Concreting	1	04-Mar-16 A	100%	0	04-Mar-16 A					100%																							
SC3F0340	C6 (C3f) - Type 4B-MJ Pier Head Curing/Striking of Forms/Remove Scaffi	4	05-Mar-16 A	50%	2	22-Mar-16	03-Mar-16	04-Mar-16	-15	0	50%																							
SC3F0350	C6 (C3f) - Type 4B-Bearing Plinth	6	10-Mar-16 A	100%	0	18-Mar-16 A					100%																							
Pier Head Segments																																		
SC3F0370	C6 (C3f) - Pier Head Segment - Temporary Platform	6	23-Mar-16	0%	6	01-Apr-16	05-Mar-16	11-Mar-16	-15	0	0%																							
SC3F0371	C6 (C3f) - Pier Head Segment Bearings	2	02-Apr-16	0%	2	05-Apr-16	12-Mar-16	14-Mar-16	-15	0	0%																							
SC3F0372	C6 (C3f) - Pier Head Segment Lift & Temp Support (2 seg)	7	06-Apr-16	0%	7	13-Apr-16	15-Mar-16	22-Mar-16	-15	67	0%																							
Bridge C3																																		
Pier C7 (C3e)																																		
Pier Works																																		
SC3E0320	C7 (C3e) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	27-Jul-19	31-Jul-19	948	948	0%																							
Pier Head Segments																																		
SC3E0374	C7 (C3e) - Pier Head Segment Diaphragm - Rebar	12	29-Feb-16 A	100%	0	08-Mar-16 A					100%																							
SC3E0376	C7 (C3e) - Pier Head Segment Diaphragm - Formwork	8	09-Mar-16 A	100%	0	10-Mar-16 A					100%																							
SC3E0378	C7 (C3e) - Pier Head Segment Diaphragm - Concreting	2	11-Mar-16 A	100%	0	11-Mar-16 A					100%																							
SC3E0380	C7 (C3e) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	12-Mar-16 A	100%	0	12-Mar-16 A					100%																							
Pier C8 (C3d)																																		
Pier Head Segments																																		
SC3D0370	C8 (C3d) - Pier Head Segment - Temporary Platform	6	21-Mar-16	0%	6	30-Mar-16	14-Mar-16	19-Mar-16	-6	0	0%																							
SC3D0372	C8 (C3d) - Pier Head Segment Lift & Fix (1 seg)	2	31-Mar-16	0%	2	01-Apr-16	21-Mar-16	22-Mar-16	-6	0	0%																							
SC3D0374	C8 (C3d) - Pier Head Segment Diaphragm - Rebar	12	02-Apr-16	0%	12	18-Apr-16	23-Mar-16	09-Apr-16	-6	0	0%																							
SC3D0376	C8 (C3d) - Pier Head Segment Diaphragm - Formwork	8	19-Apr-16	0%	8	28-Apr-16	11-Apr-16	21-Apr-16	-6	0	0%																							
SC3D0378	C8 (C3d) - Pier Head Segment Diaphragm - Concreting	2	29-Apr-16	0%	2	30-Apr-16	22-Apr-16	23-Apr-16	-6	0	0%																							
SC3D0380	C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	03-May-16	0%	6	09-May-16	25-Apr-16	30-Apr-16	-6	96	0%																							
Pier C10 (C3b)																																		
Pier Works																																		
SC3B0320	C10 (C3b) - Type 5B Pier Backfilling Works	4	21-Mar-16	0%	4	24-Mar-16	23-Jun-16	27-Jun-16	65	31	0%																							
Pier Head Segments																																		
SC3B0370	C10 (C3b) - Pier Head Segment - Temporary Platform	6	15-Mar-16 A	40%	4	24-Mar-16	06-May-16	11-May-16	34	0	40%																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPPrE2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												March				April				May				June			
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06
Pier Head Segments																											
SD2A0374	D16 (D2a) - Pier Head Segment Diaphragm - Rebar	13	19-Feb-16 A	100%	0	16-Mar-16 A					100%	[Gantt bar: 19-Feb-16 to 16-Mar-16, 100% complete]															
SD2A0376	D16 (D2a) - Pier Head Segment Diaphragm - Formwork	8	17-Mar-16 A	10%	7	01-Apr-16	21-Sep-15	30-Sep-15	-144	0	10%	[Gantt bar: 17-Mar-16 to 01-Apr-16, 10% complete]															
SD2A0378	D16 (D2a) - Pier Head Segment Diaphragm - Concreting	2	01-Apr-16	0%	2	05-Apr-16	02-Oct-15	03-Oct-15	-144	0	0%	[Gantt bar: 01-Apr-16 to 05-Apr-16, 0% complete]															
SD2A0380	D16 (D2a) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	05-Apr-16	0%	6	12-Apr-16	05-Oct-15	10-Oct-15	-144	77	0%	[Gantt bar: 05-Apr-16 to 12-Apr-16, 0% complete]															
Abutment & Approach Ramp D																											
SD1B0200	Abutment D - Walls & Staircase	48	21-Mar-16	0%	48	25-May-16	17-Oct-15	14-Dec-15	-125	0	0%	[Gantt bar: 21-Mar-16 to 25-May-16, 0% complete]															
SD1B0250	AR-D - RE Walls - Erect MTR boundary fence, Excavation/formation/drain:	24	15-Dec-15 A	90%	2	23-Mar-16	29-Feb-16	02-Mar-16	-17	0	90%	[Gantt bar: 15-Dec-15 to 23-Mar-16, 90% complete]															
SD1B0260	AR-D - RE Walls - Upper layers with backfill in stages	48	23-Mar-16	0%	48	30-May-16	24-May-19	31-Jul-19	902	902	0%	[Gantt bar: 23-Mar-16 to 30-May-16, 0% complete]															
SD1B0280	AR-D - RC Walls - Side Walls	48	27-Jul-15 A	90%	5	29-Mar-16	25-Nov-15	30-Nov-15	-94	31	90%	[Gantt bar: 27-Jul-15 to 29-Mar-16, 90% complete]															
SD1B0290	AR-D - RC Walls - Backfill	12	10-May-16	0%	12	25-May-16	01-Dec-15	14-Dec-15	-125	0	0%	[Gantt bar: 10-May-16 to 25-May-16, 0% complete]															
SD1B0300	AR-D - RC Walls - Concrete parapets	19	27-May-16	0%	19	24-Jun-16	11-Jan-16	01-Feb-16	-105	0	0%	[Gantt bar: 27-May-16 to 24-Jun-16, 0% complete]															
SD1B0400	AR-D - Drainage	39	27-May-16	0%	39	22-Jul-16	15-Dec-15	01-Feb-16	-125	0	0%	[Gantt bar: 27-May-16 to 22-Jul-16, 0% complete]															
Viaduct E																											
Viaduct E1																											
Bridge E1 - Piling & Substructure																											
E1A, E1B, E1C & E1D (E1a1-2-3-4)																											
Pier Head Segments - E1A, E1B, E1C & E1D																											
Pier Head Segments - E1D (E1a1)																											
SE1A1372	E1D (E1a1) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	19-May-16	21-May-16	42	0	0%	[Gantt bar: 21-Mar-16 to 22-Mar-16, 0% complete]															
SE1A1374	E1D (E1a1) - Pier Head Segment Diaphragm - Rebar	15	23-Mar-16	0%	15	13-Apr-16	21-May-16	11-Jun-16	42	0	0%	[Gantt bar: 23-Mar-16 to 13-Apr-16, 0% complete]															
SE1A1376	E1D (E1a1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	13-Apr-16	0%	8	25-Apr-16	13-Jun-16	24-Jun-16	42	0	0%	[Gantt bar: 13-Apr-16 to 25-Apr-16, 0% complete]															
SE1A1378	E1D (E1a1) - Pier Head Segment Diaphragm - Concreting	2	25-Apr-16	0%	2	27-Apr-16	25-Jun-16	27-Jun-16	42	0	0%	[Gantt bar: 25-Apr-16 to 27-Apr-16, 0% complete]															
SE1A1380	E1D (E1a1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	27-Apr-16	0%	6	05-May-16	28-Jun-16	06-Jul-16	42	178	0%	[Gantt bar: 27-Apr-16 to 05-May-16, 0% complete]															
E2A, E2B, E2C & E2D (E1b1-2-3-4)																											
Pier Head Segments - E2A, E2B, E2C & E2D																											
Pier Head Segments - E2D (E1b1)																											
SE1B1372	E2D (E1b1) - Pier Head Segment Lift & Fix (1 seg)	2	21-Mar-16	0%	2	22-Mar-16	10-May-16	12-May-16	37	0	0%	[Gantt bar: 21-Mar-16 to 22-Mar-16, 0% complete]															
SE1B1374	E2D (E1b1) - Pier Head Segment Diaphragm - Rebar	12	23-Mar-16	0%	12	09-Apr-16	13-May-16	30-May-16	37	0	0%	[Gantt bar: 23-Mar-16 to 09-Apr-16, 0% complete]															
SE1B1376	E2D (E1b1) - Pier Head Segment Diaphragm - Formwork & Prep for Conc	8	11-Apr-16	0%	8	21-Apr-16	31-May-16	11-Jun-16	37	0	0%	[Gantt bar: 11-Apr-16 to 21-Apr-16, 0% complete]															
SE1B1378	E2D (E1b1) - Pier Head Segment Diaphragm - Concreting	2	22-Apr-16	0%	2	23-Apr-16	13-Jun-16	14-Jun-16	37	0	0%	[Gantt bar: 22-Apr-16 to 23-Apr-16, 0% complete]															
SE1B1380	E2D (E1b1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	25-Apr-16	0%	6	30-Apr-16	16-Jun-16	24-Jun-16	37	173	0%	[Gantt bar: 25-Apr-16 to 30-Apr-16, 0% complete]															
Viaduct E2																											
Bridge E2 - Piling & Substructure																											
E3A, E3B, E3C & E3D (E2a - 1/2/3/4)																											
Pier Head Segments - E3A, E3B, E3C & E3D																											
Pier Head Segment - E3C (E2a2)																											
SE2A2372	E3C (E2a2) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	05-Jan-16	15-Jan-16	-59	23	0%	[Gantt bar: 21-Mar-16 to 31-Mar-16, 0% complete]															
Pier Head Segment - E3D (E2a1)																											
SE2A1372	E3D (E2a1) - Pier Head Segment Lift & Temp Support (2 seg)	7	21-Mar-16	0%	7	31-Mar-16	19-Apr-16	28-Apr-16	21	157	0%	[Gantt bar: 21-Mar-16 to 31-Mar-16, 0% complete]															
E4A & E4B (E2b - 1/2)																											
Pier Works - E4A & E4B																											
Pier Works - E4A (E2b2)																											
SE2B2340	E4A (E2b2) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour	6	19-Feb-16 A	100%	0	08-Mar-16 A					100%	[Gantt bar: 19-Feb-16 to 08-Mar-16, 100% complete]															
Pier Works - E4B (E2b1)																											
SE2B1240	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (3rd pour, arm)	6	21-Dec-15 A	100%	0	12-Mar-16 A					100%	[Gantt bar: 21-Dec-15 to 12-Mar-16, 100% complete]															
SE2B1260	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, arm)	28	08-Mar-16 A	25%	21	19-Apr-16	02-Mar-15	25-Mar-15	-294	0	25%	[Gantt bar: 08-Mar-16 to 19-Apr-16, 25% complete]															
SE2B1280	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour	5	21-Apr-16	0%	5	26-Apr-16	26-Mar-15	31-Mar-15	-294	0	0%	[Gantt bar: 21-Apr-16 to 26-Apr-16, 0% complete]															
SE2B1300	E4B (E2b1) - Seagull Pier Falsework & Scaffolding (4th pour, upper diaphr:	6	28-Apr-16	0%	6	05-May-16	02-Apr-15	13-Apr-15	-294	0	0%	[Gantt bar: 28-Apr-16 to 05-May-16, 0% complete]															
SE2B1320	E4B (E2b1) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, uppe	12	06-May-16	0%	12	21-May-16	14-Apr-15	29-Apr-15	-294	0	0%	[Gantt bar: 06-May-16 to 21-May-16, 0% complete]															
SE2B1340	E4B (E2b1) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour	4	23-May-16	0%	4	27-May-16	30-Apr-15	05-May-15	-294	0	0%	[Gantt bar: 23-May-16 to 27-May-16, 0% complete]															
Pier Head Segments - E4A & E4B																											
Pier head Segment - E4A (E2b2)																											
SE2B2262	E4A (E2b2) - Pier Head Segment - Temporary Platform	2	12-Mar-16 A	60%	1	21-Mar-16	05-Mar-15	05-Mar-15	-291	0	60%	[Gantt bar: 12-Mar-16 to 21-Mar-16, 60% complete]															
SE2B2264	E4A (E2b2) - Pier Head Segment Lift & Fix (4 seg)	4	21-Mar-16	0%	4	29-Mar-16	06-Mar-15	11-Mar-15	-290	0	0%	[Gantt bar: 21-Mar-16 to 29-Mar-16, 0% complete]															
SE2B2266	E4A (E2b2) - Pier Head Segment Diaphragm Works	24	29-Mar-16	0%	24	29-Apr-16	12-Mar-15	13-Apr-15	-290	0	0%	[Gantt bar: 29-Mar-16 to 29-Apr-16, 0% complete]															
SE2B2360	E4A (E2b2) - Precast Deck Segment Falsework Erection & Temp. Tie	12	16-Apr-16	0%	12	03-May-16	28-Mar-15	16-Apr-15	-290	0	0%	[Gantt bar: 16-Apr-16 to 03-May-16, 0% complete]															
SE2B2370	E4A (E2b2) - Precast Deck Segment Infill Erection & Adjustment (4 seg)	12	03-May-16	0%	12	19-May-16	17-Apr-15	02-May-15	-290	0	0%	[Gantt bar: 03-May-16 to 19-May-16, 0% complete]															
SE2B2380	E4A (E2b2) - Precast Deck Segment Insitu Stitch joints	8	19-May-16	0%	8	30-May-16	04-May-15	13-May-15	-290	0	0%	[Gantt bar: 19-May-16 to 30-May-16, 0% complete]															
SE2B2390	E4A (E2b2) - Precast Deck Segment Stressing	4	30-May-16	0%	4	04-Jun-16	14-May-15	18-May-15	-290	0	0%	[Gantt bar: 30-May-16 to 04-Jun-16, 0% complete]															
SE2B2400	E4A (E2b2) - Precast Deck Segment Falsework & Temp. Tie Removal	6	04-Jun-16	0%	6	14-Jun-16	19-May-15	27-May-15	-290	0	0%	[Gantt bar: 04-Jun-16 to 14-Jun-16, 0% complete]															
Pier head Segment - E4B (E2b1)																											

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 10 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
SE8CD090	E13A (E8c) Dolphin - Marine Pile Cap - Inst.Access & make Watertight	6	24-Oct-15 A	0%	6	30-Mar-16	24-Jul-19	31-Jul-19	922	922	0%	[Gantt Bar]																							
SE8CD100	E13A (E8c) Dolphin - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Co	1	06-Nov-15 A	0%	1	21-Mar-16	31-Jul-19	31-Jul-19	927	927	0%	[Gantt Bar]																							
SE8CD120	E13A (E8c) Dolphin - Marine Pile Cap - Dewater precast shell / Remove Lit	1	19-Nov-15 A	0%	1	21-Mar-16	21-Nov-16	21-Nov-16	181	0	0%	[Gantt Bar]																							
SE8CD130	E13A (E8c) Dolphin - Marine Pile Cap - Pile cut down 3nr	3	22-Mar-16	0%	3	24-Mar-16	22-Nov-16	24-Nov-16	181	0	0%	[Gantt Bar]																							
SE8CD140	E13A (E8c) Dolphin - Marine Pile Cap - Rebar fixing, inst.inserts	4	29-Mar-16	0%	4	01-Apr-16	25-Nov-16	29-Nov-16	181	0	0%	[Gantt Bar]																							
SE8CD150	E13A (E8c) Dolphin - Marine Pile Cap - Concreting	1	02-Apr-16	0%	1	02-Apr-16	30-Nov-16	30-Nov-16	181	97	0%	[Gantt Bar]																							
Pile Cap Works																																			
SE7C0160	E13A/B (E8c/E7c) - Marine Pile Cap - Rebar fixing (final pour)	6	16-Feb-16 A	100%	0	26-Feb-16 A					100%	[Gantt Bar]																							
SE7C0162	E13A/B (E8c/E7c) - Marine Pile Cap - Concreting (Final pour)	1	27-Feb-16 A	100%	0	27-Feb-16 A					100%	[Gantt Bar]																							
SE7C0164	E13A/B (E8c/E7c) - Marine Pile Cap - Curing incl. CJ preparation	6	28-Feb-16 A	100%	0	04-Mar-16 A					100%	[Gantt Bar]																							
Pile Cap Works - E13C & E13D																																			
Pile Cap Works																																			
SE5C0100	E13C/D (E6c/E5c) - Marine Pile Cap - Weld Fin Plates / Plug Rebar & Con	2	17-Feb-16 A	100%	0	23-Feb-16 A					100%	[Gantt Bar]																							
SE5C0110	E13C/D (E6c/E5c) - Marine Pile Cap - Dewater precast shell / Remove Lift	2	24-Feb-16 A	100%	0	29-Feb-16 A					100%	[Gantt Bar]																							
SE5C0120	E13C/D (E6c/E5c) - Marine Pile Cap - Pile cut down 8nr	9	01-Mar-16 A	50%	5	29-Mar-16	29-Apr-15	05-May-15	-250	0	50%	[Gantt Bar]																							
SE5C0130	E13C/D (E6c/E5c) - Marine Pile Cap - Rebar fixing (1st pour)	8	29-Mar-16	0%	8	08-Apr-16	06-May-15	15-May-15	-250	0	0%	[Gantt Bar]																							
SE5C0140	E13C/D (E6c/E5c) - Marine Pile Cap - Concreting (1st pour)	1	08-Apr-16	0%	1	09-Apr-16	16-May-15	16-May-15	-250	0	0%	[Gantt Bar]																							
SE5C0150	E13C/D (E6c/E5c) - Marine Pile Cap - CJ preparation	3	09-Apr-16	0%	3	13-Apr-16	18-May-15	20-May-15	-250	0	0%	[Gantt Bar]																							
SE5C0160	E13C/D (E6c/E5c) - Marine Pile Cap - Rebar fixing (Final pour)	6	13-Apr-16	0%	6	20-Apr-16	22-May-15	29-May-15	-250	0	0%	[Gantt Bar]																							
SE5C0162	E13C/D (E6c/E5c) - Marine Pile Cap - Concreting (Final pour)	1	20-Apr-16	0%	1	21-Apr-16	30-May-15	30-May-15	-250	0	0%	[Gantt Bar]																							
SE5C0164	E13C/D (E6c/E5c) - Marine Pile Cap - Curing incl. CJ preparation	6	21-Apr-16	0%	6	28-Apr-16	01-Jun-15	08-Jun-15	-250	65	0%	[Gantt Bar]																							
Bridge E8 - Pier E13A (E8c)																																			
Pier Works - E13A																																			
Pier Works																																			
SE8C102	E13A (E8c) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	05-Mar-16 A	100%	0	08-Mar-16 A					100%	[Gantt Bar]																							
SE8C103	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	09-Mar-16 A	50%	4	24-Mar-16	14-Dec-18	18-Dec-18	782	0	50%	[Gantt Bar]																							
SE8C104	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour)	3	24-Mar-16	0%	3	31-Mar-16	19-Dec-18	21-Dec-18	782	0	0%	[Gantt Bar]																							
SE8C105	E13A (E8c) - Seagull Pier Falsework & Scaffolding (2nd pour, Upper Stem)	3	31-Mar-16	0%	3	05-Apr-16	22-Dec-18	27-Dec-18	782	0	0%	[Gantt Bar]																							
SE8C106	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	05-Apr-16	0%	7	13-Apr-16	28-Dec-18	05-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C107	E13A (E8c) - Seagull Pier Falsework & Scaffolding (2nd pour, Upper Stem)	3	31-Mar-16	0%	3	05-Apr-16	22-Dec-18	27-Dec-18	782	0	0%	[Gantt Bar]																							
SE8C108	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	05-Apr-16	0%	7	13-Apr-16	28-Dec-18	05-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C109	E13A (E8c) - Seagull Pier Falsework & Scaffolding (2nd pour, Upper Stem)	3	31-Mar-16	0%	3	05-Apr-16	22-Dec-18	27-Dec-18	782	0	0%	[Gantt Bar]																							
SE8C110	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	05-Apr-16	0%	7	13-Apr-16	28-Dec-18	05-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C111	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour)	3	13-Apr-16	0%	3	18-Apr-16	07-Jan-19	09-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C112	E13A (E8c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Diaphragm)	3	18-Apr-16	0%	3	22-Apr-16	10-Jan-19	12-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C113	E13A (E8c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Diaphragm)	3	18-Apr-16	0%	3	22-Apr-16	10-Jan-19	12-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C114	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	22-Apr-16	0%	7	30-Apr-16	14-Jan-19	21-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C115	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	3	30-Apr-16	0%	3	05-May-16	22-Jan-19	24-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C116	E13A (E8c) - Seagull Pier Falsework & Scaffolding (4th pour, Lower Arm)	4	05-May-16	0%	4	10-May-16	25-Jan-19	29-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C117	E13A (E8c) - Seagull Pier Falsework & Scaffolding (4th pour, Lower Arm)	4	05-May-16	0%	4	10-May-16	25-Jan-19	29-Jan-19	782	0	0%	[Gantt Bar]																							
SE8C118	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, Lower Arm)	7	10-May-16	0%	7	20-May-16	30-Jan-19	09-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C119	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (4th pour, Lower Arm)	7	10-May-16	0%	7	20-May-16	30-Jan-19	09-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C120	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	20-May-16	0%	3	24-May-16	11-Feb-19	13-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C121	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	20-May-16	0%	3	24-May-16	11-Feb-19	13-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C122	E13A (E8c) - Seagull Pier Falsework & Scaffolding (5th pour, Interface layer)	3	24-May-16	0%	3	28-May-16	14-Feb-19	16-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C123	E13A (E8c) - Seagull Pier Falsework & Scaffolding (5th pour, Interface layer)	3	24-May-16	0%	3	28-May-16	14-Feb-19	16-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C124	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	28-May-16	0%	7	08-Jun-16	18-Feb-19	25-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C125	E13A (E8c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	28-May-16	0%	7	08-Jun-16	18-Feb-19	25-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C126	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour)	3	08-Jun-16	0%	3	13-Jun-16	26-Feb-19	28-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C127	E13A (E8c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (5th pour)	3	08-Jun-16	0%	3	13-Jun-16	26-Feb-19	28-Feb-19	782	0	0%	[Gantt Bar]																							
SE8C128	E13A (E8c) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Arm)	3	10-Jun-16	0%	3	14-Jun-16	27-Feb-19	01-Mar-19	782	0	0%	[Gantt Bar]																							
SE8C129	E13A (E8c) - Seagull Pier Falsework & Scaffolding (6th pour, Upper Arm)	3	10-Jun-16	0%	3	14-Jun-16	27-Feb-19	01-Mar-19	782	0	0%	[Gantt Bar]																							
SE8C130	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Upper Arm)	6	14-Jun-16	0%	6	24-Jun-16	02-Mar-19	08-Mar-19	782	0	0%	[Gantt Bar]																							
SE8C131	E13A (E8c) - Seagull Pier Rebar Fixing, Formwork & Prep (6th pour, Upper Arm)	6	14-Jun-16	0%	6	24-Jun-16	02-Mar-19	08-Mar-19	782	0	0%	[Gantt Bar]																							
Bridge E7 - Pier E13B (E7c)																																			
Pier Works - E13B																																			
Pier Works																																			
SE7C102	E13B (E7c) - Seagull Pier Falsework & Scaffolding (1st pour, Lower Stem)	4	05-Mar-16 A	100%	0	15-Mar-16 A					100%	[Gantt Bar]																							
SE7C103	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	18-Mar-16 A	10%	6	31-Mar-16	11-May-15	19-May-15	-240	0	10%	[Gantt Bar]																							
SE7C104	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour)	3	31-Mar-16	0%	3	05-Apr-16	20-May-15	23-May-15	-240	0	0%	[Gantt Bar]																							
SE7C105	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (1st pour)	3	31-Mar-16	0%	3	05-Apr-16	20-May-15	23-May-15	-240	0	0%	[Gantt Bar]																							
SE7C106	E13B (E7c) - Seagull Pier Falsework & Scaffolding (2nd pour, Lower Diaphragm)	3	05-Apr-16	0%	3	08-Apr-16	26-May-15	28-May-15	-240	0	0%	[Gantt Bar]																							
SE7C107	E13B (E7c) - Seagull Pier Falsework & Scaffolding (2nd pour, Lower Diaphragm)	3	05-Apr-16	0%	3	08-Apr-16	26-May-15	28-May-15	-240	0	0%	[Gantt Bar]																							
SE7C108	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	08-Apr-16	0%	7	18-Apr-16	29-May-15	06-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C109	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	08-Apr-16	0%	7	18-Apr-16	29-May-15	06-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C110	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour)	3	18-Apr-16	0%	3	22-Apr-16	08-Jun-15	12-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C111	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (2nd pour)	3	18-Apr-16	0%	3	22-Apr-16	08-Jun-15	12-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C112	E13B (E7c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Arm)	4	22-Apr-16	0%	4	27-Apr-16	13-Jun-15	18-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C113	E13B (E7c) - Seagull Pier Falsework & Scaffolding (3rd pour, Lower Arm)	4	22-Apr-16	0%	4	27-Apr-16	13-Jun-15	18-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C114	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, Lower Arm)	7	27-Apr-16	0%	7	06-May-16	19-Jun-15	30-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C115	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (3rd pour, Lower Arm)	7	27-Apr-16	0%	7	06-May-16	19-Jun-15	30-Jun-15	-240	0	0%	[Gantt Bar]																							
SE7C116	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	3	06-May-16	0%	3	10-May-16	02-Jul-15	04-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C117	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (3rd pour)	3	06-May-16	0%	3	10-May-16	02-Jul-15	04-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C118	E13B (E7c) - Seagull Pier Falsework & Scaffolding (4th pour, Interface layer)	3	10-May-16	0%	3	13-May-16	06-Jul-15	08-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C119	E13B (E7c) - Seagull Pier Falsework & Scaffolding (4th pour, Interface layer)	3	10-May-16	0%	3	13-May-16	06-Jul-15	08-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C120	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	13-May-16	0%	7	24-May-16	09-Jul-15	17-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C121	E13B (E7c) - Seagull Pier Shell Installation, Rebar Fixing, Formwork & Prep	7	13-May-16	0%	7	24-May-16	09-Jul-15	17-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C122	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	24-May-16	0%	3	28-May-16	18-Jul-15	21-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C123	E13B (E7c) - Seagull Pier Concreting, Curing & Striking, CJ Prep (4th pour)	3	24-May-16	0%	3	28-May-16	18-Jul-15	21-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C124	E13B (E7c) - Seagull Pier Falsework & Scaffolding (5th pour, Upper Arm)	3	28-May-16	0%	3	01-Jun-16	22-Jul-15	24-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C125	E13B (E7c) - Seagull Pier Falsework & Scaffolding (5th pour, Upper Arm)	3	28-May-16	0%	3	01-Jun-16	22-Jul-15	24-Jul-15	-240	0	0%	[Gantt Bar]																							
SE7C126	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (5th pour, Upper Arm)	6	01-Jun-16	0%	6	11-Jun-16	25-Jul-15	01-Aug-15	-240	0	0%	[Gantt Bar]																							
SE7C127	E13B (E7c) - Seagull Pier Rebar Fixing, Formwork & Prep (5th pour, Upper Arm)	6	01-Jun-16	0%	6	11-Jun-16	25-Jul-15	01-Aug-15	-2																										

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																							
												March				April				May				June											
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20						
Bridge E1 Superstructure																																			
Deck Installation																																			
FR000026	Viaduct E1 - End Span at Pier B1 (B3f) (dwn) (7 seg) - LG2 (2 shifts)	4	09-Mar-16 A	100%	0	10-Mar-16 A					100%																								
FR000026A	Viaduct E1 - Launching LG2 B1 to E3A	2	15-Apr-16	0%	2	16-Apr-16	26-Oct-15	27-Oct-15	-136	0	0%																								
FR000030	Viaduct E1 - Cantilever at Pier E1-A (E1a4) (14 seg) - LG2 (2 shifts)	4	02-Apr-16	0%	4	07-Apr-16	13-Oct-15	17-Oct-15	-136	0	0%																								
FR000032	Viaduct E1 - Cantilever at Pier E2-A (E1b4) (16 seg) - LG2	8	21-Mar-16	0%	8	01-Apr-16	03-Oct-15	12-Oct-15	-136	0	0%																								
FR000033	Viaduct E1 - End Span at Pier E3-A (E2a4) (dwn) (6 seg) - LG2 (2 shifts)	4	18-Apr-16	0%	4	22-Apr-16	28-Oct-15	02-Nov-15	-136	0	0%																								
FR000035	Viaduct E1 - Cantilever at Pier E1-B (E1a3) (14 seg) - LG2 (2 shifts)	4	10-May-16	0%	4	13-May-16	18-Nov-15	21-Nov-15	-136	0	0%																								
FR000037	Viaduct E1 - Cantilever at Pier E2-B (E1b3) (16 seg) - LG2 (2 shifts)	4	26-Apr-16	0%	4	29-Apr-16	05-Nov-15	09-Nov-15	-136	0	0%																								
FR000038	Viaduct E1 - End Span at Pier E3-B (E2a3) (dwn) (6 seg) - LG2 (2 shifts)	4	30-Apr-16	0%	4	05-May-16	10-Nov-15	13-Nov-15	-136	0	0%																								
FR000039	Viaduct E1 - Cantilever at Pier E1-C (E1a2) (13 seg) - LG1 (2 shifts)	4	28-May-16	0%	4	01-Jun-16	11-Feb-16	15-Feb-16	-82	0	0%																								
FR000040	Viaduct E1 - Cantilever at Pier E2-C (E1b2) (16 seg) - LG1 (2 shifts)	6	10-May-16	0%	6	18-May-16	23-Jan-16	29-Jan-16	-82	0	0%																								
FR000041	Viaduct E1 - End Span at Pier E3-C (E2a2) (dwn) (6 seg) - LG1 (2 shifts)	5	19-May-16	0%	5	24-May-16	30-Jan-16	04-Feb-16	-82	0	0%																								
FR000041A	Viaduct E1 - Launching LG1 E3C to E1C	2	25-May-16	0%	2	27-May-16	05-Feb-16	06-Feb-16	-82	0	0%																								
FR000049	Viaduct E1 - End Span at Pier C1 (C4e) (down) (8 seg) - LG1	4	18-Jun-16	0%	4	23-Jun-16	26-Feb-16	01-Mar-16	-82	0	0%																								
FR000123	Viaduct E1 - End Span at Pier D1 (D4f) (dwn) (7 seg) - LG2 (2 shifts)	4	16-May-16	0%	4	20-May-16	23-Nov-15	26-Nov-15	-136	0	0%																								
FR000123A	Viaduct D3 - Launching LG2 D1 to D5	4	21-May-16	0%	4	25-May-16	27-Nov-15	01-Dec-15	-136	0	0%																								
At-Grade Roadworks & Other Works along NLH																																			
Viaduct A Slope Works																																			
Slope 9SE-B/FR8																																			
GFXX485	9SE-B/FR8 - Protective Fencing	46	21-Mar-16	0%	46	23-May-16	12-Sep-15	11-Nov-15	-151	0	0%																								
GFXX490	9SE-B/FR8 - Mobilization for Mini Pile	3	24-May-16	0%	3	27-May-16	12-Nov-15	14-Nov-15	-151	0	0%																								
GFXX491	9SE-B/FR8 - Installation of Mini Pile (118 No.)	148	28-May-16	0%	148	08-Dec-16	16-Nov-15	23-May-16	-151	0	0%																								
Viaduct B Slope Works																																			
Slope 10SW-A/F52																																			
GFXX483	10SW-A/F52 - Mobilization for soldier piling	3	24-Mar-16	0%	3	31-Mar-16	11-Sep-15	14-Sep-15	-156	0	0%																								
GFXX484	10SW-A/F52 - Installation of Soldier Pile (260nos., 2rigs)	126	31-Mar-16	0%	126	19-Sep-16	15-Sep-15	22-Feb-16	-156	0	0%																								
At-Grade Roadworks along NLH Westbound																																			
RW10005	NLH W/B (Viaduct C) - Implement TTM - Verge for Gantry Footings (GT3:)	2	21-Mar-16	0%	2	22-Mar-16	17-Nov-15	18-Nov-15	-101	0	0%																								
RW10007	NLH W/B (Viaduct C) - Gantry Footing (GT324, GT325) - Verge (KD3)	35	23-Mar-16	0%	35	07-May-16	19-Nov-15	31-Dec-15	-101	0	0%																								
RW10009B	NLH W/B (Viaduct C) - Implement TTM - Median for Gantry Footings (GT:)	2	09-May-16	0%	2	10-May-16	02-Jan-16	04-Jan-16	-101	0	0%																								
RW10009C	NLH W/B (Viaduct C) -Gantry Footing (GT324, GT325) - Median (KD3)	48	11-May-16	0%	48	08-Jul-16	05-Jan-16	03-Mar-16	-101	0	0%																								
At-Grade Roadworks along NLH Eastbound																																			
RW20011	NLH E/B (Viaduct D) - Implement TTM for tie-in works	2	27-May-16	0%	2	28-May-16	03-Feb-16	04-Feb-16	-85	22	0%																								
RW21000	NLH E/B (Viaduct A) - Implement TTM - Verge for Slope Works & Gantry F	2	24-May-16	0%	2	25-May-16	14-Mar-16	15-Mar-16	-52	0	0%																								
RW21001	NLH E/B (Viaduct A) - Gantry Footing (GT319, GT320) - Verge (KD5)	36	27-May-16	0%	36	18-Jul-16	16-Mar-16	04-May-16	-52	0	0%																								
At-Grade Roadworks and Other Works along Cheung Tung Road																																			
Re-alignment of Cheung Tung Road adjacent to Viaduct B																																			
RP00051	Ch300-620: watermain (DN1000+DN450)	101	15-Apr-15 A	30%	71	18-Jun-16	14-Jul-15	07-Oct-15	-205	923	30%																								
RP00052	Ch300-620: road drainage	102	04-May-15 A	49%	52	27-May-16	29-May-19	31-Jul-19	942	942	49%																								
RP00053	Ch300-620: towngas(DN250+DN400)	70	21-Mar-16	0%	70	17-Jun-16	14-Jul-15	06-Oct-15	-205	0	0%																								
RP00054	Ch300-620: duct laying 11KV	15	24-May-16	0%	15	10-Jun-16	10-Sep-15	26-Sep-15	-205	0	0%																								
RP00055	Ch300-650: telecom cables	15	11-Jun-16	0%	15	28-Jun-16	29-Sep-15	16-Oct-15	-205	0	0%																								
RP00063	Ch620-750: backfilling for roadwork	29	06-May-15 A	20%	23	23-Apr-16	17-Oct-15	16-Nov-15	-124	0	20%																								
RP00064	Ch620-750: telecom, 11KV & 132KV ducting	20	01-Apr-16	0%	20	26-Apr-16	28-Oct-15	19-Nov-15	-125	27	0%																								
RP00065	Ch620-750: cross road duct for WM, 11KV, telecom & lighting	16	05-May-15 A	80%	3	24-Mar-16	16-Nov-15	19-Nov-15	-101	51	80%																								
RP00066	Ch620-750: Towngas(DN250+DN400)	14	21-Mar-16	0%	14	09-Apr-16	19-Sep-15	07-Oct-15	-148	0	0%																								
RP00067	Ch620-750: road drainage	18	09-Apr-16	0%	18	04-May-16	08-Oct-15	31-Oct-15	-146	0	0%																								
RP00068	Ch620-750 Pak Mong temp road	8	04-May-16	0%	8	13-May-16	02-Nov-15	10-Nov-15	-146	0	0%																								
RP00069	Ch620-750: cross road duct for 11KV, telecom & street light cable	14	16-May-16	0%	14	31-May-16	11-Nov-15	26-Nov-15	-148	4	0%																								
RP00070	Ch620-750: roadwork for new CTR	27	10-May-16	0%	27	20-Jun-16	10-Nov-15	10-Dec-15	-144	50	0%																								
RP00073	Ch100-300: trench excavationin on footpath	13	21-Mar-16	0%	13	08-Apr-16	08-Aug-15	25-Aug-15	-177	0	0%																								
RP00075	Ch100-300: duct laying for 11KV	14	09-Apr-16	0%	14	25-Apr-16	26-Aug-15	11-Sep-15	-181	0	0%																								
RP00076	Ch100-300: lay telecom cable	10	26-Apr-16	0%	10	07-May-16	12-Sep-15	23-Sep-15	-181	0	0%																								
RP00077	Ch100-300: street lighting & draw pit	13	07-May-16	0%	13	25-May-16	24-Sep-15	10-Oct-15	-177	0	0%																								
RP00078	Ch100-300: relocation of vent pipe	19	26-May-16	0%	19	17-Jun-16	28-Oct-15	18-Nov-15	-169	10	0%																								
RP00079	Ch100-300: watermain(DN450+DN1000)	142	29-Apr-15 A	84%	23	20-Apr-16	13-Aug-15	09-Sep-15	-179	0	84%																								
RP00080	Ch100-300: towngas(DN250)	30	20-Apr-16	0%	30	27-May-16	10-Sep-15	16-Oct-15	-179	0	0%																								
RP00081	Ch100-300: towngas(DN400)	27	27-May-16	0%	27	29-Jun-16	17-Oct-15	18-Nov-15	-179	0	0%																								
RP00083	Ch100-300: roadwork for new CTR	52	21-May-16	0%	52	03-Aug-16	08-Oct-15	10-Dec-15	-177	17	0%																								

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPRe2-M34 Layout: J3518-DWP-3MRP Submission - M34 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 20 of 21 Pages) (Progress as of 21-Mar-16)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>30-Jan-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>02-Mar-16</td> <td></td> <td>PKN</td> <td>KWY</td> </tr> <tr> <td>29-Mar-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </table>	Date	Revision	Checked	Approved	30-Jan-16		PKN	KWY	02-Mar-16		PKN	KWY	29-Mar-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M34
Date	Revision	Checked	Approved																	
30-Jan-16		PKN	KWY																	
02-Mar-16		PKN	KWY																	
29-Mar-16		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												March				April				May				June			
												22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06
West Portion																											
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	100%	0	21-Mar-16 A					100%																
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	80%	12	10-May-16	08-May-19	22-May-19	878	0	80%																
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	70%	27	08-Jul-16	25-Jun-19	31-Jul-19	878	878	70%																
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	15-Dec-15 A	50%	24	21-Apr-16	23-Dec-15	22-Jan-16	-70	0	50%																
RW61050	Realign CTR (West of Abut. C) - Street Light Poles & street furniture	24	22-Apr-16	0%	24	21-May-16	23-Jan-16	23-Feb-16	-70	0	0%																
RW61060	Realign CTR (West of Abut. C) - E&M works & Testing/Commissioning	40	23-May-16	0%	40	09-Jul-16	24-Feb-16	14-Apr-16	-70	0	0%																
RW61082	Realign CTR (West of Abut. C) - Road formation	48	20-Nov-14 A	70%	14	11-Apr-16	29-Mar-19	17-Apr-19	878	0	70%																
East Portion																											
RW60005	Realign CTR (East of Abut. C) - Road formation	66	02-Oct-15 A	60%	26	25-Apr-16	21-Nov-15	22-Dec-15	-96	0	60%																
RW60010	Realign CTR (East of Abut. C) - Road drainage works	60	02-Oct-15 A	60%	24	25-May-16	23-Dec-15	22-Jan-16	-96	0	60%																
RW60020	Realign CTR (East of Abut. C) - Utility diversion	70	02-Jan-16 A	20%	56	08-Jul-16	30-Dec-15	08-Mar-16	-96	0	20%																
Viaduct C Slope Works																											
Slope 10NW-C/F15																											
SWVC6000	10NW-C/F15 - Slope works	24	29-Apr-16	0%	24	31-May-16	30-Aug-16	29-Sep-16	89	0	0%																
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	01-Jun-16	0%	30	15-Jul-16	30-Sep-16	08-Nov-16	89	310	0%																
At grade Roadworks and Other Works at Southern Landfall																											
RW30005	South Landfall - Initial record survey	12	21-Mar-16	0%	12	07-Apr-16	20-Nov-15	03-Dec-15	-98	21	0%																
RW30010	South Landfall - Mobilisation for Portion B Works	24	05-May-16	0%	24	08-Jun-16	04-Dec-15	04-Jan-16	-119	0	0%																
RW30014	South Landfall - DN300 Fresh water main works installation & connection (I	60	08-Jun-16	0%	60	29-Aug-16	31-Mar-16	23-Jun-16	-51	0	0%																
Watermains & All Assoc Works from Tung Chung to Southern Landfall																											
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	80%	10	05-Apr-16	19-Jul-19	31-Jul-19	936	936	80%																
WM00160	Lay DN450 watermain from Tung Chung to realigned CTR (2nd 500m - 2 v	50	28-Dec-15 A	55%	23	22-Apr-16	31-Oct-16	25-Nov-16	164	0	55%																
WM00170	Lay DN450 watermain from Tung Chung to realigned CTR (3rd 500m - 2 v	50	22-Apr-16	0%	50	04-Jul-16	26-Nov-16	26-Jan-17	164	0	0%																
Pressure Testing																											
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 m	12	18-Sep-15 A	80%	2	23-Mar-16	29-Mar-17	31-Mar-17	286	646	80%																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPRe2-M34
 Layout: J3518-DWP-3MRP Submission - M34
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 21 of 21 Pages)
(Progress as of 21-Mar-16)

Date	Revision	Checked	Approved
30-Jan-16		PKN	KWY
02-Mar-16		PKN	KWY
29-Mar-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M34