

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												June				July				August				September			
												23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05
HY/2012/07 - TM-CLK Link-SC [DWP Revision G] - Status Update 21-06-2016																											
Contract Key Dates																											
Possession Dates / Access Period																											
POS02-3	Portion A - Area 3	0	25-Jun-16*	0%	0	25-Jun-16			0	0	0%																
POS02-4	Portion A - Area 4	0	25-Jun-16*	0%	0	25-Jun-16			0	0	0%																
POS02-5	Portion A - Area 5	0	21-Jun-16*	0%	0	17-May-16			-35	0	0%																
POS02-6	Portion A - Area 6	0	25-Jun-16*	0%	0	25-Jun-16			0	0	0%																
POS03-7	Portion B - Area 7	0	25-Jun-16*	0%	0	25-Jun-16			0	0	0%																
POS03-8	Portion B - Area 8	0	21-Jun-16*	0%	0	17-May-16			-35	0	0%																
Section Completion Dates																											
Vacate Works Area																											
VAC05	Vacate Works Area WA5 (Zone 5C) (CoW + 758 days) - Letter D06850	0		0%	0	30-Jun-16*		29-Jun-16	0	1313	0%																
General Submissions																											
General Requirements																											
Temporary Works Design																											
PR00130	Unloading Jetty at HKBCF - Working Platform design and approval	90	02-Jun-14 A	93.33%	6	27-Jun-16	18-Jan-16	23-Jan-16	-123	8	75%																
Land Works																											
Land GI Works																											
PR02204	SQR Sampling & Testing and Approval	110	14-Aug-14 A	94.55%	6	27-Jun-16	30-Mar-15	09-Apr-15	-361	75	95%																
PR03110	Trial Pits along Cheung Tung Road	20	21-Oct-13 A	70%	6	27-Jun-16	09-Jul-15	15-Jul-15	-282	100	95%																
Design Submissions																											
Detailed Design (v18.8 18-08-14)																											
General Submissions																											
ARDD0037-1	Preparation of Seismic Performance Report Viaduct A,B,C,D - AP12.01	50	21-Aug-15 A	100%	0	23-May-16 A					100%																
ARDD0037-2	IC/SO Approval of Seismic Performance Report Viaduct A,B,C,D - AP12.01	75	22-Feb-16 A	60%	30	02-Aug-16	25-May-16	07-Jul-16	-18	361	60%																
ARDD0037-5	IC/SO Approval of Seismic Performance Report Viaduct E - AP12.02	75	22-Feb-16 A	80%	15	12-Jul-16	16-Jun-16	07-Jul-16	-3	376	80%																
ARDD0037-7	Preparation of Seismic Performance Report Viaduct F - AP12.03	160	21-Aug-15 A	5%	152	26-Jan-17	06-Aug-15	16-Mar-16	-215	0	5%																
ARDD0040-1	Preparation of Operation and Maintenance Manual - AP08.00	30	01-Sep-15 A	0%	34	08-Aug-16	26-Jan-16	16-Mar-16	-97	0	0%																
ARDD0040-2	IC/SO Approval of Operation and Maintenance Manual - AP08.00	75	09-Aug-16	0%	75	23-Nov-16	17-Mar-16	07-Jul-16	-97	282	0%																
ARDD0042-2	IC/SO Approval of O&M Facility Provisions DDA - BP11.01	75	14-Jan-15 A	54.67%	34	08-Aug-16	26-Jan-16	16-Mar-16	-97	0	50%																
Viaduct A																											
Viaduct Design																											
ARDD0435-8	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	10	10-Sep-15 A	98%	0	25-Aug-16	30-May-16	30-May-16	-61	0	98%																
ARDD0435-9	Viaduct A - IC/SO Consent of Supplemental Working Drawings Viaduct A	0		0%	0	25-Aug-16		30-May-16	-61	0	0%																
Viaduct F1 & F3																											
Viaduct Design																											
ARDD0486-2	Viaduct F1 & F3 - Coordination and Further Issue of Construction Method	60	02-Mar-15 A	16.67%	50	30-Aug-16	22-Dec-15	07-Mar-16	-120	0	16.7%																
ARDD0486-3	Viaduct F1 & F3 - Preparation of Draft Working Drawing Set	60	02-Mar-15 A	16.67%	50	30-Aug-16	22-Dec-15	07-Mar-16	-120	0	16.7%																
ARDD0486-5	Viaduct F1 & F3 - Preparation and Coordination of DDA/Working Drawing	10	31-Aug-16	0%	10	13-Sep-16	08-Mar-16	21-Mar-16	-120	0	0%																
ARDD0486-7	Viaduct F1 & F3 - IC/SO Consent of Supplemental Working Drawings Viad	10	14-Sep-16	0%	10	28-Sep-16	22-Mar-16	07-Apr-16	-120	0	0%																
Viaduct F2, F4 and F5																											
Viaduct Design																											
ARDD0530-2	Viaduct F2, F4 & F5 - GCL/FRE Issue of Construction Method/Temporary	0		0%	0	21-Jun-16		05-Nov-15	-152	0	0%																
ARDD0530-3	Viaduct F2, F4 & F5 - Coordination and Further Issue of Construction Mett	60	21-Jun-16	0%	60	13-Sep-16	06-Nov-15	01-Feb-16	-152	0	0%																
ARDD0530-4	Viaduct F2, F4 & F5 - Preparation of Draft Working Drawing Set	60	21-Jun-16	0%	60	13-Sep-16	06-Nov-15	01-Feb-16	-152	0	0%																
ARDD0530-6	Viaduct F2, F4 & F5 - Preparation and Coordination of DDA/Working Draw	10	14-Sep-16	0%	10	28-Sep-16	02-Feb-16	18-Feb-16	-152	0	0%																
ARDD0530-8	Viaduct F2, F4 & F5 - IC/SO Consent of Supplemental Drawings of Viaduc	10	14-Sep-16	0%	10	28-Sep-16	22-Mar-16	07-Apr-16	-120	0	0%																
Parapet and Utility Trough																											
ARDD0562-4	IC/SO Approval of DDA -DP30.01	75	31-Jul-14 A	98%	2	22-Jun-16	15-Feb-16	16-Feb-16	-86	32	98%																
ARDD0566	IC/SO Approval of DDA -DP31.01	75	24-Oct-14 A	89.33%	8	30-Jun-16	02-Feb-16	16-Feb-16	-92	0	80%																
ARDD0566-1	IC/SO Approval of DDA -DP31.01	0		0%	0	30-Jun-16		16-Feb-16	-92	93	0%																
Slopeworks for Viaduct B: 9SE- B/C8, B/C9, B/F9, B/F85+ 10SW-A/F52, A/F53																											
ARDD0580-5	Preparation of Slope A/F52 Submission - CP12.03	20	10-Feb-15 A	80%	4	24-Jun-16	02-Oct-15	07-Oct-15	-176	0	100%																
ARDD0580-6	IC/SO Approval of Slope - CP12.03	75	21-Sep-15 A	95%	4	24-Jun-16	02-Oct-15	07-Oct-15	-176	0	95%																
Slopeworks for Viaduct D: 10NW -C/R4, C/F9, C/F10, C/F11, C/F17, C/F50																											
ARDD0603	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	75	16-Dec-14 A	92%	6	28-Jun-16	18-Jun-15	25-Jun-15	-249	0	95%																
ARDD0603-1	IC/SO Approval of Slope Combined AIP/DDA -CP14.01	0		0%	0	28-Jun-16		25-Jun-15	-249	0	0%																

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: J3518DWPrG-M37 Layout: J3518-DWP-3MRP Submission - M37 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 13 Pages) (Progress as of 21-Jun-16)	<table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>29-Apr-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>31-May-...</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>02-Jul-16</td> <td></td> <td>PKN</td> <td>HF</td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	29-Apr-16		PKN	HF	31-May-...		PKN	HF	02-Jul-16		PKN	HF	DWG. No.: J3518/GCL/PGM/3MRP-M37
Date	Revision	Checked	Approved																	
29-Apr-16		PKN	HF																	
31-May-...		PKN	HF																	
02-Jul-16		PKN	HF																	

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																											
												June							July							August							September						
												23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26									
ARDD0604-2	IC/SO Approval of Slope Combined AIP/DDA -CP14.02	75	23-May-15 A	78.67%	16	13-Jul-16	13-Oct-15	04-Nov-15	-169	0	75%	[Gantt Bar]																											
ARDD0604-3	IC/SO Approval of Revised Slope Combined AIP/DDA -CP14.02	0		0%	0	13-Jul-16		04-Nov-15	-169	80	0%	[Gantt Bar]																											
Waterworks, Drainage & Utility Diversions																																							
ARDD0629	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	75	22-Jul-14 A	92%	6	28-Jun-16	26-Jan-16	02-Feb-16	-97	0	95%	[Gantt Bar]																											
ARDD0629-1	IC/SO Approval of Waterworks, Drainage & Utility DDA - BP20.01	0		0%	0	28-Jun-16		02-Feb-16	-97	296	0%	[Gantt Bar]																											
ARDD0629-2	Gov't Approval of Submissions for Waterworks, Drainage & Utility Diversior	75	02-Jan-14 A	92%	6	28-Jun-16	26-Jan-16	02-Feb-16	-97	0	95%	[Gantt Bar]																											
Viaduct Approach Ramp Retaining Walls																																							
Approach Ramp B																																							
ARDD0664	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	75	14-Oct-14 A	84%	12	07-Jul-16	15-Jan-16	01-Feb-16	-104	0	90%	[Gantt Bar]																											
ARDD0664-1	Approach B - IC/SO Approval of Approach Ramp B DDA -DP21.01	0		0%	0	07-Jul-16		01-Feb-16	-104	26	0%	[Gantt Bar]																											
Approach A																																							
ARDD0670	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	75	03-Oct-14 A	92%	6	28-Jun-16	22-Jan-20	31-Jan-20	887	0	95%	[Gantt Bar]																											
ARDD0670-1	Approach A - IC/SO Approval of Approach Ramp A DDA - DP20.01	0		0%	0	28-Jun-16		31-Jan-20	887	887	0%	[Gantt Bar]																											
Approach F																																							
ARDD0676	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	75	23-Dec-14 A	34.67%	49	29-Aug-16	16-Jan-15	27-Mar-15	-351	0	70%	[Gantt Bar]																											
ARDD0676-1	Approach F - IC/SO Approval of Approach Ramp F DDA -DP24.01	0		0%	0	29-Aug-16		17-Mar-16	-111	190	0%	[Gantt Bar]																											
Landscape																																							
ARDD0701	Water Supply Application to WSD	0		0%	0	21-Jun-16		17-Dec-15	-122	0	0%	[Gantt Bar]																											
ARDD0702	Gov't Approval of LVIA	40	21-Jun-16	0%	40	16-Aug-16	18-Dec-15	18-Feb-16	-122	127	0%	[Gantt Bar]																											
Segment Target Geometry And Erection Engineering																																							
Viaduct A																																							
ARDD0716	Viaduct A - Confirmation of Erection Sequence from Freyssinet	0		0%	0	21-Jun-16		31-Jan-20	893	893	0%	[Gantt Bar]																											
ARDD0717	Viaduct A - Erection Sequence Analysis	31	23-Jan-16 A	45.16%	17	14-Jul-16	15-Feb-16	08-Mar-16	-86	0	40%	[Gantt Bar]																											
ARDD0718	Viaduct A - Target Geometry Analysis	20	15-Jul-16	0%	20	11-Aug-16	09-Mar-16	08-Apr-16	-86	0	0%	[Gantt Bar]																											
ARDD0719	Viaduct A - Segment Geometry Schedules	10	12-Aug-16	0%	10	25-Aug-16	11-Apr-16	22-Apr-16	-86	0	0%	[Gantt Bar]																											
ARDD0719-1	Viaduct A - Issue of Pierhead Segments Bridge A1, A2	0		0%	0	25-Aug-16		30-May-16	-61	0	0%	[Gantt Bar]																											
ARDD0719-3	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A2 (Final	0		0%	0	25-Aug-16		30-May-16	-61	0	0%	[Gantt Bar]																											
ARDD0719-4	Viaduct A - Issue of Casting Data and Segment Catalogue Bridge A1 (Final	0		0%	0	25-Aug-16		22-Apr-16	-86	0	0%	[Gantt Bar]																											
ARDD0719-5	Viaduct A - Issue Erection Manual	20	26-Aug-16	0%	20	23-Sep-16	25-Apr-16	23-May-16	-86	0	0%	[Gantt Bar]																											
Viaduct E5 and E6																																							
ARDD0734	Viaduct E5 & E6 - Segment Geometry Schedules	10	05-May-14 A	60%	4	24-Jun-16	22-Mar-16	29-Mar-16	-60	3	90%	[Gantt Bar]																											
TGP0570	Viaduct E5 & E6 - Issue of Optimised Casting Data and Segment Catalogue	40	30-Apr-15 A	82.5%	7	29-Jun-16	17-Mar-16	29-Mar-16	-63	0	90%	[Gantt Bar]																											
TGP0590	Viaduct E5 & E6 - Issue Erection Manual	10	30-Jun-16	0%	10	14-Jul-16	30-Mar-16	13-Apr-16	-63	222	0%	[Gantt Bar]																											
Viaduct E7 & E8																																							
ARDD0739	Viaduct E7 & E8 - Segment Geometry Schedules	10	05-May-14 A	60%	4	24-Jun-16	22-Mar-16	29-Mar-16	-60	3	90%	[Gantt Bar]																											
TGP0760	Viaduct E7 & E8 - Issue of Optimised Casting Data and Segment Catalogue	40	31-Jul-15 A	82.5%	7	29-Jun-16	17-Mar-16	29-Mar-16	-63	0	90%	[Gantt Bar]																											
TGP0790	Viaduct E7 & E8 - Issue Erection Manual	10	30-Jun-16	0%	10	14-Jul-16	30-Mar-16	13-Apr-16	-63	222	0%	[Gantt Bar]																											
Viaduct F																																							
ARDD0752	Viaduct F - Erection Sequence Analysis	30	21-Jun-16	0%	30	02-Aug-16	06-Nov-15	17-Dec-15	-152	0	0%	[Gantt Bar]																											
ARDD0753	Viaduct F - Target Geometry Analysis	30	03-Aug-16	0%	30	13-Sep-16	18-Dec-15	01-Feb-16	-152	0	0%	[Gantt Bar]																											
ARDD0754	Viaduct F - Segment Geometry Schedules	10	14-Sep-16	0%	10	28-Sep-16	02-Feb-16	18-Feb-16	-152	0	0%	[Gantt Bar]																											
Major Procurement																																							
Marine Permanent Navigaion Aids																																							
PR65011	Design & Approvals for Marine Navigation Aids	150	23-Oct-13 A	90%	15	08-Jul-16	30-Nov-15	16-Dec-15	-162	0	90%	[Gantt Bar]																											
PR65012	Procure & Deliver Marine Navigation Aids	240	09-Jul-16	0%	240	29-Apr-17	17-Dec-15	11-Oct-16	-162	0	0%	[Gantt Bar]																											
Deck Segment Installation Equipment																																							
Lifting Frames																																							
Lifting Frames 3 & 4																																							
PR68017	Lifting Frame 3&4 Fabrication	85	29-Sep-14 A	65.88%	29	25-Jul-16	06-Aug-15	08-Sep-15	-258	0	67%	[Gantt Bar]																											
PR68018	Lifting Frame 3&4 Delivery	30	26-Jul-16	0%	30	29-Aug-16	09-Sep-15	15-Oct-15	-258	41	0%	[Gantt Bar]																											
Unloading Frames																																							
Type 1 (at B6 and D6)																																							
PR69110	Unloading Frame Type 1 Fabrication	80	23-Feb-15 A	27.5%	58	27-Aug-16	25-Nov-16	07-Feb-17	131	0	28%	[Gantt Bar]																											
PR69120	Unloading Frame Type 1 Delivery (UF-1A & UF-1B)	24	29-Aug-16	0%	24	26-Sep-16	08-Feb-17	07-Mar-17	131	0	0%	[Gantt Bar]																											
Type 2 (at Bridge E1)																																							
PR69170	Unloading Frame Type 2 Design	50	21-Jun-16	0%	50	18-Aug-16	08-Aug-19	08-Oct-19	928	0	0%	[Gantt Bar]																											
PR69180	Unloading Frame Type 2 Fabrication	80	27-Jul-16	0%	80	31-Oct-16	12-Sep-19	17-Dec-19	928	0	0%	[Gantt Bar]																											
Deck Segments & Precast Pile Cap Shells																																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrG-M37
 Layout: J3518-DWP-3MRP Submission - M37
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 13 Pages)
(Progress as of 21-Jun-16)

Date	Revision	Checked	Approved
29-Apr-16		PKN	HF
31-May-...		PKN	HF
02-Jul-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M37

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																	
												June					July					August				September			
												23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19
Pier B18 (B1b) & Abutment B																													
Preliminary Works for Land Piling																													
PB180030	B18 (B1b) - Install Geo. Instru. & Baseline Monitoring	36	02-Jul-16	0%	36	12-Aug-16	18-Dec-15	01-Feb-16	-155	0	0%																		
Socketted H-Pile Installation																													
GFXX324-4	B18 (B1b) - Predrilling	6	13-Aug-16	0%	6	19-Aug-16	02-Feb-16	11-Feb-16	-155	0	0%																		
GFXX324-6	B18 (B1b) - Confirm Rockhead Levels	6	20-Aug-16	0%	6	26-Aug-16	12-Feb-16	18-Feb-16	-155	0	0%																		
GFXX325-4	B18 (B1b) - Install SH Pile (6 no.) (incl. proof drilling)	27	27-Aug-16	0%	27	28-Sep-16	19-Feb-16	21-Mar-16	-155	0	0%																		
Viaduct C																													
Bridge C4																													
Pier C3 (C4c)																													
Pier Head Segments																													
SC4C0378	C3 (C4c) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	22	20-May-16 A	36.36%	14	07-Jul-16	12-Nov-15	27-Nov-15	-177	0	30%																[Bar]		
SC4C0380	C3 (C4c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	08-Jul-16	0%	6	14-Jul-16	28-Nov-15	05-Dec-15	-176	22	0%																[Bar]		
Pier C6 (C3f)																													
Pier Head Segments																													
SC3F0370	C6 (C3f) - Pier Head Segment - Temporary Platform	6	16-May-16 A	100%	0	26-May-16 A					100%																[Bar]		
SC3F0371	C6 (C3f) - Pier Head Segment Bearings	2	27-May-16 A	100%	0	02-Jun-16 A					100%																[Bar]		
SC3F0372	C6 (C3f) - Pier Head Segment Lift & Temp Support (2 seg)	7	04-Jun-16 A	100%	0	07-Jun-16 A					100%																[Bar]		
Bridge C3																													
Pier C8 (C3d)																													
Pier Head Segments																													
SC3D0370	C8 (C3d) - Pier Head Segment - Temporary Platform	6	02-Jun-16 A	100%	0	09-Jun-16 A					100%																[Bar]		
SC3D0372	C8 (C3d) - Pier Head Segment Lift & Fix (1 seg)	2	21-Jun-16	0%	2	22-Jun-16	21-Dec-15	22-Dec-15	-144	0	0%																[Bar]		
SC3D0378	C8 (C3d) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	22	23-Jun-16	0%	22	19-Jul-16	23-Dec-15	20-Jan-16	-144	0	0%																[Bar]		
SC3D0380	C8 (C3d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	20-Jul-16	0%	6	26-Jul-16	21-Jan-16	27-Jan-16	-144	86	0%																[Bar]		
Pier C10 (C3b)																													
Pier Head Segments																													
SC3B0372	C10 (C3b) - Pier Head Segment Lift & Fix (1 seg)	2	21-Jun-16	0%	2	22-Jun-16	01-Apr-16	02-Apr-16	-65	0	0%																[Bar]		
SC3B0378	C10 (C3b) - Pier Head Segment Diaphragm - Rebar, Formwork, Concretir	24	23-Jun-16	0%	24	21-Jul-16	05-Apr-16	03-May-16	-65	0	0%																[Bar]		
SC3B0380	C10 (C3b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	22-Jul-16	0%	6	28-Jul-16	04-May-16	10-May-16	-65	165	0%																[Bar]		
Pier C9 (C3c)																													
Pier Head Segments																													
SC3C0378	C9 (C3c) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	30	17-Jun-16 A	16.67%	25	20-Jul-16	24-Feb-16	23-Mar-16	-94	0	0%																[Bar]		
SC3C0380	C9 (C3c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	3	21-Jul-16	0%	3	23-Jul-16	24-Mar-16	30-Mar-16	-94	0	0%																[Bar]		
Pier C11 (C3a)																													
Pier Head Segments																													
SC3A0372	C11 (C3a) - Pier Head Segment Lift & Fix (2 seg)	7	13-May-16 A	0%	7	28-Jun-16	02-Apr-16	11-Apr-16	-64	0	0%																[Bar]		
SC3A380	C11 (C3a) - C11-A Diaphragm	24	29-Jun-16	0%	24	27-Jul-16	12-Apr-16	10-May-16	-64	0	0%																[Bar]		
SC3A382	C11 (C3a) - C11-B Diaphragm	24	28-Jul-16	0%	24	24-Aug-16	11-May-16	08-Jun-16	-64	166	0%																[Bar]		
Bridge C2																													
Pier C13 (C2e) Portal																													
Portal																													
SC2ER302	C13 (C2e) - Portal Beam Side Formwork & Prep for Concreting	20	12-Mar-16 A	60%	8	29-Jun-16	18-Feb-16	26-Feb-16	-99	0	100%																[Bar]		
SC2ER310	C13 (C2e) - Portal Beam Concreting	1	30-Jun-16	0%	1	30-Jun-16	27-Feb-16	27-Feb-16	-99	0	0%																[Bar]		
SC2ER320	C13 (C2e) - Portal Beam Curing/Striking of Forms/Remove Scaffolding	14	02-Jul-16	0%	14	18-Jul-16	29-Feb-16	15-Mar-16	-99	2	0%																[Bar]		
Pier C15 (C2c)																													
Pier Head Segments																													
SC2C0378	C15 (C2c) - Pier Head Segment Diaphragm - Rebar, Formwork, Concretir	22	21-Jun-16	0%	22	16-Jul-16	14-Apr-16	10-May-16	-55	0	0%																[Bar]		
SC2C0380	C15 (C2c) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	18-Jul-16	0%	6	23-Jul-16	11-May-16	18-May-16	-55	43	0%																[Bar]		
Pier C12 (C2f)																													
Pier Head Segments																													
SC2F0378	C12 (C2f) - Pier Head Segment Diaphragm - Rebar, Formwork, Concreting	22	18-May-16 A	100%	0	18-Jun-16 A					100%																[Bar]		
SC2F0380	C12 (C2f) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	19-Jun-16 A	0%	6	27-Jun-16	21-May-16	27-May-16	-25	0	5%																[Bar]		
Pier C14 (C2d)																													
Pier Head Segments																													
SC2D0378	C14 (C2d) - Pier Head Segment Diaphragm - Concreting	2	16-Mar-16 A	0%	2	22-Jun-16	31-Jan-20	01-Feb-20	1070	1070	50%																[Bar]		
SC2D0380	C14 (C2d) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-Mar-16 A	0%	6	27-Jun-16	12-Apr-16	18-Apr-16	-57	22	50%																[Bar]		
Pier C16 (C2b)																													
Pier Head Segments																													
SC2B380	C16 (C2b) - C16A Diaphragm	24	21-Jun-16	0%	24	19-Jul-16	15-Feb-16	12-Mar-16	-102	0	0%																[Bar]		
SC2B382	C16 (C2b) - C16B Diaphragm	24	20-Jul-16	0%	24	16-Aug-16	14-Mar-16	14-Apr-16	-102	23	0%																[Bar]		

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrG-M37
 Layout: J3518-DWP-3MRP Submission - M37
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 13 Pages)
(Progress as of 21-Jun-16)

Date	Revision	Checked	Approved
29-Apr-16		PKN	HF
31-May-...		PKN	HF
02-Jul-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M37

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016																						
												June					July					August				September								
												23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26				
Portal																																		
SD3AR310	D11 (D3a) - Portal Beam Rebar, Formwork, Concreting	45	08-Apr-16 A	27%	33	29-Jul-16	15-Apr-16	25-May-16	-54	0	27%																							
SD3AR320	D11 (D3a) - Pier Head Curing/Striking of Forms/Remove Scaffolding	14	29-Jul-16	0%	14	15-Aug-16	26-May-16	11-Jun-16	-54	63	0%																							
Bridge D1																																		
Pier D15 (D2b)																																		
Pier Head Segments																																		
SD2B0380	D15 (D2b) - Pier Head Segment Diaphragm - Curing & Striking of Forms	3	21-May-16 A	0%	3	23-Jun-16	23-May-16	25-May-16	-24	22	0%																							
Abutment & Approach Ramp D																																		
SD1B0252	AR-D - Box structure - Bay 1 & Bay 8	55	21-Jun-16*	0%	55	24-Aug-16	24-Mar-16	02-Jun-16	-69	0	0%																							
SD1B0290	AR-D - Backfill embankment	90	02-Nov-15 A	33.33%	60	30-Aug-16	08-Oct-16	17-Dec-16	91	0	0%																							
SD1B0300	AR-D - RC Walls - Concrete parapets / Profile barriers	24	25-Aug-16	0%	24	22-Sep-16	11-Aug-16	07-Sep-16	-12	0	0%																							
SD1B0400	AR-D - Drainage	45	24-Aug-16	0%	45	18-Oct-16	12-Dec-16	08-Feb-17	91	0	0%																							
SD1B0402	AR-D - Subbase	6	08-Sep-16	0%	6	14-Sep-16	18-Jun-16	24-Jun-16	-69	6	0%																							
SD1B0420	AR-D - Ductings for TCSS civil work provisions (for KD4)	12	25-Aug-16	0%	12	07-Sep-16	03-Jun-16	17-Jun-16	-69	0	0%																							
Viaduct E																																		
Viaduct E1																																		
Bridge E1 - Piling & Substructure																																		
E1A, E1B, E1C & E1D (E1a1-2-3-4)																																		
Pier Head Segments - E1A, E1B, E1C & E1D																																		
Pier Head Segments - E1D (E1a1)																																		
SE1A1372	E1D (E1a1) - Pier Head Segment Lift & Fix (1 seg)	2	23-May-16 A	100%	0	23-May-16 A					100%																							
SE1A1378	E1D (E1a1) - Pier Head Segment Diaphragm - Rebar, Formwork, Concret	25	24-May-16 A	0%	25	20-Jul-16	31-Dec-19	01-Feb-20	1047	1047	50%																							
SE1A1380	E1D (E1a1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	08-Jun-16 A	0%	6	27-Jun-16	28-May-16	03-Jun-16	-19	57	50%																							
E2A, E2B, E2C & E2D (E1b1-2-3-4)																																		
Pier Head Segments - E2A, E2B, E2C & E2D																																		
Pier Head Segments - E2D (E1b1)																																		
SE1B1378	E2D (E1b1) - Pier Head Segment Diaphragm - Rebar, Formwork, Concret	22	03-May-16 A	13.64%	19	13-Jul-16	08-Jan-20	01-Feb-20	1053	1053	50%																							
SE1B1380	E2D (E1b1) - Pier Head Segment Diaphragm - Curing & Striking of Forms	6	17-May-16 A	0%	6	27-Jun-16	18-May-16	24-May-16	-28	19	50%																							
Viaduct E2																																		
Bridge E2 - Piling & Substructure																																		
E3A,E3B, E3C & E3D (E2a - 1/2/3/4)																																		
Pier Head Segments - E3A,E3B, E3C & E3D																																		
Pier Head Segment - E3D (E2a1)																																		
SE2A1372	E3D (E2a1) - Pier Head Segment Lift & Temp Support (2 seg)	7	23-Jun-16*	0%	7	30-Jun-16	16-May-16	24-May-16	-31	113	0%																							
E4A & E4B (E2b - 1/2)																																		
Pier Works - E4A & E4B																																		
Pier Works - E4B (E2b1)																																		
E4B2030	E4B - Seagull Pier Temp. Work, Rebar, Formwork,Concreting - Upper Dia	24	09-May-16 A	30%	17	11-Jul-16	11-Jul-15	30-Jul-15	-280	0	30%																							
E4B2040	E4B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	20	11-Jul-16	0%	20	03-Aug-16	31-Jul-15	22-Aug-15	-280	0	0%																							
Pier Head Segments - E4A & E4B																																		
Pier head Segment - E4A (E2b2)																																		
E4A3110	E4A - Temp. Work, Grillages, Megashore Towers, Rail Beams	22	11-Mar-16 A	100%	0	24-May-16 A					100%																							
E4A3120	E4A - Install Pierhead Segments (4 nr)	6	29-Apr-16 A	0%	14	07-Jul-16	17-Jun-15	04-Jul-15	-299	0	50%																							
E4A3130	E4A - Diaphragm of PHS - Formwork, Rebar, Concreting	52	08-Jul-16	0%	52	06-Sep-16	06-Jul-15	03-Sep-15	-299	0	0%																							
E4A3140	E4A - Remove Rail Beams, Megashore Towers	13	07-Sep-16	0%	13	22-Sep-16	04-Sep-15	18-Sep-15	-299	0	0%																							
Pier head Segment - E4B (E2b1)																																		
E4B3110	E4B - Temp. Work, Grillages, Megashore Towers, Rail Beams	19	03-Aug-16	0%	19	25-Aug-16	24-Aug-15	14-Sep-15	-280	0	0%																							
E4B3120	E4B - Install Pierhead Segments (4 nr)	6	25-Aug-16	0%	6	01-Sep-16	15-Sep-15	21-Sep-15	-280	0	0%																							
E4B3130	E4B - Diaphragm of PHS - Formwork, Rebar, Concreting	53	01-Sep-16	0%	53	05-Nov-16	22-Sep-15	25-Nov-15	-280	0	0%																							
E5A & E5B (E2c - 1/2)																																		
Pier Works - E5A & E5B																																		
Pier Works - E5A (E2c2)																																		
E5A2020	E5A - Seagull Pier Temp. Work, Rebar, Formwork,Concreting - Arm (Solic	38	23-Feb-16 A	100%	0	04-Jun-16 A					100%																							
E5A2030	E5A - Seagull Pier Curing, CJ, Remove Formwork & Falsework	14	06-Jun-16 A	0%	14	07-Jul-16	21-Dec-15	08-Jan-16	-144	0	50%																							
Pier Works - E5B (E2c1)																																		
E5B2020	E5B - Seagull Pier Temp. Work, Rebar, Formwork,Concreting - Arm (Solid)	73	19-Mar-16 A	53.42%	34	30-Jul-16	16-Mar-16	28-Apr-16	-76	0	60%																							
E5B2030	E5B - Seagull Pier Curing, CJ, Remove Formwork & Falsework	21	01-Aug-16	0%	21	24-Aug-16	29-Apr-16	25-May-16	-76	0	0%																							
Pier Head Segments - E5A & E5B																																		
Pier head Segment - E5A (E2c2)																																		
E5A3110	E5A - Temp. Work, Rail Beams	21	08-Jul-16	0%	21	01-Aug-16	09-Jan-16	02-Feb-16	-144	0	0%																							
E5A3120	E5A - Install Pierhead Segments (4 nr)	6	02-Aug-16	0%	6	08-Aug-16	03-Feb-16	12-Feb-16	-144	0	0%																							

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrG-M37
 Layout: J3518-DWP-3MRP Submission - M37
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 7 of 13 Pages)
(Progress as of 21-Jun-16)

Date	Revision	Checked	Approved
29-Apr-16		PKN	HF
31-May-...		PKN	HF
02-Jul-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M37

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Duration % Complete	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Free Float	Physical % Complete	2016															
												June				July				August				September			
												23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05
RP00065	Ch620-750: cross road duct for WM, 11KV, telecom & lighting	16	05-May-15 A	50%	8	29-Jun-16	30-Jul-16	08-Aug-16	33	1	50%																
RP00066	Ch620-750: Towngas(DN250+DN400)	14	01-Feb-16 A	85.71%	2	22-Jun-16	31-Dec-15	02-Jan-16	-137	13	90%																
RP00067	Ch620-750: road drainage	18	15-Aug-15 A	16.67%	15	08-Jul-16	14-Dec-15	02-Jan-16	-150	5	20%																
RP00069	Ch620-750: cross road duct for 11KV, telecom & street light cable	14	15-Feb-16 A	50%	7	28-Jun-16	08-Aug-16	15-Aug-16	40	8	50%																
RP00070	Ch620-750: roadwork for new CTR	27	21-Jun-16	0%	27	22-Jul-16	29-Jul-16	29-Aug-16	32	18	0%																
RP00071	Ch620-750: towngas(DN250+DN400) connection	28	13-Aug-16	0%	28	14-Sep-16	03-Mar-17	04-Apr-17	164	341	0%																
RP00073	Ch100-300: trench excavationin on footpath	13	12-Aug-16	0%	13	26-Aug-16	03-May-16	18-May-16	-84	0	0%																
RP00075	Ch100-300: duct laying for 11KV	14	27-Aug-16	0%	14	12-Sep-16	19-May-16	03-Jun-16	-84	0	0%																
RP00076	Ch100-300: lay telecom cable	10	13-Sep-16	0%	10	24-Sep-16	04-Jun-16	16-Jun-16	-84	0	0%																
RP00079	Ch100-300: watermain(DN450+DN1000)	142	29-Apr-15 A	84%	23	18-Jul-16	03-May-16	30-May-16	-40	0	84%																
RP00080	Ch100-300: towngas(DN250)	30	18-Jul-16	0%	30	22-Aug-16	31-May-16	06-Jul-16	-40	0	0%																
RP00081	Ch100-300: towngas(DN400)	27	22-Aug-16	0%	27	23-Sep-16	07-Jul-16	06-Aug-16	-40	33	0%																
Re-alignment of Cheung Tung Road adjacent to Viaduct C																											
West Portion																											
RW61000	Realign CTR (West of Abut. C) - Site Clearance	42	03-Sep-14 A	100%	0	21-Jun-16	06-Jan-17	06-Jan-17	165	0	100%																
RW61010	Realign CTR (West of Abut. C) - Road drainage works	60	15-Jan-15 A	66.67%	20	19-Jul-16	12-Jan-17	07-Feb-17	165	0	80%																
RW61020	Realign CTR (West of Abut. C) - Utility diversion	90	24-Mar-15 A	70%	27	13-Sep-16	04-Mar-17	04-Apr-17	165	342	90%																
RW61030	Realign CTR (West of Abut. C) - Sub-base work	48	15-Dec-15 A	0%	70	10-Sep-16	22-Oct-16	14-Jan-17	102	0	70%																
RW61050	Realign CTR (West of Abut. C) - Street Light Poles & street furniture	18	12-Sep-16	0%	18	04-Oct-16	16-Jan-17	08-Feb-17	102	0	0%																
East Portion																											
RW60005	Realign CTR (East of Abut. C) - Drainage & Road formation with temporar	66	02-Oct-15 A	51.52%	32	28-Jul-16	07-Oct-16	14-Nov-16	90	0	70%																
RW60010	Realign CTR (East of Abut. C) - GT325 footing + A frame erection	36	27-Apr-16 A	0%	68	08-Sep-16	09-Jan-17	05-Apr-16	-130	49	30%																
RW60020	Realign CTR (East of Abut. C) - Utility + TCSS ducting	70	02-Jan-16 A	28.57%	50	18-Aug-16	29-Nov-19	01-Feb-20	1022	1022	70%																
RW60030	Realign CTR (East of Abut. C) - Drainage and roadwork for permanent tie	24	29-Jul-16	0%	24	25-Aug-16	15-Nov-16	12-Dec-16	90	0	0%																
RW60050	Realign CTR (East of Abut. C) - Street Light Poles & street furniture	24	29-Jul-16	0%	24	25-Aug-16	15-Nov-16	12-Dec-16	90	0	0%																
RW60052	Realign CTR (East of Abut. C) - Divert traffic onto new CTR	1	26-Aug-16	0%	1	26-Aug-16	13-Dec-16	13-Dec-16	90	0	0%																
RW60054	Realign CTR (East of Abut. C) - 2nd phase drainage	12	27-Aug-16	0%	12	09-Sep-16	14-Dec-16	29-Dec-16	90	0	0%																
RW60056	Realign CTR (East of Abut. C) - 2nd phase TCSS duct from GT325	6	10-Sep-16	0%	6	17-Sep-16	30-Dec-16	06-Jan-17	90	0	0%																
RW60058	Realign CTR (East of Abut. C) - Roadwork and reinstatement	42	19-Sep-16	0%	42	08-Nov-16	07-Jan-17	28-Feb-17	90	0	0%																
Viaduct C Slope Works																											
Slope 10NW-C/F14																											
SWVC5000	10NW-C/F14 - Slope works	30	13-Sep-16	0%	30	20-Oct-16	30-Jul-16	02-Sep-16	-38	0	0%																
Slope 10NW-C/F15																											
SWVC6000	10NW-C/F15 - Slope works	24	25-Jul-16	0%	24	20-Aug-16	03-Sep-16	03-Oct-16	35	0	0%																
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	22-Aug-16	0%	30	26-Sep-16	04-Oct-16	08-Nov-16	35	332	0%																
Watermains & All Assoc Works from Tung Chung to Southern Landfall																											
WM00120	Lay DN450 Fresh Water Main along re-aligned CTR (app. 500 m at 12m/c	48	22-Apr-15 A	0%	59	29-Aug-16	19-Nov-19	01-Feb-20	1013	1013	80%																
WM00160	Lay DN450 watermain from Tung Chung to realigned CTR (2nd 500m - 2 v	50	28-Dec-15 A	100%	0	30-May-16 A					100%																
WM00170	Lay DN450 watermain from Tung Chung to realigned CTR (3rd 500m - 2 v	50	31-May-16 A	10%	45	12-Aug-16	10-Feb-17	03-Apr-17	191	0	22%																
WM00180	Lay DN450 watermain from Tung Chung to realigned CTR (last 400m - 2 v	40	13-Aug-16	0%	40	29-Sep-16	04-Apr-17	26-May-17	191	0	0%																
Pressure Testing																											
TC00010	Pressure Test DN450 Fresh Water Main along re-aligned CTR (app. 520 n	12	18-Sep-15 A	80%	2	23-Jun-16	08-Jun-17	10-Jun-17	286	602	80%																

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: J3518DWPrG-M37
 Layout: J3518-DWP-3MRP Submission - M37
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 13 of 13 Pages)
(Progress as of 21-Jun-16)

Date	Revision	Checked	Approved
29-Apr-16		PKN	HF
31-May-...		PKN	HF
02-Jul-16		PKN	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M37