

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																				
										June				July				August				September								
										28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24			
HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection																														
Contract Milestones																														
Key Dates for Completion																														
Stage of the Works																														
Completion Date																														
General																														
KD03	KD3 - Stage 3: TCSS Along NLH Near Viaduct C, D (EoT 8-Apr-16)	0		0	21-Jun-18*		08-Apr-16	-803	0%																					
KD05	KD5 - Stage 5: TCSS at Viaduct A, B (EoT 7-Dec-16)	0		0	22-Jun-18*		07-Dec-16	-562	0%																					
Section of the Works																														
Completion Date																														
General																														
KD10	KD10 - Section 4: All Works at Viaduct E1 (EoT 7-Oct-16)	0		0	20-Jun-18 A				100%																					
KD11	KD11 - Section 5: All Works at Viaduct A (EoT 7-Apr-17)	0		0	22-Jun-18*		07-Apr-17	-441	0%																					
KD12	KD12 - Section 6: All Works at Viaduct B (EoT 8-Apr-17)	0		0	22-Jun-18*		08-Apr-17	-440	0%																					
Portion Handover Dates																														
Possession of the Works Area																														
Access Dates																														
General																														
POS02-6B	Portion A - Area 6B (To be confirmed)	0	21-Jun-18*	0			18-Sep-20		821	0%																				
Design																														
Detailed Design																														
Slope Works Near Viaduct A																														
Feature 9SE-B/FR8, B/R1, B/R2																														
Slope Works Design																														
ARDD0596-1	IC/SO Approval of Slope Combined AIP/DDA - CP11.01	60	13-Jun-17 A	30	26-Jul-18	12-Sep-16	19-Oct-16	-522	95%																					
Procurement																														
Precast Parapets & Barriers																														
Viaduct A to F																														
Precast Parapet Manufacture																														
General																														
PP6011-05	Viaduct E - Precast Parapets/Barriers Production	180	02-Jul-16 A	16	10-Jul-18	07-May-18	25-May-18	-37	98%																					
PP6011-06	Viaduct F - Precast Parapets/Barriers Production	198	05-Mar-18 A	148	14-Dec-18	21-Dec-17	26-Jun-18	-143	30%																					
Construction																														
Foundation & Substructure Works																														
Ramp A																														
Abutment & Approach Ramp A																														
Ramp Finishes, E&M & Roadworks																														
ARA-C7710	Ramp A - Parapet Panels	66	27-Apr-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																					
ARA-C7720	Ramp A - Ducting, Gantry & TCSS Provisions (KD5)	30	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																					
ARA-C7810	Ramp A - Drainage, Fire Main & E&M Services	42	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																					
ARA-C7820	Ramp A - Railings, Light Poles, Signs & Street Furniture	24	21-May-18 A	2	22-Jun-18	17-Sep-20	18-Sep-20	667	97%																					
ARA-C7830	Ramp A - Deck Paving & Roadmarking (KD11)	18	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																					
ARA-C7840	Ramp A - outstanding works	129	23-Jun-18	129	24-Nov-18	01-Nov-16	07-Apr-17	-484	0%																					
Ramp B																														
Abutment & Approach Ramp B																														
Ramp Finishes, E&M & Roadworks																														
ARB-C7710	Ramp B - Parapet Panels	76	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																					
ARB-C7720	Ramp B - Ducting, Gantry & TCSS Provisions (KD5)	30	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																					
ARB-C7810	Ramp B - Drainage, Fire Main & E&M Services	42	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																					
ARB-C7820	Ramp B - Railings, Light Poles, Signs & Street Furniture	24	21-May-18 A	2	22-Jun-18	17-Sep-20	18-Sep-20	667	97%																					
ARB-C7830	Ramp B - Deck Paving & Roadmarking (KD12)	18	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																					
ARB-C7840	Ramp B - Outstanding works	98	23-Jun-18	98	19-Oct-18	07-Dec-16	07-Apr-17	-453	0%																					
Ramp C																														
Abutment & Approach Ramp C																														
Ramp Finishes, E&M & Roadworks																														
ARC-C7840	Ramp C - outstanding works	124	12-Feb-18 A	23	18-Jul-18	11-Mar-17	07-Apr-17	-376	90%																					

<ul style="list-style-type: none"> ■ Actual Work ■ Planned Bar ■ Critical Bar ◆ Milestone 	Project ID: TMCLK-DWPL-M61 Layout: J3518-DWP-3MRP Submission - M61 Filter: TASK filters: 3-Month Lookahead, No CC Milestones, No Level of Effort.	Tuen Mun - Chek Lap Kok Link - Southern Connection 3-Month Rolling Programme (Page 1 of 6 Pages) (Progress as of 21-Jun-18)	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Check...</th> <th>Approved</th> </tr> <tr> <td>28-May-...</td> <td></td> <td>PKN</td> <td>HF</td> </tr> <tr> <td>03-Jul-18</td> <td></td> <td>HF</td> <td>HF</td> </tr> </table>	Date	Revision	Check...	Approved	28-May-...		PKN	HF	03-Jul-18		HF	HF	DWG. No.: J3518/GCL/PGM/3MRP-M61
Date	Revision	Check...	Approved													
28-May-...		PKN	HF													
03-Jul-18		HF	HF													

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018																								
										June					July				August				September											
										28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24							
Ramp D																																		
Abutment & Approach Ramp D																																		
Ramp Finishes, E&M & Roadworks																																		
ARD-C7840	Ramp D - Outstanding works	66	28-Apr-18 A	23	18-Jul-18	11-Mar-17	07-Apr-17	-376	90%																									
Viaduct E - Bridge E5, E6, E7, E8																																		
Pier E13A (E8c)																																		
Pile Cap Dolphin																																		
E13A-C3150	E13A Dolphin - Marine Pile Cap - Rebar, Concreting	5	15-Jun-18 A	9	30-Jun-18	30-Jul-18	08-Aug-18	32	25%																									
E13A-C3160	E13A Dolphin - Marine Pile Cap - CJ preparation & Curing	3	03-Jul-18	3	05-Jul-18	09-Aug-18	11-Aug-18	32	0%																									
Pier E13D (E5c)																																		
Pile Cap Dolphin																																		
E13D-C3150	E13D Dolphin - Marine Pile Cap - Rebar, Concreting	5	12-Apr-18 A	0	31-May-18 A				100%																									
E13D-C3160	E13D Dolphin - Marine Pile Cap - CJ preparation & Curing	3	31-May-18 A	0	01-Jun-18 A				100%																									
Viaduct F - Bridge F3																																		
Pier F10 (F3c)																																		
Pier Head Segment																																		
F10-C5110	F10 Pier Head - Scaffold, Temp Works	30	12-Sep-17 A	28	24-Jul-18	01-Feb-18	08-Mar-18	-110	40%																									
F10-C5210	F10 Pier Head - Erect last PH segment (1 nr)	1	01-Aug-18	1	01-Aug-18	16-Mar-18	16-Mar-18	-110	0%																									
Pier F11 (F3b)																																		
Pier Head Segment																																		
F11-C5110	F11 Pier Head - Scaffold, Temp Works	33	15-Mar-18 A	0	21-May-18 A				100%																									
F11-C5210	F11 Pier Head - Erect PH Segment (2 nr)	2	06-Apr-18 A	1	21-Jun-18	16-Mar-18	16-Mar-18	-76	90%																									
Viaduct F - Bridge F4																																		
Pier F16 (F5a/F4a)																																		
Pier Head Segment																																		
F16-C5410	F16 Pier Head - Curing, Remove Formwork	12	21-Mar-18 A	0	21-May-18 A				100%																									
Ramp F																																		
Abutment & Approach Ramp F																																		
Ramp Structure																																		
ARF-C6130	Ramp F - Abutment wall (RF-6)	14	09-Jun-18 A	20	14-Jul-18	23-Jan-18	14-Feb-18	-118	50%																									
ARF-C6140	Ramp F - Column and beam (FB2 & FB3)	54	14-Feb-18 A	23	18-Jul-18	01-Nov-17	27-Nov-17	-186	56%																									
ARF-C6150	Ramp F - Column and beam (FB1 & FB3)	86	26-Mar-18 A	52	21-Aug-18	20-Jan-18	24-Mar-18	-120	22%																									
ARF-C6160	Ramp F - Ramp deck	71	18-Jul-18	71	10-Oct-18	15-Feb-18	17-May-18	-120	0%																									
Superstructure & Associated Works																																		
Viaduct A																																		
Bridge A2																																		
Deck Finishes, E&M and Roadworks																																		
VA2-C7710	Viaduct A2 - Parapet Panels	118	13-Feb-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																									
VA2-C7720	Viaduct A2 - Gantry & TCSS Provisions (KD5)	36	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																									
VA2-C7810	Viaduct A2 - Drainage, Fire Main & E&M Services	60	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																									
VA2-C7820	Viaduct A2 - Railings, Light Poles, Signs & Street Furniture	30	21-May-18 A	2	22-Jun-18	17-Sep-20	18-Sep-20	667	97%																									
VA2-C7830	Viaduct A2 - Deck Paving & Roadmarking (KD11)	18	21-May-18 A	2	22-Jun-18	29-Oct-16	31-Oct-16	-484	97%																									
VA2-C7840	New Activity	129	23-Jun-18	129	24-Nov-18	01-Nov-16	07-Apr-17	-484	0%																									
Bridge A1																																		
Deck Finishes, E&M and Roadworks																																		
VA1-C7710	Viaduct A1 - Parapet Panels	220	10-Feb-18 A	2	22-Jun-18	01-Nov-16	03-Nov-16	-481	97%																									
VA1-C7715	Viaduct A1 - Parapet Panels (with MTR access)	51	21-May-18 A	2	22-Jun-18	01-Nov-16	03-Nov-16	-481	97%																									
VA1-C7720	Viaduct A1 - Gantry & TCSS Provisions (KD5)	36	21-May-18 A	2	22-Jun-18	01-Nov-16	03-Nov-16	-481	97%																									
VA1-C7810	Viaduct A1 - Drainage, Fire Main & E&M Services	48	21-May-18 A	2	22-Jun-18	01-Nov-16	03-Nov-16	-481	97%																									
VA1-C7820	Viaduct A1 - Railings, Light Poles, Signs & Street Furniture	30	21-May-18 A	2	22-Jun-18	17-Sep-20	18-Sep-20	667	97%																									
VA1-C7830	Viaduct A1 - Deck Paving & Roadmarking (KD11)	18	21-May-18 A	2	22-Jun-18	01-Nov-16	03-Nov-16	-481	97%																									
VA1-C7840	Viaduct A1 - Outstanding works	155	22-Jun-18	155	24-Nov-18	03-Nov-16	07-Apr-17	-596	0%																									
Viaduct B																																		
Bridge B3																																		
Deck Finishes, E&M and Roadworks																																		
VB3-C7720	Viaduct B3 - Gantry & TCSS Provisions (KD5)	36	21-Mar-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																									
VB3-C7810	Viaduct B3 - Drainage, Fire Main & E&M Services	60	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																									
VB3-C7820	Viaduct B3 - Railings, Light Poles, Signs & Street Furniture	30	21-May-18 A	2	22-Jun-18	17-Sep-20	18-Sep-20	667	97%																									
VB3-C7830	Viaduct B3 - Deck Paving & Roadmarking (KD12)	18	21-May-18 A	2	22-Jun-18	05-Dec-16	06-Dec-16	-453	97%																									

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPL-M61
 Layout: J3518-DWP-3MRP Submission - M61
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 6 Pages)
(Progress as of 21-Jun-18)

Date	Revision	Check...	Approved
28-May-...		PKN	HF
03-Jul-18		HF	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M61

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018															
										June				July				August				September			
										28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10
Bridge F3																									
Deck Span Segment																									
F10-C6210	F9-F10 Deck - Erect Falsework (with Sliding System)	21	21-May-18 A	15	09-Jul-18	18-Jan-18	03-Feb-18	-122	25%																
F10-C6310	F9-F10 Deck - Span Segment (33 nr) - Crane	45	10-Jul-18	45	30-Aug-18	06-Feb-18	06-Apr-18	-121	0%																
F10-C6410	F9-F10 Deck - Stitching to F9 & Clear Deck (KD2)	21	31-Aug-18	21	24-Sep-18	11-Apr-18	05-May-18	-118	0%																
F11-C6210	F10-F11 Deck - Erect Falsework (stage 1)	14	16-Aug-18	14	31-Aug-18	17-Mar-18	06-Apr-18	-122	0%																
F11-C6310	F10-F11 Deck - Span Segment (15 nr)stage 1 - Crane	14	01-Sep-18	14	17-Sep-18	07-Apr-18	23-Apr-18	-122	0%																
F11-C6320	F10-F11 - Erect Falsework (stage 2)	14	14-Sep-18	14	02-Oct-18	20-Apr-18	07-May-18	-122	0%																
F12-C6210	F11-F12 Deck - Soil Platform, Concrete Blocks, I-Beam (stage 1)	14	01-Sep-18	14	17-Sep-18	07-Apr-18	23-Apr-18	-122	0%																
F12-C6310	F11-F12 Deck - Span Segment (10 nr)stage 1 - Crane	11	18-Sep-18	11	02-Oct-18	24-Apr-18	07-May-18	-122	0%																
Bridge F4																									
Deck Span Segment																									
F16-C6310	F16 Deck - Cantilever Span (5 nr) & stitches - crane	19	20-May-18 A	0	24-May-18 A				100%																
F16-C6320	F16 Deck - Construct props with footing	24	25-May-18 A	0	05-Jun-18 A				100%																
F16-C6330	F16 Deck - Cantilever Span (12 nr) - THB / crane	30	06-Jun-18 A	0	13-Jun-18 A				100%																
F16B-C6410	F16 Deck - Stitching to F15-F16	12	30-Aug-18	12	12-Sep-18	15-May-18	29-May-18	-89	0%																
F16B-C6420	F16 Deck - Grout bearing & load transfer at F15	7	13-Sep-18	7	20-Sep-18	30-May-18	06-Jun-18	-89	0%																
F17-C6310	F17 Deck - Cantilever Span (12 nr) - crane (Props at 5th Pair)	23	26-Mar-18 A	0	16-Jun-18 A				100%																
F17-C6410	F17 Deck - Stitching to F16-F17	12	19-Jun-18 A	6	27-Jun-18	14-Apr-18	20-Apr-18	-55	50%																
F18-C6210	F18 Deck - Falsework for End Span to F17	24	21-May-18 A	0	09-Jun-18 A				100%																
F18-C6310	F18 Deck - End Span to F17 (9 nr) - Crane	12	20-Jun-18 A	10	03-Jul-18	10-Apr-18	20-Apr-18	-59	10%																
F18-C6410	F18 Deck - Stitching to F17-F18	12	04-Jul-18	12	17-Jul-18	21-Apr-18	05-May-18	-59	0%																
F18-C6420	F18 Deck - Grout bearing & load transfer at F17 & F18	7	18-Jul-18	7	25-Jul-18	07-May-18	14-May-18	-59	0%																
Deck Finishes, E&M and Roadworks																									
VF4-C7710	Viaduct F4 - Parapet Panels	48	10-Nov-18	48	08-Jan-19	26-Jul-18	19-Sep-18	-89	0%																
Bridge F5																									
Deck Span Segment																									
F14-C6410	F14 Deck - Stitching to F13-F14 & Clear Deck (KD2)	12	18-May-18 A	0	23-May-18 A				100%																
F14-C6420	F14 Deck - Install, grout permanent bearing and load transfer at F14	7	14-Jun-18 A	2	22-Jun-18	17-May-18	18-May-18	-28	75%																
F15-C6210	F15 - Falsework for End Span to F14	24	11-Jun-18 A	0	19-Jun-18 A				100%																
F15-C6310	F15 - End Span to F14 (7 nr) - Crane	7	20-Jun-18 A	6	27-Jun-18	12-May-18	18-May-18	-32	15%																
F15-C6410	F15 Deck - Stitching to F14-F15	12	28-Jun-18	12	12-Jul-18	19-May-18	02-Jun-18	-32	0%																
F15-C6510	F15 - Falsework for End Span to F16	24	24-Jul-18	24	20-Aug-18	22-Feb-18	21-Mar-18	-122	0%																
F15-C6610	F15 - End Span to F16 (7 nr) - Crane	8	21-Aug-18	8	29-Aug-18	05-May-18	14-May-18	-89	0%																
VF5-C6910	Viaduct F5 - Final Stressing and stitching to Span	36	30-Aug-18	36	12-Oct-18	04-Jun-18	17-Jul-18	-73	0%																
Deck Finishes, E&M and Roadworks																									
VF5-C7710	Viaduct F5 - Parapet Panels	48	23-Oct-18	48	17-Dec-18	26-Jul-18	19-Sep-18	-73	0%																
CEDD Access Track Re-Provisioning Works																									
Viaduct A to D																									
Access Tracks																									
General																									
PR30060	Construct perm. realignment of CEDD access track at Pier A8	42	14-Jul-18*	42	31-Aug-18	02-Dec-16	23-Jan-17	-474	0%																
PR30070	Construct perm. realignment of CEDD access track at Pier B8	42	07-Aug-18	42	24-Sep-18	28-Dec-16	18-Feb-17	-474	0%																
PR30080	Construct perm. realignment of CEDD access track at Pier C7	42	30-Aug-18	42	20-Oct-18	21-Jan-17	14-Mar-17	-474	0%																
At-Grade Works & Miscellaneous Works																									
At-Grade Works Along North Lantau Highway																									
Slope Works Near Viaduct A																									
Slope 9SE-B/FR8																									
GFXX501	9SE-B/FR8 - Demolish existing wall stem	31	27-Jul-18	31	31-Aug-18	20-Oct-16	24-Nov-16	-522	0%																
GFXX541	9SE-B/FR8 - Construct New Wall Stem	90	01-Sep-18	90	18-Dec-18	25-Nov-16	16-Mar-17	-522	0%																
Slope Works Near Viaduct B																									
Slope 10SW-A/F52																									
GFXX495	10SW-A/F52 - Slopework - Phase 1	36	30-Jul-18	36	08-Sep-18	09-Nov-16	20-Dec-16	-507	0%																
GFXX535	10SW-A/F52 - Slopework - Phase 2	68	10-Sep-18	68	30-Nov-18	21-Dec-16	16-Mar-17	-507	0%																
Slope Works Near Viaduct D																									
Slope 10NW-C/F9																									
M201205	10NW-C/F9 - Fill and compact filled material	52	03-Apr-18 A	42	09-Aug-18	10-Jan-17	02-Mar-17	-425	10%																
M201210	10NW-C/F9 - Install Geo. Instru. & Baseline Monitoring	30	10-Aug-18	30	13-Sep-18	03-Mar-17	07-Apr-17	-425	0%																
Slope 10NW-C/F10																									
M201230	10NW-C/F10 - Fill and compact filled material	160	16-Oct-17 A	36	02-Aug-18	20-Feb-17	01-Apr-17	-393	90%																
M201300	10NW-C/F10 - Slope drainage	12	27-Jul-18	12	07-Aug-18	26-Mar-17	07-Apr-17	-487	0%																

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPL-M61
 Layout: J3518-DWP-3MRP Submission - M61
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 5 of 6 Pages)
(Progress as of 21-Jun-18)

Date	Revision	Check...	Approved
28-May-...		PKN	HF
03-Jul-18		HF	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M61

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2018															
										June				July				August				September			
										28	04	11	18	02	09	16	23	30	06	13	20	27	03	10	17
Slope 10NW-C/F11																									
M201290	10NW-C/F11 - Fill and compact filled material - Phase 2	72	16-Apr-18 A	42	09-Aug-18	17-Feb-17	07-Apr-17	-395	85%																
Slope 10NW-C/F17																									
M201197	10NW-C/F17 - Fill and compact filled material	60	07-May-18 A	48	16-Aug-18	17-Mar-17	18-May-17	-371	40%																
M201198	10NW-C/F17 - Construct POP	30	07-May-18 A	18	13-Jul-18	17-Mar-17	07-Apr-17	-371	80%																
Road Works Along NLH Westbound																									
General																									
RW11010	NLH W/B (Viaduct B) - Drainage for ramp B tie out	48	15-Dec-17 A	0	16-Jun-18 A				100%																
RW11020	NLH W/B (Viaduct B) - Profile Barrier and roadwork	36	23-Apr-18 A	18	12-Jul-18	17-Mar-17	07-Apr-17	-371	90%																
Road Works Along NLH Eastbound																									
General																									
RW20084	NLH E/B Viaduct A - Ch200-388 Roadwork (SL & HS) & Reinstate NLH	127	17-Dec-16 A	12	05-Jul-18	24-Mar-17	07-Apr-17	-365	90%																
RW2096	NLH E/B (Gantries 319 - 322) - Footing & A-Frame at NLH (Central Reser	55	12-Apr-18 A	0	15-Jun-18 A				100%																
RW21008	NLH E/B (Gantries 319 - 322) - Erection of Gantry beams	6	20-Jun-18 A	1	21-Jun-18	07-Dec-16	07-Dec-16	-451	50%																
At-Grade Works Along Cheung Tung Road																									
Slope Works Near Viaduct B																									
Slope 9SE-B/F85																									
SWVB4020	9SE-B/F85 - Fill and compact filled material	60	16-Jan-18 A	12	05-Jul-18	06-Mar-18	19-Mar-18	-85	95%																
SWVB4035	9SE-B/F85 - Install Geo. Instru. & Baseline Monitoring	30	06-Jul-18	30	09-Aug-18	13-Oct-18	17-Nov-18	83	0%																
SWVB4040	9SE-B/F85 - Hydroseeding	12	10-Aug-18	12	23-Aug-18	19-Nov-18	01-Dec-18	83	0%																
Slope Works Near Viaduct C																									
Slope PF1 & PF2																									
SWVC6990	10NW-PF1 & PF2 complete site site clearance	0	21-Jun-18*	0		21-Dec-17		-182	0%																
SWVC7000	10NW - PF2 slope works	48	21-Jun-18	48	16-Aug-18	21-Dec-17	21-Feb-18	-143	0%																
SWVC7010	10NW - PF2 slope works	52	17-Aug-18*	52	19-Oct-18	22-Feb-18	27-Apr-18	-143	0%																
Slope 10NW-C/F13																									
SWVC4000	10NW-C/F13 - Slope works	100	25-Jan-18 A	0	31-May-18 A				100%																
Slope 10NW-C/F14																									
SWVC5000	10NW-C/F14 - Slope works	100	01-Mar-18 A	0	31-May-18 A				100%																
SWVC6010	10NW-C/F14 - Install Geo. Instru. & Baseline Monitoring	30	21-Jun-18	30	26-Jul-18	20-Mar-18	27-Apr-18	-73	0%																
Slope 10NW-C/F15																									
SWVC6005	10NW-C/F15 - Install Geo. Instru. & Baseline Monitoring	30	06-Jul-18*	30	09-Aug-18	20-Mar-18	27-Apr-18	-85	0%																
Re-alignment of CTR Along Viaduct B																									
General																									
RP00077-1	Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc	48	08-Dec-17 A	12	05-Jul-18	01-Jun-17	14-Jun-17	-313	85%																
Re-alignment of CTR Along Viaduct C																									
East Portion																									
RW60080	CTR Tie in Works	116	18-May-17 A	0	31-May-18 A				100%																
At-Grade Works at Southern Landfall																									
HKBCF Area																									
General																									
RW30010	South Landfall - Mobilisation for Portion B Works	24	21-May-18 A	0	20-Jun-18 A				100%																
RW30014	South Landfall - DN300 Fresh water main works installation & connection (f	60	21-Jun-18	60	30-Aug-18	07-Feb-18	25-Apr-18	-105	0%																
RW30016	South Landfall - Stormwater drainage works (Portion B)	60	17-Aug-18	60	29-Oct-18	12-Apr-18	23-Jun-18	-105	0%																
RW30030	South Landfall - Stormwater drainage works	60	31-Aug-18	60	12-Nov-18	06-Jul-18	13-Sep-18	-48	0%																
Watermain from Tung Chung to Southern Landfall																									
Watermain Works																									
General																									
WM00190	Viaduct B1 - Lay DN450 Fresh Water Main	42	21-Apr-18 A	54	23-Aug-18	30-May-18	02-Aug-18	-18	85%																
WM00200	Viaduct B2 - Lay DN450 Fresh Water Main	48	30-Apr-18 A	48	16-Aug-18	06-Jun-18	02-Aug-18	-12	85%																
WM00210	Viaduct B3 - Lay DN450 Fresh Water Main	36	07-May-18 A	36	02-Aug-18	21-Jun-18	02-Aug-18	0	85%																
WM00220	Viaduct E1 - Lay DN450 Fresh Water Main	36	14-May-18 A	36	02-Aug-18	21-Jun-18	02-Aug-18	0	80%																
WM00230	Viaduct E2 - Lay DN450 Fresh Water Main	60	21-May-18 A	60	30-Aug-18	23-May-18	02-Aug-18	-24	70%																
WM00240	Viaduct E8 - Lay DN450 Fresh Water Main	48	31-Aug-18	48	29-Oct-18	03-Aug-18	28-Sep-18	-24	0%																
Landscaping Works & Establishment Works																									
Landscape Softworks																									
General																									
LW00012	Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F	180	18-Aug-18	180	26-Mar-19	28-Nov-17	11-Jul-18	-212	0%																

Actual Work
 Planned Bar
 Critical Bar
 Milestone

Project ID: TMCLK-DWPL-M61
 Layout: J3518-DWP-3MRP Submission - M61
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 6 of 6 Pages)
(Progress as of 21-Jun-18)

Date	Revision	Check...	Approved
28-May-...		PKN	HF
03-Jul-18		HF	HF

DWG. No.:
J3518/GCL/PGM/3MRP-M61