

Appendix B

Construction Programme for the Reporting Quarter

| Activity ID | Activity Name | Orig. Durn. | Act. Start / FC Early Start | Rem. Durn. | Act. Finish / FC Early Finish | Late Start | Late Finish | Total Float | Physical % Complete | 2018 | | | | | 2019 | | | | | | | | | | | | | | | | | |
|---|--|-------------|-----------------------------|------------|-------------------------------|------------|-------------|-------------|---------------------|----------|----|----|----|----|---------|----|----|----|----|----------|----|----|----|----|-------|----|----|--|--|-------|--|--|
| | | | | | | | | | | December | | | | | January | | | | | February | | | | | March | | | | | April | | |
| | | | | | | | | | | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 04 | 11 | 18 | 25 | 01 | | | | | |
| At-Grade Works Along Cheung Tung Road | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope Works Near Viaduct C | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Slope 10NW-C/C26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC1950 | 10NW-C/C26 - method statement submission and approval | 45 | 12-Nov-18 A | 0 | 27-Dec-18 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC2000 | 10NW-C/C26 - slopework | 72 | 17-Dec-18 A | 0 | 16-Mar-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| Slope PF1 & PF2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC6990 | 10NW-PF1 & PF2 complete site site clearance | 0 | 21-Nov-18 A | 0 | | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC7000 | 10NW - PF1 slope works | 40 | 21-Nov-18 A | 0 | 09-Jan-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| SWVC7010 | 10NW - PF2 slope works | 40 | 24-Dec-18 A | 0 | 14-Feb-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| Re-alignment of CTR Along Viaduct B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RP00077-1 | Ch100-300: Street Lighting, thrie beam, bus stop & water point, etc | 48 | 08-Dec-17 A | 34 | 01-Feb-19 | 06-May-17 | 15-Jun-17 | -487 | 92% | | | | | | | | | | | | | | | | | | | | | | | |
| At-Grade Works at Southern Landfall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HKBCF Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RW30014 | South Landfall - DN300 Fresh water main works installation & connection (I | 60 | 23-Jul-18 A | 0 | 01-Feb-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| RW30016 | South Landfall - Stormwater drainage works (Portion B) | 60 | 07-Mar-19 | 60 | 22-May-19 | 20-Apr-18 | 03-Jul-18 | -262 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| RW30024 | South Landfall - Embankment fill slope)Portion B) | 60 | 21-Dec-18 | 60 | 07-Mar-19 | 02-Feb-18 | 20-Apr-18 | -262 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| RW30030 | South Landfall - Stormwater drainage works | 60 | 07-Mar-19 | 60 | 22-May-19 | 20-Apr-18 | 03-Jul-18 | -262 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| RW30032 | South Landfall - Fire mains | 60 | 19-Mar-18 A | 2 | 22-Dec-18 | 26-Oct-18 | 27-Oct-18 | -48 | 98% | | | | | | | | | | | | | | | | | | | | | | | |
| RW30100 | South Landfall - New proposed maintenance access | 90 | 21-Dec-18 | 90 | 12-Apr-19 | 05-Jun-18 | 19-Sep-18 | -166 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| Watermain from Tung Chung to Southern Landfall | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Watermain Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TC00070 | Sterilisation of Pipes & Testing of Whole DN450 Fresh Watermain | 48 | 21-Dec-18 A | 0 | 21-Feb-19 A | | | | 100% | | | | | | | | | | | | | | | | | | | | | | | |
| TC00080 | WSD inspection / Final Connection of Whole DN450 Watermain | 24 | 21-Dec-18 | 24 | 21-Jan-19 | 28-Jan-19 | 27-Feb-19 | 29 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping Works & Establishment Works | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Landscape Softworks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| General | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LW00010 | Landscaping Works at NLH/CTR (Slope Areas) | 120 | 21-Dec-18 A | 120 | 23-May-19 | 06-Mar-18 | 01-Aug-18 | -238 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| LW00012 | Deliver & Stockpile Top Soil (29,000 cu.m) to BCF Near Ramp F | 120 | 07-Mar-19 | 120 | 02-Aug-19 | 20-Apr-18 | 11-Sep-18 | -262 | 0% | | | | | | | | | | | | | | | | | | | | | | | |
| LW00020 | Irrigation System for Soft Landscape Works | 100 | 08-Mar-19 | 100 | 11-Jul-19 | 21-May-18 | 17-Sep-18 | -238 | 0% | | | | | | | | | | | | | | | | | | | | | | | |

■ Actual Work
■ Planned Bar
■ Critical Bar
◆ Milestone

Project ID: TMCLK-DWPM-M67
 Layout: J3518-DWP-3MRP Submission - M67
 Filter: TASK filters: 3-Month Lookahead, No CC
 Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 3 of 3 Pages)
(Progress as of 21-Dec-18)

| Date | Revision | Check... | Approved |
|------------|----------|----------|----------|
| 21-Dec-... | | | HF |
| | | | |
| | | | |

DWG. No.:
J3518/GCL/PGM/3MRP-M67