

Appendix B

## Construction Programme for the Reporting Quarter

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																		
										August					September				October				November				December	
										09	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02

## HY/2012/07 Tuen Mun-Chek Lap Kok Link - Southern Connection

### Contract Milestones

#### Key Dates for Completion

#### Section of the Works

#### Completion Date

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
KD16	KD16 - Section 10: At-Grade Works at HKBCF (EoT 14-Jan-19)	0		0	28-Oct-19*		14-Jan-19	-287	0%
KD18	KD18 - Section 12: All Landscape Softworks (EoT 3-Dec-18)	0		0	13-Aug-19 A				100%
KD20	KD20 - Section 14: Preserve & Protect Existing Trees (EoT 7-Apr-17)	0		0	21-Sep-19*		07-Apr-17	-896	0%

#### Portion Handover Dates

#### Vacate Works Area

#### Vacate Dates

General		Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete
VAC05	Vacate Works Area WA5 (Zone 5C) (Extension Requested)	0		0	21-Sep-19*		18-Mar-19	-186	0%

### Construction

#### Foundation & Substructure Works

##### Ramp A

#### Abutment & Approach Ramp A

#### Ramp Finishes, E&M & Roadworks

ARA-C7850	Ramp A - maintenance period completion	0		0	21-Sep-19*		21-Jun-19	-91	0%
-----------	--	---	--	---	------------	--	-----------	-----	----

##### Ramp B

#### Abutment & Approach Ramp B

#### Ramp Finishes, E&M & Roadworks

ARB-C7850	Ramp B - maintenance period completion	0		0	21-Sep-19*		21-Jun-19	-91	0%
-----------	--	---	--	---	------------	--	-----------	-----	----

##### Ramp C

#### Abutment & Approach Ramp C

#### Ramp Finishes, E&M & Roadworks

ARC-C7850	Ramp C - maintenance period completion	0		0	21-Sep-19*		09-Feb-19	-223	0%
-----------	--	---	--	---	------------	--	-----------	------	----

##### Ramp D

#### Abutment & Approach Ramp D

#### Ramp Finishes, E&M & Roadworks

ARD-C7850	Ramp D - maintenance period completion	0		0	21-Sep-19*		26-Apr-19	-147	0%
-----------	--	---	--	---	------------	--	-----------	------	----

#### Superstructure & Associated Works

##### Viaduct A

#### Bridge A2

#### Deck Finishes, E&M and Roadworks

VA2-C7850	Viaduct A - maintenance period completion	0		0	21-Sep-19*		21-Jun-19	-91	0%
-----------	---	---	--	---	------------	--	-----------	-----	----

##### Viaduct B

#### Bridge B3

#### Deck Finishes, E&M and Roadworks

VB3-C7850	Viaduct B - maintenance period completion	0		0	21-Sep-19*		20-Jun-19	-92	0%
-----------	---	---	--	---	------------	--	-----------	-----	----

##### Viaduct C

#### Bridge C4

#### Deck Finishes, E&M and Roadworks

VC4-C7850	Viaduct C - maintenance period completion	0		0	21-Sep-19*		09-Feb-19	-223	0%
-----------	---	---	--	---	------------	--	-----------	------	----

##### Viaduct D

#### Bridge D3

#### Deck Finishes, E&M and Roadworks

VD3-C7850	Viaduct D - maintenance period completion	0		0	21-Sep-19*		26-Apr-19	-147	0%
-----------	---	---	--	---	------------	--	-----------	------	----

##### Viaduct E

#### Bridge E1

#### Deck Finishes, E&M and Roadworks

VE1CD-C7850	Viaduct E1 - maintenance period completion	0		0	21-Sep-19*		21-Jun-19	-91	0%
-------------	--	---	--	---	------------	--	-----------	-----	----

#### Bridge E2

#### Deck Finishes, E&M and Roadworks

■ Actual Work  
■ Planned Bar  
■ Critical Bar  
◆ Milestone

Project ID: TMCLK-DWPM-M76  
 Layout: J3518-DWP-3MRP Submission - M76  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 1 of 2 Pages)**  
**(Progress as of 21-09-19)**

Date	Revision	Check...	Approved
21-Sep-...		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M76**

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019																	
										August				September				October				November					
										05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02
VE23-C7850	Viaduct E2 - maintenance period completion	0		0	21-Sep-19*		18-Jun-19	-94	0%																		
<b>At-Grade Works &amp; Miscellaneous Works</b>																											
<b>At-Grade Works at Southern Landfall</b>																											
<b>HKBCF Area</b>																											
<b>General</b>																											
RW30110	South Landfall - removal of jetty and reinstatement	80	01-Jul-19 A	30	28-Oct-19	07-Dec-18	14-Jan-19	-232	50%																		
<b>Landscaping Works &amp; Establishment Works</b>																											
<b>Landscape Softworks</b>																											
<b>General</b>																											
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	20	16-Oct-19	23-Sep-20	17-Oct-20	299	0%																		
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	365	19-Sep-20	02-Dec-18	01-Dec-19	-293	0%																		

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M76  
 Layout: J3518-DWP-3MRP Submission - M76  
 Filter: TASK filters: 3-Month Lookahead, No CC  
 Milestones, No Level of Effort.

**Tuen Mun - Chek Lap Kok Link - Southern Connection**  
**3-Month Rolling Programme (Page 2 of 2 Pages)**  
 (Progress as of 21-09-19)

Date	Revision	Check...	Approved
21-Sep-...		Drago...	Brian Ho

**DWG. No.:**  
**J3518/GCL/PGM/3MRP-M76**