

Appendix B

Construction Programme for the Reporting Quarter

Activity ID	Activity Name	Orig. Durn.	Act. Start / FC Early Start	Rem. Durn.	Act. Finish / FC Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	2019												2020											
										November				December				January				February				March				April			
										04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	02	09	16	23	30	06	
At-Grade Works & Miscellaneous Works																																	
Landscaping Works & Establishment Works																																	
Landscape Softworks																																	
General																																	
LW00022	Testing & commissioning of Irrigation System	20	21-May-19 A	5	28-Dec-19	19-Jun-20	24-Jun-20	143	0%																								
LW00040	Establishment Works for Landscape Softworks	365	28-May-19 A	159	27-May-20	26-Jun-19	01-Dec-19	-178	100%																								

- Actual Work
- Planned Bar
- Critical Bar
- Milestone

Project ID: TMCLK-DWPM-M79
Layout: J3518-DWP-3MRP Submission - M79
Filter: TASK filters: 3-Month Lookahead, No CC
Milestones, No Level of Effort.

Tuen Mun - Chek Lap Kok Link - Southern Connection
3-Month Rolling Programme (Page 2 of 2 Pages)
(Progress as of 21-Dec-19)

Date	Revision	Check...	Approved
21-Dec-...		Drago...	Brian Ho

DWG. No.:
J3518/GCL/PGM/3MRP-M79