







Activity Name	2016							2017						
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
Cross Passages for TBM Tunnel														
MS 3.3.1 Complete 50% of ground treatment for excavation of all Type 1 Cross Passages(Percentage to be certified for 50%)	◆													
MS 3.3.3 Complete 50% of ground treatment for excavation of all Type 2 Cross Passages(Percentage to be certified for 50%)	◆													
MS 3.3.5 Complete 50% of excavation and support for all Type 1 Cross Passages(Percentage to be certified for 50%)		◆												
MS 3.3.7 Complete 50% of excavation and support for all Type 2 Cross Passages(Percentage to be certified for 50%)		◆												
MS 3.3.9 Complete 50% of permanent lining and internal structures for all Type 1 Cross Passages(Percentage to be certified for 50%)			◆											
MS 3.3.11 Complete 50% of permanent lining and internal structures for all Type 2 Cross Passages(Percentage to be certified for 50%)				◆										
Cut-and-cover Tunnels at Southern Landfalls														
MS 4.1.1 Complete 10% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.2 Complete 20% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.3 Complete 30% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.4 Complete 40% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.5 Complete 50% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.6 Complete 60% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.7 Complete 70% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.8 Complete 80% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.9 Complete 90% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.10 Complete 100% of total length (measured on plan) of temporary retaining walls for excavation of Cut-and-cover Tunnel														
MS 4.1.11 Complete 40% of excavation for Cut-and-cover tunnel														
MS 4.1.12 Complete 60% of excavation for Cut-and-cover tunnel														
MS 4.1.13 Complete 80% of excavation for Cut-and-cover tunnel														
MS 4.1.14 Complete 100% of excavation for Cut-and-cover tunnel														
MS 4.1.15 Complete permanent tunnel structure for 10% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.16 Complete permanent tunnel structure for 20% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.17 Complete permanent tunnel structure for 30% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.18 Complete permanent tunnel structure for 40% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.19 Complete permanent tunnel structure for 50% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.20 Complete permanent tunnel structure for 60% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.21 Complete permanent tunnel structure for 70% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.22 Complete permanent tunnel structure for 80% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.23 Complete permanent tunnel structure for 90% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.24 Complete permanent tunnel structure for 100% of the total length (measured on plan) of Cut-and-cover Tunnel														
MS 4.1.26 Complete excavation for 50% of total length (measured on plan) of all Cross Passages														
MS 4.1.27 Complete excavation for 100% of total length (measured on plan) of all Cross Passages														
MS 4.1.29 Complete pavement for 50% of the total length (measured on plan) of Cut-and-cover Tunnel														
Cut-and-cover Tunnel at Northern Landfall														
MS 4.2.22 Complete tunnel internal structure for 50% of NB Northern Landfall TBM Tunnel														
MS 4.2.23 Complete tunnel internal structure for 100% of NB Northern Landfall TBM Tunnel														
MS 4.2.24 Complete tunnel internal structure for 50% of SB Northern Landfall TBM Tunnel														
MS 4.2.25 Complete tunnel internal structure for 100% of SB Northern Landfall TBM Tunnel														
MS 4.2.29 Complete 100% of permanent lining and internal structures for all Northern Landfall Cross Passages														
MS 4.2.30 Complete Permanent tunnel structure for 25% of Cut and Cover Tunnel														
MS 4.2.31 Complete Permanent tunnel structure for 50% of Cut and Cover Tunnel														
MS 4.2.32 Complete Permanent tunnel structure for 75% of Cut and Cover Tunnel														
MS 4.2.34 Complete Permanent junction structure at interface between Cut-and-cover and TBM Tunnel														
Approach Ramp Structures to Cut-and-cover Tunnel at Southern Landfall														
MS 5.1.2 Complete 40% of excavation for approach ramp structures														
MS 5.1.3 Complete 60% of excavation for approach ramp structures														
MS 5.1.4 Complete 80% of excavation for approach ramp structures														
MS 5.1.5 Complete 100% of excavation for approach ramp structures														
MS 5.1.6 Complete retaining wall foundation for 10% of the total length (measured on plan) of approach ramp structures														
MS 5.1.7 Complete retaining wall foundation for 20% of the total length (measured on plan) of approach ramp structures														
MS 5.1.8 Complete retaining wall foundation for 30% of the total length (measured on plan) of approach ramp structures														
MS 5.1.9 Complete retaining wall foundation for 40% of the total length (measured on plan) of approach ramp structures														
MS 5.1.10 Complete retaining wall foundation for 50% of the total length (measured on plan) of approach ramp structures														
MS 5.1.11 Complete retaining wall foundation for 60% of the total length (measured on plan) of approach ramp structures														
MS 5.1.12 Complete retaining wall foundation for 70% of the total length (measured on plan) of approach ramp structures														
MS 5.1.13 Complete retaining wall foundation for 80% of the total length (measured on plan) of approach ramp structures														
MS 5.1.14 Complete retaining wall foundation for 90% of the total length (measured on plan) of approach ramp structures														
MS 5.1.15 Complete retaining wall foundation for 100% of the total length (measured on plan) of approach ramp structures														
At grade Roads at Northern Landfall														
MS 6.2.13 Complete drainage installation of 20% length of total length (measured on plan) of drainage pipes														
MS 6.2.17 Complete sewerage installation of 20% length of total length (measured on plan) of sewerage pipes														
South Ventilation Buildings														
MS 7.1.1 Complete 100% of cofferdam for excavation														
MS 7.1.2 Complete 100% of excavation to the formation level														
MS 7.1.3 Complete 100% of foundation for the ventilation building														
MS 7.1.4 Complete concreting works of 25% area of the total construction floor area for the ventilation building														
MS 7.1.5 Complete concreting works of 50% area of the total construction floor area for the ventilation building														
MS 7.1.6 Complete concreting works of 75% area of the total construction floor area for the ventilation building														
MS 7.1.7 Complete concreting works of 100% area of the total construction floor area for the ventilation building														
North Ventilation Buildings														
MS 7.2.4 Complete concreting works of 25% area of the total construction floor area for the ventilation building														
MS 7.2.5 Complete concreting works of 50% area of the total construction floor area for the ventilation building														
MS 7.2.6 Complete concreting works of 75% area of the total construction floor area for the ventilation building														
MS 7.2.7 Complete concreting works of 100% area of the total construction floor area for the ventilation building														
Facilities Provision for E&M Works for TBM Tunnel, Cut & Cover Tunnels and Cross Passages														
MS 9.1.1 Complete 25% of bonding terminal, opening and accessories, etc.														
MS 9.1.2 Complete 25% of plinth, hoisting facilities and accessories, etc.														
MS 9.1.3 Complete 50% of bonding terminal, opening and accessories, etc.														
MS 9.1.4 Complete 50% of plinth, hoisting facilities and accessories, etc.														
MS 9.1.5 Complete 75% of bonding terminal, opening and accessories, etc.														
MS 9.1.6 Complete 75% of plinth, hoisting facilities and accessories, etc.														

■ Planned Bar
■ Planned Bar - Critical
◆ Planned Milestone
■ Progress bar
◆ Progress Milestone

Date	Revision	Checked	Approved
12-Feb-14	TMCLKDWPF-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDWPF-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDWPF-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDWPF-PRG-98507 Rev.F	WYu	




Activity Name	2016		2017					
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Facilities Provision for E&M Works for North Ventilation Building								
MS 9.5.1 Complete 25% of bonding terminal, main earth mat, clean earth mat, earth pit, lightning pit, conceal								◆ MS 9.5.1 Complete 25% of bonding terminal, main earth r
MS 9.5.2 Complete 25% of plinth, hoisting facilities, louver, wire mesh and accessories, etc.								◆ MS 9.5.2 Complete 25% of plinth, hoisting facilities, louver
MS 9.5.3 Complete 25% of floor drain, water tank and accessories, etc.								◆ MS 9.5.3 Complete 25% of floor drain, water tank and acc
Construction								
Northern Landfall								
North Reclamation (Phase 1)								
Construction								
Zone C1								
Reclamation								
Surcharge Removal - Zone C1 - (CH493 to 543)								■ Surcharge Removal - Zone C1
Surcharge Removal - Zone C1 - (CH493 to 543)								■ Surcharge Removal - Zone C1
Zone C2								
Reclamation								
Surcharge Removal - Zone C2 - (CH543 to 598)								■ Surcharge Removal - Zone C2
Zone B								
Reclamation								
Surcharge Removal - Zone B - (CH598 to 648)								
Surcharge Removal - Zone B - (CH598 to 698) stage 1								
Surcharge Period - Zone B - (CH648 to 698) stage 2								
Surcharge Removal - Zone B - (CH598 to 698) stage 2								
Zone F								
CH184 to CH231								
F - Anchor wall Installation - CH184 to CH231								
F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall- CH184 to CH231								
F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall- CH184 to CH231								
F - Backfilling up to +6.0mPD to Anchor Wall - CH184 to CH231								
F - Backfilling to +6.0mPD to Existing Seawall - CH184 to CH231								
CH231 to CH278								
F - Backfilling up to +6.0mPD - CH231 to CH278								
F - Anchor wall Installation - CH231 to CH278								
F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall- CH231 to CH278								
F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH231 to CH278								
F - Backfilling up to +6.0mPD to Anchor Wall - CH231 to CH278								
F - Backfilling to +6.0mPD to Existing Seawall - CH231 to CH278								
CH278 to CH327								
F - Backfilling up to +6.0mPD - CH278 to CH327								
F - Anchor wall Installation - CH278 to CH327								
F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH278 to CH327								
F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH278 to CH327								
F - Backfilling up to +6.0mPD to Anchor Wall - CH278 to CH327								
F - Backfilling to +6.0mPD to Existing Seawall - CH278 to CH327								
CH327 to CH381								
F - Backfilling up to +6.0mPD - CH327 to CH381								
F - Anchor wall Installation - CH327 to CH381								
F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH327 to CH381								
F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH327 to CH381								
F - Backfilling up to +6.0mPD to Anchor Wall - CH327 to CH381								
F - Backfilling to +6.0mPD to Existing Seawall - CH327 to CH381								
Box Culvert Extension								
Construction								
Ch000-010 Culvert Outfall								
Removal of temporary bulk head								
CH100-150 Land Section								
Pile A41/A39 CJ to Pile A39/A37 CJ								
Box Culvert Structure								
Pile cap construction								
Base slab construction including kicker								
Removal of strut S1								
Sliding formworks 1st assembly								
Walls & top slab construction								
Removal of strut S2 & Backfilling up to required level								
Pile A39/A37 CJ to Pile A37/A35 CJ								
Box Culvert Structure								
Pile cap construction								
Base slab construction including kicker								
Removal of strut S1								
Walls & top slab construction								
Removal of strut S2 & Backfilling up to required level								
Pile A37/A35 CJ to Pile A35/A33 CJ								
ELS								
Excavation to FEL								
Box Culvert Structure								
Pile cap construction								
Base slab construction including kicker								
Removal of strut S1								
Walls & top slab construction								
Removal of strut S2 & Backfilling up to required level								
Pile A35/A33 CJ to Pile A33/P117 CJ								
ELS								
Excavation to FEL								
Box Culvert Structure								
Pile cap construction								
Base slab construction including kicker								

	Planned Bar
	Planned Bar - Critical
	Planned Milestone
	Progress bar
	Progress Milestone




Dragages - Bouygues Joint Venture 寶嘉 - 布依格聯營



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDJGEN-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDJGEN-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDJGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDJGEN-PRG-98507 Rev.F	WYu	



■ Planned Bar
■ Planned Bar - Critical
■ Progress bar
◆ Planned Milestone
◆ Progress Milestone


香港寶嘉
 Dragages
 Hong Kong
 BOUYGUES
 CONSTRUCTION GROUP
 A member of the Bouygues Construction group
 Dragages - Bouygues Joint Venture 寶嘉 - 布依格聯營

Date	Revision	Checked	Approved
12-Feb-14	TMCLKDUGEN-PRQ-98507	WYu	SPe
08-Apr-14	TMCLKDUGEN-PRQ-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDUGEN-PRQ-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDUGEN-PRQ-98507 Rev.F	WYu	



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDJGEN-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDJGEN-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDJGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDJGEN-PRG-98507 Rev.F	WYu	


Activity Name	
North Approach TBM Tunnelling & Cross Passage	
Construction	
Northern Landfall Surface Setup for TBM operation	
Gantry Removal at North TBM Launching Shaft	
Slurry Treatment Plant De-commissioning & Removal	
Gantry Removal at North Ventilation Shaft	
North Approach Tunnel Internal Structure - NB	
CP51 - Excavation & Lining completion	
NB - North TBM Tunnel - Corbel & Cable Trough installation	
NB - North TBM Tunnel - OHVD Slab installation	
NB - North TBM Tunnel - Fire proofing and Provision to E&MS and TCSS Contract for KD1	
North Approach Tunnel Internal Structure - SB	
SB - North TBM Tunnel - Corbel & Cable Trough installation	
SB - North TBM Tunnel - OHVD Slab installation	
SB - North TBM Tunnel - Fire proofing & Provision to E&MS and TCSS Contract for KD1	
North Approach Cross Passage	
CP51 - Traditional Method	
CP Finishing & Demobilization	
North Ventilation Building	
Design Submission	
(A11) Submissions to Design Advisory Panel of ArchSD	
ArchSD's comment	
(I1) DDA for North Vent.Bldgs. GBP & Arch.Submission	
IPs Review	
IP's No Objection Received	
SO's Review	
SO Approval with Condition Received	
(I1) DDA for North & South Vent.Bldg. ABWF works	
Designer to Reply RTC + Update Submission	
Submit Updated DDA to SO/ICE/IPs	
ICE Approval & Issue Check Cert	
Submit ICE Check Cert to SO	
IPs Review	
IP's No Objection Received	
SO's Review	
SO Approval with Condition Received	
(I2) DDA for North Vent.Bldgs.Structural Design incl.Vent.Connections	
IPs Review	
IP's No Objection Received	
SO's Review	
SO Approval with Condition Received	
(I3) DDA for North & South Vent.Bldgs. Service and E&M Provision	
IPs Review	
IP's No Objection Received	
SO's Review	
SO Approval with Condition Received	
Construction	
Substructure	
Superstructure	
Finishing Works	
North Reclamation (Phase 2)	
Construction	
Dredging - Phase 2 (Zone G)	
VS - Rock Grade 400 - Zone G	
VS - Levelling Stone & Seawall Block - Zone G	
VS - Rock Type A - Zone G	
Vertical Seawall - Bermstone - (Zone G)	
Vertical Seawall - Seawall Coping - (Zone G)	
Geotextile (Zone G)	
Sand Blanket (Zone G)	
Band Drain (Zone G)	
Reclamation - Phase 2	
Backfilling to +10mPD - Phase 2	
Surcharge - Phase 2	
North Surface Roadworks, Utility & Drainage works	
Construction	
North Landfall - Underground Sewerage & Drainage - Summary	
North Landfall - Underground Sewerage & Drainage - Portion N5	
Portion N7 - Removal of Barging Point & Surcharge Removal to +6mPD	
North Landfall - Underground Sewerage & Drainage - Portion N7	
North Landfall - Watermain & Underground Utilities - Summary	
North Landfall - Watermain & Underground Utilities - Zone E	
Sub-sea Tunnel	
Sub-sea TBM Tunnelling	
Major Procurement	
Precast Semgnet ID12.40 - Production for Sub-sea TBM Tunnel	
ID12.40 TBM Segment Ring Fabrication - 12 rings per day	
Design Submission	
(G1) DDA for TBM Tunnel Lining Structural Design - Sub-sea tunnel	
Sub-sea TBM Tunnel Segment - Fabrication	
(G3) DDA for TBM Tunnel Internal Structures (Sub-sea)	
Sub-sea Tunnel - Precast Gallery Fabrication	
Construction	
Sub-sea TBM Tunnel - NB ID12.2m - S881	



■	Planned Bar
■	Planned Bar - Critical
■	Progress bar
◆	Planned Milestone
◆	Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDUGEN-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDUGEN-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDUGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDUGEN-PRG-98507 Rev.F	WYu	



Legend

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDUGEN-PRG-98507	WYu	SP
08-Apr-14	TMCLKDUGEN-PRG-98507 Rev.B	SP	WYu
28-Aug-14	TMCLKDUGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDUGEN-PRG-98507 Rev.F	WYu	


Activity Name	2016			2017				
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
CP43 - ML03 - Ch5996								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP42 - ML03 - Ch5898								
CP - Remaining Internal Structure & Finishing								
CP40 - ML03 - Ch5703								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP39 - ML03 - Ch5607								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP38 - ML03 - Ch5510								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP37 - ML03 - Ch5413								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP36 - ML03 - Ch5315								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP35 - ML03 - Ch5217								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP34 - ML03 - Ch5118								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP33 - ML03 - Ch5020								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP32 - ML03 - Ch4921								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP31 - ML03 - Ch4823								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP30 - ML03 - Ch4724								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP29 - ML03 - Ch4626								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP28 - ML03 - Ch4527								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP27 - ML03 - Ch4429								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP26 - ML03 - Ch4330								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP25 - ML03 - Ch4232								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								
CP24 - ML03 - Ch4133								
CP - Pipe Jacking Method - Setup & Assembly								
CP - Piping Jacking Method - Break-in & Excavation								
CP - Pipe Jacking Method - Break-out & Demobilization								
CP - Remaining Internal Structure & Finishing								

- Planned Bar
- Planned Bar - Critical
- Planned Milestone
- Progress bar
- Progress Milestone

TMCLK - Northern Connection Sub-Sea Tunnel Section
 Detailed Works Programme (Rev. F)
 Three Months Rolling Programme
 Progress as of 26-Feb-17




Date	Revision	Checked	Approved
12-Feb-14	TMCLKDUGEN-PRG-98507	WYu	SP
08-Apr-14	TMCLKDUGEN-PRG-98507 Rev.B	SP	WYu
28-Aug-14	TMCLKDUGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDUGEN-PRG-98507 Rev.F	WYu	



■ Planned Bar
■ Planned Bar - Critical
◆ Planned Milestone
■ Progress bar
◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDWPF-PRG-08507	WYu	SPe
08-Apr-14	TMCLKDWPF-PRG-08507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDWPF-PRG-08507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDWPF-PRG-08507 Rev.F	WYu	



	Planned Bar
	Planned Bar - Critical
	Planned Milestone
	Progress bar
	Progress Milestone

TMCLK - Northern Connection Sub-Sea Tunnel Section
 Detailed Works Programme (Rev. F)
 Three Months Rolling Programme
 Progress as of 26-Feb-17




Date	Revision	Checked	Approved
12-Feb-14	TMCLKDJGEN-PRG-08507	WYu	SPe
08-Apr-14	TMCLKDJGEN-PRG-08507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDJGEN-PRG-08507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDJGEN-PRG-08507 Rev.F	WYu	

Activity Name	2016		2017					
	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Review & Comment by JV								
Designer prepare DDA								
Formal Submission of DDA to ICE/ IPs								
Advanced Submission to SO								
IPs/ SO's Advance Comments/ ICE Comments								
Comments Received								
Designer to Reply RtC + Update Submission								
Submit Updated DDA to SO/ ICE/ IPs								
ICE Approval & Issue Check Cert								
IPs Review								
SO's Review								
Method Statement Submission								
Method Statement of Construction Methodology of C&C Tunnels								
Preparation Method Statement for C&C Tunnels								
Submit Method Statement to SO								
SO Reviews & Comments								
Re-submission								
SO's Review								
Construction								
C&C Tunnel - 4th 85m - Tunnel Structure								
C&C Tunnel - 4th 85m - Backfilling								
C&C Tunnel - 5th 85m - Tunnel Structure								
C&C Tunnel - 5th 85m - Backfilling								
C&C Tunnel - 6th 85m - Tunnel Structure								
C&C Tunnel - 6th 85m - Backfilling								
C&C Tunnel - 7th 67m - Excavation by vertical mean								
C&C Tunnel - 7th 67m - Tunnel Structure								
C&C Tunnel - 7th 67m - Backfilling								
C&C Tunnel - 8th 85m - Excavation by vertical mean								
C&C Tunnel - 8th 85m - Tunnel Structure								
Intermediate Slab								
South Retrieval Shaft								
Design Submission								
(F4) Gantry Crane Support/Foundations in Southern Landfall								
Designer to Reply RtC + Update Submission								
Submit Updated IFA to SO/ ICE/ IPs								
ICE Approval & Issue Check Cert								
IPs Review								
IP's No Objection Received								
SO's Review								
SO Approval with Condition Received								
Method Statement Submission								
Method Statement of Construction Methodology of Retrieval Shaft								
Preparation Method Statement for Retrieval Shaft								
Submit Method Statement to SO								
SO Reviews & Comments								
Re-submission								
SO's Review								
Construction								
South Retrieval Shaft - Diaphragm Wall								
Retrieval Shaft - Temp. Slab/Prepare for TBM Breakthrough								
South Approach Ramp								
Construction								
Approach Ramp (CH1580-1850) - Pipe Pile/Sheet Piles Wall								
Approach Ramp (CH1580-1850) - Tension Piles								
Approach Ramp (CH1580-1800) - Excavation,								
Remaining Approach Tunnel Structure								
South Ventilation Building								
Design Submission								
(1) DDA for South Vent.Bldg. GBP & Arch.Submission								
IPs Review								
IP's No Objection Received								
SO's Review								
SO Approval with Condition Received								
(12) DDA for South Vent.Bldg. Foundation Design								
Review & Comment by JV								
Designer prepare DDA								
Formal Submission of DDA to ICE/ IPs								
Advanced Submission to SO								
IPs/ SO's Advance Comments/ ICE Comments								
Comments Received								
Designer to Reply RtC + Update Submission								
Submit Updated DDA to SO/ ICE/ IPs								
ICE Approval & Issue Check Cert								
IPs Review								
SO's Review								
(12) DDA for South Vent.Bldg.Structural Design incl.Vent.Connections								
Review & Comment by JV								
Designer prepare DDA								
Formal Submission of DDA to ICE/ IPs								
Advanced Submission to SO								
IPs/ SO's Advance Comments/ ICE Comments								
Comments Received								

- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDBJGEN-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDBJGEN-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDBJGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDBJGEN-PRG-98507 Rev.F	WYu	



- Planned Bar
- Planned Bar - Critical
- ◆ Planned Milestone
- Progress bar
- ◆ Progress Milestone



Date	Revision	Checked	Approved
12-Feb-14	TMCLKDJGEN-PRG-98507	WYu	SPe
08-Apr-14	TMCLKDJGEN-PRG-98507 Rev.B	SPe	WYu
28-Aug-14	TMCLKDJGEN-PRG-98507 Rev.C	CLa	WYu
30-Oct-15	TMCLKDJGEN-PRG-98507 Rev.F	WYu	