

Appendix B

## Construction Programme

**TMCLKL Northern Connection Sub-sea Tunnel Section**

**Contract Key Dates**

[KD-2b] Stage 2b Completion - TSS between CP33 to CP13	0	15-Apr-19*
[KD-10a] Stage 5 Completion - SVB BL2	0	11-May-19*

**Portion Handover Dates**

N5 - Handover	0	30-Apr-19*
N11A - Handover	0	15-Feb-19*
N11B - Handover	0	15-Feb-19*
N13Ji, Jii, Ki & Kii - Handover for E&M Contract scope	0	15-Feb-19*
N13B - Handover	0	12-Apr-19*

**North Approach Ramp**

**Portion N12 Section**

NAR - N12 - Open Cut Section - Structure Start	0	04-Jun-18	
NAR - N12 - Open cut Section - Ramp Structure	84	04-Jun-18	11-Sep-18
NAR - N12 - Open Cut Excavation - Bay 2	12	20-Jun-18	04-Jul-18
NAR - N12 - Bay 2 Structure	36	06-Jul-18	16-Aug-18
NAR - Sheet Pile at bay 6 & 7	18	20-Jun-18	11-Jul-18
NAR - Dewatering well Installation (Bay 3 to 6)	36	12-Jul-18	22-Aug-18
NAR - Pumping Test (Bay 3 to 6)	12	23-Aug-18	05-Sep-18
NAR - Excavation & Strut Installtion (Bay 3 to 6)	36	06-Sep-18	20-Oct-18
NAR - Bay 3 - Base Slab + Retaining Wall	48	20-Sep-18	17-Nov-18
NAR - Bay 4 - Base Slab + Retaining Wall	72	06-Oct-18	02-Jan-19
NAR - Bay 5 - Base Slab + Retaining Wall	72	22-Oct-18	16-Jan-19

**Access Ramp Section**

NLS Temp Access Ramp - Closure	0	04-Jun-18	
NLS Temp Access Ramp - Concrete Block & Backfill	18	04-Jun-18	25-Jun-18
Pre-drilling - 4 G.I.	12	26-Jun-18	10-Jul-18
Pre-bored H-piles - 12p	36	11-Jul-18	21-Aug-18
Pre-bored H-piles - Pile Load Test	36	22-Aug-18	04-Oct-18
Pipe Pile Wall - Access Ramp Section	36	11-Jul-18	21-Aug-18
Pipe Pile Wall - TAM Grouting	36	22-Aug-18	04-Oct-18
Pump wells	35	05-Oct-18	15-Nov-18
Pump Test	12	16-Nov-18	29-Nov-18
Pipe Pile Wall Section - Excavation Start	0	30-Nov-18	
Excavation to S1 - 7,200 m3	12	30-Nov-18	13-Dec-18
Strut & Waling Installtaion - S1 - 7 struts	14	07-Dec-18	22-Dec-18
Excavation to S2 - 9,650 m3	16	14-Dec-18	04-Jan-19
Strut & Waling Installtaion - S2 - 7 struts	15	24-Dec-18	12-Jan-19
Excavation to FEL - 7,600 m3	14	05-Jan-19	21-Jan-19
NAR Pipe Pile Section - Base Slab	48	22-Jan-19	25-Mar-19
NAR Pipe Pile Section - Strut S2 Removal	24	12-Mar-19	09-Apr-19
NAR Pipe Pile Section - Wall up to S1	48	26-Mar-19	27-May-19
NAR Pipe Pile Section - Strut S1 Removal	24	14-May-19	11-Jun-19
NAR Pipe Pile Section - Wall Remaining	48	28-May-19	24-Jul-19

**NLS Interface (OAP-NAR-DWG-10442-B)**

NLS Cell 3 Dwall removal (down to +2.5mPD) - 90m3	15	14-Dec-18	03-Jan-19
Strut Installation and Excavation down to S2	12	04-Jan-19	17-Jan-19
NLS Cell 3 Dwall removal (down to -3.0mPD) - 188m3	18	18-Jan-19	14-Feb-19
Strut Installation and Excavation down to FWL	12	15-Feb-19	28-Feb-19
NLS Cell 3 Dwall removal (down to -6.0mPD) - 134m3	18	01-Mar-19	21-Mar-19
NLS/NAR Stitch structure - Base Slab & S2 removed	36	19-Mar-19	04-May-19
Resume Tunnel Ramp Access	0	06-May-19	
NLS/NAR Stitch structure - Remaining Wall Structure & Stru	48	06-May-19	03-Jul-19

**North Ventilation Building**

North Vent Bldg - Roof Steel Structure	48	04-Jun-18	31-Jul-18
--	----	-----------	-----------

**North Launching Shaft**

**NLS Cell 1 False Tunnel**

ML03			
Cell 1 - Alimak Removal	15	06-Jun-18	23-Jun-18

**NLS Cell 1-3 Structure for Cell 3 Dwall opening**

Cell 3			
Cell 3 - Removal of existing NLS Ramp	18	04-Jun-18	25-Jun-18
Cell 3 - Dwall extension	35	26-Jun-18	06-Aug-18
Cell 3 - Remaining Base Slab	18	07-Aug-18	27-Aug-18
Cell 3 - Middle Wall	24	28-Aug-18	24-Sep-18
Cell 3 - Top Slab	18	26-Sep-18	18-Oct-18
Cell 3 - Base Slab - Connecting to NAR	18	28-Aug-18	17-Sep-18
Cell 3 - Wall 17 & 18	24	18-Sep-18	18-Oct-18
Cell 2			
Cell 2 - Removal of remaining NLS Ramp	12	04-Jun-18	16-Jun-18
Cell 2 - Expose Coupler for W6 & 7	12	19-Jun-18	03-Jul-18
Cell 2 - Wall 6 & 7	24	04-Jul-18	31-Jul-18
Cell 2 - ML03 - Prepare Scaffolding for Top Beams	18	01-Aug-18	21-Aug-18
Cell 2 - ML03 Top Beams	24	22-Aug-18	18-Sep-18
Cell 2 - ML02 - Prepare Scaffolding for Top beams	18	22-Aug-18	11-Sep-18
Cell 2 - ML02 - Top Beams	24	19-Sep-18	19-Oct-18
NIS Backfill to +3.0mPD for Cell 3 Dwall opening	24	19-Oct-18	15-Nov-18

**NLS Cell 1-3 Remaining Structure**

Availability of NAR Access to Tunnel	0	06-May-19	
Cell 1 & 2 Top Slab Closing	24	22-May-19	19-Jun-19
ML02			
ML02 Cell 1 & 2 Preparation for BRL structure	24	20-Oct-18	16-Nov-18
ML02 Cell 1 & 2 BRL Structure	48	17-Nov-18	15-Jan-19









