

Activity ID		Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	20142015									
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
		NRC14080	SS - Armour Rock - Zone D1 - (CH305 to 355)	4	14-Jan-14	17-Jan-14	09-Dec-14A	12-Jan-15A									
		Reclamation															
		NRC15150	Surcharge Period - Zone D1 - (CH205 to 255)	180	21-Sep-14	19-Mar-15	10-Oct-14A	17-Mar-15A									
		NRC15160	Surcharge Removal - Zone D1 - (CH205 to 255)	8	13-Aug-15	21-Aug-15	18-Mar-15A	16-Nov-15									
		NRC15170	Surcharge Period - Zone D1 - (CH255 to 305)	180	07-Oct-14	04-Apr-15	16-Oct-14A	19-Apr-15									
		NRC15190	Surcharge Period - Zone D1 - (CH305 to 355)	180	19-Oct-14	16-Apr-15	11-Nov-14 A	16-May-15									
		Zone D2															
		Vertical Seawall															
		NRC11930	VS - Mass Concrete Coping - Zone D2 - (CH355 to 405)	8	25-Jul-14	02-Aug-14	14-Feb-15A	24-Mar-15A									
		NRC11980	VS - Mass Concrete Coping - Zone D2 - (CH405 to 443)	8	04-Aug-14	12-Aug-14	14-Feb-15A	28-Mar-15A									
		Sloping Seawall															
		NRC14100	SS - Armour Rock - Zone D2 - (CH405 to 443)	4	23-Jan-14	27-Jan-14	15-Dec-14A	09-Jan-15A									
		Reclamation															
		NRC15210	Surcharge Period - Zone D2 - (CH355 to 405)	180	01-Nov-14	29-Apr-15	17-Nov-14A	17-May-15									
		NRC15230	Surcharge Period - Zone D2 - (CH405 to 443)	180	12-Nov-14	10-May-15	21-Nov-14A	25-May-15									
		Zone C1															
		Vertical Seawall															
		NRC14700	VS - Mass Concrete Coping - Zone C1 - (CH443 to 493)	8	13-Aug-14	21-Aug-14	14-Nov-14A	09-Jan-15A									
		NRC14710	VS - Mass Concrete Coping - Zone C1 - (CH493 to 543)	8	22-Aug-14	30-Aug-14	14-Nov-14A	09-Jan-15A									
		Sloping Seawall															
		NRC14850	SS - Armour Rock - Zone C1 - (CH443 to 493)	4	05-Mar-14	08-Mar-14	05-Jan-15A	15-Jan-15A									
		NRC14860	SS - Armour Rock - Zone C1 - (CH493 to 543)	4	10-Mar-14	13-Mar-14	10-Jan-15A	30-Jan-15A									
		Reclamation															
		NRC15250	Surcharge Period - Zone C1 - (CH443 to 493)	180	15-Oct-14	12-Apr-15	19-Nov-14A	16-May-15									
		NRC15270	Surcharge Period - Zone C1 - (CH443 to 493)	180	08-Oct-14	05-Apr-15	31-Dec-14A	07-Jul-15									
		Zone C2															
		Vertical Seawall															
		NRC14720	VS - Mass Concrete Coping - Zone C2 - (CH543 to 598)	8	22-Aug-14	30-Aug-14	01-Nov-14A	30-Mar-15									
		Sloping Seawall															
		NRC14870	SS - Armour Rock - Zone C2 - (CH543 to 598)	4	14-Mar-14	18-Mar-14	30-Mar-15	02-Apr-15									
		Reclamation															
		NRC15290	Surcharge Period - Zone C2 - (CH543 to 598)	180	18-Sep-14	16-Mar-15	31-Dec-14A	27-Jun-15									
		Zone B															
		Vertical Seawall															
		NRC11400	VS - Mass Concrete Coping - Zone B - (CH598 to 648)	8	01-Sep-14	10-Sep-14	21-Oct-14A	31-Mar-15									
		NRC11410	VS - Mass Concrete Coping - Zone B - (CH648 to 698)	8	11-Sep-14	19-Sep-14	20-Nov-14A	01-Apr-15									
		NRC11420	VS - Mass Concrete Coping - Zone B - (CH698 to 738)	8	20-Sep-14	29-Sep-14	02-Dec-14A	02-Apr-15									
		Sloping Seawall															
		NRC11580	SS - Armour Rock - Zone B - (CH598 to 648)	4	08-Apr-14	11-Apr-14	06-Jan-15A	10-Jan-15A									
		NRC11590	SS - Armour Rock - Zone B - (CH648 to 698)	4	12-Apr-14	16-Apr-14	13-Jan-15A	23-Feb-15A									
		NRC11600	SS - Armour Rock - Zone B - (CH698 to 738)	4	17-Apr-14	24-Apr-14	20-Jan-15A	25-Feb-15A									
		Reclamation															
		NRC15310	Surcharge Period - Zone B - (CH598 to 648)	180	09-May-15	04-Nov-15	22-Sep-14A	17-May-15									
		NRC15320	Surcharge Removal - Zone B - (CH598 to 648)	10	05-Nov-15	16-Nov-15	18-May-15	29-May-15									
		NRC15350	Surcharge Period - Zone B - (CH698 to 738)	180	16-Aug-14	11-Feb-15	29-Sep-14A	08-Apr-15									
		NRC15360	Surcharge Removal - Zone B - (CH698 to 738)	10	12-Feb-15	02-Mar-15	09-Apr-15	20-Apr-15									
		Zone A1															
		Vertical Seawall															
		NRC12130	VS - Mass Concrete Coping - Zone A1 - (CH738 to 793)	8	30-Sep-14	10-Oct-14	19-Dec-14A	06-Feb-15A									
		Sloping Seawall															
		NRC12180	SS - Armour Rock Underlayer - ZoneA1 - (CH738 to 793)	5	08-Apr-14	12-Apr-14	22-Dec-14A	31-Dec-14A									
		NRC12190	SS - Armour Rock - Zone A1 - (CH738 to 793)	4	25-Apr-14	29-Apr-14	25-Feb-15A	01-Mar-15A									
		Reclamation															
		NRC15370	Surcharge Period - ZoneA1 - (CH738 to 793)	180	22-Oct-14	19-Apr-15	25-Nov-14A	22-May-15									
		NRC15380	Surcharge Removal - ZoneA1 - (CH738 to 793)	10	20-Apr-15	30-Apr-15	23-May-15	04-Jun-15									
		Zone A2															
		Vertical Seawall															
		NRC12600	VS - Mass Concrete Coping - Zone A2 - (CH793 to 843)	8	11-Oct-14	20-Oct-14	19-Jan-15A	09-Mar-15A									
		NRC12610	VS - Mass Concrete Coping - Zone A2 - (CH843 to 893)	8	21-Oct-14	29-Oct-14	22-Jan-15A	16-Mar-15A									
		NRC12620	VS - Mass Concrete Coping - Zone A2 - (CH893 to 956)	18	30-Oct-14	19-Nov-14	31-Dec-14A	20-Mar-15A									
		Sloping Seawall															
		NRC12720	SS - Armour Rock Underlayer - ZoneA2 - (CH793 to 843)	5	15-Apr-14	23-Apr-14	05-Jan-15A	08-Jan-15A									
		NRC12730	SS - Armour Rock Underlayer - ZoneA2 - (CH843 to 893)	5	25-Apr-14	30-Apr-14	09-Jan-15A	11-Jan-15 A									
		NRC12740	SS - Armour Rock Underlayer - ZoneA2 - (CH893 to 956)	5	05-May-14	10-May-14	10-Jan-15A	20-Jan-15A									
		NRC12750	SS - Armour Rock - Zone A2 - (CH793 to 843)	4	12-May-14	15-May-14	08-Apr-15	11-Apr-15									
		NRC12760	SS - Armour Rock - Zone A2 - (CH843 to 893)	4	16-May-14	20-May-14	13-Apr-15	16-Apr-15									
		NRC12770	SS - Armour Rock - Zone A2 - (CH893 to 956)	4	21-May-14	24-May-14	17-Apr-15	21-Apr-15									
		NRC12790	SS - Mass Concrete Coping - Zone A2 - (CH843 to 893)	7	20-Aug-14	27-Aug-14	20-Dec-14A	02-Jan-15A									
		NRC12800	SS - Mass Concrete Coping - Zone A2 - (CH893 to 956)	7	28-Aug-14	04-Sep-14	02-Jan-15A	14-Jan-15A									
		Reclamation															
		NRC13130	Public Fill - ZoneA2 - (CH893 to 956) to +10mPD	4	06-Nov-14	10-Nov-14	31-Dec-14A	31-Dec-14A									
		Zone F															
		CH184 to CH231															
		A6416230	F - Anchor wall Installation - CH184 to CH231	4	10-Mar-14	13-Mar-14	30-Mar-15	02-Apr-15									
		A6416290	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall- CH184 to CH231	3	14-Mar-14	16-Mar-14	03-Apr-15	05-Apr-15									
		A6416295	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall- CH184 to CH231	2	17-Mar-14	18-Mar-14	06-Apr-15	07-Apr-15									
		A6416300	F - Backfilling up to +6.0mPD to Anchor Wall - CH184 to CH231	2	19-Mar-14	20-Mar-14	08-Apr-15	09-Apr-15									

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2014	2015							
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
DD69100	IPs Review	28	31-May-14	27-Jun-14	08-Jan-15A	03-Feb-15A									
DD69110	IPs No Objection Received	0		27-Jun-14		03-Feb-15A									
DD69120	SO's Review	35	31-May-14	04-Jul-14	08-Jan-15A	03-Feb-15A									
DD69130	SO Approval with Condition Received	0		04-Jul-14		03-Feb-15A									
(D8) IFA Thrust Frame for TBM Launching															
DD69190	IPs/ SO's Advance Comments/ ICE Comments	28	23-May-14	19-Jun-14	01-Nov-14A	14-Jan-15A									
DD69200	Comments Received	0		19-Jun-14		14-Jan-15A									
DD69210	Designer to Reply RtC + Update Submission	21	20-Jun-14	15-Jul-14	15-Jan-15A	06-Mar-15A									
DD69220	Submit Updated IFA to SO/ ICE/ IPs	0	16-Jul-14		06-Mar-15A										
DD69230	ICE Approval & Issue Check Cert	12	16-Jul-14	29-Jul-14	06-Mar-15A	20-Mar-15A									
DD69240	IPs Review	28	16-Jul-14	12-Aug-14	06-Mar-15A	26-Mar-15A									
DD69250	IPs No Objection Received	0		12-Aug-14		26-Mar-15A									
DD69260	SO's Review	35	16-Jul-14	19-Aug-14	06-Mar-15A	26-Mar-15A									
DD69270	SO Approval with Condition Received	0		19-Aug-14		26-Mar-15A									
(G2) DDA for TBM Tunnel Lining Structural Design - North Approach															
DD01055	Northern TBM Segment Ring Manufacturing	173	01-Aug-14	04-Mar-15	25-Aug-14A	19-May-15									
DD01065	Northern TBM Tunnel Break-in	0	06-Mar-15		19-May-15*										
(G2) DDA for TBM Tunnel Lining Settlement Anlysis & Confinement Pressure - North Approach															
DD00805	Review & Comment by JV	12	24-May-14	07-Jun-14	21-Nov-14A	31-Dec-14A									
DD00810	Designer prepare DDA	12	09-Jun-14	21-Jun-14	02-Jan-15A	09-Jan-15A									
DD00815	Formal Submission of DDA to ICE/ IPs	0		21-Jun-14		09-Jan-15A									
DD00820	Advanced Submission to SO	0		21-Jun-14		09-Jan-15A									
DD00825	IPs/ SO's Advance Comments/ ICE Comments	28	22-Jun-14	19-Jul-14	10-Jan-15A	21-Mar-15A									
DD00830	Comments Received	0		19-Jul-14		21-Mar-15A									
DD00835	Designer to Reply RtC + Update Submission	21	21-Jul-14	13-Aug-14	21-Mar-15A	25-Mar-15A									
DD00840	Submit Updated DDA to SO/ ICE/ IPs	0	14-Aug-14		25-Mar-15A										
DD00845	ICE Approval & Issue Check Cert	12	14-Aug-14	27-Aug-14	30-Mar-15	16-Apr-15									
DD00850	Submit ICE Check Cert to SO	6	28-Aug-14	03-Sep-14	17-Apr-15	23-Apr-15									
DD00855	IPs Review	28	14-Aug-14	10-Sep-14	25-Mar-15A	24-Apr-15									
DD00860	IPs No Objection Received	0		10-Sep-14		24-Apr-15									
DD00880	SO's Review	35	14-Aug-14	17-Sep-14	25-Mar-15A	01-May-15									
DD00885	SO Approval with Condition Received	0		17-Sep-14		02-May-15									
(G5) DDA for Cross Passage - Permanent works - incl. Detailed Geotechnical Assessment - North															
DD67468	IPs/ SO's Advance Comments/ ICE Comments	28	14-Nov-14	11-Dec-14	05-Dec-14A	06-Feb-15A									
DD67470	Comments Received	0		11-Dec-14		06-Feb-15A									
DD67478	Designer to Reply RtC + Update Submission	21	12-Dec-14	08-Jan-15	07-Feb-15A	11-Mar-15 A									
DD67488	Submit Updated DDA to SO/ ICE/ IPs	0	09-Jan-15		11-Mar-15 A										
DD67498	ICE Approval & Issue Check Cert	12	09-Jan-15	22-Jan-15	11-Mar-15 A	08-Apr-15									
DD67508	Submit ICE Check Cert to SO	6	23-Jan-15	29-Jan-15	08-Apr-15	15-Apr-15									
DD67518	IPs Review	28	09-Jan-15	05-Feb-15	11-Mar-15 A	19-Apr-15									
DD67528	IPs No Objection Received	0		05-Feb-15		19-Apr-15									
DD67609*	SO's Review	35	09-Jan-15	12-Feb-15	11-Mar-15 A	26-Apr-15									
DD67610	SO Approval with Condition Received	0		12-Feb-15		27-Apr-15									
(H2) DDA Temp.works for Cross Passages - North															
DD06120	SO's Review	35	02-Aug-14	05-Sep-14	29-Aug-14A	02-Jan-15A									
DD06130	SO Approval with Condition Received	0		05-Sep-14		02-Jan-15A									
Construction															
Northern Landfall Surface Setup for TBM operation															
A6415930	Gantry Setup at North TBM Launching Shaft	48	29-Jul-14	23-Sep-14	20-Dec-14A	03-Jan-15A									
A6415937	Slurry Treatment Plant Foundation	25	15-Oct-14	12-Nov-14	20-Oct-14A	30-Mar-15									
A6415940	Slurry Treatment Plant 1 Setup at Northern Landfall	64	13-Nov-14	29-Jan-15	20-Nov-14A	24-Mar-15A									
A6415950	Slurry Treatment Plant 1 Commissioning	24	30-Jan-15	05-Mar-15	25-Mar-15A	27-Apr-15									
A6415955	Slurry Treatment Plant 2 Setup at Northern Landfall	54	30-Jan-15	14-Apr-15	09-Feb-15A	07-May-15									
A6415957	Slurry Treatment Plant 2 Commissioning	24	15-Apr-15	13-May-15	08-May-15	05-Jun-15									
A6416000	Hyperbaric Equipment Installation, Commissioning & Operation	59	05-May-15	15-Jul-15	03-Jun-15	12-Aug-15									
S880 TBM Assembly at North TBM Launching Shaft															
NSH1900	S880 - TBM Launching - Front Shield Assembly	3	09-Dec-14	11-Dec-14	23-Jan-15A	27-Jan-15A									
NSH1910	S880 - TBM Launching - Cutterhead Assembly	3	12-Dec-14	14-Dec-14	27-Jan-15A	30-Jan-15A									
NSH1920	S880 - TBM Launching - Erector Assembly	3	15-Dec-14	17-Dec-14	31-Jan-15A	05-Feb-15A									
NSH1930	S880 - TBM Launching - Tail Skin Assembly	3	18-Dec-14	20-Dec-14	05-Feb-15A	12-Feb-15A									
NSH1940	S880 - TBM Launching - Main Drive Connection	2	21-Dec-14	22-Dec-14	13-Feb-15A	10-Mar-15A									
NSH1950	S880 - TBM Launching - Main Drive Shifting	2	23-Dec-14	24-Dec-14	03-Mar-15A	04-Mar-15A									
NSH1960	S880 - TBM Launching - Main Drive Thrust Frame Installation	14	25-Dec-14	07-Jan-15	20-Apr-15A	08-Apr-15									
NSH1965	S880 - TBM Launching - Gantry 2 Assembly	3	25-Dec-14	27-Dec-14	06-Mar-15A	07-Mar-15A									
NSH1970	S880 - TBM Launching - Gantry 1 Assembly	3	28-Dec-14	30-Dec-14	07-Mar-15A	08-Mar-15A									
NSH1980	S880 - TBM Launching - Gantry 1 & Main Drive connection	3	08-Jan-15	10-Jan-15	11-Mar-15 A	12-Mar-15A									
NSH1990	S880 - TBM Launching - Gantry 2 & Gantry 1 connection	3	11-Jan-15	13-Jan-15	10-Mar-15A	11-Mar-15 A									
NSH2000	S880 - TBM Launching - Gantry 3 assembly	3	09-Jan-15	11-Jan-15	11-Mar-15 A	13-Mar-15A									
NSH2010	S880 - TBM Launching - Gantry 4 assembly	3	12-Jan-15	14-Jan-15	14-Mar-15A	16-Mar-15A									
NSH2020	S880 - TBM Launching - Gantry 3 & Ganty 2 connection	3	14-Jan-15	16-Jan-15	17-Mar-15A	20-Mar-15A									
NSH2030	S880 - TBM Launching - Gantry 4 & Ganty 3 connection	3	17-Jan-15	19-Jan-15	20-Mar-15A	22-Mar-15A									
NSH2040	S880 - TBM Launching - Testing & Commissioning	24	20-Jan-15	12-Feb-15	23-Mar-15A	28-Apr-15									
NSH2050	S880 - TBM Launching - Segment Ring Installation for Break-in	8	13-Feb-15	23-Feb-15	29-Apr-15	06-May-15									
NSH2060	S880 - TBM Launching - Final commissioning & Break-in	10	24-Feb-15	05-Mar-15	07-May-15	17-May-15									

Activity ID		Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2014									2015								
								2014	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015	2015
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	2015	2015	2015	2015	2015	2015	2015	2015	2015
(J1) DDA Temp.works for Construction of Sth.Vent.Bldg.																									
DD04380	Preparation of DDANth VB & Trench ELS	18	19-Sep-14	11-Oct-14	30-Mar-15	23-Apr-15																			
DD04390	Review & Comment by JV	18	13-Oct-14	01-Nov-14	23-Apr-15	15-May-15																			
DD04400	Designer prepare DDA	10	03-Nov-14	13-Nov-14	15-May-15	28-May-15																			
DD04410	Formal Submission of DDAto ICE/ IPs	0		13-Nov-14		28-May-15																			
DD04420	Advanced Submission to SO	0		13-Nov-14		28-May-15																			
DD04430	IPs/ SO's Advance Comments/ ICE Comments	28	14-Nov-14	11-Dec-14	28-May-15	25-Jun-15																			
DD04440	Comments Received	0		11-Dec-14		25-Jun-15																			
DD04450	Designer to Reply RtC + Update Submission	21	12-Dec-14	08-Jan-15	25-Jun-15	21-Jul-15																			
(C3) DDA for North Vent Shaft & Duct Permanent Structure																									
DD67268	Preparation of DDANorth Vent Shaft & Duct Perm Structure	18	07-Aug-14	27-Aug-14	31-Jul-14A	15-Jan-15A																			
DD67278	Review & Comment by JV	18	28-Aug-14	18-Sep-14	16-Jan-15A	31-Mar-15																			
DD67280	Designer prepare DDA	10	19-Sep-14	30-Sep-14	01-Apr-15	16-Apr-15																			
DD67288	Formal Submission of DDAto ICE/ IPs	0		30-Sep-14		16-Apr-15																			
DD67290	Advanced Submission to SO	0		30-Sep-14		16-Apr-15																			
DD67298	IPs/ SO's Advance Comments/ ICE Comments	28	01-Oct-14	28-Oct-14	17-Apr-15	14-May-15																			
DD67300	Comments Received	0		28-Oct-14		14-May-15																			
DD67308	Designer to Reply RtC + Update Submission	21	29-Oct-14	21-Nov-14	15-May-15	09-Jun-15																			
DD67318	Submit Updated DDAto SO/ ICE/ IPs	0	22-Nov-14		10-Jun-15																				
DD67328	ICEApproval & Issue Check Cert	12	22-Nov-14	05-Dec-14	10-Jun-15	24-Jun-15																			
DD67338	Submit ICE Check Cert to SO	6	06-Dec-14	12-Dec-14	25-Jun-15	02-Jul-15																			
DD67348	IPs Review	28	22-Nov-14	19-Dec-14	10-Jun-15	07-Jul-15																			
DD67368	SO's Review	35	22-Nov-14	26-Dec-14	10-Jun-15	14-Jul-15																			
(D9) AIP Temporary support and dewatering measures for Vent Duct ELS design for Northern Landfall																									
DD69410	SOApproval with Condition Received	0		02-May-15		02-May-15A																			
(D9) DDA Temporary support and dewatering measures for Vent Duct ELS design for Northern Landfall																									
DD69420	Prepare DDA Temp Support & Dewatering measures for Vent Duct ELS at Northern Landfall	18	02-May-15	22-May-15	28-Jan-15A	28-Jan-15A																			
DD69430	Review & Comment by JV	18	23-May-15	13-Jun-15	28-Jan-15A	28-Jan-15A																			
DD69440	Designer prepare DDA	10	15-Jun-15	26-Jun-15	28-Jan-15A	28-Jan-15A																			
DD69450	Formal Submission of DDAto ICE/ IPs	0		26-Jun-15		28-Jan-15A																			
DD69460	Advanced Submission to SO	0		26-Jun-15		28-Jan-15A																			
DD69470	IPs/ SO's Advance Comments/ ICE Comments	28	27-Jun-15	24-Jul-15	28-Jan-15A	28-Jan-15A																			
DD69480	Comments Received	0		24-Jul-15		28-Jan-15A																			
DD69490	Designer to Reply RtC + Update Submission	21	25-Jul-15	18-Aug-15	28-Jan-15A	28-Jan-15A																			
DD69500	Submit Updated DDAto SO/ ICE/ IPs	0	19-Aug-15		28-Jan-15A																				
DD69510	ICEApproval & Issue Check Cert	12	19-Aug-15	01-Sep-15	28-Jan-15A	28-Jan-15A																			
DD69520	IPs Review	28	19-Aug-15	15-Sep-15	28-Jan-15A	28-Jan-15A																			
DD69530	IPs No Objection Received	0		15-Sep-15		28-Jan-15A																			
DD69540	SO's Review	35	19-Aug-15	22-Sep-15	28-Jan-15A	28-Jan-15A																			
DD69550	SOApproval with Condition Received	0		22-Sep-15		28-Jan-15A																			
ETWB TCW No 15/2005 - ELS design of ventilation duct and its connections with building and tunnel																									
GEO1180	1st Submission to GEO - ETWB TCW No 15/2005 - ELS Design of Ventilation Duct	0		01-Sep-15		28-Jan-15A																			
GEO1185	1st Submission GEO Review	28	02-Sep-15	29-Sep-15	28-Jan-15A	28-Jan-15A																			
GEO1190	Received GEO Comment	0		29-Sep-15		28-Jan-15A																			
GEO1195	Prepare Response to Comment	12	30-Sep-15	14-Oct-15	28-Jan-15A	28-Jan-15A																			
GEO1200	2nd Submission to GEO	0		14-Oct-15		28-Jan-15A																			
GEO1205	2nd GEO Review	28	15-Oct-15	11-Nov-15	28-Jan-15A	28-Jan-15A																			
North Surface Roadworks, Utility & Drainage works																									
Design Submission																									
(A20) DDA for Traffic Sign & Road Marking																									
DD01725	IPs/ SO's Advance Comments/ ICE Comments	28	19-Oct-14	15-Nov-14	12-Dec-14A	31-Mar-15																			
DD01730	Comments Received	0		15-Nov-14		31-Mar-15																			
DD01735	Designer to Reply RtC + Update Submission	21	17-Nov-14	10-Dec-14	01-Apr-15	29-Apr-15																			
DD01740	Submit Updated DDAto SO/ ICE/ IPs	0	11-Dec-14		30-Apr-15																				
DD01745	ICEApproval & Issue Check Cert	12	11-Dec-14	24-Dec-14	30-Apr-15	14-May-15																			
DD01750	Submit ICE Check Cert to SO	6	27-Dec-14	03-Jan-15	15-May-15	21-May-15																			
DD01755	SO's Review	35	11-Dec-14	14-Jan-15	30-Apr-15	03-Jun-15																			
DD01760	SOApproval with Condition Received	0		14-Jan-15		03-Jun-15																			
(C2) DDA for Sewerage, Drainage, Waterworks & Utility works for North Landfall																									
DD02125	IPs/ SO's Advance Comments/ ICE Comments	28	17-Sep-14	14-Oct-14	12-Dec-14A	09-Feb-15A																			
DD02130	Comments Received	0		14-Oct-14		09-Feb-15A																			
DD02135	Designer to Reply RtC + Update Submission	21	15-Oct-14	07-Nov-14	09-Feb-15A	12-Mar-15A																			
DD02140	Submit Updated DDAto SO/ ICE/ IPs	0	08-Nov-14		12-Mar-15A																				
DD02145	ICEApproval & Issue Check Cert	12	08-Nov-14	21-Nov-14	12-Mar-15A	31-Mar-15																			
DD02150	Submit ICE Check Cert to SO	6	22-Nov-14	28-Nov-14	01-Apr-15	11-Apr-15																			
DD02155	IPs Review	28	08-Nov-14	05-Dec-14	12-Mar-15A	11-Apr-15																			
DD02160	IP's No Objection Received	0		05-Dec-14		11-Apr-15																			
DD02165	SO's Review	35	08-Nov-14	12-Dec-14	12-Mar-15A	18-Apr-15																			
DD02170	SOApproval with Condition Received	0		12-Dec-14		18-Apr-15																			
Sub-sea Tunnel																									
Sub-sea TBM Tunnelling																									
Major Procurement																									
S881 -																									
PO103370	S881 - 13.6m dia - TBM - Manufacturing - Shield	180	28-Jun-14	31-Jan-15	28-Jun-14A	10-Mar-15A																			
PO103430	S881 - 13.6m dia - TBM - Workshop Assembly	70	02-Feb-15	06-May-15	10-Mar-15A	06-May-15																			

Activity ID		Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	20142015									
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
	PO103440	S881 - 13.6m dia - TBM - Workshop Acceptance Test	0		06-May-15		06-May-15										S881 - 13.6m dia - TBM - Workshop Acceptance Test
	PO103450	S881 - 13.6m dia - TBM - Disassembly and Packing for Transport	16	07-May-15	26-May-15	07-May-15	26-May-15										S881 - 13.6m dia - TBM - Disassembly and Packing for Transport
	PO103460	S881 - 13.6m dia - TBM - Delivery	20	27-May-15	15-Jun-15	27-May-15	15-Jun-15										S881 - 13.6m dia - TBM - Delivery
Precast Semgnet ID12.40 - Prodcution for Sub-sea TBM Tunnel																	
	A6418040	ID12.40 TBM Segment Ring Fabrication - 12 rings per day	300	22-Nov-14	19-Dec-15	29-Nov-14A	09-Mar-16										
Design Submission																	
(B6) Risk Assessment of Submarine Cable - Tunnelling Works																	
	GS01400	Preparation of Risk Assessm ent of Submarine cables - Tunnelling Works	24	12-Dec-14	12-Jan-15	02-Jan-15A	12-Feb-15A										Preparation of Risk Assessment of Submarine cables - Tunnelling Works
	GS01405	1st Submission	0		12-Jan-15		12-Feb-15A										1st Submission
	GS01410	SO's Comments for 1st Submission	35	13-Jan-15	16-Feb-15	12-Feb-15A	01-Apr-15										SO's Comments for 1st Submission
	GS01420	CLP Review (4 weeks)	28	16-Jan-15	12-Feb-15	12-Feb-15A	01-Apr-15										CLP Review (4 weeks)
	GS01425	CLP Comment Received	0		12-Feb-15		01-Apr-15										CLP Comment Received
	GS01430	Prepare Re-submission	12	17-Feb-15	09-Mar-15	02-Apr-15	20-Apr-15										Prepare Re-submission
	GS01435	ICE Cert. Issue	6	10-Mar-15	16-Mar-15	21-Apr-15	27-Apr-15										ICE Cert. Issue
	GS01440	SO Forward ICE Cert. to CLP	3	17-Mar-15	19-Mar-15	28-Apr-15	30-Apr-15										SO Forward ICE Cert. to CLP
	GS01445	2nd Submission	0		09-Mar-15		20-Apr-15										2nd Submission
	GS01455	SO Forward Submission to CLP	3	10-Mar-15	12-Mar-15	21-Apr-15	23-Apr-15										SO Forward Submission to CLP
	GS01460	CLP Review (4 weeks)	28	17-Mar-15	13-Apr-15	24-Apr-15	21-May-15										CLP Review (4 weeks)
	GS01465	CLP Comment Received	0		13-Apr-15		21-May-15										CLP Comment Received
	GS01467	SO's Condition Approval	35	12-Mar-15	15-Apr-15	21-Apr-15	25-May-15										SO's Condition Approval
(G1) IFA for Structural Health Monitoring System for TBM Tunnel																	
	DD71040	Submit ICE Check Cert to SO	6	16-Jun-14	21-Jun-14	23-Dec-14A	05-Jan-15A										Submit ICE Check Cert to SO
	DD71050	IPs Review	28	31-May-14	27-Jun-14	23-Dec-14A	30-Mar-15										IPs Review
	DD71060	IP's No Objection Received	0		27-Jun-14		30-Mar-15										IP's No Objection Received
	DD71070	SO's Review	35	31-May-14	04-Jul-14	23-Dec-14A	01-Apr-15										SO's Review
	DD71080	SO Approval with Condition Received	0		04-Jul-14		01-Apr-15										SO Approval with Condition Received
	DD71200	TBM Segment Mould Acceptance & Trial	0	11-Jul-14		01-Apr-15											TBM Segment Mould Acceptance & Trial
(G1) DDA for TBM Tunnel Lining Structural Design - Sub-sea tunnel																	
	DD6670	Sub-sea TBM Tunnel Segment - Fabrication	265	06-Oct-14	29-Aug-15	03-Jan-15A	23-Dec-15										
(G1) DDA for TBM Tunnel Lining Settlement Anlysis & Confinement Pressure - Sub-sea tunnel																	
	AN1150	DDA Settlement Analysis & Confinement Pressure for Sub-sea Tunnel	246	21-Nov-13	24-Sep-14	21-Nov-13A	02-Apr-15										Settlement Analysis & Confinement Pressure for Sub-sea Tunnel
	DD6690	Preparation of DDA TBM Confinement - Sub-sea tunnel	0	25-Sep-14	25-Sep-14	08-Apr-15	08-Apr-15										TBM Confinement - Sub-sea tunnel
	DD6700	Review & Comment by JV	12	25-Sep-14	10-Oct-14	08-Apr-15	21-Apr-15										Review & Comment by JV
	DD6705	Designer prepare DDA	12	11-Oct-14	24-Oct-14	22-Apr-15	06-May-15										Designer prepare DDA
	DD6710	Formal Submission of DDA to ICE/ IPs	0		24-Oct-14		06-May-15										Formal Submission of DDA to ICE/ IPs
	DD6715	Advanced Submission to SO	0		24-Oct-14		06-May-15										Advanced Submission to SO
	DD6720	IPs/ SO's Advance Comments/ ICE Comments	28	25-Oct-14	21-Nov-14	07-May-15	03-Jun-15										IPs/ SO's Advance Comments/ ICE Comments
	DD67258	Comments Received	0		21-Nov-14		03-Jun-15										Comments Received
	DD6730	Designer to Reply RiC + Update Submission	21	22-Nov-14	16-Dec-14	04-Jun-15	29-Jun-15										Designer to Reply RiC + Update Submission
(G3) DDA for TBM Tunnel Internal Structures (Sub-sea)																	
	DD00925	IPs/ SO's Advance Comments/ ICE Comments	28	25-Sep-14	22-Oct-14	21-Nov-14A	21-Jan-15A										Advance Comments/ ICE Comments
	DD00930	Comments Received	0		22-Oct-14		21-Jan-15A										Comments Received
	DD00935	Designer to Reply RiC + Update Submission	21	23-Oct-14	15-Nov-14	21-Jan-15A	31-Mar-15										Designer to Reply RiC + Update Submission
	DD00940	Submit Updated DDA to SO/ ICE/ IPs	0	17-Nov-14		01-Apr-15											Submit Updated DDA to SO/ ICE/ IPs
	DD00945	ICE Approval & Issue Check Cert	12	17-Nov-14	29-Nov-14	01-Apr-15	18-Apr-15										ICE Approval & Issue Check Cert
	DD00950	Submit ICE Check Cert to SO	6	01-Dec-14	06-Dec-14	20-Apr-15	25-Apr-15										Submit ICE Check Cert to SO
	DD00955	IPs Review	28	17-Nov-14	14-Dec-14	01-Apr-15	28-Apr-15										IPs Review
	DD00960	IP's No Objection Received	0		14-Dec-14		28-Apr-15										IP's No Objection Received
	DD00980	SO's Review	35	17-Nov-14	21-Dec-14	01-Apr-15	05-May-15										SO's Review
	DD00985	SO Approval with Condition Received	0		22-Dec-14		05-May-15										SO Approval with Condition Received
	DD00995	Sub-sea Internal Structure - Precast Gallery Mould Design & Fabrication	24	22-Dec-14	21-Jan-15	06-May-15	03-Jun-15										Sub-sea Internal Structure - Precast Gallery Mould Design & Fabrication
	DD01015	Sub-sea Tunnel - Precast Gallery Fabrication	244	22-Jan-15	21-Nov-15	04-Jun-15	02-Apr-16										
Sub-sea Tunnel Cross Passage & Internal Structure																	
Design Submission																	
(G4) DDA for Cross Passage - Permanent works - incl. Geotechnical Assessment - Sub-sea tunnel																	
	AN1180	Early DDASub-sea Cross Passage Lining & CPOpening	151	03-Jun-14	29-Nov-14	03-Jun-14A	09-May-15										Early DDASub-sea Cross Passage Lining & CPOpening
	DD01100	Preparation of DDACross Passage incl. Detailed Geotechnical Assessment	0	01-Dec-14	01-Dec-14	11-May-15	11-May-15										Preparation of DDACross Passage incl. Detailed Geotechnical Assessment
	DD01105	Review & Comment by JV	6	01-Dec-14	06-Dec-14	11-May-15	16-May-15										Review & Comment by JV
	DD01110	Designer prepare DDA	12	08-Dec-14	20-Dec-14	18-May-15	01-Jun-15										Designer prepare DDA
	DD01115	Formal Submission of DDA to ICE/ IPs	0		20-Dec-14		01-Jun-15										Formal Submission of DDA to ICE/ IPs
	DD01120	Advanced Submission to SO	0		20-Dec-14		01-Jun-15										Advanced Submission to SO
	DD01125	IPs/ SO's Advance Comments/ ICE Comments	28	21-Dec-14	17-Jan-15	02-Jun-15	29-Jun-15										IPs/ SO's Advance Comments/ ICE Comments
	DD01130	Comments Received	0		17-Jan-15		29-Jun-15										Comments Received
Method Statement Submission																	
Method Statement of Cross Passage Ground Freezing																	
	MS1300	Preparation Method Statement for CP Ground Freezing	25	17-Sep-14	17-Oct-14	30-Mar-15	02-May-15										Method Statement for CP Ground Freezing
	MS1310	Submit Method Statement to SO/ ICE	0		17-Oct-14		02-May-15										Method Statement to SO/ ICE
	MS1320	SO Reviews & Comments/ ICE Comments	28	18-Oct-14	14-Nov-14	03-May-15	30-May-15										Reviews & Comments/ ICE Comments
	MS1330	Re-submission	18	15-Nov-14	05-Dec-14	01-Jun-15	22-Jun-15										Re-submission
	MS1340	ICE Approval & Issue Check Cert.	18	06-Dec-14	29-Dec-14	23-Jun-15	14-Jul-15										ICE Approval & Issue Check Cert.
	MS1350	SO's Review	28	06-Dec-14	02-Jan-15	23-Jun-15	20-Jul-15										SO's Review
Southern Landfall																	
South Cut & Cover Tunnel																	
Design Submission																	
(E2) AIP for South C&C Box & Approach Ramp																	

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2014	2015							
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
AP3210	SO Review (35 Days)	35	14-Oct-14	17-Nov-14	03-Dec-14A	01-Apr-15	SO Review (35 Days)								
AP3220	SO Approval with Condition Received	0		17-Nov-14		01-Apr-15	SO Approval with Condition Received								
(E2) DDA for South C&C Box & Approach Ramp															
DD00460	Preparation DDA Sth C&C Box and Approach Ramp	18	18-Nov-14	08-Dec-14	02-Apr-15	27-Apr-15	Preparation DDA Sth C&C Box and Approach Ramp								
DD00470	Review & Comment by JV	18	09-Dec-14	31-Dec-14	28-Apr-15	19-May-15	Review & Comment by JV								
DD00480	Designer prepare DDA	10	02-Jan-15	13-Jan-15	20-May-15	01-Jun-15	Designer prepare DDA								
DD00490	Formal Submission of DDA to ICE/ IPs	0		13-Jan-15		01-Jun-15	Formal Submission of DDA to ICE/ IPs								
DD00500	Advanced Submission to SO	0		13-Jan-15		01-Jun-15	Advanced Submission to SO								
DD00510	IPs/ SO's Advance Comments/ ICE Comments	28	14-Jan-15	10-Feb-15	02-Jun-15	29-Jun-15	IPs/ SO's Advance Comments/ ICE Comments								
DD00520	Comments Received	0		10-Feb-15		29-Jun-15	Comments Received								
(F3) AIP Temp.Support for South.C&C, Portal & ELS															
DD69590	Prepare AIP South C&C ELS	18	20-Sep-14	13-Oct-14	02-Mar-15A	19-Mar-15A	Prepare AIP South C&C ELS								
DD69600	Review & Comment by JV	18	14-Oct-14	03-Nov-14	20-Mar-15A	14-Apr-15	Review & Comment by JV								
DD69610	Designer prepare AIP	10	04-Nov-14	14-Nov-14	15-Apr-15	25-Apr-15	Designer prepare AIP								
DD69620	Formal Submission of AIP to ICE/ IPs	0		14-Nov-14		25-Apr-15	Formal Submission of AIP to ICE/ IPs								
DD69630	Advanced Submission to SO	0		14-Nov-14		25-Apr-15	Advanced Submission to SO								
DD69640	IPs/ SO's Advance Comments/ ICE Comments	28	15-Nov-14	12-Dec-14	26-Apr-15	23-May-15	IPs/ SO's Advance Comments/ ICE Comments								
DD69650	Comments Received	0		12-Dec-14		23-May-15	Comments Received								
DD69660	Designer to Reply RTC + Update Submission	21	13-Dec-14	09-Jan-15	26-May-15	18-Jun-15	Designer to Reply RTC + Update Submission								
DD69670	Submit Updated AIP to SO/ ICE/ IPs	0	10-Jan-15		19-Jun-15		Submit Updated AIP to SO/ ICE/ IPs								
DD69680	ICE Approval & Issue Check Cert	12	10-Jan-15	23-Jan-15	19-Jun-15	04-Jul-15	ICE Approval & Issue Check Cert								
DD69690	IPs Review	28	10-Jan-15	06-Feb-15	19-Jun-15	16-Jul-15	IPs Review								
DD69710	SO's Review	35	10-Jan-15	13-Feb-15	19-Jun-15	23-Jul-15	SO's Review								
Method Statement Submission															
Method Statement of Construction Methodology of C&C Tunnels															
MS1700	Preparation Method Statement for C&C Tunnels	25	28-Mar-15	30-Apr-15	30-Mar-15	02-May-15	Preparation Method Statement for C&C Tunnels								
MS1710	Submit Method Statement to SO	0		30-Apr-15		02-May-15	Submit Method Statement to SO								
MS1720	SO Reviews & Comments	28	01-May-15	28-May-15	03-May-15	30-May-15	SO Reviews & Comments								
MS1730	Re-submission	18	29-May-15	18-Jun-15	01-Jun-15	22-Jun-15	Re-submission								
MS1740	SO's Review	28	19-Jun-15	16-Jul-15	23-Jun-15	20-Jul-15	SO's Review								
South Retrieval Shaft															
Design Submission															
(A4) Additional Ground Investigation Plan - Phase 3 - Southen Landfall															
GS2870	Preparation of Additional Ground Investigation (Phase 3)	11	15-Jan-15	27-Jan-15	20-Feb-15A	02-Mar-15A	Preparation of Additional Ground Investigation (Phase 3)								
GS2880	1st Submission	0		27-Jan-15		02-Mar-15A	1st Submission								
GS2905	SO's Comments for 1st Submission	35	28-Jan-15	03-Mar-15	02-Mar-15A	08-Apr-15	SO's Comments for 1st Submission								
GS2910	SO's Condition Approval	0		03-Mar-15		08-Apr-15	SO's Condition Approval								
(A5) Ground Investigation Report - Phase 3 - Southern Landfall															
GS2960	Preparation of Ground Investigation Report - Phase 3 - Southern Landfall	36	01-Apr-15	18-May-15	08-May-15	19-Jun-15	Preparation of Ground Investigation Report - Phase 3 - Southern Landfall								
GS2970	*1st Submission	0		18-May-15		19-Jun-15	*1st Submission								
GS2980	SO's Comments for 1st Submission	35	19-May-15	22-Jun-15	20-Jun-15	24-Jul-15	SO's Comments for 1st Submission								
(B5) AIP Construction Risk Assessment - Impact on South Landfall															
GS01200	Preparation of Construction Risk Assessment - Impact on South Landfall	36	30-Oct-14	10-Dec-14	02-Feb-15A	31-Mar-15	Preparation of Construction Risk Assessment - Impact on South Landfall								
GS01205	1st Submission	0		10-Dec-14		31-Mar-15	1st Submission								
GS01210	SO's Comments for 1st Submission	35	11-Dec-14	14-Jan-15	01-Apr-15	05-May-15	SO's Comments for 1st Submission								
GS01215	Prepare Re-submission	10	15-Jan-15	26-Jan-15	06-May-15	16-May-15	Prepare Re-submission								
GS01220	2nd Submission	0		26-Jan-15		16-May-15	2nd Submission								
GS01225	ICE Cert. Issue	6	27-Jan-15	02-Feb-15	18-May-15	23-May-15	ICE Cert. Issue								
GS01250	SO's Condition Approval	35	27-Jan-15	02-Mar-15	17-May-15	20-Jun-15	SO's Condition Approval								
(B5) DDA Construction Risk Assessment - Impact on South Landfall															
DD68500	Preparation of Construction Risk Assessment - Impact on South Landfall	36	03-Mar-15	17-Apr-15	22-Jun-15	03-Aug-15	Preparation of Construction Risk Assessment - Impact on South Landfall								
(F1) AIP Temp.works - Retrieval Shaft on Southern Landfall incl. break-out															
AP01600	Preparation of AIP Retrieval Shaft on Sth Landfall incl break out	12	20-Sep-14	06-Oct-14	02-Mar-15A	13-Mar-15A	Retrieval Shaft on Sth Landfall incl break out								
AP01605	Review & Comment by JV	12	07-Oct-14	20-Oct-14	13-Mar-15A	31-Mar-15	Review & Comment by JV								
AP01610	Designer Prepare AIP	6	21-Oct-14	27-Oct-14	01-Apr-15	11-Apr-15	Designer Prepare AIP								
AP01615	Formal Submission of AIP to ICE/IPs	0		27-Oct-14		11-Apr-15	Formal Submission of AIP to ICE/IPs								
AP01620	Advanced Submission of AIP to SO	0		27-Oct-14		11-Apr-15	Advanced Submission of AIP to SO								
AP01625	Review & Comment by SO/ ICE/ IPs	28	28-Oct-14	24-Nov-14	12-Apr-15	09-May-15	Review & Comment by SO/ ICE/ IPs								
AP01630	Advance Commants from SO/ Comments from ICE/ IPs Received	0		24-Nov-14		09-May-15	Advance Commants from SO/ Comments from ICE/ IPs Received								
AP01635	Designer to Prepare RTC & Updated AIP	18	25-Nov-14	15-Dec-14	11-May-15	01-Jun-15	Designer to Prepare RTC & Updated AIP								
AP01640	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		15-Dec-14		01-Jun-15	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)								
AP01645	Reply to IPs Comments in RTC	0		15-Dec-14		01-Jun-15	Reply to IPs Comments in RTC								
AP01650	ICE Approval & Issue of Design Check Cert.	18	16-Dec-14	08-Jan-15	02-Jun-15	23-Jun-15	ICE Approval & Issue of Design Check Cert.								
AP01655	Check Cert to SO	0		08-Jan-15		23-Jun-15	Check Cert to SO								
AP01660	No Objection or Further Minor Comments from IPs Received	0		08-Jan-15		23-Jun-15	No Objection or Further Minor Comments from IPs Received								
AP01680	SO Review (35 Days)	35	17-Dec-14	20-Jan-15	02-Jun-15	06-Jul-15	SO Review (35 Days)								
(F2) AIP Temp works of Ground Treatment for TBMs passing under Southern Landfall															
AP01900	Preparation of AIP Ground Improvement works in Sth Landfall Seawall	18	01-Sep-14	22-Sep-14	27-Mar-15A	27-Mar-15A	Preparation of AIP Ground Improvement works in Sth Landfall Seawall								
AP01905	Review & Comment by JV	18	23-Sep-14	15-Oct-14	27-Mar-15A	27-Mar-15A	Review & Comment by JV								
AP01910	Designer Prepare AIP	12	16-Oct-14	29-Oct-14	27-Mar-15A	27-Mar-15A	Designer Prepare AIP								
AP01915	Formal Submission of AIP to ICE/IPs	0		29-Oct-14		27-Mar-15A	Formal Submission of AIP to ICE/IPs								
AP01920	Advanced Submission of AIP to SO	0		29-Oct-14		27-Mar-15A	Advanced Submission of AIP to SO								
AP01925	Review & Comment by SO/ ICE/ IPs	28	30-Oct-14	26-Nov-14	27-Mar-15A	27-Mar-15A	Review & Comment by SO/ ICE/ IPs								
AP01930	Advance Commants from SO/ Comments from ICE/ IPs Received	0		26-Nov-14		27-Mar-15A	Advance Commants from SO/ Comments from ICE/ IPs Received								
AP01935	Designer to Prepare RTC & Updated AIP	18	27-Nov-14	17-Dec-14	27-Mar-15A	27-Mar-15A	Designer to Prepare RTC & Updated AIP								

Activity ID		Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	20142015											
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
	AP01940	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0		17-Dec-14		30-Mar-15	◆ Submission of AIP to SO/ ICE together with Reply To Comment (RTC)											
	AP01945	Reply to IPs Comments in RTC	0		17-Dec-14		30-Mar-15	◆ Reply to IPs Comments in RTC											
	AP01950	ICEApproval & Issue of Design Check Cert.	18	18-Dec-14	10-Jan-15	30-Mar-15	23-Apr-15	ICEApproval & Issue of Design Check Cert.											
	AP01955	Check Cert to SO	0		10-Jan-15		23-Apr-15	◆ Check Cert to SO											
	AP01960	No Objection or Further Minor Comments from IPs Received	0		10-Jan-15		23-Apr-15	◆ No Objection or Further Minor Comments from IPs Received											
	AP01980	SO Review (35 Days)	35	19-Dec-14	22-Jan-15	02-Apr-15	06-May-15	SO Review (35 Days)											
	AP01985	SOApproval with Condition Received	0		22-Jan-15		06-May-15	◆ SOApproval with Condition Received											
(F2) DDA Temp works of Ground Treatment for TBMs passing under Southern Landfall																			
	DD04740	Preparation of DDAGround Im provement in Southern Landfall Seawall	18	01-Apr-15	25-Apr-15	08-May-15	29-May-15	Preparation of DDAGround Im provement in S											
	DD04750	Review & Comment by JV	18	27-Apr-15	18-May-15	30-May-15	19-Jun-15	Review & Comment by JV											
	DD04760	Designer prepare DDA	6	19-May-15	26-May-15	22-Jun-15	27-Jun-15	Designer prepare DDA											
	DD04770	Formal Submission of DDAto ICE/ IPs	0		26-May-15		27-Jun-15	◆ Formal Submission of DDAto ICE											
	DD04780	Advanced Submission to SO	0		26-May-15		27-Jun-15	◆ Advanced Submission to SO											
	DD04790	IPs/ SO's Advance Comments/ ICE Comments	28	27-May-15	23-Jun-15	28-Jun-15	25-Jul-15	IPs/ SO's Advance Com											
South Ventilation Building																			
Design Submission																			
(I1) DDA for South Vent.Bldg. GBP & Arch.Submission																			
	DD01400	Preparation of DDAStH VB GBP & Arch Submission	18	21-Aug-14	11-Sep-14	12-Jan-15A	12-Feb-15A	GBP & Arch Submission											
	DD01405	Review & Comment by JV	24	12-Sep-14	11-Oct-14	13-Feb-15A	20-Feb-15A	nent by JV											
	DD01410	Designer prepare DDA	15	13-Oct-14	29-Oct-14	21-Feb-15A	25-Feb-15A	prepare DDA											
	DD01415	Formal Submission of DDAto ICE/ IPs	0		29-Oct-14		25-Feb-15A	ubmission of DDAto ICE/ IPs											
	DD01420	Advanced Submission to SO	0		29-Oct-14		25-Feb-15A	Submission to SO											
	DD01425	IPs/ SO's Advance Comments/ ICE Comments	28	30-Oct-14	26-Nov-14	25-Feb-15A	04-May-15	IPs/ SO's Advance Comments/ ICE Comments											
	DD01430	Comments Received	0		26-Nov-14		04-May-15	Comments Received											
	DD01435	Designer to Reply RtC + Update Submission	21	27-Nov-14	20-Dec-14	05-May-15	29-May-15	Designer to Reply RtC + Update Submission											
	DD01440	Submit Updated DDAto SO/ ICE/ IPs	0	22-Dec-14		30-May-15		◆ Submit Updated DDAto SO/ ICE/ IPs											
	DD01445	ICEApproval & Issue Check Cert	18	22-Dec-14	14-Jan-15	30-May-15	19-Jun-15	ICEApproval & Issue Check Cert											
	DD01450	Submit ICE Check Cert to SO	6	15-Jan-15	21-Jan-15	22-Jun-15	27-Jun-15	Submit ICE Check Cert to SO											
	DD01455	IPs Review	28	22-Dec-14	18-Jan-15	30-May-15	26-Jun-15	IPs Review											
	DD01460	IP's No Objection Received	0		18-Jan-15		26-Jun-15	◆ IP's No Objection Received											
	DD01465	SO's Review	35	22-Dec-14	25-Jan-15	30-May-15	03-Jul-15	SO's Review											
(I2) DDA for South Vent.Bldg. Foundation Design																			
	DD01500	Preparation of DDAStH VB Foundation	18	01-Apr-15	25-Apr-15	30-May-15	19-Jun-15	Preparation of DDAStH VB Foundation											
	DD01505	Review & Comment by JV	18	27-Apr-15	18-May-15	22-Jun-15	13-Jul-15	Review & Comment by JV											
South Surface Roadworks, Utility & Drainage works																			
Design Submission																			
(E3) DDA for Sewerage, Drainage, Waterworks & Utility works for South Landfall																			
	DD05810	Preparation of DDASewerage & Drainage works for StH Landfall	18	08-Nov-14	28-Nov-14	02-Mar-15A	15-Mar-15A	Preparation of DDASewerage & Drainage works for StH Landfall											
	DD05820	Review & Comment by JV	18	29-Nov-14	19-Dec-14	16-Mar-15A	25-Mar-15A	Review & Comment by JV											
	DD05830	Designer prepare DDA	10	20-Dec-14	03-Jan-15	25-Mar-15A	27-Mar-15A	Designer prepare DDA											
	DD05840	Advanced Submission to SO	0		03-Jan-15		27-Mar-15A	◆ Advanced Submission to SO											
	DD05850	Formal Submission of DDAto ICE/ IPs	0		03-Jan-15		27-Mar-15A	◆ Formal Submission of DDAto ICE/ IPs											
	DD05860	IPs/ SO's Advance Comments/ ICE Comments	28	04-Jan-15	31-Jan-15	30-Mar-15	26-Apr-15	IPs/ SO's Advance Comments/ ICE Comments											
	DD05870	Comments Received	0		31-Jan-15		27-Apr-15	◆ Comments Received											
	DD05880	Designer to Reply RtC + Update Submission	21	02-Feb-15	04-Mar-15	27-Apr-15	21-May-15	Designer to Reply RtC + Update Submission											
	DD05890	Submit Updated DDAto SO/ ICE/ IPs	0	05-Mar-15		22-May-15		◆ Submit Updated DDAto SO/ ICE/ IPs											
	DD05900	ICEApproval & Issue Check Cert	12	05-Mar-15	18-Mar-15	22-May-15	05-Jun-15	ICEApproval & Issue Check Cert											
	DD05910	Submit ICE Check Cert to SO	6	19-Mar-15	25-Mar-15	06-Jun-15	12-Jun-15	Submit ICE Check Cert to SO											
	DD05920	IPs Review	28	05-Mar-15	01-Apr-15	22-May-15	18-Jun-15	IPs Review											
	DD05930	IP's No Objection Received	0		01-Apr-15		18-Jun-15	◆ IP's No Objection Received											
	DD05940	SO's Review	35	05-Mar-15	08-Apr-15	22-May-15	25-Jun-15	SO's Review											
	DD05950	SOApproval with Condition Received	0		08-Apr-15		25-Jun-15	◆ SOApproval with Condition Received											