

Activity ID	Activity Name	Orig Dur	Planned Start	Planned Finish	2017																															
					October	N	D	January	F	March	April	May	June	July	August	S	per																			
					0	1	2	3	0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	0	1	2	0
TMCLK - Northern Connection Sub-Sea Tunnel Section																																				
Construction																																				
Northern Landfall																																				
North Reclamation (Phase 2)																																				
Construction																																				
DDP10390	Dredging - Phase 2 (Zone G)	18	13-Oct-16	02-Nov-16	Dredging - Phase 2 (Zone G)																															
DDP10405	VS - Rock Grade 400 - Zone G	9	03-Nov-16	12-Nov-16	VS - Rock Grade 400 - Zone G																															
DDP10407	VS - Levelling Stone & Seawall Block - Zone G	27	14-Nov-16	14-Dec-16	VS - Levelling Stone & Seawall Block - Zone G																															
DDP10409	VS - Rock Type A - Zone G	10	15-Dec-16	28-Dec-16	VS - Rock Type A - Zone G																															
DDP10410	Vertical Seawall - Bermstone - (Zone G)	18	29-Dec-16	19-Jan-17	Vertical Seawall - Bermstone - (Zone G)																															
DDP10420	Vertical Seawall - Seawall Coping - (Zone G)	78	29-Dec-16	07-Apr-17	Vertical Seawall - Seawall Coping - (Zone G)																															
DDP10430	Geotextile (Zone G)	11	03-Nov-16	15-Nov-16	Geotextile (Zone G)																															
DDP10440	Sand Blanket (Zone G)	21	08-Nov-16	01-Dec-16	Sand Blanket (Zone G)																															
DDP10450	Band Drain (Zone G)	30	21-Nov-16	24-Dec-16	Band Drain (Zone G)																															
DDP10460	Reclamation - Phase 2	24	15-Dec-16	14-Jan-17	Reclamation - Phase 2																															
DDP10470	Backfilling to +10mPD - Phase 2	48	31-Dec-16	04-Mar-17	Backfilling to +10mPD - Phase 2																															
DDP10480	Surcharge - Phase 2	105	05-Mar-17	17-Jun-17	Surcharge - Phase 2																															
DDP10490	Removal of Surcharge - Phase 2	18	19-Jun-17	10-Jul-17	Removal of Surcharge - Phase 2																															
DDP10500	Turnover Portion N1 to N4	0		10-Jul-17	Turnover Portion N1 to N4																															

- Planned Bar
- Planned Bar - Critical
- Planned Milestone

TMCLK - Northern Connection Sub-sea Tunnel Section
North Reclamation Phase 2



Date	Revision	Checked	Approv...
28-Jul-14	TMCLK/DBJ/GEN/PRG/98507/ Rev. C	CLa	WYu