

Appendix B

Construction Programme

ID	Activity	Duration (Days)	Activity % Complete	Start	Finish	Actual Start	Actual Finish	Total Float	Calendar																												
									2018												2019												2020				021
									M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
HY2017/10 - Works Programme Three Month Rolling Programme 21-Jan-21																																					
Contract Dates																																					
Key Dates																																					
KD09	C&ED Building, E&M Works, & FSD Inspection	0	0%		20-Jan-21*			-164																													
KD10	FSD Building, E&M Works, & FSD Inspection	0	0%		20-Jan-21*			-225																													
Portion Handover Dates																																					
H120	Vacate Portion XVIb (KD10+28)	0	0%		20-Jan-21*			-198																													
H130	Vacate Portion XVIa (KD10+28)	0	0%		20-Jan-21*			-198																													
H140	Vacate Portion XVb (KD9+28)	0	0%		20-Jan-21*			-137																													
H150	Vacate Portion XVa (KD9+28)	0	0%		20-Jan-21*			-137																													
H340	Vacate Portion XIX (KD11+28)	0	0%		20-Jan-21*			-95																													
Key Date 10 - FSD Building Structure & E&M Works																																					
E&M Works																																					
Statutory Inspections and approvals																																					
FSDB-SI1140	KD10 Achieved	0	0%		20-Jan-21			-186																													
Key Date 9 - C&ED Building & E&M Works																																					
E&M Works																																					
Statutory Inspections and approvals																																					
C&EDB-SI1140	KD09 Achieved	0	0%		20-Jan-21			-135																													
Key Date 12 - Establishment Works																																					
EW110	Establishment Works	365	23.29%	05-Dec-20 A	26-Oct-21	05-Dec-20		-39																													

CONTRACT NO. HY2017/10
 TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS
 THREE MONTHLY PROGRAMME AS OF 20 Jan 2021

P 1

Date	Revision	Checked	Approved
20-Jan-21			