## Appendix B

## Construction Programme

)	Activity	Duration	Activity % Start	Finish	Total Float																				
		(Days)	Complete			201		S   Oct	I N I Do	o lon l	E Mor		2019  un Jul Aug S Oct N D			Doo	ec lan E Mar			2020				N Dec Jan	
HY2017/10 - Works Progra	mme Three Month Rolling Programme 20-Feb-21					IVI JUIT	Jul   A	3 000	IN De	C Jan r	- Iviai	Apr IVI	Juli	Jui   Aug	y s	OCI IN	Dec	Jan r	IVIAI	Apr	vi Juri	Jui Au	ig s i	JCI IN ID	Jec Ja
Contract Dates																									
Key Dates																									
KD09	KD09 - C&ED Building, E&M Works, & FSD Inspection	0	0%	20-Feb-21*	-195																				
KD10	KD10 - FSD Building, E&M Works, & FSD Inspection	0	0%	20-Feb-21*	-256																				
KD12	KD12 - Establishment Works	0	0%	17-Sep-21*	0				<del></del>																
Portion Handover Dates	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2																								
H120	Vacate Portion XVIb (KD10+28)	0	0%	20-Feb-21*	-229																				
H130	Vacate Portion XVIa (KD10+28)	0	0%	20-Feb-21*	-229																				
H140	Vacate Portion XVb (KD9+28)	0	0%	20-Feb-21*	-168																				
H150	Vacate Portion XVa (KD9+28)	0	0%	20-Feb-21*	-168				<del></del>				1		11		1								
H340	Vacate Portion XIX (KD11+28)	0	0%	20-Feb-21*	-126																				
H350	Vacate Portion WA18 (KD8+365)	0	0%	18-Nov-21*	0																				
Key Date 10 - FSD Building	g Structure & E&M Works																								
E&M Works																									
Statutory Inspections a	and approvals								:	1 1			1		1 1							:	1 1		
FSDB-SI1140	KD10 Achieved	0	0%	20-Feb-21	-213																				
Key Date 9 - C&ED Buildin	g & E&M Works		•																						
E&M Works																									
Statutory Inspections a	and approvals													:											
C&EDB-SI1140	KD09 Achieved	0	0%	20-Feb-21	-162				:													;j !			
Key Date 12 - Establishme	ent Works																								
EW110	Establishment Works	365	31.78% 05-Dec-20 A	26-Oct-21	-39																			•	$\rightarrow$
EW120	KD12 Achieved	0	0%	26-Oct-21	-33	1 1																			

CONTRACT NO. HY2017/10
TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS
THREE MONTHLY PROGRAMME AS OF 20 Feb 2021

<sub>1</sub> Date		Revision	Checked	Approved
'	20-Feb-21			