MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Report No.: 0165/15/ED/0696

Appendix G

Implementation Schedule for Environmental Mitigation Measures (EMIS)

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
Air Quality	I NOI.		measures	
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	All construction sites	V
\$5.5.6.2	A2	 2) Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	All construction sites	V
\$5.5.6.2	A2	 When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials, Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the 	All construction sites	V
S5.5.6.2	A2	 top Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally 	All construction sites	N/A

Appendix G – Implementation Schedule of Environmental Mitigation Measures (EMIS)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		 enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site r part of the construction site where the exposed earth lies 		
S5.5.6.3	A3	 The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase. 	All construction sites	V
S5.5.6.4	A4	4) Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.	All construction sites	V
S5.5.6.4	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Selected Represent- ative dust monitoring station	V
S5.5.7.1	A6	 The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant; Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; The materials which may generate airborne dusty emissions should be wetted by water spray system; All conveyor transfer points should be totally enclosed; All access and route roads within the premises should be paved and wetted; and Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body 	Selected Represent- ative dust monitoring station	N/A
\$5.5.2.7	A7	 The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point: All road surface within the barging facilities will be paved; Dust enclosures will be provided for the loading ramp; Vehicles will be required to pass through designated wheels wash facilities; and Continuous water spray at the loading points 	All construction sites	V
Constructio	· ·		A.U.	14
S6.4.10	N1	 Use of good site practices to limit noise emissions by considering the following: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; 	All construction sites	V

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		 mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 		
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	All construction sites	V
S6.4.12	N3	3) Install movable noise barriers (typically density@14kg/m acoustic mat or full enclosure close to noisy plants including compressor, generators, saw.	For plant items listed in Appendix 6D of the EIA report at all construction sites	N/A
S6.4.13	N4	 4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards. 	For plant items listed in Appendix 6D of the EIA report at all construction site	V
S6.4.14	N5	5) Sequencing operation of construction plants where practicable	All construction sites where practicable	V
S5.1	N6	6) Implement a noise monitoring under EM&A programme.	Selected representat- ive noise monitoring station	V
Sediment	1		1	
S7.3	S1	 The requirements as recommended in ETWB TC 34/2002 Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate. 	All construction sites	V
		Construction Waste)		1
S8.3.8	WM1	 <u>Construction and Demolition Material</u> The following mitigation measures should be implemented in handling the waste: Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and Implement an enhanced Waste Management Plan similar to E7WBTC (Works) No. 19/2005 - "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final 	All construction sites	V

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		disposal sites to the Project Proponent and get its		
\$8.3.9- \$8.3.11	WM2	 approval before implementation <u>C&D</u> Waste Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such 	All construction sites	V
\$8.2.12- \$8.3.15	WM3	 segregation and storage. <u>Chemical Waste</u> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labeled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 	All construction sites	V
S8.3.16	WM4	 Sewage Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly. 	All construction sites	V
S8.3.17	WM5	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by 	All construction sites	V

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		law.		
		Aluminium cans are often recovered from the waste		
		stream by individual collectors if they are segregated and		
		made easily accessible. Separate labelled bins for their		
		deposit should be provided if feasible.		
		Office wastes can be reduced through the recycling of		
		paper if volumes are large enough to warrant collection.		
		Participation in a local collection scheme should be		
		considered by the Contractor.		
		Training should be provided to workers about the		
		concepts of site cleanliness and appropriate waste		
		management procedure, including reduction, reuse and		
		recycling of wastes.		
		uction Phase)		
S9.11.1.7	W2	Land Works	Land-based	V
		General construction activities on land should also be	works area	
		governed by standard good working practice. Specific		
		measures to be written into the works contracts should include:		
		wastewater from temporary site facilities should be		
		controlled to prevent direct discharge to surface or marine		
		waters;		
		• sewage effluent and discharges from on-site kitchen		
		facilities shall be directed to Government sewer in		
		accordance with the requirements of the WPCO or		
		collected for disposal offsite. The use of soakaways shall		
		be avoided;		
		storm drainage shall be directed to storm drains via		
		adequately designed sand/silt removal facilities such as		
		sand traps, silt traps and sediment basins. Channels,		
		earth bunds or sand bag barriers should be provided on		
		site to properly direct stormwater to such silt removal		
		facilities. Catchpits and perimeter channels should be		
		constructed in advance of site formation works and		
		earthworks;		
		• silt removal facilities, channels and manholes shall be		
		maintained and any deposited silt and grit shall be		
		removed regularly, including specifically at the onset of		
		and after each rainstorm;		
		 temporary access roads should be surfaced with crushed 		
		stone or gravel;		
		 rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via 		
		0		
		silt removal facilities;		
		measures should be taken to prevent the washout of construction materials soil silt or debris into any drainage		
		construction materials, soil, silt or debris into any drainage system;		
		 open stockpiles of construction materials (e.g. aggregates 		
		and sand) on site should be covered with tarpaulin or		
		similar fabric during rainstorms;		
		manholes (including any newly constructed ones) should		
		always be adequately covered and temporarily sealed so		
		as to prevent silt, construction materials or debris from		
		getting into the drainage system, and to prevent storm		
		run-off from getting into foul sewers;		
		discharges of surface run-off into foul sewers must always		
		be prevented in order not to unduly overload the foul		
		sewerage system;		
S9.11.1.7	W2	all vehicles and plant should be cleaned before they leave	Land-based	V
		the construction site to ensure that no earth, mud or	works area	
		debris is deposited by them on roads. A wheel washing		
		bay should be provided at every site exit;		
		· wheel wash overflow shall be directed to silt removal		
		facilities before being discharged to the storm drain;		
		• the section of construction road between the wheel		

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
		washing bay and the public road should be surfaced with		
		crushed stone or coarse gravel; • wastewater generated from concreting, plastering,		
		Internal decoration, cleaning work and other similar		
		activities, shall be screened to remove large objects;		
		• vehicle and plant servicing areas, vehicle wash bays and		
		lubrication facilities shall be located under roofed areas.		
		The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with		
		the requirements of the WPCO or collected for off site disposal;		
		 the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; 		
		 waste oil should be collected and stored for recycling or 		
		disposal, in accordance with the Waste Disposal Ordinance;		
		• all fuel tanks and chemical storage areas should be		
		provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a		
		capacity equal to 110% of the storage capacity of the		
		largest tank; and		
		• surface run-off from bunded areas should pass through		
		oil/grease traps prior to discharge to the stormwater		
Ecology (Co	onstruction	system. Phase)	1	L
S10.7	E4	Watering to reduce dust generation; prevention of siltation	Land-based	V
		of freshwater habitats; Site runoff should be desilted, to	works areas	
		reduce the potential for suspended sediments, organics		
		and other contaminants to enter streams and standing freshwater		
S10.7	E5	Good site practices, including strictly following the	Land-based	V
01011	20	permitted works hours, using quieter machines where	works areas	v
		practicable, and avoiding excessive lightings during night		
0.40 -		time		
S10.7	E8	Control vessel speed Ching on training	Marine Traffic	V
		 Skipper training Predefined and regular routes for working vessels; avoid 	Traffic	
		Brother Islands.		
Fisheries		Diotrier Islands.		
S11.7	F4	 Maritime Oil Spill Response Plan (MOSRP); 	HKBCF	V
		Contingency plan.		
		etailed Design Phase)		
S14.3.3.1	LV1	General design measures include:	HKBCF	V
		 Roadside planting and planting along the edge of the HKBCF Island is proposed; 		
		Transplanting of mature trees in good health and amenity		
		value where appropriate and reinstatement of areas		
		disturbed during construction by compensatory hydro-		
		seeding and planting;		
		 Protection measures for the trees to be retained during construction activities; 		
		Optimizing the sizes and spacing of the bridge columns;		
		• Fine-tuning the location of the bridge columns to avoid		
		visually-sensitive locations;		
		Providing planting area around peripheral of HKBCF for		
		tree planting screening effect;		
		Providing salt-tolerant native trees along the planter strip at affacted accurate and pauly realized accurations		
		at affected seawall and newly reclaimed coastline;For HKBCF, providing aesthetic architectural design on		
		the related buildings (e.g. similar materials for PCB		
		building facade to Airport buildings, roof planting and		
		subtle materials for other facilities buildings and so on),		
		and the related infrastructure (e.g. parapet planting and		

EIA Ref.	EM&A Log	Recommended Mitigation Measures	Location of the	Implementation Status
	Ref.		measures	
		transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF; and • Fine-tuning the sizes of the structural members to		
		minimize the bulkiness of buildings and adjustment of		
		building arrangement to minimise disturbance to		
		surrounding vegetation in the HKBCF.		
Landscape	& Visual ((Construction Phase)		
			HKBCE	NI/A
S14.3.3.3	LV2	 Mitigate both Landscape and Visual Impacts G1. Grass-hydroseed bare soil surface and stock pile areas. G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge footbridge to screen bridge and traffic. G3. Not applicable as this is for HKLR. G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF G5. Vegetation reinstatement and upgrading to disturbed areas G6. Maximizing new tree shrub and other vegetation planting to compensate tree felled and vegetation removed G7. Providing planting area around peripheral of HKBCF for tree planting screening effect; G8. Plant salt-tolerant native and shrubs etc along the planter strip at affected seawall. G9. Reserve of loose natural granite rocks for re-use, Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating 	HKBCF	N/A
S14.3.3.3	LV3	screen buffer to enhance "natural-look" of the new coastline. Mitigate Visual Impacts	HKBCF	N/A
		 V1. Minimize time for construction activities during construction period. V2. Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKBCF construction. 		
EM&A				
\$15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual	All construction sites	V
S15.5 – S15.6	EM2	 An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. 	All construction sites	V

Legend: V = implemented;

N/A = not applicable