EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status				
Air Quali	Air Quality							
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	All construction sites	Implemented				
S5.5.6.2	A2	 2) Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	All construction sites	Partially Implemented				
S5.5.6.2	A2	•When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; •The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials, •Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; •Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; •Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; •Any skip hoist for material transport should be totally enclosed by impervious sheeting; •Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top	All construction sites	Partially Implemented				



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
S5.5.6.2	A2	 Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site r part of the construction site where the exposed earth lies 	All construction sites	N/A
S5.5.6.3	A3	3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	All construction sites	Implemented
S5.5.6.4	A4	4) Project Manager to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.	All construction sites	Implemented
S5.5.6.4	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Selected representative dust monitoring station	Implemented
S5.5.7.1	A6	The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant; •Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; •All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; •Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; •The materials which may generate airborne dusty emissions should be wetted by water spray system;	Selected representative dust monitoring station	Implemented
		 All receiving hoppers should be enclosed on three sides up to 3m above unloading point; All conveyor transfer points should be totally enclosed; All access and route roads within the premises should be paved and wetted; and Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body. 		
\$5.5.2.7	A7	The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point: All road surface within the barging facilities will be paved; Dust enclosures will be provided for the loading ramp; Vehicles will be required to pass through designated wheels wash facilities; and Continuous water spray at the loading points. 	All construction sites	Implemented
Constr	uction Noise	(Air borne)		
S6.4.10	N1	 1) Use of good site practices to limit noise emissions by considering the following: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; 	All construction sites	Implemented
		The state of the s	1	_

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
EIA Kei.	Rei.	•mobile plant should be sited as far away from NSRs as possible and practicable;	Location of the measures	Status
		•material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen		
		noise from on-site construction activities.		
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	All construction sites	Implemented
	N3	3) Install movable noise barriers (typically density@14kg/m acoustic mat or full enclosure close to noisy plants including	For plant items listed	N/A
CC 4.12		compressor, generators, saw.	in Appendix 6D of the	, .
S6.4.12			EIA report at all	
			construction sites	
	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	For plant items listed in	Implemented
S6.4.13			Appendix 6D of the EIA report at all construction	
			sites	
CC 414	N5	5) Sequencing operation of construction plants where practicable	All construction sites where	Implemented
S6.4.14			practicable	'
S5.1	N6	6) Implement a noise monitoring under EM&A programme.	Selected representative	Implemented
			noise monitoring station	
Waste	Managemen	t (Construction Noise)		
	WM1	Construction and Demolition Material	All construction sites	N/A
		The following mitigation measures should be implemented in handling the waste:		
		Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;		
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; 		
		•Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented		
S8.3.8		and verified; and		
		•Implement an enhanced Waste Management Plan similar to E7WBTC (Works) No. 19/2005 - "Environmental Management on		
		Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of		
		construction.		
		•In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The		
	WM2	Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation. C&D Waste	All construction sites	Implemented
	VVIVIL	•Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The		implemented
		use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings		
S8.3.9-		should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of		
S8.3.11		construction materials will be carefully planned in order to avoid over ordering and wastage.		
30.3.11		•The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated		
		and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable,		
		concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.		
		the sites should be considered for such segregation and storage.	<u> </u>	

EIA Ref.	EM&A Log Ref. WM3	Recommended Mitigation Measures Chemical Waste	Location of the measures All construction sites	Implementation Status Implemented
S8.2.12- S8.3.15	www	 Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 		imperience
S8.3.16	WM4	Sewage •Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.	All construction sites	Implemented
S8.3.17– S8.3.19	WM5	•General Refuse •General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. •A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. •Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. •Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. •Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.	All construction sites	Partially Implemented



	EM&A Log			Implementation
A Ref.	Ref.	Recommended Mitigation Measures	Location of the measures	Status
	'	struction Phase)		
	W2	Land Works	All land-based construction	Partially
	W-2	General construction activities on land should also be governed by standard good working practice. Specific measures to be	sites	Implemented
		written into the works contracts should include:		P
		•wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;		
		•sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the		
		requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided;		
		•storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps		
		and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such		
		silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;		
		•silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly,		
		including specifically at the onset of and after each rainstorm;		
		•temporary access roads should be surfaced with crushed stone or gravel;		
		•rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;		
		•measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;		
		•open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric		
		during rainstorms;		
		•manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul		
.11.1.7	,	sewers;		
		•discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage		
		system;		
		•all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is		
		deposited by them on roads. A wheel washing bay should be provided at every site exit;		
		•wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain;		
		•the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or		
		coarse gravel;		
		•wastewater generated from concreting, plastering, Internal decoration, cleaning work and other similar activities, shall be		
		screened to remove large objects;		
		•vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in		
		these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO		
		or collected for off site disposal;		
		•the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up		
		immediately;		
		•waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;		
		•all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should		
		be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and		
		•surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.		



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Location of the measures	Implementation Status
	y (Constructi			
	E4	•Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater	Seawall, reclamation area	N/A
S10.7	E9	•Dolphin vessel monitoring	North Lantau and West Lantau	Implemented (The results and the analysis adopted from published Quarterly EM&A report of Contract No. HY/2012/08)
Landsc	ape & Visua	(Construction Phase)		
S14.3.3.3	LV2	Mitigate both Landscape and Visual Impacts G1. Grass-hydroseed bare soil surface and stock pile areas; G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic. G3. Providing aesthetic architectural design on related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF. G4. Vegetation reinstatement and upgrading to disturbed areas; G5. Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; G6. Providing planting area around peripheral of HKBCF for tree planting screening effect; G7. Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; and G8. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline.	All construction site areas	G5 was Implemented
S14.3.3.3	LV3	Mitigate Visual Impacts V1. Minimize time for construction activities during construction period. V2. Provide screen hoarding at the portion of the project site/ works areas / storage areas near VSRs who have close low- level views to the Project during HKBCF construction.	All construction site areas	Implemented
S15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	All construction sites	Implemented
S15.5 –	EM2	1) An Environmental Team needs to be employed as per the EM&A Manual.	All construction sites	Implemented

Ela Def	EM&A Log	December and all Misingsian Management	Location of the measures	Implementation Status
EIA Ref.	Ref.	Recommended Mitigation Measures	Location of the measures	Status
S15.6		2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.		
		3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements		
		given in the EM&A Manual are fully complied with.		