

Date 5 June 2020 Our Ref. MCL/ED/0293/2020/C

China Harbour Engineering Company Limited 19/F, China Harbour Building, 370-374 King's Road, North Point, Hong Kong

BY EMAIL

Attn.: Mr. Johnason Ko, Construction Manager

Dear Sir,

#### Particular Specification Clause 25.29 - Contract Specific EM&A Manual for Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works (Contract No. HY/2019/01)

Pursuant to Clause 25.29 (10) of the Particular Specification, we hereby submit the certified Contract Specific EM&A Manual (0002/20/ED/0011/06) for your onward submission to the Project Manager and ENPO/IEC for approval.

Thank you for your attention, should there be any comments or queries, please contact our Mr. Cyrus Lai at 3565-4442 or the undersigned at 3565-4441.

Yours faithfully, for and on behalf of FUGRO TECHNICAL SERVICES LIMITED

Calvin Leung

Environmental Team Leader

c.c. AECOM Attn: Mr. Jason Yu, Mr. Gordon Kok Ramboll Attn: Mr. Y.H. Hui, Mr. Manson Yeung CHEC Attn: Mr. Marko Chan, Mr. Matthew Wu

With operating companies throughout the world.



Ref.: HYDHZMBEEM00\_0\_8064L.20

5 June 2020

By Fax (3748 8900) and By Post

AECOM Asia Co. Ltd. The PRE's Office 550 Cheung Tung Road, Lantau, Hong Kong

Attention: Mr. Jason Yu

Dear Sir,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

#### Contract No. HY/2019/01 HZMB HKBCF – Phase 2 and Other Works Contract Specific EM&A Manual

Reference is made to the Environmental Team's submission of Contract Specific EM&A Manual certified by the ET Leader (ET's ref.: "MCL/ED/0293/2020/C" dated 5 June 2020) and provided to us via e-mail on 5 June 2020.

We are pleased to inform you that we have no adverse comments on the captioned Contract Specific EM&A Manual.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung Independent Environmental Checker HZMB HKBCF

c.c.

HyD	Attn.: Mr. Cheng Pan
HyD	Attn.: Mr. Harry Louie
Fugro	Attn.: Mr. Calvin Leung
CHEC	Attn.: Mr. Johnason Ko

(By Fax: 3188 6614) (By Fax: 3188 6614) (By Fax: 2450 6138) (By Fax: 2887 3104)

Internal: DY, YH, ENPO Site



# Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works (Contract No. HY/2019/01)

Contract Specific EM&A Manual

0002/20/ED/0011 06 May 2020

# **Document Control**

### **Document Information**

Project Title	Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works (Contract No. HY/2019/01)
Document Title	Contract Specific EM&A Manual
Fugro Project No.	0002/20
Fugro Document No.	0002/20/ED/0011
Issue Number	06

### **Client Information**

Client	China Harbour Engineering Co., Ltd Contract No. HY/2019/01	
Client Address	China Harbour Building, 370-4 King's Road, North Point Hong Kong	
Client Contact	Matthew Wu	

### **Project Team**

Initials	Name	Role	Signature
MP	Calvin M.P. Leung	Environmental Team Leader	Cabin Leing
CY	Cyrus C.Y. Lai	Senior Environmental Consultant	
КН	Toby K.H. Wan	Assistant Environmental Consultant	- Coky



### Contents

\_

1.	Introduction	3
2.	Project Description	6
3.	Project Organisation	8
4.	Environmental Submission	11
5.	Air Quality	13
6.	NOISE	22
7.	SEDIMENT QUALITY	27
8.	WASTE MANAGEMENT	28
9.	WATER QUALITY	31
10.	ECOLOGY	34
11.	FISHERIES	39
12.	CULTURAL HERITAGE	40
13.	HAZARD TO LIFE	41
14.	LANDSCAPE & VISUAL IMPACT	42
15.	SITE ENVIRONMENTAL AUDIT	47
16.	REPORTING	50

### Appendices

Appendix A: Tentative Construction ProgrammeAppendix B: Environmental Mitigation Implementation ScheduleAppendix C: Project Organization for Environmental WorksAppendix D: Sample Data Sheet for MonitoringAppendix E: Sample Template for Interim Notification of Exceedance

### **Figures in the Main Text**

Figure 1.1: Site Layout Plan

Figure 1.2: Layout Plan of the Main Works Site

Figure 1.3: Layout Plan of Works Area WA3

Figure 5.1: Location of Air Quality Monitoring Stations

Figure 6.1: Location of Noise Monitoring Stations



### 1. Introduction

#### 1.1 Background

1.1.1 Not applicable.

#### Hong Kong Link Road

- 1.1.2 Not applicable.
- 1.1.3 Not applicable.
- 1.1.4 Not applicable.

#### **Hong Kong Boundary Crossing Facilities**

- 1.1.5A An application (No ESB-183/2008) for an Environmental Impact Assessment (EIA) Study Brief under Section 5(1) of the Environmental Impact Assessment Ordinance (EIAO) was submitted by Highways Department (hereafter referred to as "the Project Proponent") on 12 March 2008 with a Project Profile (No. PP-346/2008) for the Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF, hereafter referred to as "the Project"), which is a "Designated Project" under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499). EPD issued an EIA Study Brief (No: ESB-183/2008) on April 2008 to the Project Proponent to carry out an EIA study.
- 1.1.6A <u>An Environmental Impact Assessment (EIA) Report together with an EM&A Manual (hereafter</u> referred to as the "approved EM&A Manual") (Register No. AEIAR-145/2009) was prepared for the Project and approved by Environmental Protection Department (EPD) on 23 October 2009.
- 1.1.7A <u>An Environmental Permit (EP) for the construction and operation of the Project was first issued</u> on 4 November 2009 and subsequently varied. The current version (No. EP-353/2009/K) was issued on 11 April 2016. These documents are available through the EIAO Register.
- 1.1.8A This Contract Specific Environmental Monitoring and Audit (EM&A) Manual is prepared for <u>"Contract No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing</u> <u>Facilities – Phase 2 and Other Works" (hereafter referred to as "the Contract") for the Highways</u> <u>Department of Hong Kong Special Administrative Region (HKSAR) Government. The Contract,</u> <u>which is part of the HKBCF Project, was awarded to China Harbour Engineering Co. Limited</u> <u>(hereafter referred to as "the Contractor") and Fugro Technical Services Limited was appointed</u> <u>as the Environmental Team (ET) by the Contractor.</u>

#### 1.2 Purposes of the Manual

- 1.2.1A The purposes of this Environmental Monitoring and Audit (EM&A) Manual are to:
  - Guide the setup of an EM&A programme to ensure compliance with the EIA recommendations;
  - Specify the requirements for monitoring equipment;
  - Propose environmental monitoring points, monitoring frequency etc.;
  - Propose Action/Limit Level;
  - Propose Event/Action Plan; and
  - <u>Assess the effectiveness of the recommended mitigation measures.</u>
- 1.2.2A This Manual outlines the monitoring and audit programme for the construction and operation of the proposed <u>Hong Kong Link Road (HKLR)</u> and HKBCF and provide systematic procedures for monitoring, auditing and minimising environmental impacts.
- 1.2.3 Hong Kong environmental regulations and the Hong Kong Planning Standards and Guidelines (HKPSG) have served as environmental standards and guidelines in the preparation of this Manual. In addition, this EM&A Manual has been prepared in accordance with the requirements stipulated in Annex 21 of the Technical Memorandum on the EIA Process (TM-EIAO).
- 1.2.4A This Manual contains the following information:
  - Responsibilities of the Contractor, <u>the Project Manager, Supervisor or their representative</u> (ER), Environmental Team (ET), and the Independent Environmental Checker (IEC) under the context of EM&A;
  - Role of the Environmental Protection Office (ENPO);
  - Project organisation for the EM&A works;
  - The basis for, and description of the broad approach underlying the EM&A programme;
  - Details of the methodologies to be adopted, including all laboratories and analytical procedures, and details on quality assurance and quality control programme;
  - The rationale on which the environmental monitoring data will be evaluated and interpreted;
  - Definition of Action and Limit levels;
  - Establishment of Event and Action plans;
  - Requirements for reviewing pollution sources and working procedures required in the event of non-compliance with the environmental criteria and complaints; and
  - Requirements for presentation of environmental monitoring and audit data and appropriate reporting procedures.
  - <u>Requirements for reviewing the EIA predictions and the effectiveness of mitigations</u> <u>measures, environmental management system and the EM&A programme</u>.

IIGDA

1.2.5A For the purpose of this manual, the ER shall refer to the <u>Project Manager</u> as defined in the Construction Contract, in cases where the <u>Project Manager's</u> powers have been delegated to the ER, in accordance with the Construction Contract. The ET leader, who shall be responsible for and in charge of the ET, shall refer to the person delegated the role of executing the environmental monitoring and audit requirements.



### 2. **Project Description**

2.1 **Project Description** 

#### Hong Kong Link Road

2.1.1 Not applicable.

#### Hong Kong Boundary Crossing Facilities

- 2.1.2 Not applicable.
- 2.1.3A The Proposed works under this Contract comprise the following:
  - Landscaping and establishment works;
  - Irrigation system and associated drainage pumping system and facilities;
  - <u>Erection and installation in the Passenger Clearance Building;</u>
  - <u>Public transport interchange (PTI) public toilet, satellite refuse collection point (RCP) and observation guard booths;</u>
  - PTI cross boundary shuttle (CBS) / cross boundary coach (CBC) lanes and covered walkway;
  - <u>Vehicle clearance plazas (VCP) vehicle kiosks and associate automatic vehicle clearance</u> supporting system (AVCSS).

#### 2.2 Implementation Programme

- 2.2.1A <u>The construction phase for the Contract commenced in the early 2020 and tentatively be</u> <u>completed by the end of 2021.</u>
- 2.2.2 **Appendix A** illustrates the tentative construction programme for the Contract. All the key construction activities are shown with the tentative dates for commencement and completion.
- 2.2.3 Detailed EIA assessments have been conducted and presented in the EIA report. All necessary mitigation measures have been identified and recommended. The Environmental Mitigation Implementation Schedule (EMIS) is given in **Appendix B**. It specifies the extent, locations, time frame and responsibilities for the implementation of the environmental mitigation measures identified.

#### 2.3 Concurrent Project During Construction Phase

- 2.3.1A <u>The Hong Kong Link Road was opened to the public in October 2018 in matching the Phase 1</u> <u>commissioning date of HKBCF.</u>
- 2.3.2A The Main Bridge of the HZMB within the Guangdong water would also be concurrent with the construction of HKLR and HKBCF Phase 1. The Main Bridge of the HZMB was commissioned in October 2018.
- 2.3.3A <u>Other major projects under planning and/or construction are likely to interface with the</u> <u>Contract, which are:</u>
  - Expansion of Hong Kong International Airport into a Three-Runway System;
  - <u>Tung Chung New Town Extension; and</u>
  - Intermodal Transfer Terminal Bonded Vehicular Bridge and Associated Roads.
- 2.3.4A <u>The advance works of the Tuen Mun Chek Lap Kok Link (TMCLKL) such as reclamation works</u> of the southern landfill of the TMCLKL sub-sea tunnel commenced in late 2011. The southern connection of the TMCLKL is scheduled to be completed in 2020 and the northern connection is scheduled to be completed in 2021. The construction of Hong Kong Link Road (HKLR) commenced in 2012 and is scheduled to be completed in 2020.



## 3. **Project Organisation**

#### 3.1 **Project Organisation**

- 3.1.1 The proposed project organisation and lines of communication with respect to environmental protection works are shown in Appendix C.
- 3.1.2A The leader of the ET shall be an independent party from the Contractor and has relevant professional qualifications, or have sufficient relevant EM&A experience subject to approval of the <u>Project Manager</u>, <u>Supervisor or their representative (ER)</u> and EPD.
- 3.1.3 The responsibility of respective parties are:

#### 3.1.3.1A The Contractor

- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
- Provide assistance to ET in carrying out monitoring and auditing;
- <u>Provide site and works information upon the request of ET, IEC or ENPO within two</u> working days of such request;
- <u>Participate in site inspections undertaken by the ET, as required, and undertake any</u> <u>corrections as instructed by the Project Manager and/or Supervisor or their</u> <u>representatives;</u>
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
- Implement measures to reduce impact where Action and Limit levels are exceeded;
- Adhere to the procedures for environmental complaint investigation as set out in Section 15 of this EM&A Manual; and
- Adhere to the agreed procedures for carrying out complaint investigation.

#### 3.1.3.2A Environmental Team

- Set up all the required environmental monitoring stations;
- Monitor various environmental parameters as required in the EM&A Manual;
- Analyse the environmental monitoring and audit data and review the success of EM&A programme to cost-effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
- <u>Conduct environmental investigation and submit the ET Leader certified investigation</u> report to the Contractor, IEC, ENPO and ER upon receipt of environmental enquiry and/or complaint;
- Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
- Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;



- Report on the environmental monitoring and audit results to the IEC, Contractor, the ER and EPD or its delegated representative;
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans; and
- Undertake regular on-site audits/inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

#### 3.1.3.3A Project Manager, Supervisor or their representative (ER)

- Supervise the Contractor's activities and ensure that the requirements in the EM&A Manual are fully complied with;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Assist the IEC and ENPO to audit the results of the EM&A works carried out by the ET; and
- Comply with the agreed Event and Action Plan in the event of any exceedance.

#### 3.1.3.4 Independent Environmental Checker

- Review the EM&A works performed by the ET (at not less than monthly intervals);
- Audit the monitoring activities and results (at not less than monthly intervals);
- Report the audit results to the ER and EPD in parallel;
- Review the EM&A reports (monthly and quarterly summary reports) submitted by the ET;
- Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary; and
- Report the findings of site inspections and other environmental performance reviews to ER and EPD.

#### 3.1.3.5A Environmental Protection Office (ENPO)

Notwithstanding the above, given that the TMCLKL, HKBCF and HKLR will be constructed concurrently, an Environmental Protection Office (ENPO) or equivalent to oversee the cumulative construction projects in North Lantau area will be established by the Project Proponent. The responsibility of the ENPO would be similar to that of the IEC but should also include:

- Coordinate the monitoring and auditing works for all the on-going projects in the area in order to identify possible sources/causes of exceedances and recommend suitable remedial actions where appropriate;
- Review cumulative impacts including possible sources/causes of exceedance and recommending suitable remedial actions;
- Liaise with the mainland project teams for HZMB Main Section to identify and assess any cross-boundary cumulative impacts in order to establish suitable remedial actions where necessary; and

IGRO



 Coordinate the assessment and response to complaints/enquires from locals, green groups, district councils or the public at large.

The exact responsibilities and organisation of the ENPO have been defined by the Project Proponent in accordance with the relevant Environmental Permits.

UGRT

- 3.1.4 Sufficient and suitably qualified professional and technical staff shall be employed by the respective parties to ensure full compliance with their duties and responsibilities, as required under the EM&A programme for the duration of the Project.
- 3.1.5 The ET Leader shall have at least 7 years of experience in conducting EM&A for infrastructure projects. His qualification shall be vetted by the ER and the IEC.

### 4. Environmental Submission

#### 4.1 Introduction

4.1.1A The Contractor shall prepare the Environmental Management Plan (EMP) (including a Waste Management Plan (WMP)), Construction Method Statement and obtain approval from ER, IEC and relevant authorities to encompass the recommended environmental protection / mitigation measures with respect to their latest construction methodology and programme. <u>All environmental submission shall be certified by the ET leader before seeking the IEC's verification.</u>

#### 4.2 Environmental Management Plan

- 4.2.1 A systematic EMP shall be set up by the Contractor to ensure effective implementation of the mitigation measures, monitoring and remedial requirements presented in the EIA, EM&A and EMIS. The ER and the IEC will audit the implementation status against the EMP and advise the necessary remedial actions required. These remedial actions shall be enforced by the ER through contractual means.
- 4.2.2A <u>The EMP will define in detail how the Contractor (together with its sub-Contractors) implements</u> the recommended mitigation measures in order to achieve the environmental performance defined in the Hong Kong environmental legislation and the EIA documentation.
- 4.2.3A The review of on-site environmental performance shall be undertaken by ER and IEC through a systematic checklist and audit once the construction commences. The environmental performance review programme comprises a regular assessment on the effectiveness of the EMP. Reference should be made to Environment, <u>Transport and Works Bureau Technical</u> <u>Circular (Works) (ETWB TC(W))</u> No. 19/2005 "Environmental Management on Construction Sites" or its latest versions, and any other relevant Technical Circulars.

#### 4.3 Waste Management Plan

4.3.1A As part of the EMP, the Contractor shall include a WMP for the <u>construction works under this</u> <u>Contract</u> and submit to the <u>ET for certification</u>, IEC and EPD for approval. Where waste generation is unavoidable, the opportunities for recycling or reusing should be maximised. If wastes cannot be recycled, recommendations for appropriate disposal routes should be provided in the WMP. A method statement for stockpiling and transportation of the excavated materials and other construction wastes should also be included in the WMP and approved before the commencement of construction. All mitigation measures arising from the approved WMP shall be fully implemented.

4.3.2 For the purpose of enhancing the management of Construction and Demolition (C&D) materials including rock, and minimising its generation at source, construction would be undertaken in accordance with the Environment, Transport and Works Bureau Technical Circular (Works) No. 33/2002 - Management of Construction and Demolition Material Including Rock, or its latest versions. The management measures stipulated in the Technical Circular should be incorporated into the WMP.

#### 4.4 Construction Method Statement

4.4.1 In case the Contractor would like to adopt alternative construction methods or implementation schedules, it is required to submit details of methodology and equipment to the ER for approval before the work commences. Any changes in construction method shall be reflected in a revised EMP or the Contractor will be required to demonstrate the manner in which the existing EMP should accommodate the proposed changes. The Contractor may need to apply for a Further Environmental Permit (FEP) from EPD before commencement of any construction activities.

IGRO

## 5. Air Quality

#### 5.1 Air Quality Parameters

- 5.1.1A Monitoring and audit of the <u>Total Suspended Particulates (TSP)</u> levels shall be carried out by the ET to ensure that any deteriorating air quality could be readily detected and timely action taken to rectify the situation.
- 5.1.2 One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B. Upon approval of the IEC, 1-hour TSP levels can be measured by direct reading methods which are capable of producing comparable results as that by the high volume sampling method, to indicate short event impacts.
- 5.1.3 All relevant data including temperature, pressure, weather conditions, elapsed- time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail. A sample data sheet is shown in **Appendix D**.

#### 5.2 Monitoring Equipment

- 5.2.1 High volume samplers (HVSs) complying with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - a. 0.6 1.7 m<sup>3</sup> per minute adjustable flow range;
  - b. equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - c. installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - d. capable of providing a minimum exposed area of 406 cm2;
  - e. flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - f. equipped with a shelter to protect the filter and sampler;
  - g. incorporated with an electronic mass flow rate controller or other equivalent devices;
  - h. equipped with a flow recorder for continuous monitoring;
  - i. provided with a peaked roof inlet;
  - j. incorporated with a manometer;
  - k. able to hold and seal the filter paper to the sampler housing at horizontal position;
  - I. easily changeable filter; and
  - m. capable of operating continuously for a 24-hour period.

- 5.2.2 The ET is responsible for the provision, installation, operation, maintenance, dismantle of the monitoring equipment. They shall ensure that sufficient number of HVSs with an appropriate calibration kit is available for carrying out the baseline monitoring, regular impact monitoring and ad hoc monitoring. The HVSs shall be equipped with an electronic mass flow controller and be calibrated against a traceable standard at regular intervals. All the equipment, calibration kit, filter papers, etc., shall be clearly labelled.
- 5.2.3 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognised primary standard and be calibrated annually. The concern parties such as IEC shall properly document the calibration data for future reference. All the data should be converted into standard temperature and pressure condition.
- 5.2.4 The flow-rate of the sampler before and after the sampling exercise with the filter in position shall be verified to be constant and be recorded in the data sheet as mentioned in **Appendix D**.
- 5.2.5 If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, he shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable result to the HVS. The instrument should also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method.
- 5.2.6 Wind data monitoring equipment shall also be provided and set up set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
  - a. The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
  - b. The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
  - c. The wind data monitoring equipment should be re-calibrated at least once every six months.
  - d. Wind direction should be divided into 16 sectors of 22.5 degrees each.

5.2.7 In exceptional situations, the ET may propose alternative methods to obtain representative wind data upon approval from the ER and agreement from the IEC.

#### 5.3 Laboratory Measurement / Analysis

- 5.3.1 A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 5.3.2 If a site laboratory is set up or a non-HOKLAS accredited laboratory is hired for carrying out the laboratory analysis, the laboratory equipment shall be approved by the ER and the measurement procedures shall be witnessed by the IEC. Any measurement performed by the laboratory shall be demonstrated to the satisfaction of the ER and IEC. IEC shall regularly audit to the measurement performed by the laboratory to ensure the accuracy of measurement results. The ET Leader shall provide the ER with one copy of the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B for his reference.
- 5.3.3 Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 5.3.4 After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity-controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 5.3.5 All the collected samples shall be kept in a good condition for 6 months before disposal.

#### 5.4 Monitoring Locations

5.4.1A **Figure 5.1** shows the locations of the proposed <u>air quality monitoring</u> station. The status and locations of <u>air quality</u> sensitive receivers may change after issuing this manual. If such cases exist, the ET Leader shall propose updated monitoring locations and seek approval from ER and agreement from the IEC. <u>The air quality monitoring locations are described in **Table 5.1**</u>.

ID	Location
AMS 2	Tung Chung Development Pier
AMS 3C	Ying Tung Estate Market Rooftop
AMS 6	Dragonair / CNAC (Group) Building (HKIA)
AMS 7B	Third Runway Site Office
Notes:	

Table 5.1 Air Quality Monitoring Locations

1. The monitoring results for AMS 6 will be reported in the monthly EM&A Report prepared for Contract No. HY/2011/03: 2. The ET of this Contract should conduct impact air quality monitoring at station AMS6 listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station is no longer covered by



another ET of the HZMB project. The ET of this Contract shall communicate and share the monitoring data to the ET(s) of Other Works contracts if the air quality monitoring stations is/are part of EM&A programme.

- 5.4.2A When alternative <u>air quality monitoring locations</u> are proposed, the proposed site should, as far as practicable:
  - a. Be at the site boundary or such locations close to the major dust emission source;
  - b. Be close to the sensitive receptors; and
  - c. Take into account the prevailing meteorological conditions.
- 5.4.3 The ET shall agree with the ER in consultation with the IEC on the position of the HVS for the installation of the monitoring equipment. When positioning the samplers, the following points shall be noted:
  - a. A horizontal platform with appropriate support to secure the samplers against gusty wind should be provided;
  - b. No two samplers should be placed less than 2 meters apart;
  - c. The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
  - d. A minimum of 2 meters separation from walls, parapets and penthouses is required for rooftop samplers;
  - e. A minimum of 2 meters separation from any supporting structure, measured horizontally is required;
  - f. No furnace or incinerator flue is nearby;
  - g. Airflow around the sampler is unrestricted;
  - h. The sampler is more than 20 meters from the dripline;
  - i. Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring;
  - j. Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
  - k. A secured supply of electricity is needed to operate the samplers.
- 5.4.4 The ENPO may, depending on site conditions and monitoring results, decide whether additional monitoring locations shall be included or any monitoring locations could be removed / relocated during any stage of the construction phase.

#### 5.5 Baseline Monitoring for Fugitive Dust

- 5.5.1 Baseline monitoring shall be carried out at all of the designated monitoring locations (see **Table 5.1**) for at least 14 consecutive days prior to the commissioning of major construction works to obtain daily 24-hour TSP samples. The selected baseline monitoring stations should reflect baseline conditions at the impact stations. One-hour sampling should also be done at least 3 times per day while the highest dust impact is expected.
- 5.5.2 During the baseline monitoring, there should not be any major construction or dust generation activities in the vicinity of the monitoring stations. Before commencing baseline monitoring, the ET shall inform the IEC of the baseline monitoring programme such that, if required, the ER can conduct on-site audit to ensure accuracy of the baseline monitoring results.
- 5.5.3 In case the baseline monitoring cannot be carried out at the designated monitoring locations, the ET Leader shall carry out the monitoring at alternative locations that can effectively represent the baseline conditions at the impact monitoring locations. The alternative baseline monitoring locations shall be approved by the ER and agreed with the IEC.
- 5.5.4 In exceptional cases, when insufficient baseline monitoring data or questionable results are obtained, the ET shall liaise with the IEC and EPD to agree on an appropriate set of data to be used as a baseline reference and submit to ER for approval.
- 5.5.5 Ambient conditions may vary seasonally and shall be reviewed once every three months. When the ambient conditions have changed and a repeat of the baseline monitoring is required to be carried out for obtaining the updated baseline levels, the monitoring should be at times when the Contractor's activities are not generating dust, at least in the proximity of the monitoring stations. Should change in ambient conditions be determined, the baseline levels and, in turn, the air quality criteria, should be revised. The revised baseline levels and air quality criteria should be agreed with the IEC and EPD.
- 5.5.6A <u>The baseline monitoring was undertaken for the Project between September and November</u> 2011 under Agreement CE No.35/2011 (EP) "Baseline Environmental Monitoring for Hong Kong–Zhuhai-Macao Bridge Hong Kong Projects – Investigation" prior to commencement of construction of the Project. The baseline monitoring results obtained under Agreement CE No.35/2011 (EP) will be adopted for this Contract.

#### 5.6 Impact Monitoring for Fugitive Dust

- 5.6.1 The ET shall carry out impact monitoring during the entire construction period. For regular impact monitoring, the sampling frequency of at least once in every 6 days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs. Before commencing impact monitoring, the ET shall inform the IEC of the impact monitoring programme such that the IEC can conduct on-site audit to ensure accuracy of the monitoring results.
- 5.6.2 The specific time to start and stop the 24-hour TSP monitoring shall be clearly defined for each location and be strictly followed by the ET.
- 5.6.3 In case of non-compliance with the air quality criteria, more frequent monitoring, as specified in the Action Plan in the following section, shall be conducted within the specified timeframe after the result is obtained. This additional monitoring shall be continued until the excessive dust emission or the deterioration in air quality is rectified, and agreed with the ER and the IEC.

#### 5.7 Action / Limit Levels

5.7.1A The baseline monitoring results form the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. **Table 5.2** shows the air quality criteria, namely Action and Limit levels to be used.

Parameters	Action Level	Limit Level
24-hour TSP Level in µg/m³	<sup>1</sup> For baseline level $\leq 200 \ \mu g/m^3$ , Action level = (baseline level * 1.3 + Limit level)/2; For baseline level > 200 $\mu g/m^3$ Action level = Limit level	260 µg/m³
1-hour TSP Level in μg/m³	<sup>2</sup> For baseline level ≤ 384 µg/m <sup>3</sup> , Action level = (baseline level * 1.3 + Limit level)/2; For baseline level > 384 µg/m <sup>3</sup> , Action level = Limit level	500 μg/m³

Table 5.2 Action / Limit Levels for Air Quality

Notes:

1. The Action Level for 24-hour TSP Level:

a) AMS 2 =  $(71.1*1.3 + 260) / 2 = 176 \mu g/m^3$ ; b) AMS 3C =  $(56.9*1.3 + 260) / 2 = 167 \mu g/m^3$ ; c) AMS 6 =  $(66.4*1.3 + 260) / 2 = 173 \mu g/m^3$ ; d) AMS 7B =  $(82.3*1.3 + 260) / 2 = 183 \mu g/m^3$ ; 2. The Action Level for 1-hour TSP Level:

<u>a) AMS 2 = (191.5\*1.3 + 500) / 2 = 374  $\mu$ g/m<sup>3</sup>; b) AMS 3C = (18.2.2\*1.3 + 500) / 2 = 368  $\mu$ g/m<sup>3</sup>; c) AMS 6 = (169.2\*1.3 + 500) / 2 = 360  $\mu$ g/m<sup>3</sup>; d) AMS 7B = (184.2\*1.3 + 500) / 2 = 370  $\mu$ g/m<sup>3</sup>;</u>

#### 5.8 Event and Action Plan

# 5.8.1 Should non-compliance of the air quality criteria occur, actions in accordance with the Action Plan in **Table 5.3** shall be carried out.

Table 5.3 Event / Action Plan for Air Quality

	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
		ACTION	LEVEL	
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	1. Identify source;	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
		LIMIT I	EVEL	
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

#### 5.9 Mitigation Measures

- 5.9.1A The <u>approved</u> EIA Report has recommended dust control measures including 8 times of watering per day. During the operation of the barging facilities, good site practices such as road surface paving, dust enclosures, wheels wash facilities would be implemented to reduce the generation of dust.
- 5.9.2 All the proposed mitigation measures are summarised in the Environmental Mitigation Implementation Schedule (EMIS) in **Appendix B**.

#### 5.10A Reporting of Monitoring Data to ENPO

- 5.10.1A <u>The Assignment, which involves multiple construction contracts, would be constructed</u> <u>concurrently with other major infrastructures such as the HKLR and TMCLKL. These interface</u> <u>projects will be overviewed by the ENPO. The ENPO will also oversee and coordinate the</u> <u>cumulative environmental issues arising from the concurrent projects.</u>
- 5.10.2A <u>To facilitate the ENPO to evaluate environmental impacts and investigate complaints, the ET</u> <u>Leaders shall provide the impact air quality monitoring results within one week after the</u> <u>monitoring event. If the 1-hour TSP is measured by direct reading, the results shall be</u> <u>submitted to ENPO in the next working day. The ET Leader shall follow ENPO's requirements</u> <u>on the data submission format and procedures as per the current ET's practice and enable</u> <u>rapid response by all concerned parties.</u>

### 6. NOISE

#### 6.1 Noise Quality Parameters

- 6.1.1 Construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L<sub>eq</sub>). L<sub>eq 30 min</sub> shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, L<sub>eq 5 min</sub> shall be employed for comparison with the Noise Control Ordinance (NCO) criteria.
- 6.1.2 As supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.

#### 6.2 Monitoring Equipment

- 6.2.1 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement, the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 6.2.2 Noise measurements should be made in accordance with standard acoustical principles and practices in relation to weather conditions.
- 6.2.3 The ET is responsible for the provision, installation, operation, maintenance, dismantle of the monitoring equipment. He shall ensure that sufficient noise measuring equipment and associated instrumentation are available for carrying out the baseline monitoring, regular impact monitoring and ad hoc monitoring. All the equipment and associated instrumentation shall be clearly labelled.

#### 6.3 Monitoring Locations

6.3.1A The locations of construction noise monitoring stations are summarised in **Table 6.1** and shown in **Figure 6.1**.

ID	Description
NMS2	Seaview Crescent
NMS3C	Ying Tung Estate Refuse Collection Point

Table 6.1 Proposed airborne construction noise monitoring locations

Note:

1. Due to rejection from Ho Yu College (NMS3) for setting up a noise monitoring station at their school, an alternative location at site boundary of the site office area at Works Area WA2 (NMS3B) is proposed. Impact noise monitoring has been relocated from NMS3B to Ying Tung Estate Market Rooftop (NMS3C) on 20 August 2018 under Contract No. HY/2013/04. The same baseline and Action and Limit levels for noise, as derived from the baseline monitoring data recorded at Ho Yu College, will be adopted for this alternative noise monitoring location.

- 6.3.2 The ET shall select the monitoring location from the above table based on the locations of the construction activities and seek approval from ER and agreement from the IEC and EPD to the proposal. The monitoring locations should be chosen based on the following criteria:
  - at locations close to the major site activities which are likely to have noise impacts;
  - close to the most affected existing noise sensitive receivers; and
  - for monitoring locations located in the vicinity of the sensitive receivers, care should be taken to cause minimal disturbance to the occupants during monitoring.
- 6.3.3 The monitoring station shall normally be at a point 1 m from the exterior of the sensitive receiver building facade and be at a position 1.2 m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made. For reference, a correction of +3 dB(A) shall be made to the free field measurements. The ET shall agree with the IEC on the monitoring position and the corrections adopted. Once the positions for the monitoring stations are chosen, the baseline monitoring and the impact monitoring shall be carried out at the same positions.
- 6.3.4 The ENPO may, depending on site conditions and monitoring results, decide whether additional monitoring locations shall be included or any monitoring locations could be removed/relocated during any stage of the construction phase.

#### 6.4 Baseline Monitoring for Construction Noise

- 6.4.1 The ET shall carry out baseline noise monitoring prior to the commencement of the construction works. There shall not be any construction activities in the vicinity of the stations during the baseline monitoring. Continuous baseline noise monitoring for the A-weighted levels Leq, L10 and L90 shall be carried out daily for a period of at least two weeks in a sample period of 5 minutes or 30 minutes between 0700 and 1900, and 5 minutes between 1900 and 0700. A schedule on the baseline monitoring shall be submitted to the ER and IEC for approval before the monitoring starts.
- 6.4.2 In exceptional cases, when insufficient baseline monitoring data or questionable results are obtained, the ET shall liaise with the IEC and EPD to agree on an appropriate set of data to be used as a baseline reference and submit to the ER for approval.
- 6.4.3A <u>The baseline monitoring was undertaken for the Project between September and November</u> 2011 under Agreement CE No.35/2011 (EP) "Baseline Environmental Monitoring for Hong Kong–Zhuhai-Macao Bridge Hong Kong Projects – Investigation" prior to commencement of construction of the Project. The baseline monitoring results obtained under Agreement CE No.35/2011 (EP) will be adopted for this Contract.

IIGDA

#### 6.5 Impact Monitoring for Construction Noise

- 6.5.1 During normal construction working hour (0700-1900 Monday to Saturday), monitoring of Leq,
   30min noise levels (as six consecutive Leq, 5min readings) shall be carried out at the agreed monitoring locations once every week in accordance with the methodology in the TM.
- 6.5.2 If a school exists near the construction activity, noise monitoring shall be carried out at the monitoring stations for the schools during the school examination periods. The ET Leader shall liaise with the school's personnel and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the contract.
- 6.5.3 In case of non-compliance with the construction noise criteria, more frequent monitoring, as specified in the Action Plan, shall be carried out. This additional monitoring shall be continued until the recorded noise levels are rectified or proved to be irrelevant to the construction activities.
- 6.5.4 A schedule on the compliance monitoring shall be submitted to the ER and IEC for approval before the monitoring starts.

#### 6.6 Event and Action Plan for Construction Noise

6.6.1A The Action and Limit levels for construction noise are defined in **Table 6.2**. Should noncompliance of the criteria occur, action in accordance with the Action Plan in **Table 6.3** shall be carried out.

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Table 6.2 Action and Limit Levels for Construction Noise

Note : If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

\* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

#### Table 6.3 Event / Action Plan for Construction Noise

	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
Action Level	<ol> <li>Notify IEC and <u>Contractor;</u></li> <li>Identify source, <u>investigate the causes of</u> <u>exceedance and propose</u> <u>remedial measures;</u></li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC;</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Inform IEC, ER, EPD and <u>Contractor;</u></li> <li>Identify source;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose</li> <li>remedial</li> <li>measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

#### 6.7 Mitigation Measures

- 6.7.1 The EIA Report has recommended construction noise control measures including the use of quiet plant and temporary noise barriers. All the proposed mitigation measures are summarised in the EMIS in **Appendix B**.
- 6.7.2 Not applicable.

#### 6.8A Report of Monitoring Data to ENPO

- 6.8.1A <u>This Assignment, which involves multiple construction contracts, will be constructed</u> <u>concurrently with other major infrastructures such as the HKLR and TMCLKL. These interface</u> <u>projects will be overviewed by the ENPO. The ENPO will also oversee and coordinate the</u> <u>cumulative environmental issues arising from the concurrent projects.</u>
- 6.8.2A <u>To facilitate the ENPO to evaluate environmental impacts and investigate complaints, the ET</u> <u>Leaders shall provide the impact noise monitoring results within one working day after the</u> <u>monitoring event. The ET Leader shall follow ENPO's requirement on the data submission</u> <u>format and procedure.</u>

## 7. SEDIMENT QUALITY

#### 7.1 Summary

- 7.1.1 The sediment quality data has been reviewed and the findings of the site investigation for sediment quality in relation to the current study area for HKBCF and HKLR is summarised in the EIA Report, there is no requirement on environmental monitoring and audit for sediment quality.
- 7.1.2 The requirements as recommended in ETWB TC 34/2002 Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate for sediment disposal.

### 8. WASTE MANAGEMENT

#### 8.1 General

- 8.1.1 The quantity and timing for the generation of waste during the construction phase have been estimated. Measures including the opportunity for on-site sorting, reusing excavated materials for reclamation etc, are devised in the construction methodology to minimise the surplus materials to be disposed off-site. Proper disposal of chemical waste should be via a licensed waste collector.
- 8.1.2A All the proposed mitigation measures are stipulated in the <u>approved</u> EIA Report and summarised in the EMIS **in Appendix B**.
- 8.1.3 The types and quantities of waste that would be generated during the operational phase have been assessed. It is anticipated there would not be any insurmountable impacts during the operation phase. A trip-ticket system should be operated to monitor all movements of chemical wastes which will be collected by a licensed collector to a licensed facility for final treatment and disposal.
- 8.1.4A Recommendations have been made to ensure proper treatment and proper disposal of these wastes in the <u>approved</u> EIA Report and summarised in the EMIS in **Appendix B**.
- 8.1.5 EM&A requirements are required for waste management during the construction phase only and the effective management of waste arising during the construction phase will be monitored through the site audit programme. The aims of the waste audit are:
  - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner; and
  - to encourage the reuse and recycling of material.

#### 8.2 Waste EM&A Requirements

- 8.2.1 The Contractor shall be required to pay attention to the environmental standard and guidelines and carry out appropriate waste management and obtain the relevant licence/permits for waste disposal. The ET shall ensure that the Contractor has obtained from the appropriate authorities the necessary waste disposal permits or licences including:
  - Chemical Waste Permits/licenses under the Waste Disposal Ordinance (Cap 354);
  - Public Dumping Licence under the Land (Miscellaneous Provisions) Ordinance (Cap 28);

- Marine Dumping Permit under the Dumping at Sea Ordinance (Cap 466); and
- Effluent Discharge Licence under the Water Pollution Control Ordinance.

- 8.2.2A The Contractor shall refer to the relevant booklets issued by the <u>EPD</u> when applying for the licence/permit and the ET shall refer to these booklets for auditing purposes.
- 8.2.3 During the site inspections and the document review procedures, the ET shall pay special attention to the issues relating to waste management and check whether the Contractor has followed the relevant contract specifications and the procedures specified under the laws of Hong Kong. In addition to the site inspections, the ET shall review the documentation procedures prepared by the Waste Coordinator once a week to ensure proper records are being maintained and procedures undertaken in accordance with the Waste Management Plan.
- 8.2.4A The Contractor's waste management practices should be audited with reference to the checklist detailed in **Table 8.1** below:

Activities	Timing	Monitoring Frequency	If non-compliance, Action Required		
All necessary waste disposal permits	Before the	Once	Apply for the necessary permits/ licences		
or licences have been obtained.	commencement		prior to disposal of the waste. The ET shall		
	of demolition		ensure that corrective action has been		
Only lines and wants have line are used	works	Weekly	taken. The ET shall inform the ER and IEC of the		
Only licensed waste haulier are used for waste collection.	Throughout the works	VVEEKIY			
for waste collection.	the works		non-compliance. The ER shall instruct the Contractor to use a licensed waste haulier.		
			The Contractor shall temporarily suspend		
			waste collection of that particular waste		
			until a licensed waste haulier is used.		
			Corrective action shall be undertaken		
			within 48 hours.		
Records of quantities of wastes	Throughout	Weekly	The Contractor shall estimate the missing		
generated, recycled and disposed	the works		data based on previous records and the		
are properly kept. For demolition			activities carried out. The ET shall audit		
material/waste, the number of loads			the results and forward to the ER and IEC		
for each day shall be recorded			for approval.		
(quantity of waste can then be					
estimated based on average truck					
load. Should landfill charging be					
implemented, the receipts of the charge could be used for estimating					
the quantity).					
Wastes are removed from site in a	Throughout	Weekly	The ET shall inform the ER and IEC of the		
timely manner. General refuse is	the works		non-compliance. The ER shall instruct the		
collected on a daily basis.	Throughout	Weekly	Contractor to remove waste accordingly. The ET shall inform the ER and IEC of the		
Waste storage areas are properly cleaned and do not cause windblown	the works	Weekiy	non-compliance. The ER shall instruct the		
litter and dust nuisance.	the works		Contractor to clean the storage area		
inter and dust huisance.			and/or cover the waste.		
Different types of waste are	Throughout	Weekly	The ET shall inform the ER and IEC of the		
segregated in different containers or	the works		non-compliance. The ER shall instruct the		
skip to enhance recycling of material			Contractor to provide separate skips/		
and proper disposal of waste.			containers. The Contractor shall ensure		
			the workers place the waste in the		
			appropriate containers.		

UGRO

Table 8.1Waste Management Checklist

#### Page 29 of 58

Activities	Timing	Monitoring Frequency	If non-compliance, Action Required
Chemical wastes are stored, handled	Throughout the works	Weekly	The ET shall inform the ER and IEC of the
and disposed of in accordance with the Code of Practice on the	the works		non-compliance. The ER shall instruct the Contractor to rectify the problems
Packaging, Handling and Storage of			immediately. Warning shall be given to the
Chemical Wastes, published by the			Contractor if corrective actions are not
EPD.			taken within 24 hrs and the Waste Control Group of the EPD shall be identified.
Demolition material/waste in	Throughout	Weekly	The ET shall inform the ER and IEC of the
dump trucks are properly covered	the works		non-compliance. The ER shall instruct the
before leaving the site.			Contractor to comply. The Contractor shall
			prevent trucks shall leaving the site until the waste are properly covered.
Wastes are disposal of at licensed	Throughout	Weekly	The ET shall inform the ER and IEC of the
sites.	the works		non-compliance. The ER shall warn the
			Contractor and instruct the Contractor to
			ensure the wastes are disposed of at the
			licensed sites. Should it involve chemical
			waste, the Waste Control Group of EPD
			shall be notified.

Note:

ET – Environmental Team, IEC – Independent Environmental Checker, ER – <u>Project Manager, Supervisor or their</u> representative's.

## 9. WATER QUALITY

#### 9.1 Water Quality Parameters

- 9.1.1A This Contract does not involve marine works such as dredging and reclamation, only landbased construction works are anticipated. With proper implementation of recommended mitigation measures and with the conducting of regular site audits to ensure proper implementation of the mitigation measures and for compliance checking, no adverse water quality impact would be expected. No water quality monitoring will be undertaken for the Contract.
- 9.1.2 Prior to the commencement of the construction work, a detailed site drainage management plan should be submitted to EPD. The plan should cover measures to minimize all potential water quality impact arising from the surface runoffs of all the related constructions.
- 9.1.3A The guidelines outlined in the Practice Note for Professional Persons Environmental Consultative Committee (ProPECC), Construction Site Drainage (PN 1/94) should be adopted to control construction site runoff. Mitigation measures to minimise water quality impacts from construction site runoff and wastewater and sewage generated from construction activities are:
  - Provision of site drainage systems over the entire construction site with sediment control facilities. Regular inspection and maintenance of the site drainage systems are required to ensure proper and efficient operation at all times.
  - Sedimentation tanks or package treatment systems are required to treat the large amount of sediment-laden wastewater generated from foundation construction work, wheel washing, site runoff. Any construction activities that generate wastewater with high concentrations of <u>suspended solids (SS)</u> should also be collected to these facilities for proper treatment prior to disposal. Treated wastewater can be reused for vehicle washing, dust suppression and general cleaning. Bentonite slurry used in bore-pile construction should be reconditioned and reused to minimise the disposal volume of the used slurry.
  - The construction programme should be properly planned to avoid soil excavation in rainy seasons. Exposed stockpiles of excavated soils or construction materials should be covered with tarpaulin or impervious sheets to avoid release of pollutants into the drainage channels.
  - Sewage generated from site toilets and canteen should be collected using a temporary storage system. Chemical toilets should be provided at different locations for use by the workers on site. Licensed waste collectors should be employed for collection and disposal of the sewage. The drainage system for collection of wastewater generated from canteen, if any, should be equipped with grease trap capable of providing at least 20 minutes retention during peak flow.
  - Wheel washing facilities should be installed at all site entrances/exits.
  - An emergency plan should be developed by the contractors to deal with accidental spillage of chemicals.

- 9.1.4 Upon completion of the HKLR / HKBCF development, stormwater drainage systems would be completed to collect stormwater generated from the whole area including new roads. Sewage generated from the HKBCF development would be treated on site to fulfil effluent limit for discharge. Additional mitigation measures would not be required.
- 9.1.5 Not applicable
- 9.1.6 Not applicable
- 9.1.7 Not applicable
- 9.1.8 Not applicable
- 9.1.9 Not applicable
- 9.2 Monitoring Equipment

Not applicable

9.3 Laboratory Measurement / Analysis

Not applicable

#### 9.4 Monitoring Locations

Not applicable

9.5 Baseline Monitoring for Water Quality

Not applicable

9.6 Efficiency of Silt Curtain and Cage Curtain

Not applicable

#### 9.7 Impact Monitoring for Water Quality

Not applicable

9.8 Post-construction Monitoring

Not applicable

9.9 Impact Operational Phase Monitoring

Not applicable

#### 9.10 Event and Action Plan

Not applicable



Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works Contract Specific EM&A Manual

### 9.11 Mitigation Measures

9.11.1 The EIA Report has recommended construction and operational phase mitigation measures.All the prepared mitigation measures are summarized in the EMIS as shown in **Appendix B**.

UGRO

Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works Contract Specific EM&A Manual

## 10. ECOLOGY

### 10.1 Introduction

- 10.1.1 Not applicable
- 10.1.2A While the HKBCF reclamation works are under a separate design and construction consultancy, this Contract only covers HKBCF superstructure and infrastructure works. No marine transportation will be expected. No significant ecological impacts are anticipated from this land-based construction assignment. The implementation of recommended mitigation measures during the construction of superstructures and infrastructures are presented in the following section.

### 10.2 Ecological Mitigation Measures and Implementations

### **Marine Water Quality**

- 10.2.1 Not applicable
- 10.2.2 Not applicable
- 10.2.3 Not applicable
- 10.2.4A <u>Good Site Practices: Effluent monitoring should be incorporated to make sure that the</u> <u>discharged effluent from construction sites meets the relevant effluent discharge guidelines.</u>
- 10.2.5 Strict enforcement on No-dumping To avoid degrading the Chinese White Dolphin habitat, restrictions prohibiting dumping of rubbish, food, oil, or chemicals will be strictly enforced.
- 10.2.6 Site runoff control For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into North Lantau waters is minimised.
- 10.2.7A Spill response plan <u>To minimise the adverse effects to marine ecology in the event of</u> <u>accidental spillage of oil or other hazardous chemicals, a spill response plan</u>, with specific provisions for protecting marine ecology and dolphins, will be formulated.
- 10.2.8 Not applicable

### **Terrestrial Disturbance**

10.2.9 The impact from this minor and short-term source can be reduced by good site practice, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time.

IIGDA

### Sedimentation from Land-based works areas

10.2.10 Not applicable

### Marine Noise and Disturbance

### 1) Bored piling

- 10.2.11 Not applicable
- 10.2.12 Not applicable
- 10.2.13 Not applicable

### 2) Sheet piling

- 10.2.14 Not applicable
- 10.2.15 Not applicable

### 3) Reclamation and Works Vessels

- 10.2.16 Not applicable
- 10.2.17 Not applicable
- 10.2.18 Not applicable

### **Marine Traffic**

- 10.2.19 Not applicable
- 10.2.20 Not applicable
- 10.2.21 Not applicable

### **Road Surface Runoff**

10.2.22 Silt-grease traps should be deployed to prevent a direct input of road surface runoff to the marine waters.

### **Chemical spillage**

10.2.23 A Maritime Oil Spill Response Plan (MOSRP) has been developed by Marine Department to deal with oil spill and their potential hazard to the Hong Kong waters. The main objective of the MOSRP is to ensure a timely and effective response to oil spillages and/or their potential treats in the Hong Kong waters.

UGRO

10.2.24 Similar to the Shenzhen Western Corridor project, a contingency plan will be formulated to deal with the accidental event of the serious spillage of oil or other harmful chemicals. A contingency plan in this regard will be primarily for safety issues and water quality, but could also help to safeguard the dolphin population. Following the example of Shenzhen Western Corridor, it will be specified in the contingency plan that AFCD must be alerted by the Hong Kong Police Force or Fire Service Department in case an accident of spillage of chemical or oil is reported.

### Precautionary/Enhancement Measures

- 10.2.25 Not applicable
- 10.2.26 Not applicable
- 10.2.27 Not applicable

### 10.3 Monitoring and Audit for Ecology

- 10.3.1A An ecological monitoring and audit programme would be needed for the Project HKLR and HKBCF developments. <u>The monitoring programme will include monitoring of physical parameters such as air, noise and water quality, and ecological aspects such as Chinese White Dolphin.</u> The ecological monitoring and audit programme will monitor potential impacts through construction and operation activities, and will verify the assessments which were made in the EIA report. The monitoring includes the following tasks:
- 10.3.2A Dolphin monitoring A dolphin monitoring programme at <u>Northeast and Northwest Lantau</u>, in particular the dolphin sighting hotspots (e.g. Brothers Islands) and areas where juveniles have been sighted, should be set up to verify the predictions of impacts and to ensure that there are no unforeseen impacts on the dolphin population during construction phase.
- 10.3.3 Not applicable
- 10.3.4 Not applicable
- 10.3.5 Not applicable
- 10.3.6 Not applicable
- 10.3.7A <u>The ecological monitoring surveys shall be undertaken by suitably qualified dolphin</u> <u>specialist(s)</u>, who shall have sufficient (at least 5-10 years) relevant post-graduate experience and publication in the respective aspects. Approval on the specialist(s) responsible for ecological monitoring survey shall be sought from AFCD and EPD.

### 10.4 Monitoring Locations

- 10.4.1A Dolphin monitoring the dolphin monitoring should adopt line transect vessel survey method, and cover the following line-transect survey areas as in AFCD annual marine mammal monitoring programme:
  - Northeast Lantau survey area; and
  - Northwest Lantau survey area
- 10.4.2 Not applicable
- 10.4.3 Not applicable
- 10.4.4 Not applicable
- 10.4.5 Not applicable

### 10.5 Baseline Monitoring for Ecology

- 10.5.1A Baseline for dolphin monitoring shall be established by two surveys per month in each survey area stated in <u>Section 10.4.1A</u> for a period of three months prior to the commencement of works and agreed with AFCD. The purpose of the baseline monitoring is to establish preconstruction conditions prior to the commencement of the works and to demonstrate the suitability of the proposed monitoring method.
- 10.5.1 Not applicable
- 10.5.2 Not applicable
- 10.5.3 Not applicable
- 10.5.4 Not applicable
- 10.5.6A <u>The baseline monitoring was undertaken for the Project between September and November</u> 2011 under Agreement CE No.35/2011 (EP) "Baseline Environmental Monitoring for Hong Kong–Zhuhai-Macao Bridge Hong Kong Projects – Investigation" prior to commencement of construction of the Project. The baseline monitoring results obtained under Agreement CE No.35/2011 (EP) will be adopted for this Contract.

IICDA

### 10.6 Impact Monitoring for Ecology

10.6.1 Not applicable

### 10.7 Post-construction Monitoring for Ecology

- 10.7.1A <u>The dolphin monitoring will be conducted in the post-construction phase at least for 2 year</u> <u>after completion of construction.</u> <u>The post-construction monitoring will be carried out twice a</u> <u>month in each survey area stated in Section 10.4.1A.</u>
- 10.7.2A <u>The post-construction dolphin monitoring for HKBCF for the period between March 2019 and</u> <u>February 2020 was conducted under Contract No. HY/2013/04 and Contract No. HY/2019/01</u> <u>continued the monitoring since March 2020.</u>

UGRO

### 10.8 Event and Action Plan

10.8.1 Not applicable

Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works Contract Specific EM&A Manual

### 11. FISHERIES

### 11.1 Summary

- 11.1.1 The EIA report identified and assessed the potential impacts related to fisheries and marine culture.
- 11.1.2A As the water quality monitoring and audit requirements are included in Section 9 Water Quality, <u>no significant fisheries impact would be resulted from the land-based construction</u> <u>assignment</u>.

UGRO

11.1.3 As mentioned in the EIA report, no further monitoring and audit for fisheries are required.

## 12. CULTURAL HERITAGE

### 12.1 Summary

- 12.1.1A <u>As referring to the approved EIA Report, a Marine Archaeological Investigation (MAI) was</u> commissioned to cover the seabed which will be impacted by the construction of HKBCF. It has been confirmed that there are no known marine archaeological sites within the project area and the proposed HKBCF is unlikely to have adverse impacts on marine archaeology. For the improvement works of Contract No. HY/2019/01 which involves only land-based construction, further mitigation measure is not required.
- 12.1.2 The HKBCF is located in the waters to be north-east of the Airport. It would not have any impacts on known built heritage and archaeological site. Mitigation measure is not required for built heritage and terrestrial archaeology.

UGRO

Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works Contract Specific EM&A Manual

## 13. HAZARD TO LIFE

### 13.1 Summary

13.1.1A The HKBCF is a newly reclaimed site, it is anticipated that blasting work will not be required during construction of the HKBCF. Therefore, no explosives <u>Quantitative Risk Assessment (QRA)</u> is required and hence no mitigation measure is required.

UGRO

## 14. LANDSCAPE & VISUAL IMPACT

### 14.1 Introduction

14.1.1 The EIA has recommended landscape and visual mitigation measures (refer to Section 14 of EIA Report) to be undertaken during both the construction and operation phases of the project. This section outlines the monitoring and audit of these measures.

### 14.2 Monitoring Details

14.2.1 The design, implementation and maintenance of landscape mitigation measures should be checked to ensure that any potential conflicts between the proposed landscape measures and any other works of the project would be resolved as early as practical without affecting the implementation of the mitigation measures.

Stage	Monitoring Task	Monitoring Report	Form of Approval	Frequency
Detailed Design	Checking of design works against the recommendations of the landscape and visual impact assessments within the EIA should be undertaken during detailed design phase, to ensure that they fulfil the intention of the mitigation measures. Any changes to the design, including design changes on site should also be checked.	Not Required	Not Required	At the end of the Detailed Design Phase
Construction	Checking of the contractor's operations during the construction period.	Report on Contractor's compliance, by ET*	Counter- signature of report by IEC	Bi-weekly
Establishment Works	Checking of the planting works during the 12-month Establishment Period after completion of the construction works.	Report on Contractor's compliance, by ET	Counter- signature of report by IEC	Every 2 months
Long Term Management (10 year)	Monitoring of the long-term management of the planting works in the period up to 10 years after completion of the construction works.	Report on compliance by ET or Maintenance Agency as appropriate	Counter- signature of report by Management Agency	Annually

Table 14.1 Monitoring Programme

Notes: Environmental Team (ET) – employed by the Contractor



### **Detailed Design Phase**

- 14.2.2 The mitigation measures, which are proposed in the EIA to mitigate the landscape and visual impacts, should be embodied into the detailed engineering design, landscape design drawings and contract documents. The Detailed Design should be checked to ensure that the measures are fully incorporated. Potential conflicts with civil engineering, geotechnical, structural, lighting, signage, drainage and underground utilities should resolved as early as practical.
- 14.2.3 The following mitigation measures are proposed to avoid and reduce the identified impacts.
  - Minimize the footprint of project and that the quantity of landscape character units and landscape resources affected;
  - Minimize temporary works areas for construction works;
  - Undertaking good site practices by applying hydroseeding on temporary stockpiles and reclamation areas;
  - Conservation of topsoil for reuse;
  - Waste limitation by recycling of felled trees into woodchip mulch for use in landscaped areas.
- 14.2.4A The following design measures will be developed during detailed design stage to remedy and compensate unavoidable impacts:
  - Roadside planting and planting along the edge of the reclamation is proposed;
  - Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting;
  - Protection measures for the trees to be retained during construction activities;
  - Optimizing the sizes and spacing of the bridge columns;
  - Fine-tuning the location of the bridge columns to avoid visually-sensitive locations;
  - Measures concerning the aesthetic design of the bridge are not applicable to this Contract as it is related it is related to the HKLR Contract;
  - Measures concerning the decorative urban design are not applicable to this Contract as it is related to the HKLR Contract;
  - Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed;
  - Providing planting area around <u>peripheral of HKBCF</u> for tree planting screening effect;
  - Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline;
  - Providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF;



- Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF;
- Measures concerning the aesthetic design on the viaduct, tunnel portals, at-grade roads and reclamation are not applicable to this Contract as these are related to the HKLR Contract.

# 14.2.5A The following mitigation measures should be monitored during construction and operation phases:

Stage	Description of Mitigation Measures			
During	Mitigate both Landscape and Visual Impacts			
Construction	G1. Grass-hydroseed bare soil surface and stock pile areas.			
Phase	G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic.			
	G3. No applicable.			
	G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF (see Figure 14.3.1 for example).			
	G5. Vegetation reinstatement and upgrading to disturbed areas.			
	G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed.			
	G7. Provide planting area around peripheral of and within HKBCF and HKLR for tree screening buffer effect.			
	<ul> <li>G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall.</li> <li>G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline (see Figure 14.4.2 for example).</li> </ul>			
	Mitigate Visual Impacts			
	V1. Minimize time for construction activities during construction period.			
	V2. Provide screen hoarding at the portion of the project site / works areas / storage areas near <u>visually sensitive receivers (VSRs)</u> who have close low-level views to the Project during HKLR & HKBCF construction.			
During	Mitigate both Landscape and Visual Impacts			
Operation Phase	G10. Provide proper planting maintenance on the new planting areas to enhance the aesthetic degree.			
	V3. Lighting design to minimize glare at night. Decorative road lighting to be considered during detailed design stage.			

Table 14.2 Mitigation Measures to be Monitored during Construction and Operation Phases

Note:

- Figure 14.3.1 Landscape Master Plan showing the general arrangement of HKBCF with mitigation. This Plan is preliminary only and subject to further development in detailed design stage.
- Figure 14.4.2 Details of mitigation measure G9 for the new coastline.

14.2.6A An implementation programme will be prepared as required by TM-EIAO. Reference will be made to the <u>Development Bureau Technical Circular (Works) (DEVB TC(W)) No. 6/2015</u> on Maintenance of Vegetation and Hard Landscape Features which defines the management and maintenance responsibilities for natural vegetation and landscape works, including both softworks and hardworks, and the authorities for tree preservation and felling. The format of the preliminary arrangement of implementation programme is listed below:

Table 14.3Proposed format for Preliminary Funding, Implementation, Management and Maintenance Proposal							
Mitigation items	Funding & Implementation unit (See Remark)	Maintenance unit (See Remark)					
During Construction							
V1 and V2	Project Proponent (i.e. HyD)	The Contractor					
G3 and G4	Project Proponent / Initiating Department (e.g. the relevant User Department of the building)	Project Proponent / Initiating Department (e.g. the relevant User Department of the building)					
G1, G2, G3, G6, G7, G8 and G9	Project Proponent (i.e. HyD)	HyD / LCSD					
During Operation							
V3	Project Proponent (i.e. HyD)	HyD					
G10	Project Proponent (i.e. HyD)	HyD / LCSD					

Note: The proposed mitigation measures and arrangements are tentative. The responsible parties are also tentative and subject to further agreements amongst the Government Departments.

### **Construction Phase & Establishment Period**

- 14.2.7 The implementation of landscape construction works and subsequent maintenance operations during the 12-month Establishment Period must be supervised by qualified Landscape Resident Site Staff (Registered Landscape Architect or Professional Member of the Hong Kong Institute of Landscape Architects).
- 14.2.8 Measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures.
- 14.2.9 The progress of the engineering works shall be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.

### Long Term Management (10 Years)

14.2.10 The planting works shall be monitored during the first 10 years of the operation phase of the project. Any areas of vegetation which is failed to establish, should be corrected by the relevant maintenance parties at the earliest opportunity. The maintenance requirement of the planting works stated under the 10-Year Management Programme is included in the monitoring requirement.

Contact No. HY/2019/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works Contract Specific EM&A Manual

### 14.3 Baseline Monitoring

14.3.1 A photographic record of the site at the time of the contractor's possession of the site shall be prepared by the Contractor and approved by the ER. The approved photographic record shall be submitted to the Project Proponent, ET, IEC and EPD for record.

### 14.4 Action Plan for Landscape and Visual Works

### 14.4.1A <u>Should conflicts of implementation of mitigation measures occur, action in accordance with</u> <u>the Action Plan in **Table 14.4** shall be carried out.</u>

	ACTION					
EVENT	ET	IEC	ER	CONTRACTOR		
Conflicts occur	Check Contractor's proposed remedial design conforms to the requirements of EP and prepare checking report(s)	Check and endorse ET's report(s) Check and certify Contractor's proposed remedial design	Supervise the Contractor to carry out the proposed remediation work	Propose remedial design and carry out the proposed work		

Table 14.4 Action Plan for Landscape and Visual Works



## 15. SITE ENVIRONMENTAL AUDIT

### 15.1 Site Inspection

- 15.1.1 Site inspection provides a direct means to initiate and enforce specified environmental protection and pollution control measures. These shall be undertaken routinely to inspect construction activities in order to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Site inspection is one of the most effective tools to enforce the environmental protection requirements at the works area.
- 15.1.2 The ET Leader shall be responsible for formulating the environmental site inspection, the deficiency and action reporting system, and for carrying out the site inspection works. Within 21 days of the construction contract commencement, he shall submit a proposal for site inspection and deficiency and action reporting procedures to the Contractor for agreement, and to the ER for approval. The ET's proposal for rectification would be made known to the IEC.
- 15.1.3 Regular site inspections shall be carried out at least once per week. The areas of inspection shall not be limited to the environmental situation, pollution control and mitigation measures within the site. It should also review the environmental situations outside the works area which is likely to be affected, directly or indirectly, by the site activities. The ET Leader shall make reference to the following information in conducting the inspection:
  - I. EIA recommendations on environmental protection and pollution control mitigation measures;
  - II. works progress and programme;
  - III. individual works methodology proposals (which shall include proposal on associated pollution control measures);
  - IV. contract specifications on environmental protection;
  - V. relevant environmental protection and pollution control laws; and
  - VI. previous site inspection results.
- 15.1.4 The Contractor shall keep the ET Leader updated with all relevant information on the construction contract necessary for him to carry out the site inspections. Inspection results and associated recommendations for improvements to the environmental protection and pollution control works shall be submitted to the IEC and the Contractor within 1 working day. The Contractor shall follow the procedures and time-frame as stipulated in the environmental site inspection, and the deficiency and action reporting system formulated by the ET Leader, to report on any remedial measures subsequent to the site inspections.

UGRO

15.1.5 Ad-hoc site inspections shall also be carried out if significant environmental problems are identified. Inspections may also be required subsequent to receipt of an environmental complaint, or as part of the investigation work, as specified in the Action Plan for environmental monitoring and audit.

### 15.2 Compliance with Legal and Contractual Requirements

- 15.2.1 There are contractual environmental protection and pollution control requirements as well as environmental protection and pollution control laws in Hong Kong with which construction activities must comply.
- 15.2.2 In order that the works comply with the contractual requirements, all works method statements submitted by the Contractor to the ER for approval shall be sent to the ET Leader for vetting to ensure sufficient environmental protection and pollution control measures have been included. The implementation schedule of mitigation measures is summarised in **Appendix B**.
- 15.2.3 The ET Leader shall also review the progress and programme of the works to check that relevant environmental laws have not been violated, and that any foreseeable potential for violating laws can be prevented.
- 15.2.4A The Contractor shall regularly copy relevant documents to the ET Leader so that checking can be carried out. The document shall at least include the updated Works Progress Reports, updated Works Programme, any application letters for different licence / permits under the environmental protection laws, and copies of all valid licences / permits. The site diary shall also be available for <u>the inspection by the relevant parties</u>.
- 15.2.5 After reviewing the document, the ET Leader shall advise the IEC and Contractor of any noncompliance with contractual and legislative requirements on environmental protection and pollution control for them to take follow-up actions. If the ET Leader's review concludes that the current status on licence / permit application and any environmental protection and pollution control preparation works may result in potential violation of environmental protection and pollution control requirements, he shall also advise the Contractor and the ER accordingly.
- 15.2.6 Upon receipt of the advice, the Contractor shall undertake immediate actions to correct the situation. The ER shall follow up to ensure that appropriate action has been taken in order to satisfy contractual and legal requirements.

### 15.3 Environmental Complaints

- 15.3.1A Complaints shall be referred to the ET Leader for action. The ET Leader shall undertake the following procedures upon receipt of any complaint:
  - I. Log complaint and date of receipt onto the complaint database and inform the IEC immediately;
  - II. Investigate the complaint to determine its validity, and assess whether the source of the problem is due to works activities;
  - III. Identify mitigation measures in consultation with the IEC if a complaint is valid and due to works;
  - IV. Advise the Contractor if mitigation measures are required;
  - V. review the Contractor's response to identified mitigation measures, and the updated situation;
  - VI. If the complaint is transferred from the EPD, submit interim report to the EPD on status of the complaint investigation and follow-up action within the time frame assigned by the EPD;
  - VII. Undertake additional monitoring and audit to verify the situation if necessary, and review that circumstances leading to the complaint do not recur;
  - VIII. Report investigation results and subsequent actions to complainant (if the source of complaint is EPD, the results should be reported within the timeframe assigned by the EPD); and
    - IX. Record the complaint, investigation, the subsequent actions and the results in the monthly EM&A reports and
    - X. <u>For each incident of environmental complaint received, prepare and certify the complaint</u> <u>investigation report. The certified complaint investigation report shall be submitted to the</u> <u>IEC and ER for verification.</u>

## 16. **REPORTING**

### 16.1 General

- 16.1.1 Reports can be provided in an electronic medium upon agreeing the format with the ER and EPD. This would enable a transition from a paper / historic and reactive approach to an electronic / real time proactive approach. All the monitoring data (baseline and impact) shall also be submitted on diskettes or other approved media. The formats for air quality, noise and water quality monitoring data to be submitted shall be separately agreed.
- 16.1.2A Once the monitoring data are available (e.g. noise, dust, water quality, etc.) and vetted by the IEC, the ET is responsible to upload the relevant data to the dedicated website established and maintained by ENPO. The ET Leader shall follow ENPO's requirements on the data submission format and procedure.
- 16.1.3 Types of reports that the ET Leader shall prepare and submit include baseline monitoring report, monthly EM&A report, quarterly EM&A summary report and final EM&A review report. In accordance with Annex 21 of the EIAO-TM, a copy of the monthly, quarterly summary and final review EM&A reports shall be made available to the Director of Environmental Protection.

### 16.2 Baseline Monitoring Report

- 16.2.1 The ET Leader shall prepare and submit a Baseline Environmental Monitoring Report within 10 working days of completion of the baseline monitoring. Copies of the Baseline Environmental Monitoring Report shall be submitted to the Contractor, the IEC, the ER and EPD. The ET Leader shall liaise with the relevant parties on the exact number of copies they require. The report format and baseline monitoring data format shall be agreed with the EPD prior to submission.
- 16.2.2 The baseline monitoring report shall include at least the following:
  - I. Up to half a page executive summary;
  - II. Brief project background information;
  - III. Drawings showing locations of the baseline monitoring stations;
  - IV. Monitoring results (in both hard and diskette copies) together with the following information:

IIGDA

- monitoring methodology;
- name of laboratory and types of equipment used and calibration details;
- parameters monitored;
- monitoring locations;
- monitoring date, time, frequency and duration; and
- quality assurance (QA) / quality control (QC) results and detection limits;
- V. Details of influencing factors, including:
  - major activities, if any, being carried out on the site during the period;
  - weather conditions during the period; and
  - other factors which might affect results;

- VI. Determination of the Action and Limit Levels for each monitoring parameter and statistical analysis of the baseline data, the analysis shall conclude if there is any significant difference between control and impact stations for the parameters monitored;
- VII. Revisions for inclusion in the EM&A Manual; and
- VIII. Comments, recommendations and conclusions.

### 16.3 Monthly EM&A Reports

- 16.3.1 The results and findings of all EM&A work required in the Manual shall be recorded in the monthly EM&A reports prepared by the ET Leader. The EM&A report shall be prepared and submitted within 10 working days of the end of each reporting month, with the first report due the month after construction commences. Each monthly EM&A report shall be submitted to the following parties: the Contractor, the IEC, the ER and EPD. Before submission of the first EM&A report, the ET Leader shall liaise with the parties on the required number of copies and format of the monthly reports in both hard copy and electronic medium.
- 16.3.2 The ET leader shall review the number and location of monitoring stations and parameters every six months, or on as needed basis, in order to cater for any changes in the surrounding environment and the nature of works in progress.

### First Monthly EM&A Report

- 16.3.3A The first monthly EM&A report shall include at least the following:
  - I. Executive summary (1-2 pages):
  - Breaches of Action and Limit levels;
  - Complaint log;
  - Notifications of any summons and successful prosecutions;
  - Reporting changes; and
  - Future key issues.
  - II. Basic project information:
    - Project organisation including key personnel contact names and telephone numbers;
    - Programme;
    - Management structure, and
    - Works undertaken during the month.
  - III. Environmental status:
    - Works undertaken during the month with illustrations such as location of works, daily excavation rate, etc.); and
    - Drawings showing the project area, any environmental sensitive receivers and the locations of the monitoring and control stations (with co-ordinates of the monitoring locations).
  - IV. A brief summary of EM&A requirements including:
    - All monitoring parameters;
    - Environmental quality performance limits (Action and Limit levels);
    - Event-Action Plans;
    - Environmental mitigation measures, as recommended in the approved EIA Report; and

UGRO



- Environmental requirements in contract documents.
- V. Implementation status:
  - Advice on the implementation status of environmental protection and pollution control / mitigation measures, as recommended in the <u>approved EIA Report</u>.
- VI. Monitoring results (in both hard and diskette copies) together with the following information:
  - Monitoring methodology;
  - Name of laboratory and types of equipment used and calibration details;
  - Parameters monitored;
  - Monitoring locations;
  - Monitoring date, time, frequency, and duration;
  - Weather conditions during the period;
  - Any other factors which might affect the monitoring results; and
  - QA/QC results and detection limits.
- VII. Report on non-compliance, complaints, and notifications of summons and successful prosecutions:
  - Record of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit levels);
  - Record of all complaints received (written or verbal) for each media, including locations and nature of complaints investigation, liaison and consultation undertaken, actions and follow-up procedures taken, results and summary;
  - Record of all notification of summons and successful prosecutions for breaches of current environmental protection / pollution control legislation, including locations and nature of the breaches, investigation, follow-up actions taken, results and summary;
  - Review of the reasons for and the implications of non-compliance, complaints, summons and prosecutions including review of pollution sources and working procedures; and
  - Description of the actions taken in the event of non-compliance and deficiency reporting and any follow-up procedures related to earlier non-compliance.
- VIII. Others
  - An account of the future key issues as reviewed from the works programme and work method statements;
  - Advice on the solid and liquid waste management status; and
  - Comments (for examples, effectiveness and efficiency of the mitigation measures), recommendations (for example, any improvement in the EM&A programme) and conclusions.

### Subsequent EM&A Reports

- 16.3.4A Subsequent monthly EM&A reports shall include the following:
  - I. Executive summary (1 2 pages):
    - Breaches of Action and Limit levels;
    - Complaints log;

- Notifications of any summons and successful prosecutions;
- Reporting changes; and
- Future key issues.
- II. Basic project information:
  - Project organisation including key personnel contact names and telephone numbers;
  - Programme;
  - Management structure; and
  - Work undertaken during the month.
- III. Environmental status:
  - Works undertaken during the month with illustrations (such as location of works, daily excavation rate, etc.); and
  - Drawing showing the project area, any environmental sensitive receivers and the locations of the monitoring and control stations.
- IV. Implementation status:
  - Advice on the implementation status of environmental protection and pollution control / mitigation measures, as recommended in the <u>approved EIA Report</u>.
- V. Monitoring results (in both hard and diskette copies) together with the following information:
  - Monitoring methodology;
  - Name of laboratory and types of equipment used and calibration details;
  - Parameters monitored;
  - Monitoring locations;
  - Monitoring date, time, frequency, and duration;
  - Weather conditions during the period;
  - Any other factors which might affect the monitoring results; and
  - QA / QC results and detection limits.
- VI. Report on non-compliance, complaints, and notifications of summons and successful prosecutions:
  - Record of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit levels);
  - Record of all complaints received (written or verbal) for each media, including locations and nature of complaints investigation, liaison and consultation undertaken, actions and follow-up procedures taken, results and summary;
  - Record of all notification of summons and successful prosecutions for breaches of current environmental protection / pollution control legislation, including locations and nature of the breaches, investigation, follow-up actions taken, results and summary;
  - Review of the reasons for and the implications of non-compliance, complaints, summons and prosecutions including review of pollution sources and working procedures; and
  - Description of the actions taken in the event of non-compliance and deficiency reporting and any follow-up procedures related to earlier non- compliance.

- VII. Others
  - An account of the future key issues as reviewed from the works programme and work method statements;
  - Advice on the solid and liquid waste management status; and
  - Comments (for examples, effectiveness and efficiency of the mitigation measures), recommendations (for example, any improvement in the EM&A programme) and conclusions.
- VIII. Appendices
  - Action and Limit levels;
  - Graphical plots of trends of monitored parameters at key stations over the past four reporting periods for representative monitoring stations annotated against the following:
    - a) Major activities being carried out on site during the period;
    - b) Weather conditions during the period; and
    - c) Any other factors that might affect the monitoring results.
  - Monitoring schedule for the present and next reporting period;
  - Cumulative statistics on complaints, notifications of summons and successful prosecutions; and
  - Outstanding issues and deficiencies.

### 16.4 Quarterly EM&A Summary Reports

16.4.1A A quarterly EM&A summary report of around 5 pages shall be produced and shall contain at least the following information:

- I. Executive summary (about half a page);
- II. Basic project information including a synopsis of the project organisation, programme, contacts of key management, and a synopsis of works undertaken during the quarter;
- III. A brief summary of EM&A requirements including:
  - Monitoring parameters;
  - Environmental quality performance limits (Action and Limit levels); and
  - Environmental mitigation measures, as recommended in the <u>approved EIA Report</u>;
- IV. Advice on the implementation status of environmental protection and pollution control / mitigation measures, as recommended in the <u>approved EIA Report</u>, summarised in the updated implementation schedule;
- V. Drawings showing the project area, any environmental sensitive receivers and the locations of the monitoring and control stations;
- VI. Graphical plots of any trends in monitored parameters over the past four months (the last month of the previous quarter and the present quarter) for representative monitoring stations annotated against:

IICDA

- The major activities being carried out on site during the period;
- Weather conditions during the period; and
- Any other factors which might affect the monitoring results;
- VII. Advice on the solid and liquid waste management status;

- VIII. A summary of non-compliance (exceedances) of the environmental quality performance limits (Action and Limit levels);
  - IX. A brief review of the reasons for and the implications of any non-compliance, including a review of pollution sources and working procedures;
  - X. A summary description of actions taken in the event of non-compliance and any followup procedures related to any earlier non-compliance;
- XI. A summarised record of all complaints received (written or verbal) for each media, liaison and consultation undertaken, actions and follow-up procedures taken;
- XII. Comments (for examples, a review of the effectiveness and efficiency of the mitigation measures and the performance of the environmental management system, that is, of the overall EM&A programme); recommendations (for example, any improvement in the EM&A programme) and conclusions for the quarter; and
- XIII. Contacts of Project Proponent and any hotline telephone number for the public to make enquiries.

### 16.5 Final EM&A Review Reports

16.5.1A The final EM&A report should contain at least the following information:

- I. Executive summary (1 2 pages);
- II. Drawings showing the project area, any environmental sensitive receivers and the locations of the monitoring and control stations;
- III. Basic project information including a synopsis of the project organisation, contacts of key management, and a synopsis of work undertaken during the course of the project or past twelve months;
- IV. A brief summary of EM&A requirements including:
  - Environmental mitigation measures, as recommended in the approved EIA Report;
  - Environmental impact hypotheses tested;
  - Environmental quality performance limits (Action and Limit levels);
  - All monitoring parameters;
  - Event-Action Plans;
- V. A summary of the implementation status of environmental protection and pollution control / mitigation measures, as recommended in the <u>approved EIA Report</u>, summarised in the updated implementation schedule;
- VI. Graphical plots and the statistical analysis of the trends of monitored parameters over the course of the project, including the post-project monitoring for all monitoring stations annotated against:
  - The major activities being carried out on site during the period;
  - Weather conditions during the period; and
  - Any other factors which might affect the monitoring results;
- VII. A summary of non-compliance (exceedances) of the environmental quality performance limits (Action and Limit levels);



- VIII. A review of the reasons for and the implications of non-compliance including review of pollution sources and working procedures as appropriate;
  - IX. A description of the actions taken in the event of non-compliance;
  - X. A summary record of all complaints received (written or verbal) for each media, liaison and consultation undertaken, actions and follow-up procedures taken;
- XI. A summary record of notifications of summons and successful prosecutions for breaches of the current environmental protection / pollution control legislation, locations and nature of the breaches, investigation follow-up actions taken and results;
- XII. A review of the validity of EIA predictions and identification of shortcomings in EIA recommendations;
- XIII. Comments (for examples, a review of the effectiveness and efficiency of the mitigation measures and of the performance of the environmental management system, that is, of the overall EM&A programme); and
- XIV. Recommendations and conclusions (for example, a review of success of the overall EM&A programme to cost-effectively identify deterioration and to initiate prompt effective mitigatory action when necessary).

### 16.6 Data Keeping

16.6.1 No site-based documents (such as monitoring field records, laboratory analysis records, site inspection forms, etc.) are required to be included in the monthly EM&A reports. However, any such document shall be well kept by the ET Leader and be ready for inspection upon request. All relevant information shall be clearly and systematically recorded in the document. Monitoring data shall also be recorded in magnetic media form, and the software copy must be available upon request. Data format shall be agreed with EPD. All documents and data shall be kept for at least one year following completion of the construction contract.

### 16.7 Interim Notifications of Environmental Quality Limit Exceedances


16.7.1A With reference to the Event and Action Plan, when the environmental quality performance limits are exceeded, the ET Leader shall immediately notify the IEC and EPD, as appropriate. The notification shall be followed up with advice to IEC and EPD on the results of the investigation, proposed actions and success of the actions taken, with any necessary follow-up proposals. A sample template for the interim notifications is presented in **Appendix E**.



# Figure 1.1

Site Layout Plan






T:\- CADD\Contract 9\C9-Tender Drawing (FINAL DRAFT)\Civil\60191048\_C9\_000\_C00\_1000.dgn


# Figure 1.2

Layout Plan of Main Works Site






T:\- CADD\Contract 9\C9-Tender Drawing (FINAL DRAFT)\Civil\60191048\_C9\_000\_C00\_1001.dgn



# Figure 1.3

Layout Plan of Works Area WA3






T:\- CADD\Contract 9\C9-Tender Drawing (FINAL DRAFT)\Civil\60191048\_C9\_000\_C00\_1051.dgn

# Figure 5.1


Location of Air Quality Monitoring Stations



# Figure 6.1

Location of Noise Monitoring Stations





# **Appendix A**

Tentative Construction Programme



	K Boundary Crossing Facilities - Phase 2 and Other Works	Remandon Start	Latest Start	Frish	Latest Finish	Total Floa	4	03-Jan-2
		Duration	Canal Gant		Canada C. C. Marte	Thomas C. And	Dar Jao Leab I Mar I And I M	2020 ay Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec J
Works Pro	ogramme for HKZMB Phase 2 and Other Works (HY/2019/01)				*	-	Coc   van   1 co   ma.   Mo   ma	al nort an tank 260 Loct land, par Land Land Land Land Land Land Land Land
CONTRA	CT DATES							
Starting Da	ate						<b>1</b>	
A0010	Contract Date	0 20-Nov-19 A	02-Dec-19				Contract Date	
A0020	Starting Date	0 04-Dec-19*	04-Dec-19	-	_		Starting Date	
A0090	Completion Date (730 days)	0	0100010	03-Dec-21*	03-Dec-21	0		♦ Com
Access Da								
A0030	Access Date to Portion A	0 04-Dec-19*	04-Dec-19			0	Access Dale to Portion A	
A0040	Access Date to Portion B	0 04-Dec-19*	04-Dec-19			0	Access Dale to Portion B	
A0050	Access Date to Portion C	0 04-Dec-19"	04-Dec-19				Access Dale to Portion C	
A0060	Access Date to Portion D	0 04-Dec-19"	04-Dec-19				Access Dale to Portion D	
A0070	Access Dale to Portion E	0 04-Dec-19*	04-Dec-19			0	Access Date to Portion E	
A0110								
A0110 A0130	KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days) KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)	0		21-Jun-20*	21-Jun-20	0		<ul> <li>KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)</li> </ul>
A0130	Kb2 Completion of Security Measure at Existing Gate at South-West of PCB (200 days)	U		21-Jun-20*	21-Jun-20	0		<ul> <li>KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)</li> </ul>
A0140	KD3 Completion of Security Fence (200 days)	D		21-Jun-20*	21-Jun-20	0	Horizon Charles Constituents (	<ul> <li>K03 Completion of Security Fence (200 days)</li> </ul>
A0150	KD4 Provide Recitification Program of Approx. 288 nos. of Fault Signals as Shown in the	D		13-Mar-20*	13-Mar-20	0	KD4 Provi	de Recitification Program of Approx. 288 nos. of Fault Signals as Shown in the AFA Panel (100 days)
	AFA Panel (100 days)							
A0160	KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)	0		13-Mar-20*	13-Mar-20	0		pletion of Approx. 30% of Fault Signal Rectification Works (100 days)
A0170	KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)	0		02-Feb-20*	02-Feb-20	0	<ul> <li>KD5 Identification</li> </ul>	n of the Number of Faulty Long Lead liens such as Probe Type Detectors Shown in the AFA Panel (60 days)
Continuel				_				
A0210	Completion	2						المستحدة ويتعاد والمراجع والمراجع والمتعاد والمتعاد والمتعاد والمتعاد والمتعاد والمتعاد والمتعاد والمتعاد والم
A0210	Section 1: Works of Vertical Access to Root of PCB within Portion A (270 days) Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A	0		30-Aug-20*	30-Aug-20	0		Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)
A0220	(200 Days)	U.		21-Jun-20*	21-Jun+20	0		<ul> <li>Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)</li> </ul>
A0230	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)	0		21-Jun-20*	21-Jun-20	20	3	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion
A0240	Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)	0		21-Jun-20*	21-Jun-20	0		Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed
A0250	Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)	0		21-Jun-20*	21-Jun-20	0		<ul> <li>Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)</li> </ul>
A0260	Section 2: Irrigation System at Slopes of NPTI within Portion B (550 days)	0		06-Jun-21*	06-Jun-21	0		<ul> <li>Section 2: Irrigation System at Slopes</li> </ul>
A0270	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)	0		21-Jul-20*	21-Jul-20	0		<ul> <li>Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)</li> </ul>
A0280	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007at NPTI within Portion C (530 days)	0		17-May-21*	17-May-21	0		<ul> <li>Section 3: Modification of Walkway, Cons</li> </ul>
A0290	Section 4: Removal of Watermain at the Skycity Interchange within Portion C&D (730 days)	0		03-Dec-21*	03-Dec-21	0	)	♦ Secti
A0310	Section 5: Remaining Works (730 days)	0		03-Dec-21*	03-Dec-21	0		<ul> <li>Section</li> </ul>
A0320	Section 6: Establishment Works (1095 days)	0		03-Dec-22*	03-Dec-22	0		
SUBMISS	Acoustic and a second					_		
A0410	Submission of Dratt Salety Plan	14 04-Dec-19	05-Jan-20	17-Dec-19	18-Jan-20			
A0420 A0430	Submission of Draft Environmental Management Plan	21 04-Dec-19	29-Dec-19	24-Dec-19	18-Jan-20	25	<b>—</b>	
A0430 A0440	Submission of Subcontractor Management Plan Submission of Subcontractors for Acceptance	15 04-Dec-19	04-Dec-19	19-Dec-19	19-Dec-19	0	- data data data data data data data dat	
A0440	Submission of Subcontractors for Acceptance	30 20-Dec-19 28 04-Dec-19	20-Dec-19 04-Dec-19	18-Jan-20 31-Dec-19	18-Jan-20 31-Dec-19	0		
A0450	Acceptance of TTA	28 04-Dec-19 30 01-Jan-20	04-Dec-19 01-Jan-20	31-Dec-19 30-Jan-20	31-Dec-19 30-Jan-20	0		
A0470	Submission of Landscape Softworks Method for Acceptance	30 04-Dec-19	04-Dec-19	02-Jan-20	02-Jan-20			
A0490	Submission of Identification of the Number of Faulty Long Lead Items	61 04-Dec-19	04-Dec-19	02-Feb-20	02-Feb-20	0		
A6110	Submission of Security Arrangement Proposal	28 04-Dec-19	04-Dec-19	31-Dec-19	31-Dec-19	0		
A6120	Acceptance of Security Arrangement Proposal	28 01-Jan-20	01-Jan-20	28-Jan-20	28-Jan-20	0		
A6170	Submission of Concrete Mix	59 04-Dec-19	04-Dec-19	31-Jan-20	31-Jan-20	0		
A6180	Acceptance of Concrete Mix	28 01-Feb-20	01-Feb-20	28-Feb-20	28-Feb-20	0		
A6190 A6200	Submission of Bitumen	59 02-Dec-19	18-Oct-20	29-Jan-20	15-Dec-20	321	and the second se	
	Acceptance of Bitumen	28 30-Jan-20	15-Dec-20	26-Feb-20	12-Jan-21	321		
CONTRAC A4840	CTOR'S DESIGN							
A4840 A4845	Design for Signage	76 04-Dec-19	04-Dec-19	17-Feb-20*	17-Feb-20	0		
A4845 A4870	Acceptance of Design for Signage Design for Structural Support for E&M System	12 18-Feb-20 76 02-Dec-19	18-Feb-20 05-Sep-22	29-Feb-20* 15-Feb-20	29-Feb-20 19-Nov-22	1008		
A4870 A4875	Acceptance of Design for Structural Support for E&M System	75 02-Dec-19 14 16-Feb-20	20-Nov-22	15-Feb-20 29-Feb-20	19-Nov-22 03-Dec-22	1008	the second se	
A4890	Design for Aluminum Cladding	90 04-Dec-19	20-100v-22 21-Jan-20	02-Mar-20	19-Apr-20	48		
A4900	Acceptanc of Design for Aluminum Cladding	14 03-Mar-20	20-Apr-20	16-Mar-20	03-May-20	48		
Act	ual Work   Milestone				HASE 2 AND			Date         Revision         Checked         Approved           03-Jan-20         Works Programme for Phase 2         ZJ
-								
Re	maining Work	HKZME	- HONG K	ONG BOUNI	DARY CROS	SING FA	CILITIES	

riy ID	K Boundary Crossing Facilities - Phase 2 and Other Works	Remaining Start	Latest Start	Finish	Latest Firsh	Total Fiont	al l
-y #J	Constant of Constants,	Duration	CONTRACT OF	( i a marta	Million Creat	Voud C Abill	2020 Dec Jan [Feb] Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov
A4910	Design for Raised Access Floor System	90 04-Dec-19	24-Jun-20	02-Mar-20	21-Sep-20	203	
A4920	Acceptance of Design for Raised Access Floor System	14 03-Mar-20	22-Sep-20	16-Mar-20	05-Oct-20	203	
A4930	Design for Mechanical Handling and Litting Installation	76 04-Dec-19	08-Jul-20	17-Feb-20	21-Sep-20	217	
A4935	Acceptance of Design for Mechanical Handling and Lifting Installation	14 18-Feb-20	22-Sep-20	02-Mar-20	05-Oct-20	217	
A4940	Design for Skylight	76 04-Dec-19	05-Sep-22	17-Feb-20	19-Nov-22	1005	
A4945	Acceptance of Design for Skylight	14 18-Feb-20	20-Nov-22	02-Mar-20	03-Dec-22	1005	
A4950	Design for BS Items	76 04-Dec-19	04-Feb-20	17-Feb-20	19-Apr-20	62	
A4955	Acceptance of Design for BS Items	14 18-Feb-20	20-Apr-20	02-Mar-20	03-May-20	62	
A4960	Design for Blockwall	90 04-Dec-19	24-Jun-20	02-Mar-20	21-Sep-20	203	
A4965	Acceptance of Design for Blockwall	14 03-Mar-20	22-Sep-20	16-Mar-20	05-Oct-20	203	
A4970 A4975	Design for Structural Support for E&M System	76 04-Dec-19 14 18-Feb-20	04-Feb-20 20-Apr-20	17-Feb-20 02-Mar-20	19-Apr-20 03-May-20	62	
A4975 A4990	Acceptance of Design for Structural Support for E&M System	90 04-Dec-19	22-Aug-22	02-Mar-20	19-Nov-22	992	
A4990 A5000	Design for External False Ceiling System at Kiosks	14 03-Mar-20	20-Nov-22	16-Mar-20	03-Dec-22	992	
A5000	Acceptance of Design for External False Ceiling System at Kiosks Design for Public Address (PA) System	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	
A5025	Acceptance of Design for Public Address (PA) System	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	
A5030	Design for Access Control and Security Alarm (ACS)	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	
A5035	Acceptance of Design for Access Control and Security Alarm (ACS)	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	
A5040	Design for Closed Circuit Television (CCTV) System	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	
A5045	Acceptance of Design for Closed Circuit Television (CCTV) System	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	15 🔲
A5050	Design for IT Network System	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	
A5055	Acceptance of Design for IT Network System	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	15
A5060	Design for PABX System	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	15
A5065	Acceptance of Design for PABX System	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	
A5070	Design for 2-Way Radio for MOM	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	45
A5075	Acceptance of Design for 2-Way Radio for MOM	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	
A5080	Design for Coach Parking Information System (CPIS)	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	15 <b></b>
A5085	Acceptance of Design lor Coach Parking Information System (CPIS)	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	
A5090	Design for Island Wide SCADA	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	45
A5100	Acceptance of Design for Island Wide SCADA	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	45
A6010	Design for HAVC System	137 04-Dec-19	06-Jul-22	18-Apr-20	19-Nov-22	945	45
A7510	Acceptance of Designs for HAVC System	14 19-Apr-20	20-Nov-22	02-May-20	03-Dec-22	945	45 🗖
A7520	8.1.1.1-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval with comments	112 04-Dec-19	04-Dec-19	24-Mar-20	24-Mar-20	0	0
A7530	8.1.1.2-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval	115 25-Mar-20	25-Mar-20	17-Jul-20	17-Jul-20	0	0
	G INFORMATION MODELING						
A7540	Acceptance of BIM Manager	30 02-Jan-20	02-Jan-20	31-Jan-20	31-Jan-20	0	
A7550	Completion of BIM 3D Model	672 01-Feb-20	01-Feb-20	03-Dec-21	03-Dec-21	0	
REFINEM	IENT WORKS AT HKP (4A)			والمحمد المحمد			
Installatio	n of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)						
A4340	4A.2.1.1-Condition Survey & Design of Barrier Gate and Gate Control	60 21-Jan-20	18-Jun-20	02-Apr-20	28-Aug-20	119	
A4342	4A,2,1,1A-Approval of Design - Barrier Gate and Gate Control (by Engineer)	20 03-Apr-20	29-Aug-20	30-Apr-20	21-Sep-20	119	
A4345-1	4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)	75 02-May-20	22-Sep-20	31-Jul-20	21-Dec-20	119	
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	75 01-Aug-20	22-Dec-20	30-Oct-20	25-Mar-21	119	
A4345-3	4A,2,1,2,3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	75 31-Oct-20	26-Mar-21	29-Jan-21	28-Jun-21	119	
A4350-10	4A,2,1,3,1- User Approvi to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	13 01-Aug-20	28-Dec-20	15-Aug-20	12-Jan-21	122	
A4350-12	4A,2,1,3,2 Replacement of Gates - Balch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	60 17-Aug-20	13-Jan-21	28-Oct-20	26-Mar-21	122	
A4350-20	4A,2,1,4,1-User Approvi lo Replace Gales - Balch 2 (24 nos.) GA01-08, GD01-08, PA07-10, PD07-10	14 31-Oci-20	27-Mar-21	16-Nov-20	15-Apr-21	120	
A4350-22	PD07-10	60 17-Nov-20	16-Apr-21	28-Jan-21	28-Jun-21	120	
A4350-30	CA01-04_CD01-04_SK01-04	12 30-Jan-21	29-Jun-21	16-Feb-21	13-Jul-21	119	
A4350-32	4A,2,1,5,2 Replacement of Gates - Batch 2 (24 nos) PA11-16, PD11-16, CA01-04 CD01-04, SK01-04	60 17-Feb-21	14-Jul-21	30-Apr-21	21-Sep-21	119	
A4355-1	4A,2,2,1 T&C of Replacement of Existing Gales and Handover to Operation - Balch 1 (24 nos)	16 29-Oct-20	03-Sep-21	16-Nov-20	21-Sep-21	252	
A4355-2	4A,2,2,2 T&C of Replacement of Existing Gates and Handover to Operation - Batch 2 (24 nos)	16 29-Jan-21	03-Sep-21	19-Feb-21	21-Sep-21	176	
A4355-3	4A.2.2.3 T&C of Replacement of Existing Gates and Handover to Operation - Batch 3 (24 nos)	16 03-May-21	23-Sep-21	21-May-21	12-Ocl-21	119	
	start Martin A A Milestern					OTHER	Date Revision Checked Appr
Ac	stual Work   Milestone	WORK	S PROGRA	MME FOR P	HASE 2 AND	OTHER	R WORKS 03-Jan-20 Works Programme for Phase 2 ZJ
					DARY CROS		

D.	Activity Name	Remaining Start	Latest Start	Frish	Latest Finish	Total Float	
***		Duration	a manufacture and a	alexit a	ATTICA ATTICA		2020 Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov D
1358	4A.2.3 Prepare, Submit and Acceptance of Operation and Maintenance Manual	60 03-May-21	23-Sep-21	14-Jul-21	03-Dec-21	119	
ovision	of Security Measures at Existing Gate at South-west of PCB (4A.C) (KD2)						
3740	Design for Security Measure at Existing Gate (E&M works)	59 04-Dec-19	04-Dec-19	31-Jan-20	31-Jan-20	0	
6570	Acceptance of Design for Security Measure at Existing Gate	28 01-Feb-20	01-Feb-20	28-Feb-20	28-Feb-20	0	
6580	Procurement/Supply for Security Measure at Existing Gate	61 29-Feb-20	29-Feb-20	29-Apr-20	29-Apr-20	Ð	
6590	Provision of Security Measure	33 30-Apr-20	30-Apr-20	09-Jun-20	09-Jun-20	0	
A6600	Time Risk Allowance for Provision of Security Measure	6 10-Jun-20	10-Jun-20	16-Jun-20	16-Jun-20	0	· · · · · · · · · · · · · · · · · · ·
A6640	T&C	4 17-Jun-20	17-Jun-20	20-Jun-20	20-Jun-20	0	
A7230	KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)	0		20-Jun-20*	21-Jun-20	1	<ul> <li>KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)</li> </ul>
50.4/61					57/2721168//		
	nt of Recess Type Cover for Manhole/Drawpil/Catchpit (4A.E) (KD1)						
A1650	Submission of Measures and Material	40 04-Dec-19	04-Dec-19	22-Jan-20	22-Jan-20	0	
A4330	Acceptance and Procurement of Recess Cover	50 23-Jan-20	23-Jan-20	24-Mar-20	24-Mar-20	0	
A6080	Installationol Recess Cover in SPTI	90 24-Feb-20	24-Feb-20	13-Jun-20	13-Jun-20	0	
A6090	Installationof Recess Cover in NPTI	90 24-Feb-20	24-Feb-20	13-Jun-20	13-Jun-20	0	
A6510	Time Risk Allowance for Provision of Security Measure (KD1 achievement)	6 15-Jun-20	15-Jun-20	20-Jun-20	20-Jun-20	0	
A7240	KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)	0		20-Jun-20*	21-Jun-20	1	<ul> <li>KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)</li> </ul>
nstallation	of New Security Fence (4A.D)(KD3)			2. 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
A2500	Submissions of SF Steelwork Material	42 10-Dec-19	10-Dec-19	20-Jan-20	20-Jan-20	0	
A2520	Acceptance of Submissions of SF Steelwork Material	28 21-Jan-20	21-Jan-20	17-Feb-20	17-Feb-20	0	
A2530	Procurement of SF Steel Material	60 18-Feb-20	18-Feb-20	17-Apr-20	17-Apr-20	0	
A6060	Construction of SF Footing and Maintenance Path	52 18-Feb-20	18-Feb-20	22-Apr-20	22-Apr-20	3	
A6060	Installation of SF Footing and Maintenance Path		Contraction of the second	- Line Contract of the	22-Apr-20	0	
A6070 A6620	Installation of SF Steelwork Time Risk Allowance for Installation Works	40 23-Apr-20	23-Apr-20	10-Jun-20	Contraction and the second		
		5 11-Jun-20	11-Jun-20	16-Jun-20	16-Jun-20	0	
A6630	T&C	4 17-Jun-20	17-Jun-20	20-Jun-20	20-Jun-20	0	
A7250	KD3 Completion of Security Fence (200 days)	0		20-Jun-20"	21-Jun-20		<ul> <li>KD3 Completion of Security Fence (200 days)</li> </ul>
Constructi	on of Additional Drains at Vehicle Inspection Pit Near Building No. 023 (4A.K)						
A4360	Additional Drainage Works	51 04-Jun-20	31-Aug-20	04-Aug-20	31-Oct-20	73	
nstallation	of Sliding Gate at Building No. 041 (4A.J)						
A4980	Design for Sliding Gate	105 04-Dec-19	24-Jul-20	17-Mar-20	05-Nov-20	233	
A6650	Acceptance for Design of Sliding Gate	91 18-Mar-20	06-Nov-20	16-Jun-20	04-Feb-21	233	
A6660	Procurement of Sliding Gate	91 17-Jun-20	05-Feb-21	15-Sep-20	06-May-21	233	
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)					187	
A6/10	Installation of Security Fence and Silding Gate (File Station cum Amoulance Depot 041)	75 16-Sep-20	07-May-21	15-Dec-20	05-Aug-21	187	
A6720	T&C	50 19-Feb-21	00.0-101	Dr. 1	00 Dec 01	107	
	140	50 19-Feb-21	06-Oct-21	21-Apr-21	03-Dec-21	187	
-	r Volleyball Court						
A7260	Painting for Volteyball Ground	50 16-Dec-20	06-Aug-21	18-Feb-21	05-Oct-21	187	
ECTION	1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORT	ION A (4)		-			
/ertical Ac	cess to the Roof of PCB at Zone C (4.8)					-	
A3700	Design for Maintenance Access Equipment and Fittings and Walkway at Roof	66 04-Dec-19	04-Dec-19	07-Feb-20	07-Feb-20	0	
A3710	Acceptance of the Design for Maintenance Access Equipment and Fittings and Walkway	3 08-Feb-20	08-Feb-20	10-Feb-20*	10-Feb-20	0	
	atRoof						
A3720	Design for Steel Grating at Vertical Access to PCB, the Associated Support and Fixings	91 04-Dec-19	28-Jan-20	03-Mar-20	27-Apr-20	55	
	, , , , , , , , , , , , , , , , , , ,						
A3730	Acceptance of Design for Sleel Grating at Vertical Access to PCB, the Associated Support	31 04-Mar-20	28-Apr-20	03-Apr-20	28-May-20	55	
	and Fixings		· · · · · · · · · · · · · · · · · · ·		-		
A3750	Steel Prefabrication for the Staircase (include shop drawing)	75 11-Feb-20	11-Feb-20	13-May-20	13-May-20	0	
A3760	Plinth Construction	50 08-Feb-20	25-Mar-20	07-Apr-20	28-May-20	39	
A3770	Site Delivery and Assmbly	12 14-May-20	14-May-20	28-May-20	28-May-20	0	
A3780	Installation of the Steel Staircase	45 29-May-20	29-May-20	22-Jul-20	22-Jul-20	Ő	
A3790	MEP Installation	24 23-Jul-20	23-Jul-20	19-Aug-20	19-Aug-20	0	
A6730	Time Risk Allowance for Installation Works	6 20-Aug-20	20-Aug-20	26-Aug-20	26-Aug-20		
	cess to the Roof of PCB at Zone G (4.C)	5 20 Aug-20	20 / Jug-20	20 / Ug-20		5	
	Steel Pretabrication for the Staircase			10.12	10.14		
A3810		75 11-Feb-20	11-Feb-20	13-May-20	13-May-20	0	
A3820	Plinth Construction	50 08-Feb-20	25-Mar-20	07-Apr-20	28-May-20	39	
A3830	Site Delivery and Assmbly	12 14-May-20	14-May-20	28-May-20	28-May-20	0	
A3840	Installation of the Steel Staircase	45 29-May-20	29-May-20	22-Jul-20	22-Jul-20	0	
A3890	MEP Installation	24 23-Jul-20	23-Jul-20	19-Aug-20	19-Aug-20	0	
A6740	Time Risk Allowance for Installation Works	6 20-Aug-20	20-Aug-20	25-Aug-20	26-Aug-20	0	
Existing To	emporary Access Scaffold Tower at Zone F (4.A)						
A4300	Maintenance of the Existing Temporary Access Scaffold Tower at Zone F	209 04-Dec-19	04-Dec-19	19-Aug-20	19-Aug-20	0	
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	9 20-Aug-20	20-Aug-20	29-Aug-20	29-Aug-20	0	
T&C							
	1						Date Revision Checked Appro
Act	ual Work   Milestone	WORK	S PROGRA	MMÉ FOR P	HASE 2 AND	OTHER V	VORKS 03-Jan-20 Works Programme for Phase 2 ZJ

A6150         I           A6160         C           SECTION 1A         A6210           A6220         A           A6230         F           A6310         I           A6310         I           A6520         A           A630         F           A6520         A           A6520         A           A6520         A           A6520         A           A6520         F           A6750         F           A7270         S	T&C FSD & TPIDC Inspection & Approval Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT Design for Water Leakage Detection System Acceptance for the Design for Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feasures MF1 - 20 Improvement Works for the Existing Water Feasures WF1 - 20 Improvement Works for the	Duration 24 30-Jul-20 21 06-Aug-20 0 PCB WITHIN PORTIC 28 04-Dec-19 28 01-Jan-20 24 29-Jan-20 80 26-Feb-20 80 26-Feb-20	30-Jul-20 06-Aug-20 DN A (4.D-W) 04-Dec-19 01-Jan-20 29-Jan-20	26-Aug-20 29-Aug-20 29-Aug-20	26-Aug-20 29-Aug-20 29-Aug-20	Dec Jan   Feb   Mar   Aer   May Jun   Jul   Jug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   Mar   Aer   Mar   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   Mar   Aer   Mar   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   Mar   Aer   Mar   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Aer   Mar   Aer
A6150         I           A6160         C           SECTION 1A         A6210           A6220         A           A6230         F           A6310         I           A6310         I           A6520         A           A630         F           A6520         A           A6520         A           A6520         A           A6520         A           A6520         F           A6750         F           A7270         S	FSD & TPIDC Inspection & Approval Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT Design for Water Leakage Detection System Acceptance for the Design for Water Leakage Detection System Procurement to the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature Inside Plant Room and MCC Room Time Risk Allowance for Installation Works	21 06-Aug-20 0 <b>PCE WITHIN PORTIO</b> 28 04-Dec-19 28 01-Jan-20 24 29-Jan-20 60 26-Feb-20	06-Aug-20 DN A (4.D-W) 04-Dec-19 01-Jan-20	29-Aug-20 29-Aug-20	29-Aug-20	
A6160         C           SECTION 14         A6210         C           A6210         C         A6230         A6230           A6330         F         A6310         F           A6410         F         A6410         F           A6750         T         A6760         T           A7270         S         C         C	Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT Design for Water Leakage Detection System Acceptance for the Design for Water Leakage Detection System Procurement for the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature inside Plant Room and MCC Room Time Risk Allowance for Installation Works	0 <b>PCE WITHIN PORTIO</b> 28 04-Dec-19 28 01-Jan-20 24 29-Jan-20 80 26-Feb-20	ON A (4.D-W) 04-Dec-19 01-Jan-20	29-Aug-20		
SECTION 1A           A6210         0           A6220         A           A6230         F           A6310         I           A6410         I           A6750         T           A7270         S	A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT Design for Water Leakage Detection System Acceptance for the Design for Water Leakage Detection System Procurement for the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature Inside Plant Room and MCC Room Time Risk Allowance for Installation Works	28 04-Dec-19 28 01-Jan-20 24 29-Jan-20 80 26-Feb-20	04-Dec-19 01-Jan-20	21 Dec 12		0 0 Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270
A6220         A           A6230         F           A6310         I           A6410         I           A6750         F           A6760         T           A7270         S	Acceptance for the Design for Water Leakage Detection System Procurement for the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature inside Plant Room and MCC Room Time Risk Allowance for Installation Works	28 01-Jan-20 24 29-Jan-20 80 26-Feb-20	01-Jan-20	04 Dec 10		
A6230 F A6310 F A6410 F A6750 F A6760 F A7270 S	Procurement for the Existing Water Feasures WF1 - 20 Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature inside Plant Room and MCC Room Time Risk Allowance for Insiallation Works	24 29-Jan-20 80 26-Feb-20		31-Dec-19	31-Dec-19	
A6310 I A6410 I A6750 A6760 I A7270 S	Installation for the Existing Water Feasures WF1 - 20 Improvement Works for the Existing Water Feature inside Plant Room and MCC Room Time Risk Allowance for Installation Works	80 26-Feb-20	29-Jan-20	28-Jan-20	28-Jan-20	· · · · · · · · · · · · · · · · · · ·
A6410 I A6750 T A6760 T A7270 S	Improvement Works for the Existing Waler Feature inside Plant Room and MCC Room Time Risk Allowance for Installation Works			25-Feb-20	25-Feb-20	0
A6750 A6760 1 A7270 5	Time Risk Allowance for Installation Works	80 26-Feb-20	26-Feb-20	04-Jun-20	04-Jun-20	
A6760 1 A7270 5			26-Feb-20	04-Jun-20	04-Jun-20	
A7270 5		6 05-Jun-20	05-Jun-20	11-Jun-20	11-Jun-20	0
(	T&C Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A	8 12-Jun-20 0	12-Jun-20	20-Jun-20 20-Jun-20*	20-Jun-20 21-Jun-20	
SECTION 1	(200 Days)	0		20-Jun-20	21-Jun-20	1 Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)
JED HOIT IL	8: INSTALLATION OF WATERPROOF MEMBRANE FOR THE EXISTING	WATER FEATURES (	4.X)			
	Submission of Material	28 04-Dec-19	04-Dec-19	31-Dec-19	31-Dec-19	
A6780 /	Acceptance for the Material	12 01-Jan-20	01-Jan-20	12-Jan-20	12-Jan-20	0
	Procurement of material	12 13-Jan-20	13-Jan-20	29-Jan-20	29-Jan-20	0
	Installation of Waterproof Membrane at Water features WF1 - 20	91 30-Jan-20	30-Jan-20	21-May-20	21-May-20	
	Time Risk Allowance for Installation Works	12 22-May-20	22-May-20	04-Jun-20	04-Jun-20	
	T&C Social 19: Installation of Walaymond Mambrane for the Evidine Walay Factures of DCP	14 05-Jun-20	05-Jun-20	20-Jun-20	20-Jun-20	
	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)	D		20-Jun-20*	21-Jun-20	1  Section 1B: Installation of Waterprool Membrane for the Existing Water Features at PCB within Port
	C: INSTALLATION OF WATER SKIMMERS, SOLAR REFLEVTIVE FILMS					
	Installation of Water Skimmers at Water Features WF6 - 15 (4,Y) Installation of Solar Reflective Films	75 03-Mar-20	19-Mar-20	04-Jun-20	20-Jun-20	
	Installation of Glazed Doors and Door Stop (4A,G)	100 29-Jan-20 100 29-Jan-20	29-Jan-20 29-Jan-20	30-May-20 30-May-20	30-May-20 30-May-20	
	Supply and Install C&ED Dog Latrine (4A,F)	100 29-Jan-20	29-Jan-20	30-May-20 30-May-20	30-May-20 30-May-20	
	Time Risk Allowance for Installation	15 01-Jun-20	01-Jun-20	17-Jun-20	17-Jun-20	
	Handing over the Completed Minor Works to the Maintenance Authority	3 18-Jun-20	18-Jun-20	20-Jun-20	20-Jun-20	0
A7290	Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)	0		20-Jun-20*	21-Jun-20	1 • Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed
SECTION 1	D: INSTALLATION OF MINOR REMAINING WORKS AT PCB WITHIN PO	RTION A (4B)				
Civil Items						
A0710 E	Drainage Works - Storm & Foul Water: CCTV (4B,A)	100 29-Jan-20	29-Jan-20	30-May-20	30-May-20	
	Road Works: TTA: Demolition and Re-pave (4B.B)	100 05-Feb-20	05-Feb-20	06-Jun-20	06-Jun-20	
(	Paved Footpath: Rectify Paving Block and Cover of the Delivery Hatch and Smoke Vent (48,C)	100 12-Feb-20	12-Feb-20	13-Jun-20	13-Jun-20	
	Drop Off Deck: Rectify Delects, Stop Leakage and Install a SS Channel and Connecting Drain Pipe (48.D)	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	0
	External Footbridges: Removal of Extra Sealant at Movement Joint and Paint (48,E)	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	
A0760 0	CUE: Recitification of Ground Water Seepage at the Movement Joint Trench (48,F)	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	
ABWF Items (				1.00		
(	Paint Touch-up Remedial Works to the Emblem of C&ED and Alignment Rectification of Character Blocks	100 29-Jan-20	29-Jan-20	30-May-20	30-May-20	
	Repair Defective Sell-Closing Device of External Facade Glass Doors	100 05-Feb-20	05-Feb-20	06-Jun-20	06-Jun-20	
	Installation of Missing Pins at Smoke vent's Fail-safe Catch	100 12-Feb-20	12-Feb-20	13-Jun-20	13-Jun-20	
	Modification Works to Existing Doors in the PCB	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	
	Investigation of Automatic Swing Facade Door and Submission of Report	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	
	Electrical and Plumbing (MEP) Works (4B.S-W) DCS: Installation of Straining Element for Each of the Two Sea Water ABS (4B,S)	100 29-Jan-20	19-Feb-20	30-May-20	20-Jun-20	
	DUS: Installation of straining Element for Each of the Two Sea Water ABS (ABIS) Supplement and Installation of 104 nos, MSFD with Air Ducting and Grilles for TAD	100 29-Jan-20 100 29-Jan-20	19-Feb-20 19-Feb-20	30-May-20 30-May-20	20-Jun-20 20-Jun-20	
A0930 I	Interface Testing between PCB SCADA and the MSFDs Microswitches for the 104 nos. of Newly Installed MSFDs of TADs	50 27-Mar-20	22-Apr-20	30-May-20	20-Jun-20	18
A0940 J	Investigation and Reclification of the Interfacing of Monitoring of the Fire Services Systems	100 29-Jan-20	19-Feb-20	30-May-20	20-Jun-20	18
A0950 F	Fire Services System: Provide Rectificaton Program of Faults Signals (288 nos.) in AFA (KD4 achievement)	35 03-Feb-20	03-Feb-20	13-Mar-20	13-Mar-20	a —
A0960 F	Fire Services System: Completion of Approx, 30% Rectification of Faults in AFA (KD4 achievement)	35 03-Feb-20	03-Feb-20	13-Mar-20	13-Mar-20	a 📥
Actual	I Work   Milestone	WORK	S DROCRA			OTHER WORKS Date Revision Checked Approved
Rema						ING FACILITIES 03-Jan-20 Works Programme for Phase 2 ZJ

D	Activity Name	Remaining   Start	Latest Start	Finish	Latest Finish	Jotal Float	
		Duration		1		A CONTRACTOR OF	2020 Pec Jan [Feb ] Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   De
0970	Fire Services System: Completion of Remaining Rectification of Faults in AFA	60 14-Mar-20	07-Apr-20	29-May-20	20-Jun-20	19	the real real real real real real real rea
0980	Coordination with and Provision of Information to the PCB SCADA	114 03-Feb-20	03-Feb-20	20-Jun-20	20-Jun-20	0	
0990	Modification and Testing of the Existing UPS LVSBs and UPS system.	90 29-Jan-20	29-Jan-20	18-May-20	18-May-20	0	
4740	Electrical Services: Modification and Lighting Rectification Work	90 29-Jan-20	29-Jan-20	18-May-20	18-May-20	0	
4760	Providing Zoning and Proposal of Zoning and T&C of BOH LCS	90 29-Jan-20	29-Jan-20	18-May-20	18-May-20	0	
	Checking Investigating and Reclifying any Defect of Insulation of Outgoing Circuit of Essential LVSB	90 29-Jan-20	29-Jan-20	18-May-20	18-May-20	0	
4800	Checking and Sile-investigating, Rectifying and Replacing Defective Existing Lighting FOH LED	90 29-Jan-20	29-Jan-20	18-May-20	18-May-20	0	
6000	Time for Risk Allowance	10 19-May-20	19-May-20	28-May-20	28-May-20	0	
6870	T&C and Production of As-built Drawings	24 29-May-20	29-May-20	21-Jun-20	21-Jun-20	0	
7310	KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)	0		13-Mar-20*	13-Mar-20	0	<ul> <li>KD4 Completion of Approx. 30% of Fault Signal Rectification Works (100 days)</li> </ul>
	IPROVEMENT WORKS AT PCB						
0900	Identification of the Number of Faulty Long Lead Items such as Probe Type Delectors Shown in the AFA Panel	61 04-Dec-19	04-Dec-19	02-Feb-20	02-Feb-20	0	
6020	Fabrication and Supply of Holding Brackets for Baffle Ceiling Panel	100 29-Jan-20	29-Jan-20	30-May-20	30-May-20	0	A CONTRACTOR OF A CONTRACTOR O
6030	Modification of Existing Sub-main Power Distribution System for TD's Room in PCB	100 05-Feb-20	05-Feb-20	06-Jun-20	06-Jun-20	0	
6040	Supply and Installation of Drip Tray at CUE	100 19-Feb-20	19-Feb-20	20-Jun-20	20-Jun-20	0	
7320	KD5 Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (60 days)	0		02-Feb-20*	02-Feb-20	0	KDS Identification of the Number of Faulty Long Lead Items such as Probe Type Detectors Shown in the AFA Panel (50 of the State of t
mpletio	n of Section 1D						
7300	Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)	0		21-Jun-20*	21-Jun-20	0	<ul> <li>Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)</li> </ul>
	2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)						
sign an	d Design Acceptance						
5460	Design for Irrigation System (NPTI)	183 04-Dec-19	05-Dec-19	03-Jun-20	04-Jun-20	1	
6470	Acceptance of the Design for Irrigation System (NPTI)	30 04-Jun-20	05-Jun-20	03-Jul-20	04-Jul-20	1	
6480	Submission of Material	183 04-Dec-19	05-Dec-19	03-Jun-20	04-Jun-20	1	
6890	Acceptance of Submission of Material	30 04-Jun-20	05-Jun-20	03-Jul-20	04-Jul-20	1	
7140	Procurement of Material	131 04-Jul-20	05-Jul-20	11-Nov-20	12-Nov-20	1	
7150	Liaison with WSD	119 15-Oct-20	03-Dec-20	10-Feb-21	31-Mar-21	49	
igation	System at Slopes of NPTI within Portion B						
6900	Irrigaton Pipe Laying	100 02-Jan-21	02-Jan-21	06-May-21	06-May-21	0	
6910	Time Risk Allowance	12 07-May-21	07-May-21	21-May-21	21-May-21	0	
6920	T&C	13 22-May-21	22-May-21	05-Jun-21	05-Jun-21	0	
7330	Section 2: Irrigation System at Slopes of NPTI within Portion B (550 days)	0		05-Jun-21*	06-Jun-21	1	<ul> <li>Section 2: Imgation System at SI</li> </ul>
	2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTIC and UPS Room 062	ON C (4A.L)			32 10 1		Construction of the
4210	Procurement of Generator	120 02-Dec-19	12-Dec-19	30-Apr-20	12-May-20	-	
1220	Formation & Plate Load Test	25 29-Jan-20	31-Jan-20	26-Feb-20	28-Feb-20		
\$230	Footing Construction	18 29-Feb-20	29-Feb-20	20-Mar-20	20-Mar-20	-2	
240	Construction of Wall, Beams, Slab	32 21-Mar-20	21-Mar-20	02-May-20	02-May-20	0	
1250	Installation of Litting Beams	12 04-May-20	04-May-20	16-May-20	16-May-20	0	
260	BS Installation	42 04-May-20	04-May-20	22-Jun-20	22-Jun-20	ő	
270	ABWF Installation	42 08-May-20	08-May-20	27-Jun-20	27-Jun-20	0	
280	E&M Installation (incl. generator)	42 13-May-20	13-May-20	03-Jul-20	03-Jul-20	0	
290	External Cable Duct Installation	5 04-Jul-20	04-Jul-20	10-Jul-20	10-Jul-20	0	8
390	Time Risk Allowance	5 04-Jul-20	04-Jul-20	10-Jul-20	10-Jul-20	0	
930	T&C and Power On	9 11-Jul-20	11-Jul-20	21-Jul-20	21-Jul-20	0	
940	CLP Inspection & Approval	9 11-Jul-20	11-Jul-20	21-Jul-20	21-Jul-20	0	
500	Section 2A: Works of Building No. 062 - Generalor and UPS Room (230 days)	0		21-Jul-20*	21-Jul-20	0	<ul> <li>Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)</li> </ul>
	I 3: NPTI - REFUSE COLLECTION POINT, PUBLIC TOILET, COVERED WA	LKWAY & PAVEMENT	(6)				
	of Hoarding					-	
950	Submission of Security Arrangement Proposal	28 04-Dec-19	04-Dec-19	31-Dec-19	31-Dec-19	0	
960	Acceptance of Security Arrangement Proposal Erection of Hoarding	28 01-Jan-20	01-Jan-20	28-Jan-20	28-Jan-20	0	
	energion of Hoarding on of Existing Covered Walkway (6.E)	50 29-Jan-20	29-Jan-20	26-Mar-20	26-Mar-20	0	
670	Submission of Design for Covered Walkway	73 04-Dec-19	10.0	14-Feb-20"	29-Feb-20		and the general sector of the
680	Acceptance of Submission of Design for Covered Walkway	73 04-Dec-19 29 15-Feb-20	19-Dec-19 24-Mar-20	14-Heb-20* 14-Mar-20	29-Feb-20 21-Apr-20	15	
690	Submission of Shop Drawings	29 15-Feb-20 31 15-Mar-20	24-Mar-20 22-Apr-20	14-Mar-20 14-Apr-20	21-Apr-20 22-May-20	38	
700	Acceptance of Submision of Shop Drawings	30 15-Apr-20	22-Apr-20 23-May-20	14-Apr-20 14-May-20	22-May-20 21-Jun-20	38	
2540	Footing for Covered Walkway	50 22-Apr-20	23-May-20 22-Apr-20	20-Jun-20	21-Jun-20 20-Jun-20	38	
Ac	tual Work   Milestone	WORK			HASE 2 AND		OBKS Date Revision Checked Approv
	emaining Work				DARY CROSS		03- Jan-20 Works Programme for Phase 2
rit	and any store	HKZMI	3 - FIUNG K	UNITS BUILDING	JARY CRUSS	INTERPACT	

γD	Activity Name	Remaining Start	Latest Start	Finish	Latest Finish	Total Ploat		
_		Duration				Dec	2020 Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov	2021 Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec
A2550	Ducting at Footpath	75 22-Jun-20	23-Jul-20	18-Sep-20	20-Oct-20	25		
A2560	Steel pretabrication	100 22-Jun-20	22-Jun-20	20-Oct-20	20-Oct-20	0		
A2570 A2560	Erection of Covered Walkway ELV & E&M works	75 21-Oct-20	21-Oct-20	20-Jan-21	20-Jan-21	0		
A2580 A2590	Paving Block Pavement at Footpath	60 21-Jan-21 60 03-Feb-21	21-Jan-21 03-Feb-21	07-Apr-21	07-Apr-21 20-Apr-21	0		
A6980	Paving Block Pavement at Pootpain Time Risk allowance			20-Apr-21		0	wanted and the state of the sta	an marine and a new provide the second s
A5980 A5990	Tac	10 21-Apr-21	21-Apr-21	03-May-21	03-May-21	0		
		12 04-May-21	04-May-21	17-May-21	17-May-21	0		· · · · · · · · · · · · · · · · · · ·
Additiona	I Covered Walkway adjacent to Building 003 (6.C)							
A4400	Shop Drawing & Acceptance	100 04-Dec-19	23-Dec-19	05-Apr-20	28-Apr-20	16		
A4410	Demolition Works	24 04-Mar-20	27-Mar-20	31-Mar-20	28-Apr-20	20		a selection of the second s
A4420	Fooling for Covered Walkway	50 07-Apr-20	29-Apr-20	09-Jun-20	29-Jun-20	16		
A4430	Drainage & Ducting at Footpath	75 10-Jun-20	30-Jul-20	07-Sep-20	28-Oct-28	41		
A4440	Steel prefabrication	100 10-Jun-20	30-Jun-20	08-Oct-20	28-Oct-20	18		Henry Law 2
A4450 A4460	Erection of Covered Walkway	75 09-Oct-20	29-Oct-20	08-Jan-21	27-Jan-21	18		
A4460 A4470	ELV & E&M works	75 09-Jan-21	28-Jan-21	13-Apr-21	03-May-21	16		
	Paving Block Pavement at Footpath	75 09-Jan-21	28-Jan-21	13-Apr-21	03-May-21	16		
A7010	T&C	12 14-Apr-21	04-May-21	27-Apr-21	17-May-21	16		
Satellite I	Refuse Collection Point, Building 007 (6.A)							
A1720	Formation/Earthworks	18 27-Mar-20	04-Jun-20	21-Apr-20	24-Jun-20	53	CHERT	
A1730	Raft Foundation	18 22-Apr-20	26-Jun-20	13-May-20	17-Jul-20	53		han han been been been been been been been be
A1750	Walls and Roof	24 14-May-20	18-Jul-20	11-Jun-28	14-Aug-20	53		
A1769	Wall Finishing	24 12-Jun-20	05-Sep-20	11-Jul-20	05-Oct-20	71	E2003	
A3150	Doors (3 Nos. of Metal Doors)	12 13-Jul-20	06-Oct-20	25-Jul-20	19-Oct-20	71		
A3160	Metal Works (1 No. of Cal Ladder, 1 No. of Louvre, 1 No. of AP)	21 27-Jul-20	20-Oct-20	19-Aug-20	13-Nov-20	71		
A3170	Roof Metal Railing	12 20-Aug-20	14-Nov-20	02-Sep-20	27-Nov-20	71		la en en el construcción de la companya de la comp
A3180	Cladding	12 03-Sep-20	28-Nov-20	16-Sep-20	11-Dec-20	71		
A3190	Roller Shutter	12 03-Sep-20	28-Nov-20	16-Sep-20	11-Dec-20	71		
A3210	Surrounding Planter with Planter Drainage (Reinstalement)	24 17-Sep-20	12-Dec-20	16-Oct-20	12-Jan-21	71		
A3230	Drainage	24 12-Jun-20	05-Sep-20	11-Jul-20	05-Oct-20	71		
A3240	Floar & Roof Finishing	21 13-Jul-20	05-Oct-20	05-Aug-20	30-Oct-20	71	ana kana kana kana kana ka 🖂 🥅 🚛 kana kana kana kana	were an end on the second one and the second of the second
A3250	Sanitary Fitting (2 Nos. of Basin)	12 06-Aug-20	31-Oct-20	19-Aug-20	13-Nov-20	71		
A3270	BS & E&M Works	150 12-Jun-20	15-Aug-20	09-Dec-20	16-Feb-21	53		
A3280	TPIDC Authority Inspection & Approval	73 10-Dec-20	17-Feb-21	11-Mar-21	17-May-21	53		
A3290	WSD, FSD Authority Inspection & Approval	73 10-Dec-20	17-Feb-21	11-Mar-21	17-May-21	53		
Public To	ilet Type 1, Building 003 (6.B)							
A1660	Design lor Toilet Partitions	149 04-Dec-19	05-Jan-20	30-Apr-20	02-Jun-20	33		
A1710	Acceptance of Design for Toilet Partitions	24 01-May-20	03-Jun-20	24-May-20	26-Jun-20	33		
A1740	Submission of Material for Tollet	90 04-Dec-19	25-Mar-20	02-Mar-20	22-Jun-20	112		
A1770	Acceptance of Material for Toilet	24 03-Mar-20	23-Jun-20	26-Mar-20	16-Jul-20	112		
A1780	Procurement of Materials	75 27-Mar-20	17-Jul-20	09-Jun-20	29-Sep-20	112		
A1790	Formation/Earthworks/Plate Load Test	18 27-Mar-20	27-Mar-20	21-Apr-20	21-Apr-20	0		
A1800	Rait Foundation	18 22-Apr-20	22-Apr-20	13-May-20	13-May-20	0		
A2110	Walls	12 25-May-20	27-Jun-20	05-Jun-20	11-Jul-20	28		
A2120	Roof Slab & Beams	12 08-Jun-20	13-Jul-20	20-Jun-20	25-Jul-20	28		
A2130	UG Drainage	12 22-Jun-20	09-Sep-20	07-Jul-20	22-Sep-20	66		I
A2140	Floor Screeding	6 08-Jul-20	23-Sep-20	14-Jul-20	29-Sep-20	66	D	
A2150	Water Proofing Works	12 15-Jul-20	16-Oct-20	28-Jul-20	30-Oc1-20	78		
A2170	Wall Finishing (with Furring Walls)	24 29-Jul-20	31-Oct-20	25-Aug-20	27-Nov-20	78		
A2180	External Finishing (Metal Cladding)	36 26-Aug-20	28-Nov-20	08-Oct-20	12-Jan-21	78		
A2190	Doors (7 Nos. of Metal Doors)	12 15-Jul-20	30-Sep-20	28-Jul-20	15-Oct-20	65		La des
A2210	Metal Works (1 No. of Cal Ladder, 1 No. of Louvre, 1 No. of Ap)	12 29-Jul-20	16-Oct-20	11-Aug-20	30-Oct-20	66		
A2220	Roof Metal Railing	12 12-Aug-20	31-Oct-20	25-Aug-20	13-Nov-20	66		
A2230	Roof Skylight System	12 26-Aug-20	14-Nov-20	08-Sep-20	27-Nov-20	66	<b>—</b>	
A2240	Reof Cladding	12 09-Sep-20	28-Nov-20	22-Sep-20	11-Dec-20	66		
A2250	Sanitary Fitting Installation	24 23-Sep-20	12-Dec-20	22-Oct-20	12-Jan-21	66		
A2260	Approval of CMS	0		12-Mar-20	01-Sep-20	173	<ul> <li>Approval of CMS</li> </ul>	
A2270	Delivery of Furniture	48 13-Mar-20	02-Sep-20	13-May-20	30-Oct-20	140		
A2280	Furniture Installation	18 12-Aug-20	31-Oct-20	01-Sep-20	20-Nov-20	66	<b>—</b>	
A2290	Toilet Cubicle Installation	18 02-Sep-20	21-Nov-20	22-Sep-20	11-Dec-26	66	<b>—</b>	
A2310	Ceiling Installation	24 23-Sep-20	12-Dec-20	22-Oct-20	12-Jan-21	66		
A3350	BS & E&M Works	90 22-Jun-20	27-Jul-20	08-Oct-20	11-Nov-20	28	Concession of the second se	
A3390	TPIDC Authority Inspection & Approval	50 09-Oci-20	12-Nov-20	07-Dec-20	12-Jan-21	28		
A6100	WSD_FSD Authority Inspection & Approval	50 09-Oci-20	12-Nov-20	07-Dec-20	12-Jan-21	28		
A R	ctual Work   Milestone	WORK	SPROGRA		HASE 2 AND	OTHER WOR	BKS	Revision Checked Approve
	emaining Work				DARY CROSS		103-Jan-20 IW/orks Pr	ogramme for Phase 2 ZJ

	Activity Name	Remaining Start Duration	Latest Start	Frish	Latest Firish	Total Float	2020 2021
Additiona	al Railing adjacent to Building 003 (6.D)	31			1	-	Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec
A3410	Installation of Railing	24 26-Aug-20	14-Nov-20	22-Sep-20	11-Dec-20	66	
Drainage,	Pavement, Kerbing, Lighting, Marking and Signs (6.F)						
A1410	Demolition of Road Marking	25 20-Jan-20	12-Jun-20	21-Feb-20	14-Jul-20	115	
A1420	Sewerage Pipélaying	75 22-Feb-20	12-Sep-20	28-May-20	11-Dec-20	165	
A1620	Drainage & Sowerage, Fresh and Flush Water Main Laying	100 22-Feb-20	15-Jul-20	24-Jun-20	11-Nov-20	115	
A1630	Duating Works	100 26-Jun-20	12-Nov-20	23-Oct-20	15-Mar-21	115	
A1640	Pavement, Kerbing, Lighting, Marking and Signs	100 08-Dec-20	13-Jan-21	13-Apr-21	17-May-21	28	
Completio	an of Section 3						
A7360	Section 3: Modification of Walkway_Construction of Bldg003 and Bldg007at NPTI within Portion C (530 days)	0		17-May-21*	17-May-21	0	<ul> <li>Section 3: Modification of Walkway, Co</li> </ul>
	N 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN	PORTION C AND D					
A3610	Submission of TTA	88 04-Dec-19	05-Dec-19	29-Feb-20	01-Mar-20	1	
A3650	Acceptance of TTA	28 01-Mar-20	02-Mar-20	28-Mar-20	29-Mar-20	1	
A4040	Preparation Works for Implementation of TTA	100 30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0	
A4050	Liaise with AAHK lor Site Access	100 30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0	
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	100 30-Mar-20	30-Mar-20	01-Aug-20	01-Aug-20	0	
A4070	Time Risk Allowance for Preparation/Liaison Works	128 03-Aug-20	03-Aug-20	05-Jan-21	05-Jan-21	0	
A4080	Removal of Watermain at Skycity Interchange, Stage 1	25 05-Jan-21	05-Jan-21	03-Feb-21	03-Feb-21	0	
A7370	Removal of Watermain at Skycity Interchange, Stage 2	25 04-Feb-21	04-Feb-21	08-Mar-21	08-Mar-21	0	
A7380	Removal of Watermain at Skycity Interchange, Stage 3	25 09-Mar-21	09-Mar+21	09-Apr-21	09-Apr-21	0	
A7390	Removal of Watermain at Skycity Interchange, Stage 4	25 10-Apr-21	10-Apr-21	10-May-21	10-May-21	0	
A7400	Removal of Watermain at Skycity Interchange. Stage 5	25 11-May-21	11-May-21	09-Jun-21	09-Jun-21	0	
A7410	Removal of Watermain at Skycity Interchange, Stage 6	25 10-Jun-21	10-Jun-21	10-Jul-21	10-Jul-21	0	
A7420	Removal of Watermain at Skycity Interchange, Stage 7	25 12-Jul-21	12-Jul-21	09-Aug-21	09-Aug-21	0	
A7430	Removal of Watermain at Skycity Interchange, Stage 8	25 10-Aug-21	10-Aug-21	07-Sep-21	07-Sep-21	0	
A7450	Reinstatement	52 08-Sep-21	08-Sep-21	10-Nov-21	10-Nov-21	0	
A7460	Time Risk Allowance for Removal and Reinstatement Works	20.11-Nov-21	11-Nov-21	03-Dec-21	03-Dec-21	0	
A7470	Section 4: Removal of Watermain at the Skycity Interchange within Portion C&D (730 days)	0		03-Dec-21*	03-Dec-21	0	• Se
0F0TIO1			_			_	
the second se	15: REMAINING WORKS						
	of Hoarding						
A2510	Erection of Hoarding (incl. removal of plant material and site clearance)	37 10-Feb-20	10-Feb-20	23-Mar-20	23-Mar-20	0	
	Works at Plaza						
A1510	Site Formation	75 24-Mar-20	28-Mar-20	26-Jun-20	02-Jul-20	4	
A1520	Additional Drainage Works	100 04-Jun-20	04-Jul-20	30-Sep-20	31-Oct-20	24	
	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	100 03-Oct-20	02-Nov-20	01-Feb-21	04-Mar-21	24	
A1530		1985-3-64-6-1-1-44		10001100 MP			
A1540	Pavement Works (Subbase Incl. Kerb/Edges, U-channel)	75 02-Feb-21	05-Mar-21	07-May-21	05-Jun-21	24	
A1540 A1550	Pavement Works (Subbase incl. Kerb/Edges, U-channel) Pavement Works (Roadbase and Wearing Course)	75 08-May-21	07-Jun-21	05-Aug-21	03-Sep-21	24	
A1540 A1550 A1560	Pavement Works (Subbase incl. Kerb/Edges, U-channel) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs						
A1540 A1550 A1560 Design, D	Pavement Works (Subbase incl. Kerb/Edges, U-channel) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Jesign Acceptance & Procurement for Kiosks	75 08-May-21 75 07-Aug-21	07-Jun-21 04-Sep-21	05-Aug-21 05-Nov-21	03-Sep-21 03-Dec-21	24	
A1540 A1550 A1560 Design, D A1120	Pavement Works (Subbase incl. Kerb/Edges, U-channel) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs lesign Acceptance & Procurement for Klosks Design for Window System	75 08-May-21 75 07-Aug-21 64 04-Dec-19	07-Jun-21 04-Sep-21 13-Dec-19	05-Aug-21 05-Nov-21 05-Feb-20	03-Sep-21 03-Dec-21 14-Feb-20	24	
A1540 A1550 A1560 Design, D A1120 A1130	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Besign Acceptance & Procurement for Kiosks Design Indv Window System Acceptance of Design Ior Window System	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20	05-Aug-21 05-Nov-21 05-Feb-20 05-Mar-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20	24	
A1540 A1550 A1560 Design, D A1120 A1130 A1310	Pavement Works (Subbase Incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs  elsign Acceptance & Procurement for Kiosks Design for Window System Acceptance of Design for Window System Design for Metal Roofing System	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19	05-Aug-21 05-Nov-21 05-Feb-20 05-Mar-20 05-Feb-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20	24	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1320	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Besign Acceptance & Procurement for Kiosks Design Ior Window System Acceptance of Design for Window System Design for Metal Roofing System	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20	05-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Feb-20 05-Mar-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20	24	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1320 A7110	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Uesign Acceptance & Procurement for Klosks Design for Window System Acceptance of Design for Window System Design for Metal Roofing System Acceptance of Design for Metal Roofing System Procurement of Steelwork/Glazing/ABWF/E&M Material	75 08-May-21 75 07-Aup-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 16-Mar-20	05-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Feb-20 06-Mar-20 14-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20	24 24 9 9 9 9 7	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1320 A7110 A7120	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Design Acceptance & Procurement for Kiosks         Design for Window System         Acceptance of Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork(Salzing/ABWF/E&M Material         Procurement of Y-Junction	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20	05-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Feb-20 05-Mar-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20	24	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A1320 A7110 A7120 Inbound:	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Besign Acceptance & Procurement for Kiosks Design for Window System Design for Weata Roofing System Acceptance of Design for Metal Roofing System Procurement of Steelwork/Glazing/ABWF/E&M Material Procurement of X-Junction 11 No. of Private Car Kiosks between 027/028	75 08-May-21 75 07-Aup-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 16-Mar-20	05-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Feb-20 06-Mar-20 14-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20	24 24 9 9 9 9 7	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A1310 A7110 A7120 Inbound: Builder W	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Besign Acceptance & Procurement for Klosks Design for Window System Acceptance of Design for Window System Design for Metal Roofing System Procurement of Steelwork/Glazing/ABWF/E&M Material Procurement of Steelwork/Glazing/ABWF/E&M Material Procurement of Pulueton 11 No. of Private Car Klosks between 027/028 Works (5A)	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 16-May-20	05-Aug-21 05-Nov-21 05-Feb-20 05-Mar-20 05-Feb-20 05-Mar-20 05-Mar-20 14-Oct-20 07-Nov-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20 28-Jan-21	24 24 9 9 9 9 7	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A1320 A7110 A7120 Inbound:	Pavement Works (Subbase incl. Kerb/Edges, U-channet) Pavement Works (Roadbase and Wearing Course) Road Marking & Signs Besign Acceptance & Procurement for Kiosks Design for Window System Design for Weata Roofing System Acceptance of Design for Metal Roofing System Procurement of Steelwork/Glazing/ABWF/E&M Material Procurement of X-Junction 11 No. of Private Car Kiosks between 027/028	75 08-May-21 75 07-Aup-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 16-Mar-20	05-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Feb-20 06-Mar-20 14-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20	24 24 9 9 9 9 7	
A1540 A1550 A1550 Design, D A1120 A1130 A1310 A1320 A7110 A7120 Inbound: Builder W A1010	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steetwork/Clazing/ABWF/ESM Material         Procurement of Y-Junction         11 No. of Private Car Klosks between 027/028         Korks (5A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20 75 24-Mar-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Mar-20 29-May-20 24-Mar-20	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Nar-20 14-Oct-20 07-Nov-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20 22-Oct-20 26-Jan-21	24 24 9 9 9 9 7 65 0	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A7120 Inbound: Builder W A1010 A1030	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Acceptance of Design for Window System         Design for Metal Roofing System         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Y-Junction         11 No. of Private Car Klosks between 027/028         Works (5A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 16-Mar-20 29-May-20 24-Mar-20 31-Jul-20	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Nov-20 25-Jun-20 07-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jan-20 27-Nov-20	24 24 9 9 7 65 0 43	
A1540 A1550 A1550 A1560 Design, D A1120 A1120 A1120 A120 A120 A1310 A1320 A7110 A1320 A1010 A1030 A1040	Pavement Works (Subbase ind, Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Resign Acceptance & Procurement for Klosks         Design for Window System         Acceptance of Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Y-Junction         11 No. of Private Car Klosks between 027/028         Korks (5A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.), Erection         Erection of Ring Beams (11 Nos.)	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 16-Mar-20 28-May-20 24-Mar-20 31-Jul-20 30-Oct-20	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 06-Mar-20 07-Nov-20 26-Jun-20 07-Nov-20 26-Jun-20 07-Oct-20 03-Dec-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 15-Mar-20 22-Oct-20 28-Jan-21 26-Jun-20 27-Nov-20 26-Jan-21	24 24 9 9 9 9 7 65 0	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A1310 A7110 A7110 A7110 A7110 A7110 A7010 A1040 A1040 A1050	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of X-function         11 No. of Private Car Klosks between 027/028         Korks (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Barg Baams (11 Nos.)         Construction of Base Slab, RC Wall and Roof at Klosks	75 08-May-21 75 07-Aug-21 84 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20 75 24-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20	07-Jun-21 04-Sep-21 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 13-Dec-19 24-Mar-20 29-May-20	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Aug-20 05-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jun-20 26-Jan-21 10-Oct-20	24 24 9 9 9 7 65 65 0 43 43 4	
A1540 A1550 A1550 A1550 A1550 A1120 A1120 A1130 A1320 A7110 A1220 A7110 A1220 A1010 A1050 A1050 A1050	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Kiosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork/Clazing/ABWF/E&M Material         Procurement of X-Junction         11 No. of Private Car Kiosks between 027/028         Works (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Kiosks         Gypsum Block Wall	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 29-May-20 29-May-20 29-May-20 24-Mar-20 31-Jul-20 30-Oct-20 20-Apr-20 02-Nov-20	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 05-Ha-20 05-Ma-20 07-Nov-20 25-Jun-20 07-Nov-20 25-Jun-20 07-Oct-20 03-Dec-20 06-Oct-20	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jan-20 26-Jan-21	24 24 9 9 7 65 0 43	
A1540 A1550 A1550 A1560 Design, D A1120 A1120 A1310 A7110 A7120 Inbound: Buiktor M A1010 A1030 A1040 A1050 A1050 A1050	Pavement Works (Subbase ind, Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         lesign Acceptance & Procurement for Klosks         Design for Window System         Acceptance of Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Coloring System         Storks (5A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Instalfation of Windows/Door at Klosks	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Cet-20 77 07-Cet-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Mar-20 29-May-20 29-May-20 24-Mar-20 31-Jul-20 30-Oct-20 20-Apr-20 02-Nov-20 12-Oct-20	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 07-Nov-20 07-Nov-20 07-Nov-20 07-Oct-20 03-Dec-20 06-Oct-20 03-Dec-20 08-Jan-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 26-Jan-21 26-Jan-21 26-Jan-21 10-Oct-20 26-Jan-21 13-Jan-21	24 24 9 9 9 7 65 65 0 43 43 4	
A1540           A1550           A1550           A1560           Design, D           A1130           A1310           A1110           A7110           A7120           Inbound:           Buildor M           A1030           A1030           A1050           A1050           A1050           A1070	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Porcurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Y-Junction         11 No. of Private Car Klosks between 027/023         Korks (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Rase Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 99 31-Dec-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 16-Mar-20 29-May-20 24-Mar-20 21-Jul-20 30-Oct-20 20-Apr-20 02-Nov-20 12-Oct-20 02-Nov-20 02-Nov-20 06-Jan-21	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 07-Nov-20 07-Nov-20 07-Nov-20 07-Nov-20 07-Oct-20 03-Dec-20 06-Oct-20 06-Oct-20 08-Jan-21 04-May-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 15-Mar-20 22-Oct-20 22-Oct-20 22-Jan-21 26-Jun-20 26-Jan-21 10-Oct-20 26-Jan-21 10-Oct-20 26-Jan-21 08-May-21	24 24 9 9 9 9 9 9 7 65 65 0 43 43 43 43 43 43 43 43 43 43 43 43 43	
A1540 A1550 A1550 A1550 A1550 A1550 A1120 A1120 A1130 A1320 A7110 A1220 A7110 A1220 A1010 A1030 A1050 A1050 A1050 A1150	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Window System         Design for Metal Roofing System         Procurement of Steelwork/Clazing/ABWF/E&M Material         Procurement of X-Junction         11 No. of Private Car Klosks between 027/028         Works (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks         ABWF Works at Klosks	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 99 31-Dec-20 90 04-Dec-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 29-May-20 29-May-20 29-May-20 20-Apr-20 20-Apr-20 02-Nov-20 12-Oct-20 06-Jan-21 27-Jan-21	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 07-Nov-20 25-Jun-20 07-Nov-20 25-Jun-20 07-Oct-20 03-Dec-20 06-Oct-20 06-Oct-20 06-Oct-20 03-Dec-20 03-Dec-20 08-Jan-21 04-May-21 25-Mar-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jan-21 10-Oct-20 26-Jan-21 10-Oct-20 26-Jan-21 13-Jan-21 08-May-21 20-May-21	24 24 9 9 9 7 7 65 0 4 3 43 43 43 43 21 4 4 43	
A1540           A1550           A1550           A1560           Design, D           A1130           A1310           A1110           A7110           A7120           Inbound:           Buildor M           A1030           A1030           A1050           A1050           A1050           A1070	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Porcurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of Y-Junction         11 No. of Private Car Klosks between 027/023         Korks (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Rase Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 180 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 99 31-Dec-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 16-Mar-20 29-May-20 24-Mar-20 21-Jul-20 30-Oct-20 20-Apr-20 02-Nov-20 12-Oct-20 02-Nov-20 02-Nov-20 06-Jan-21	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 07-Nov-20 07-Nov-20 07-Nov-20 07-Nov-20 07-Oct-20 03-Dec-20 06-Oct-20 06-Oct-20 08-Jan-21 04-May-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 15-Mar-20 22-Oct-20 22-Oct-20 22-Jan-21 26-Jun-20 26-Jan-21 10-Oct-20 26-Jan-21 10-Oct-20 26-Jan-21 08-May-21	24 24 9 9 9 9 9 9 7 65 65 0 43 43 43 43 43 43 43 43 43 43 43 43 43	
A1540 A1550 A1550 A1550 A1550 A1550 A1120 A1120 A1130 A1320 A7110 A1220 A7110 A1220 A1010 A1030 A1050 A1050 A1050 A1150	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Window System         Design for Metal Roofing System         Procurement of Steelwork/Clazing/ABWF/E&M Material         Procurement of X-Junction         11 No. of Private Car Klosks between 027/028         Works (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks         ABWF Works at Klosks	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 06-Feb-20 64 04-Dec-19 30 06-Feb-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 99 31-Dec-20 90 04-Dec-20	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 29-May-20 29-May-20 29-May-20 20-Apr-20 20-Apr-20 02-Nov-20 12-Oct-20 06-Jan-21 27-Jan-21	06-Aug-21 05-Nov-21 05-Feb-20 06-Mar-20 05-Feb-20 06-Mar-20 07-Nov-20 25-Jun-20 07-Nov-20 25-Jun-20 07-Oct-20 03-Dec-20 06-Oct-20 06-Oct-20 06-Oct-20 03-Dec-20 03-Dec-20 08-Jan-21 04-May-21 25-Mar-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jan-21 10-Oct-20 26-Jan-21 10-Oct-20 26-Jan-21 13-Jan-21 08-May-21 20-May-21	24 24 9 9 9 7 7 65 0 4 3 43 43 43 43 21 4 4 43	
A1540 A1550 A1560 Design, D A1120 A1130 A1310 A1310 A1310 A1310 A1310 A1310 A1310 A1010 A1040 A1050 A1050 A1050 A1050 A1050 A1050 A1050 A1050 A1050	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steelwork/Glazing/ABWF/E&M Material         Procurement of X-Inction         11 No. of Private Car Klosks between 027/028         Korks (SA)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Klosks         Gysum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks         Fabrication of Hool Beams with Y-Junction	75 08-May-21 75 07-Aug-21 84 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20 200 07-Mar-20 75 24-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 77 07-Oct-20 99 31-Dec-20 90 04-Dec-20 75 09-Jan-21	07-Jun-21 04-Sep-21 13-Dec-19 13-Dec-19 13-Dec-19 15-Feb-20 15-Mar-20 29-May-20 24-Mar-20 29-May-20 20-Apr-20 02-Nov-20 12-Oct-20 20-Apr-20 06-Jan-21 27-Jan-21 04-Mar-21	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 07-Nov-20 25-Jun-20 07-Nov-20 03-Dec-20 06-Oct-20 03-Dec-20 06-Oct-20 31-Dec-20 06-Oct-20 31-Dec-20 06-Oct-20 11-Dec-20 06-May-21 25-Mar-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jun-20 26-Jan-21 10-Oct-20 26-Jan-21 13-Jan-21 08-May-21 20-May-21 04-Jun-21	24 24 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	
A1540 A1550 A1550 A1550 A1550 A1550 A1550 A1120 A1120 A1130 A1220 A7110 A7120 A1020 A1050 A1050 A1050 A1050 A1050 A1050 A1050 A1150 A150 A	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Design Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Window System         Design for Metal Roofing System         Procurement of Steelwork/Clazing/ABWF/E&M Material         Procurement of Steelwork/Clazing/ABWF/E&M Material         Procurement of X-Junction         11 No. of Private Car Klosks between 027/028         Korks (S.A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Base Slab, RC Wall and Roof at Klosks         Gypsum Block Wall         Installation of Windows/Door at Klosks         ABWF Works at Klosks         Fabrication of Rool Beams with Y-Junction         Erection of Y-Junction (44 Nos.) and Top Roof (with Modification of existing roof)         Fabrication of Rool Panel         Erection of Rool Panel         Erection of Rool 2 Grid Nos.) and Metal Roofing         Ctual Work       Milestone	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 180 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 77 07-Oct-20 99 31-Dec-20 99 31-Dec-20 90 04-Dec-20 75 09-Jan-21 178 15-Oct-20 51 25-May-21	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 15-Feb-20 15-Mar-20 29-May-20 24-Mar-20 31-Jul-20 20-Apr-20 02-Nov-20 12-Oct-20 06-Jan-21 27-Jan-21 04-Mar-21 28-Oct-20 05-Jun-21	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 07-Nov-20 25-Jun-20 07-Nov-20 03-Dec-20 06-Oct-20 06-Oct-20 06-Oct-20 06-Oct-20 06-Oct-20 08-Jan-21 25-Mar-21 25-Mar-21 25-Mar-21 25-Mar-21 24-May-21 24-Jul-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 14-Feb-20 15-Mar-20 22-Oct-20 26-Jan-21 26-Jan-21 10-Oct-20 26-Jan-21 10-Oct-20 26-Jan-21 10-May-21 04-Jun-21	24 24 9 9 9 7 65 65 0 43 43 43 43 43 43 43 10 10	WORKS
A1540 A1550 A1550 A1550 A1550 A1550 A1550 A1120 A1120 A1130 A1220 A7110 A7120 A1020 A1050 A1050 A1050 A1050 A1050 A1050 A1050 A1150 A150 A	Pavement Works (Subbase incl. Kerb/Edges, U-channet)         Pavement Works (Roadbase and Wearing Course)         Road Marking & Signs         Besign Acceptance & Procurement for Klosks         Design for Window System         Design for Metal Roofing System         Acceptance of Design for Metal Roofing System         Procurement of Steetwork/Clazing/ABWF/E&M Material         Procurement of Steetwork/Clazing/ABWF/E&M Material         Procurement of V-Junction         11 No. of Private Car Klosks between 027/028         Korks (5A)         Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)         Short Columns (22 nos.) Erection         Erection of Baing Beams (11 Nos.)         Construction of Base Slab, RC Wall and Roof at Klosks         Gypsum Block Wali         Installation of Windows/Door at Klosks         Fabrication of Rool Beams with Y-Junction         Erection of Y-Junction (44 Nos.) and Top Roof (with Modification of existing roof)         Fabrication of Rool Panel         Erection of Roof (22 Grid Nos.) and Metal Roofing	75 08-May-21 75 07-Aug-21 64 04-Dec-19 30 05-Feb-20 64 04-Dec-19 30 05-Feb-20 100 07-Mar-20 200 07-Mar-20 200 07-Mar-20 75 24-Mar-20 100 09-Jun-20 73 07-Sep-20 144 15-Apr-20 71 07-Oct-20 71 07-Oct-20 71 07-Oct-20 99 04-Dec-20 75 09-Jan-21 178 15-Oct-20 51 25-May-21	07-Jun-21 04-Sep-21 13-Dec-19 15-Feb-20 13-Dec-19 15-Feb-20 15-Feb-20 29-May-20 24-Mar-20 29-May-20 20-Apr-20 20-Apr-20 02-Nov-20 12-Oct-20 06-Jan-21 27-Jan-21 04-Mar-21 28-Oct-20 05-Jun-21	05-Aug-21 05-Nov-21 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 05-Feb-20 07-Nov-20 25-Jun-20 07-Nov-20 07-Oct-20 03-Dec-20 06-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 07-Oct-20 06-Oct-20 06-Oct-20 06-Oct-20 04-Oct-21 04-May-21 24-Jul-21	03-Sep-21 03-Dec-21 14-Feb-20 15-Mar-20 15-Mar-20 22-Oct-20 28-Jan-21 26-Jun-20 26-Jan-21 10-Oct-20 26-Jan-21 13-Jan-21 08-May-21 04-Jun-21 04-Jun-21	24 24 9 9 9 7 65 65 65 65 65 65 65 65 65 65 65 65 65	WORKS

10	Activity Name	Remaining Start Duration	Latest Start	Finish	Latest Finish	Total Float	2020 2021
A4480	Removal of Hoarding and TTA	30 30-Oct-21	30-Oct-21	03-Dec-21	03-Dec-21	0	Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De
E&M Works							
A1110	E&M Works at Klosks	176 20-Feb-21	13-Apr-21	21-Sep-21	11-Nov-21	41	
A1120-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028)	75 26-Mar-20	26-Mar-20	29-Jun-20	29-Jun-20	0	
A1120-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS (027/028)	144 16-Apr-20	12-May-20	07-Oct-20	02-Nov-20	21	
A1120-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (027/028)	71 08-Oct-20	03-Nov-20	02-Jan-21	27-Jan-21	21	
	8.1.2.0-Install Cable and Fibres for AVCSS (027/028)	60 04-Jan-21	28-Jan-21	17-Mar-21	14-Apr-21	21	
	8.1.2.0-FAT AVCSS	60 18-Jul-20	18-Jul-20	25-Sep-20	25-Sep-20	0	
	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Gore Switches, Access Switches)	100 26-Sep-20	26-Sep-20	27-Jan-21	27-Jan-21	0	
	6.1.2.1A-Delivery of Remaining AVCSS Equipment	100 26-Sep-20	26-Sep-20	27-Jan-21	27-Jan-21	0	
A1120-40	5.1.2.2. D1-ABWF Works, E&M Works & Road Surface at Kiesk Completed (before AVCSS Installation)	60 23-Jan-21	28-Jan-21	09-Apr-21	14-Apr-21	4	
A1120-44	8.1.2.2-Installation of Equipment (027/028)	60 28-Jan-21	28-Jan-21	14-Apr-21	14-Apr-21	0	
A1120-46	8,1,2,2-Installation of ODB (027/028) - after A1180 Erection of Roof	60 26-Jul-21	06-Aug-21	05-Oct-21	18-Oct-21	10	
A1120-50	8.1.2A.D.1-Inbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready	0 28-Jan-21	28-Jan-21			0	<ul> <li>8.12A.D1-Inbound VCP VID and VTS Foundation. Mour</li> </ul>
A1120-54	8.1.2A-Relocation of Inbound VID and VTS Equipment	60 28-Jan-21	28-Jan-21	14-Apr-21	14-Apr-21	0	
A1120-60	6.1.3-Integration to Existing AVCSS System	50 15-Apr-21	15-Apr-21	15-Jun-21	15-Jun-21	0	
A1120-70	8.1.4-Complete Training, SAT (exclude ODB) (12 AVCSS Kiosks at 027/028)	58 16-Jun-21	16-Jun-21	23-Aug-21	23-Aug-21	0	
A1120-80	8.1.5-Preparation of O&M Manual and Spare Parts	58 16-Jun-21	16-Jun-21	23-Aug-21	23-Aug-21	0	
A1130-10	8.1.7-D1-TTA for OPT (027/028)	30 16-Jul-21	20-Jul-21	19-Aug-21	23-Aug-21	3	
	8.1.7-OPT (exclude ODB) (027/028)	45 24-Aug-21	24-Aug-21	18-Oct-21	18-Oct-21	0	
A1130-30	8.1.7A-Configuration and T&C for the Overal AVCSS (Existing 72 Kiosks+24 Phase 2 Kosks)	40 19-Oct-21	19-Oct-21	03-Dec-21	03-Dec-21	0	
	8.1.5-T&C maintenance Services	232 04-Dec-21	24-Feb-22	17-Sep-22	03-Dec-22	64	
A1190	E&M Works at Roof	50 17-Aug-21	06-Oct-21	16-Oct-21	03-Dec-21	41	
utbound: Suilder's W	11 No. of Private Car Klosks between 029/030						
A1200	Formation and Demolishment of Existing Stab and Associated Works	75 24-Mar-20	24-Mar-20	26-Jun-20	26-Jun-20	0	
A1220	Short Columns (22 nos.) Erection	100 09-Jun-20	31-Jul-20	07-Oct-20	27-Nov-20	43	
A1230	Erection of Ring Beams (11 Nos.)	73.07-Sep-20	30-Oct-20	03-Dec-20	26-Jan-21	43	
A1240	Construction of Base Slab, RC Wall and Roof at Kiosks	144 15-Apr-20	20-Apr-20	05-Oct-20	10-Oct-20	4	
A1250	Gypsum Block Wall	71 07-Oct-20	02-Nov-20	31-Dec-20	26-Jan-21	21	
A1260	Installation of Windows/Door at Kiosks	77 07-Oci-20	12-Oct-20	08-Jan-21	13-Jan-21	4	
A1270	ABWF Works at Klosks	99 31-Dec-20	06-Jan-21	04-May-21	08-May-21	4	
A1340	Fabrication of Roof Beams with Y-Junction	90 04-Dec-20	27-Jan-21	25-Mar-21	20-May-21	43	
A1350	Erection of Y-Junction (44 Nos.) and Top Roof (with Medification of existing roof)	75 09-Jan-21	04-Mar-21	13-Apr-21	04-Jun-21	43	
A1360	Fabrication of Metal Roof Panel	178 15-Oct-20	28-Oct-20	24-May-21	04-Jun-21	10	
A1380	Erection of Roof (22 Grid Nos.) and Metal Roofing	51 25-May-21	05-Jun-21	24-Jul-21	05-Aug-21	10	
A4570 E&M Works	Removal of Hoarding and TTA	30 26-Jul-21	30-Oct-21	28-Aug-21	03-Dec-21	80	
A1290	E&M Works at Klosks	176 20-Feb-21	05-May-21	21-Sep-21	03-Dec-21	60	
A1310-10	B 1 2.0-Install Concealed Conduits at Base Slabs for AVCSS (029/030)	75 26-Mar-20	26-Mar-20	29-Jun-20	29-Jun-20	Ö	
A1310-11	8.1.2.0-Install Concealed Conduits/EDU Mount at RS Wall and Conduits at Roof of Kiosk for AVCSS (029/030)	144 16-Apr-20	12-May-20	07-Oct-20	02-Nov-20	21	
A1310-12	8.1.2.0-Install Concealed Conduits and Gypsum Block Wall for AVCSS (029/030)	71 08-Oct-20	03-Nov-20	02-Jan-21	27-Jan-21	21	
A1310-13	8 1.2.0-Install Cable and Fibres for AVCSS (029/030)	60 04-Jan-21	28-Jan-21	17-Mar-21	14-Apr-21	21	
A1310-15	8.1.2.0-FAT AVCSS	60 18-Jul-20	18-301-20	25-Sep-20	25-Sep-20	0	
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	100 26-Sep-20	26-Sep-20	27-Jan-21	27-Jan-21	0	
	8.1.2.1A-Delivery of Remaining AVCSS Equipment	100 26-Sep-20	26-Sep-20	27-Jan-21	27-Jan-21	0	
A1310-40	8.1.2.2. D1-ABWF Works, E&M Works & Road Surface at Kiosk Completed (before AVCSS Installation)	60 23-Jan-21	28-Jan-21	09-Apr-21	14-Apr-21	4	
A1310-44	8.1.2.2-Installation of Equipment (029/030)	60 28-Jan-21	28-Jan-21	14-Apr-21	14-Apr-21	0	
A1310-46	8.1.2.2-Installation of ODB (029/030) - after A1380: Erection of Roof	60 26-Jul-21	06-Aug-21	05-Oct-21	18-Oct-21	10	
	8.1.2A.D1-Outbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready	0 28-Jan-21	28-Jan-21		100000	0	8.1 2A.D1-Outbound VCP VID and VTS Foundation. Mo
A1310-54	5.1.2A-Relocation of Outbound VID and VTS Equipment	60 28-Jan-21	28-Jan-21	14-Apr-21	14-Apr-21	0	그는 그는 그는 그는 그는 그는 것을 물질을 한 것을 가 사람이 많은 것
	8.1.3-Integration to Existing AVCSS System	50 15-Apr-21	15-Apr-21	15-Jun-21	15-Jun-21	0	
	8.1.4-Complete Training: SAT (exclude ODB) (12 AVC5S Klosks at 029/030)	58 16-Jun-21	16-Jun-21	23-Aug-21	23-Aug-21	0	
A				and the second second	a set and a set of a set of a		Date Revision Checked Approv.
	al Work   Milestone				HASE 2 AND		WORKS 02 bn 20 Works Brogramma for Phase 2 71
	aining Work			ONG BOUNI			103-38 P20 19 Oths Producting of Priase 2

-

D	Activity Name	Remaining Start	Latest Start	Finish	Latest Finish	Total Float	
		Duration					2020 Dec Jan  Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec   Jan  Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov
	8.1.5-Preparation of O&M Manual and Spare Parts	\$8 16-Jun-21	16-Jun-21	23-Aug-21	23-Aug-21	0	
	8.1.7-D1-TTA for OPT (029/030)	30 16-Jul-21	20-Jul-21	19-Aug-21	23-Aug-21	3	
	8.1.7-OPT (exclude ODB) (029/030)	45 24-Aug-21	24-Aug-21	18-Oct-21	18-Oct-21	0	
	8.1.7A-Configuration and T&C for the Overal AVCSS (Existing 72 Kipsks+24 Phase 2 Ki	40 19-Oct-21	19-Oct-21	03-Dec-21	03-Dec-21	0	
and further and the first of	8.1.8-T&C maintenance Services	232 04-Dec-21	24-Feb-22	17-Sep-22	03-Dec-22	64	
A1390	E&M Works at Roof	50 26-Jul-21	06-Oci-21	21-Sep-21	03-Dec-21	60	
	Pavement Works at Kiosks						
A1370	Drainage & Roadworks al Kiosks Area	250 13-May-20	01-Feb-21	13-Mar-21	03-Dec-21	217	
bservation	Guard Booths, Building 002-1 (7.A)						
A1810	Liaison with Relevant Party	112 04-Dec-19	29-Sep-20	24-Mar-20	18-Jan-21	300	
A1820	Demolition of Existing Guard Booth	50 25-Mar-20	19-Jan-21	28-May-20	20-Mar-21	243	
A1960	Formation/Earthworks, Footing for Proposed Guard Booth	25 29-May-20	22-Mar-21	27-Jun-20	22-Apr-21	243	
A1970	Erection of the Superstructure	12 29-Jun-20	23-Apr-21	13-Jul-20	07-May-21	243	
A1980	Drainage Pipe Installation	12 14-Jul-20	08-May-21	27-Jul-20	22-May-21	243	
A1990	Cladding and Windows Installation	24 28-Jul-20	24-May-21	24-Aug-20	21-Jun-21	243	
A2000	Roof Installation	12 25-Aug-20	22-Jun-21	07-Sep-20	06-Jul-21	243	
A2010	Raised Floor	6 08-Sep-20	07-Jul-21	14-Sep-20	13-Jul-21	243	<b>a</b>
A3040	Approval of CMS	0		20-Jun-20	14-May-21	328	Approval of CMS
A3050	Delivery of Furniture	48 22-Jun-20	15-May-21	18-Aug-20	13-Jul-21	266	
A3060	Furniture Installation	5 15-Sep-20	14-Jul-21	21-Sep-20	20-Jul-21	243	
A3080	Ceiling	5 22-Sep-20	21-Jul-21	28-Sep-20	27-Jul-21	243	0
A3090	Internal Finishing	8 29-Sep-20	28-Jul-21	07-Oct-20	03-Aug-21	243	
A3110	BS & E&M Installition	83 25-Sep-20	26-Jul-21	07-Jan-21	02-Nov-21	243	
A3120	TPIDC Inspection	75 10-Nov-20	04-Sep-21	08-Feb-21	03-Dec-21	243	
A7130	CLP & FSD Authority Inspection & Approval	75 10-Nov-20	04-Sep-21	08-Feb-21	03-Dec-21	243	
	Guard Booths, Building 002-2 (7.A)		6.1 600 GT	Morandossie	0000000000		
A1570	Formation/Earthworks, Footing for Proposed Guard Booth	25 29-May-20	22-Mar-21	27-Jun-20	22-Apr-21	243	
A1570	Erection of the Superstructure	12 29-Jun-20	23-Apr-21	13-Jul-20	07-May-21	243	
		12 14-Jul-20	08-May-21	27-Jul-20	22-May-21	243	
A1590	Drainage Pipe Installation		24-May-21		21-Jun-21	243	
A1600	Cladding and Windows Installation	24 28-Jul-20		24-Aug-20		243	
A1610	Roof Installation	12 25-Aug-20	22-Jun-21	07-Sep-20	06-Jul-21	243	
A1890	Raised Floor	5 08-Sep-20	21-الدار-07	14-Sep-20	13-Jul-21		
A1910	Approval of CMS	0		20-Jun-20	14-May-21	328	
A1920	Delivery of Furniture	48 22-Jun-20	15-May-21	18-Aug-20	13-Jul-21	266	
A1930	Furniture Installation	6 15-Sep-20	14-Jul-21	21-Sep-20	20-Jul-21	243	
A1950	Ceiling	6 22-Sep-20	21-Jul-21	28-Sep-20	27-Jul-21	243	A second
A3010	Internal Finishing	6 29-Sep-20	28-Jul-21	07-Oct-20	03-Aug-21	243	
A3020	BS & E&M Installtion	83 25-Sep-20	26-Jul-21	07-Jan-21	02-Nov-21	243	
A3030	CLP, FSD Authority Inspection & Approval	75 10-Nov-20	04-Sep-21	08-Feb-21	03-Dec-21	243	
Constructio	n of New CBC Lane at SPTI (Stage 1) (7.8)						
A2600	Liaison with Bus Operators for Site Possession and Relocation of Office	72 04-Dec-19	04-Dec-19	13-Feb-20	13-Feb-20	0	
A2620	TTA/Hoarding lor New CBC Lanes at SPTI	36 14-Feb-20	14-Feb-20	26-Mar-20	28-Mar-20	0	
A2530	Site Formation for Additional Covered Walkway and Bus Stops (CBC)	36 27-Mar-20	27-Mar-20	13-May-20	13-May-20	0	
A2540	Footing for Covered Walkway (CBC), Stage 1	25 14-May-20	14-May-20	12-Jun-20	12-Jun-20	0	
A2650	E&M Ducting at Footpath	24 13-Jun-20	13-Jun-20	13-Jul-20	13-Jul-20	0	
A2660	Steel Pretabrication & Delivery, Stage 1	36 13-Jun-20	13-Jun-20	27-Jul-20	27-Jul-20	0	
A2670	Erection of Covered Walkway (CBC), Stage 1	50 28-Jul-20	28-Jul-20	23-Sep-20	23-Sep-20	0	
A2580	Paving Block at Foolpath	18 24-Sep-20	24-Sep-20	16-Oct-20	16-Oct-20	0	· · · · · · · · · · · · · · · · · · ·
A7190	Road Drainage for Additional Bus Stops (CBC), Stage 1	36 14-May-20	23-May-20	25-Jun-20	06-Jul-20	7	
A7210	Road Lighting & ELV Works at SPTI (Stage 1)	36 27-Jun-20	07-Jul-20	08-Aug-20	17-Aug-20	7	
A7220	Pavement, Kerbing, Marking and Signs for Additional Bus Stops (CBC Stage 1)	50 10-Aug-20	18-Aug-20	08-Oct-20	16-Oct-20	7	
in the state of the second	in of New CBC Lane at SPTI (Stage 2) (7.8)	000007-00 <b>7</b> 000	and the second second	1000 C 100 W 100	II Building State		
A2700	Hearding Modification	25 17-Oct-20	17-Oct-20	15-Nov-20	16-Nov-28	0	
A2705	Demolition of Existing Covered Walkway and Footings	18 17-Nov-20	17-Nov-20	07-Dec-20	07-Dec-20	ő	
A2710	Footing for Covered Walkway (CBC). Stage 2	25 08-Dec-20	08-Dec-20	08-Jan-21	08-Jan-21	ő	
A2720	Steel Prefabrication & Delivery, Stage 2	36 09-Jan-21	09-Jan-21	23-Feb-21	23-Feb-21	0	
A2730	Disabling the CPIS	75 17-Nov-20	24-Apr-21	18-Feb-21	24-Jul-21	127	
A2740	Erection of Covered Walkway (CBC), Stage 2	50 24-Feb-21	24-Feb-21	25-Apr-21	26-Apt-21	0	
A2740	Paving Block at Footpalh	18 27-Apr-21	27-Apr-21	18-May-21	18-May-21		
		18 27-Apr-21 50 09-Jan-21	20-Jan-21	18-May-21 11-Mar-21	22-Mar-21	0	
A2750	Drainage Works for Additional Bus Stops (CBC), Stage 2					2	
A2760	Road Lighting & ELV Works at SPTI (Stage 2)	36 12-Mar-21	23-Mar-21	26-Apr-21	07-May-21 07-May-21	9	
A2770	Procurement and Installation of AFID Stands	35 12-Mar-21	23-Mar-21	26-Apr-21		9	
A2780	Pavement, Kerbing, Marking and Signs for Additional Bus Stops (CBC Stage 2)	36 12-Mar-21	23-Mar-21	26-Apr-21	07-May-21	9	
Actu	Jal Work   Milestone	WORK	S PROGRA	MME FOR P	HASE 2 AND	OTHER	WORKS Date Revision Checked App 03-Jan-20 Works Programme for Phase 2 ZJ

-----

ray ED	K Boundary Crossing Facilities - Phase 2 and Other Works	Remained Rema	Latest Start	15	Trans Park	1 Township	
η ID	Activity name	Remaining Start Duration	Laught Start	Enish	Latest Frish	Total Float	2020 2021
A2790	T&C for Coach Parking Information System	36 23-Mar-21	06-Apr-21	07-May-21	18-May-21		Des Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oc
A2810	T&C and Authority Inspection for the Additional Bus Stops (CBC)	36 23-Mar-21	06-Apr-21	07-May-21	18-May-21		
A2830	Shift the Existing Bus Stops to Newly Completed Bus Stops (CBC)	25 20-May-21	20-May-21	18-Jun-21	18-Jun-21	0	
· · · · · · · · · · · · · · · · · · ·		25 20-Way-21	20-Way-21	10-301-21	18-3011-21	U	a service and the service of the ser
Conversi			201221000	Incative World	122010101200		
A2800	Liaison with CBC Operators for Relocation to New CBS Lanes	91 17-Feb-21	20-Mar-21	18-May-21	18-Jun-21	31	
A2820	TTA for the Reprovision of Existing Bus Stops (Franchised Bus)	10 19-Jun-21	19-Jun-21	30-Jun-21	30-Jun-21	0	
A2822	Removal of E&M Items	10 02-Jul-21	02-Jul-21	13-Jul-21	13-Jul-21	0	
A2824	Demolition & Site Formation	10 14-Jul-21	14-Jul-21	24-Jul-21	24-Jul-21	0	
A2840	Footing for Covered Walkway (Franchised Bus)	26 26-Jul-21	26-jul-21	24-Aug-21	24-Aug-21	0	
A2850	Prefabrication for Covered Walkway (Franchised Bus)	36 25-Aug-21	25-Aug-21	07-Oct-21	07-Oct-21	0	
A2860	Erection of Covered Walkway (Franchised Bus)	48 23-Sep-21	23-Sep-21	19-Nov-21	19-Nov-21	0	
A2865	Paving Block of Footpath	10 20-Nov-21	20-Nov-21	01-Dec-21	01-Dec-21	0	
A2870	Drainage for the Franchised Bus Stops & Covered Walkway	50 02-Jul-21	02-Jul-21	28-Aug-21	28-Aug-21	0	
A2880	Road Lighting & ELV Works at SPTI	36 30-Aug-21	30-Aug-21	12-Oct-21	12-Oct-21	0	
A3460	Pavement, Kerbing, Marking and Signs for the Franchised Bus Slops	30 23-Sep-21	23-Sep-21	29-Oct-21	29-Oct-21	0	
A6050	T&C and Authority Inspection for the Franchised Bus Stops	48 08-Oct-21	08-Oct-21	03-Dec-21	03-Dec-21	0	
Pump Ho	use for Landscape (2)						
A2890	Design for Pump House	183 04-Dec-19	04-Dec-19	03-Jun-20	03-Jun-20	0	
A2900	Submission of Materials	183 04-Dec-19	04-Dec-19	03-Jun-20	03-Jun-20	0	
A2910	Acceptance of the Design for Pump House	61 04-Jun-20	04-Jun-20	03-Aug-20	03-Aug-20	0	
A2920	Acceptance for Submission of Materials	61 04-Jun-20	04-Jun-20	03-Aug-20	03-Aug-20	0	
A2930	Purchasing & Delivery of Water Pump	184 04-Aug-20	04-Aug-20	03-Feb-21	03-Feb-21	0	
A2940	Liaison with WSD	91 12-Nov-20	12-Nov-20	10-Feb-21	10-Feb-21	0	
A2960	Formation and Footing	60 12-Nov-20	12-Nov-20	23-Jan-21	23-Jan-21	0	
A2970	Installation of Pumps	100 25-Jan-21	25-Jan-21	29-May-21	29-May-21		
A2980	Time Risk Allowance	100 31-May-21	31-May-21	27-Sep-21	27-Sep-21	0	
A2990	T&C	30 28-Sep-21	28-Sep-21	03-Nov-21	03-Nov-21	0	
A6440	WSD and FSD Authority Inspection & Approval, Final Connection	30 04-Nov-21	04-Nov-21	03-Dec-21	03-Dec-21		
Landscar	- A state with the second s	50 04-1404-61	Orenwowsen.	69-060-21	- WORLDONE I		
		202 AL D. 10		22 D 22	22 D		
A4140	Material Submission for Plants, CDG, Imgation in Nursery and Approval	366 04-Dec-19	04-Dec-19	03-Dec-20	03-Dec-20	0	
A4150	Import CDG for Solimix & Stockpile	274 02-May-20	02-May-20	31-Mar-21	31-Mar-21	0	
A4160	Mix & place Soilmix	219 03-Oct-20	03-Oct-20	30+Jun-21	30-Jun-21	0	
A4170	Soft Landscaping Works	180 01-Apr-21	01-Apr-21	08-Nov-21	08-Nov-21	0	a na internet and a second a second a second a
A7170	Time Risk Allowance	22 09-Nov-21	69-Nov-21	03-Dec-21	03-Dec-21	0	
-	System (3)						
A6510	Design for Irrigation System	183 04-Dec-19	09-Dec-19	03-Jun-20	08-Jun-20	5	
A6520	Acceptance of the Design for Irrigation System	61 04-Jun-20	09-Jun-20	03-Aug-20	08-Aug-20	5	
A6530	Procurement of Materials	131 04-Jul-20	09-Jul-20	11-Nov-20	16-Nov-20	5	
A6540	Liaison with WSD for Obtaining Statutory Approval	119 15-Oct-20	09-Jun-21	10-Feb-21	05-Oct-21	237	
A6550	Irrigaton Pipe Installation	222 02-Jan-21	06-Jan-21	30-Sep-21	05-Oct-21	3	
A6560	Construction of Additional Waterpoints (WP8, 12 - 22) for Irrigation	222 02-Jan-21	06-Jan-21	30-Sep-21	05-Oct-21	3	
A7160	TAC	50 02-Oct-21	06-Oct-21	30-Nov-21	03-Dec-21	3	
Completi	on of Section 5						
A7490	Section 5: Remaining Works (730 days)	0		03-Dec-21*	03-Dec-21	0	
SECTION	6: ESTABLISHMENT WORKS						
A3550	Establishment Works	365 04-Dec-21	04-Dec-21	03-Dec-22	03-Dec-22		

Actual Work 

Milestone

Remaining Work

Critical

WORKS PROGRAMME FOR PHASE 2 AND OTHER WORKS HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES Page 10 of 10

Date	Revision	Checked	Approved
03-Jan-20	Works Programme for Phase 2	ZJ	

## **Appendix B**

Environmental Mitigation Implementation Schedule



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
Air Quali						-	
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction Stage	To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively)
S5.5.6.2	A2	<ul> <li>2) Proper watering of exposed spoil should be undertaken throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty materials on a vehicle leaving or traffic cones.</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities or hardcores;</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction Stage	To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 µgm <sup>-3</sup> <sup>3</sup> and 260 µgm <sup>-3</sup> , respectively)



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
S5.5.6.2	A2	<ul> <li>•When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> <li>•The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,</li> <li>•Surfaces where any pneumatic or powerdriven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>•Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>•Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>•Any skip hoist for material transport should be totally enclosed by impervious sheeting or placed in an area sheltered on the top</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction Stage	To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 µgm <sup>-3</sup> and 260 µgm <sup>-3</sup> , respectively)



EIA Ref.	EM&A Log _Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
55.5.6.2	Α2	<ul> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site r part of the construction site where the exposed earth lies</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction Stage	To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 μgm <sup>3</sup> and 260 μgm <sup>-3</sup> , respectively)
55.5.6.3	A3	3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	Control Construction Dust	Contractor	All construction sites	Construction Stage	To control the dust impact
5.5.6.4	A4	<ul> <li>4) Project Manager to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.</li> </ul>	Control Construction Dust	Project Manager	All construction sites	Design Stage	Air Pollution Control (Construction Dust) Regulation
55.5.6.4	A5	5) Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction Stage	<ul> <li>Air Pollution Control (Construction Dust) Regulation</li> <li>To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 µgm <sup>3</sup> and 260 µgm<sup>-3</sup>, respectively)</li> </ul>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
S5.5.7.1	A6	The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant; •Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; •All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; •Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; •The materials which may generate airborne dusty emissions should be wetted by water spray system; •All receiving hoppers should be enclosed on three sides up to 3m above unloading point; •All conveyor transfer points should be totally enclosed; •All access and route roads within the premises should be paved and wetted; and •Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction Stage	<ul> <li>Air Pollution Control (Construction Dust) Regulation</li> <li>To control the dust impact to within the HKAQO and EIAOTM criteria (Ref. 1- hr and 24- hr TSP levels are 500 μgm<sup>-3</sup> <sup>3</sup> and 260 μgm<sup>-3</sup>, respectively)</li> </ul>
S5.5.2.7	Α7	The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point: • All road surface within the barging facilities will be paved; • Dust enclosures will be provided for the loading ramp; •Vehicles will be required to pass through designated wheels wash facilities; and • Continuous water spray at the loading points.	Control construction dust	Contractor	All construction sites	Construction Stage	Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
Constru	ction Noise (Air				· · · · ·		·
S6.4.10	N1	<ul> <li>1) Use of good site practices to limit noise emissions by considering the following:</li> <li>•only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>•machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>•plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>•silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>•mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>•material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction Stage	Noise Control Ordinance
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	Noise Control Ordinance     Annex 5, TM-EIA
	N3	<ul> <li>3) Install movable noise barriers (typically density@14kg/m acoustic mat or full enclosure close to noisy plants including compressor, generators, saw.</li> </ul>	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	<ul> <li>Noise Control Ordinance Annex 5, TM-EIA</li> <li>75dB(A) for residential premises</li> <li>The movable barrier</li> </ul>
S6.4.12							should achieve at least 5dB(A) and the full enclosure should be designed to achieve 10dB(A)



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
S6.4.13	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	Noise Control Ordinance Annex 5, TM-EIA
S6.4.14	N5	5) Sequencing operation of construction plants where practicable	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	Noise Control Ordinance     Annex 5, TM-EIA
S5.1	N6	6) Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM-EIA</li> <li>75dB(A) for residential premises</li> </ul>
Waste N	/lanagement (Co	onstruction Noise)					
S8.3.8	WM1	Construction and Demolition Material The following mitigation measures should be implemented in handling the waste: •Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; •Carry out on-site sorting; •Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; •Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and •Implement an enhanced Waste Management Plan similar to E7WBTC (Works) No. 19/2005 - "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. •In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul> <li>Land (Miscellaneous Provisions) Ordinance</li> <li>Waste Disposal Ordinance</li> <li>ETWB TC (W) 19/2005</li> </ul>

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
		sites to the Project Proponent and get its approval before implementation.					
S8.3.9- S8.3.11	WM2	C&D Waste •Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. •The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul> <li>Land (Miscellaneous Provisions) Ordinance</li> <li>Waste Disposal Ordinance</li> <li>ETWB TC (W) 19/2005</li> </ul>
S8.2.12- S8.3.15	WM3	Chemical Waste •Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. •Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
		Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. •The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. •Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.					
	WM4	Sewage •Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance
8.3.16							

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
S8.3.17– S8.3.19	WM5	General Refuse •General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. •A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. •Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. •Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. •Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance



EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
water Qua	ality (Construc	-					1
59.11.1.7	W2	Land Works General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include: •wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; •sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; •storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; •silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; •temporary access roads should be surfaced with crushed stone or gravel; •rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; •measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; •open stockpiles of construction materials (e.g. aggregates and sand) on site should be	To control construction water quality	Contractor	All land-based construction sites	Construction stage	TM-EIAO



	EM&A Log Ref.	De sources de dibligitation Nécession	Objectives of the Recommended Measures & Main Concerns to	Who to implement the	Location of the	When to implement the	What requirements or standards for the
EIA Ref.		Recommended Mitigation Measures covered with tarpaulin or similar fabric during	address	measures?	measures	measures?	measures to achieve?
		rainstorms;					
		<ul> <li>manholes (including any newly constructed</li> </ul>					
		ones) should always be adequately covered					
		and temporarily sealed so as to prevent silt,					
		construction materials or debris from getting					
		into the drainage system, and to prevent					
		storm run-off from getting into foul sewers;					
		•discharges of surface run-off into foul sewers must always be prevented in order not to					
		unduly overload the foul sewerage system;					
		•all vehicles and plant should be cleaned					
		before they leave the construction site to					
		ensure that no earth, mud or debris is					
		deposited by them on roads. A wheel washing					
		bay should be provided at every site exit;					
		•wheel wash overflow shall be directed to silt					
		removal facilities before being discharged to					
		the storm drain;					
		•the section of construction road between the					
		wheel washing bay and the public road should					
		be surfaced with crushed stone or coarse					
		gravel;					
		•wastewater generated from concreting, plastering, Internal decoration, cleaning work					
		and other similar activities, shall be screened					
		to remove large objects;					
		•vehicle and plant servicing areas, vehicle					
		wash bays and lubrication facilities shall be					
		located under roofed areas. The drainage in					
		these covered areas shall be connected to foul					
		sewers via a petrol interceptor in accordance					
		with the requirements of the WPCO or					
		collected for off site disposal;					
		•the contractors shall prepare an oil /					
		chemical cleanup plan and ensure that					
		leakages or spillages are contained and					
		cleaned up immediately;					



EIA Ref.	EM&A Log _Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
		<ul> <li>waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance;</li> <li>all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and</li> <li>surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.</li> </ul>					
Ecology	 (Construction P	hase)		'			1
S10.7	E4	•Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater	Prevent Sedimentation from Land-based works areas	Contractor	Seawall, reclamation area	During construction	TM-Water
	E9	•Dolphin vessel monitoring	Minimise marine traffic disturbance on dolphins	Contractor	North Lantau and West Lantau	Prior to construction, during construction, and 1 year after operation	
Landsca	 ce & Visual (Co	nstruction Phase)					
S14.3.3.3	LV2	Mitigate both Landscape and Visual Impacts G1. Grass-hydroseed bare soil surface and stock pile areas; G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic. G3. Providing aesthetic architectural design on related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related	Minimise visual & landscape impact	Contractor	All construction site areas	Construction Stage	




EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
		infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF. G4. Vegetation reinstatement and upgrading to disturbed areas; G5. Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; G6. Providing planting area around peripheral of HKBCF for tree planting screening effect; G7. Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; and G8. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline.					
S14.3.3.3	LV3	Mitigate Visual Impacts V1. Minimize time for construction activities during construction period. V2. Provide screen hoarding at the portion of the project site/ works areas / storage areas near VSRs who have close low- level views to the Project during HKBCF construction.	Minimise visual impact	Contractor	All construction site areas	Construction Stage	

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?
EM&A							
S15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction sites	Construction stage	<ul> <li>EIAO Guidance</li> <li>Note No.4/2002</li> <li>EIAO-TM</li> </ul>
S15.5 – S15.6	EM2	<ol> <li>An Environmental Team needs to be employed as per the EM&amp;A Manual.</li> <li>Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.</li> <li>An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&amp;A Manual are fully complied with.</li> </ol>	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	• EIAO Guidance Note No.4/2002 • EIAO-TM

# **Appendix C**

Project Organization for Environmental Works



# **Appendix D**

Sample Data Sheet for Monitoring



#### Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

Date:		Weather:	Weather:					
	r							
Noise	Sound Level Meter: Casella Cl Honglim HLES-01 / Rion NL-5		I Sorial		No.:			
Monitoring	Sound Calibrator: Casella CEL-120/1			Serial No.:				
	Start Time:		Wind Speed:		m/s			
NMS2 Seaview Crescent	LAeq (30mins): dB (A)	L90 (30mins): dB (A)		L10 (30mins):	dB (A)			
Calibration	Before Measurement:	dB (A)	,			N)		
	Frequency of Signal (KHz): 1 Frequency of Signal (KHz): 1							
	Remark:							
NMS3C	Start Time:		Wind	Speed:		m/s		
Ying Tung Estate Refuse Collection Point	LAeq (30mins): dB (A)	L90 (30mins):		dB (A)	L10 (30mins):	dB (A)		
	+3 (dB) correction for free-field measurement Before Measurement: dB (A) After Measurement: dB (A)							
Calibration	Before Measurement:	dB (A)			`	N)		
	Frequency of Signal (KHz): 1 Freque				Signal (KHz): 1			
Action Level	When one documented complaint is received							
	NMS2 : >75 dB (A),							
Limit Level	NMS3C : >70/65 dB(A)							
1-hr TSP Monitoring	Laser Dust Monitor: Sibata LD-3B / Sibata LD-5R							
	Serial No.:	1st Hour:				µg/m³		
AMS2 Tung Chung New	K-Factor:	2nd Hour:	nd Hour:			µg/m³		
Development Pier	Start Time:	3rd Hour:			µg/m³			
	Remark:							
	Serial No.: 1st Hour:		our:		µg/m³			
AMS3C Ying Tung Estate Market	K-Factor:	2nd Hour:			µg/m³			
Rooftop	Start Time:	3rd Hour:			μg/m³			
	Remark:							
	Serial No.: 1st Hour:					µg/m³		
AMS7B	K-Factor:	2nd Hour:				µg/m³		
3RS Site Offices	Start Time:	3rd Hour:				µg/m³		
	Remark:							
Action Level	<b>AMS2:</b> 374µg/m³	AMS3C: 368µg	g/m³		AMS7B: 370µg/m	1 <sup>3</sup>		
Limit Level	500µg/m³							
Recorded by		Checked by						



#### Contract No. HY/2019/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Phase 2 and Other Works

#### Monitoring Location AMS2 Tung Chung New Development Pier Details of Location Date & Time of Sampling Elapsed-time Meter Reading Start (hour) Stop (hour) Total Sampling Time (min.) Weather Conditions Fine / Sunny / Cloudy / Rainy Site Conditions Flow Chart (cfm) Initial: Final: Temperature (°C) Pressure (mmHg) Filter Identification No. Other Site Conditions & Remarks: Monitoring Location AMS3C Details of Location Ying Tung Estate Market Rooftop Date & Time of Sampling Elapsed-time Meter Reading Start (hour) Stop (hour) Total Sampling Time (min.) Weather Conditions Fine / Sunny / Cloudy / Rainy Site Conditions Flow Chart (cfm) Initial: Final: Temperature (°C) Pressure (mmHq) Filter Identification No. Other Site Conditions & Remarks: Monitoring Location AMS7B Details of Location **3RS Site Offices** Date & Time of Sampling Elapsed-time Meter Reading Start (hour) Stop (hour) Total Sampling Time (min.) Weather Conditions Fine / Sunny / Cloudy / Rainy Site Conditions Flow Chart (cfm) Initial: Final: Temperature (°C) Pressure (mmHg) Filter Identification No. Other Site Conditions & Remarks:

#### Data Sheet for 24-hr TSP Monitoring

Name

Signature

Date



Recorded by: Checked by:

# **Appendix E**

Sample Template for Interim Notification of Exceedance



#### Sample Template for Interim Notifications of Environmental Quality Limits Exceedances

#### Incident Report on Action Level or Limit Level Non-compliance

Project	
Date	
Time	
Monitoring Location	
Parameter	
Action & Limit Levels	
Measured Level	
Possible reason for Action or Limit Level Non- compliance	
Actions taken / to be taken	
Remarks	

Location Plan

Prepared by :

Designation :

Signature :

Date :