

Activity ID	Activity Name	Dur. (days)	Start	Finish	Activity % Complete	2012												2013		
						21	28	04	11	18	25	02	09	16	23	30	06	13	20	27
3 MONTHS PROGRAMME HY/2011/03 (NOV 2012 to JAN 2013)(Rev0)																				
PRELIMINARIES (Site Establishment, Submissions, Permits & Licenses, Procurement)																				
Site Establishment & Initial Works																				
Contractors Mobilization and Site Accomodation & Sign Board																				
GPS1490	Project Sign Board (after Design approval)	14	26-Oct-12*	10-Nov-12	0%	Project Sign Board (after Design approval)														
Supervising Officer's Site Accomodation																				
GPS1550	S/O Site Accomodation - Electrical Installation & Finishing Works	16	15-Aug-12 A	12-Oct-12 A	100%															
Initial Survey																				
GPS1450	All areas - Initial Topographic Survey - South Area (13+516 to CH 14+700)	14	27-Jul-12 A	10-Oct-12 A	100%															
GPS1630	All areas - Initial Topographic Survey - Middle Area (15+050 to CH 15+500)	14	13-Aug-12 A	10-Oct-12 A	100%															
GPS1670	All areas - Condition Survey - Middle Area (15+050 to CH 15+500)	14	20-Aug-12 A	10-Nov-12	95%	All areas - Condition Survey - Middle Area (15+050 to CH 15+500)														
GPS1650	All areas - Initial Topographic Survey - North Area (15+500 to CH 16+223)	14	29-Aug-12 A	10-Oct-12 A	100%															
GPS1680	All areas - Condition Survey - North Area (15+500 to CH 16+223)	14	05-Sep-12 A	09-Nov-12	95%	All areas - Condition Survey - North Area (15+500 to CH 16+223)														
GPS1660	All areas - Initial Topographic Survey - South Area -south of CNAC (14+700 to CH 1	14	14-Sep-12 A	10-Oct-12 A	100%															
Environmental Monitoring																				
GPS1430	Start environmental monitoring	0	15-Oct-12 A		100%															
Tree Survey, Tree Felling and Transplanting																				
GPS1710	Tree Transplanting-Stage 1-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)	8	05-Nov-12	13-Nov-12	0%	Tree Transplanting-Stage 1-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)														
GPS1780	Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15)	5	13-Nov-12	17-Nov-12	0%	Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15)														
GPS1700	Tree Felling - East of Kwo Lo Wan Road(CH 14+016 to 14+222)	15	15-Nov-12*	01-Dec-12	0%	Tree Felling - East of Kwo Lo Wan Road(CH 14+016 to 14+222)														
GPS1740	Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7)	10	17-Nov-12	28-Nov-12	0%	Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7)														
GPS1711	Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)	7	11-Dec-12	18-Dec-12	0%	Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)														
GPS1790	Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15)	5	18-Dec-12	22-Dec-12	0%	Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15)														
GPS1741	Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)	11	22-Dec-12	07-Jan-13	0%	Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7)														
GPS1720	Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13)	8	27-Dec-12	05-Jan-13	0%	Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13)														
GPS1750	Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13)	9	07-Jan-13	16-Jan-13	0%	Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13)														
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																				
Reclamation Works																				
Initial Works																				
MAR1060	Hoarding Erection (CH 14+222 to CH 14+636)	15	19-Oct-12 A	12-Nov-12	20%	Hoarding Erection (CH 14+222 to CH 14+636)														
MAR1080	Hoarding Erection (CH 14+636 to CH 15+050)	15	13-Nov-12	29-Nov-12	0%	Hoarding Erection (CH 14+636 to CH 15+050)														
Marine SI																				
MAR1105	Marine SI (Middle area/North area)	12	29-Sep-12 A	15-Oct-12 A	100%	Marine SI (Middle area/North area)														
MAR1106	Marine SI (Middle area/North area)	13	16-Oct-12 A	09-Nov-12	10%	Marine SI (Middle area/North area)														
Reclamation Works - Ch 14+140 to 14+700 (SHT C&CT Area, 560m)																				
RSC1022	South area [SHT C&CT] - Silt curtain; Geotextile	12	12-Sep-12 A	29-Oct-12	75%	South area [SHT C&CT] - Silt curtain; Geotextile														
RSC1023	South area [SHT C&CT] - Geotextile	12	30-Oct-12	12-Nov-12	0%	South area [SHT C&CT] - Geotextile														
RSC1030	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (4th)	14	10-Nov-12	26-Nov-12	0%	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 80m)														
RSC1011	South area [SHT C&CT] - temp. barrier for stone platform (1st 80m)	14	10-Nov-12	26-Nov-12	0%	South area [SHT C&CT] - temp. barrier for stone platform (1st 80m)														
RSC1010	South area [SHT C&CT] - Remove rock armour (For Barging Facilities)	14	13-Nov-12	28-Nov-12	0%	South area [SHT C&CT] - Remove rock armour (For Barging Facilities)														
RSC1031	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (5th)	14	27-Nov-12	12-Dec-12	0%	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (5th 80m)														
RSC1012	South area [SHT C&CT] - temp. barrier for stone platform (2nd 80m)	14	27-Nov-12	12-Dec-12	0%	South area [SHT C&CT] - temp. barrier for stone platform (2nd 80m)														
RSC1032	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (6th)	14	13-Dec-12	31-Dec-12	0%	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (6th 80m)														
RSC1013	South area [SHT C&CT] - temp. barrier for stone platform (3rd 80m)	12	13-Dec-12	28-Dec-12	0%	South area [SHT C&CT] - temp. barrier for stone platform (3rd 80m)														
RSC1033	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (7th)	14	02-Jan-13	17-Jan-13	0%	South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (7th 80m)														
RSC1040	South area [SHT C&CT] - Stone platform	12	17-Jan-13	30-Jan-13	0%	South area [SHT C&CT] - Stone platform														
Reclamation Works - Ch 14+700 to 15+050 (South of CNAC Tower, 350m)																				
RSC1150	South area [so. CNAC] - Silt curtain; (CH14+700 to 14+850)	12	18-Sep-12 A	03-Oct-12 A	100%	South area [so. CNAC] - Silt curtain; (CH14+700 to 14+850)														
RSC1151	South area [so. CNAC] - Silt curtain; (CH14+850 to 15+000)	12	04-Oct-12 A	17-Oct-12 A	100%	South area [so. CNAC] - Silt curtain; (CH14+850 to 15+000)														
RSC1152	South area [so. CNAC] - Silt curtain; Geotextile (CH15+000 to 15+050)	6	18-Oct-12 A	08-Nov-12	20%	South area [so. CNAC] - Silt curtain; Geotextile (CH15+000 to 15+050)														
RSC1160	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (1st	10	03-Nov-12	16-Nov-12	0%	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (1st 70m)														
RSC1153	South area [so. CNAC] - Geotextile(4th 50m) ((CH14+700 to 15+000)	12	09-Nov-12	20-Nov-12	0%	South area [so. CNAC] - Geotextile(4th 50m) ((CH14+700 to 15+000)														
RSC1161	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd	12	17-Nov-12	30-Nov-12	0%	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 70m)														
RSC1162	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd	12	01-Dec-12	14-Dec-12	0%	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 70m)														
RSC1163	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th	12	15-Dec-12	31-Dec-12	0%	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70m)														
RSC1164	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th	12	02-Jan-13	15-Jan-13	0%	South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th 70m)														
RSC1170	South area [so. CNAC] - Stone platform	12	04-Jan-13	17-Jan-13	0%	South area [so. CNAC] - Stone platform														
RSC1180	South area [so. CNAC] - Stone columns	12	18-Jan-13	31-Jan-13	0%	South area [so. CNAC] - Stone columns														
RSC1171	South area [so. CNAC] - Stone platform	12	18-Jan-13	31-Jan-13	0%	South area [so. CNAC] - Stone platform														
SHT Mined Tunnel Works at Scenic Hill, Ch 13+516 to 14+016 (500m)																				
Initial Works (@ Scenic Hill Road)																				
SHT9690	SHT - Hoarding erection (CH 13+516 to CH 14+140)	7	18-Oct-12 A	02-Nov-12	30%	SHT - Hoarding erection (CH 13+516 to CH 14+140)														
SHT1020	AA Works Permit for Stage 2 SI	0	19-Oct-12 A		100%															
SHT1040	AA Works Permit for Site Formation Works	0	27-Oct-12 A		100%															
SHT9650	SHT - Hoarding erection (CH 14+140 to CH 14+422)	10	03-Nov-12	14-Nov-12	0%	SHT - Hoarding erection (CH 14+140 to CH 14+422)														
SHT1060	DLO Permit for Tree Felling	0	10-Nov-12*		0%	DLO Permit for Tree Felling														
SHT1010	SHT - Tree Felling / Site Clearance	11	10-Nov-12	22-Nov-12	0%	SHT - Tree Felling / Site Clearance														
SHT9680	SHT - Hoarding erection (CH 14+420 to CH 14+700)	10	15-Nov-12	26-Nov-12	0%	SHT - Hoarding erection (CH 14+420 to CH 14+700)														
SHT1011	SHT - Tree Felling / Site Clearance	10	23-Nov-12	04-Dec-12	0%	SHT - Tree Felling / Site Clearance														
Mined Tunnel West Portal Works																				
Temporary Access Road																				
SHT9682	Site Entrance to +12 Platform (RC)	8	15-Oct-12 A	02-Nov-12	85%	Site Entrance to +12 Platform (RC)														
SHT9684	+12 Platform to Row G Nail Area (+40mPD)	13	26-Oct-12 A	23-Nov-12	5%	+12 Platform to Row G Nail Area (+40mPD)														
Site Investigation																				
SHT9686	SF-DH1 (-20m) (1day mobilize)	10	05-Nov-12*	15-Nov-12	0%	SF-DH1 (-20m) (1day mobilize)														
SHT9688	BH12(P) (-20m) (1day mobilize) (1 day pipe)	7	16-Nov-12	23-Nov-12	0%	BH12(P) (-20m) (1day mobilize) (1 day pipe)														
SHT9691	BH13(P) (-20m) (1day mobilize) (1 day pipe)	7	24-Nov-12	01-Dec-12	0%	BH13(P) (-20m) (1day mobilize) (1 day pipe)														
SHT9694	SF-DH2 (-20m) (1day mobilize)	7	03-Dec-12	10-Dec-12	0%	SF-DH2 (-20m) (1day mobilize)														
SHT9696	SF-DH3 (-40m) (1day mobilize)	7	11-Dec-12	18-Dec-12	0%	SF-DH3 (-40m) (1day mobilize)														
SHT9700	DH(P)2 (-40m) (1day mobilize) (1 day pipe)	7	11-Dec-12	18-Dec-12	0%	DH(P)2 (-40m) (1day mobilize) (1 day pipe)														
SHT9692	DH(P)1 (-30m) (1day mobilize) (1 day pipe)	7	19-Dec-12	28-Dec-12	0%	DH(P)1 (-30m) (1day mobilize) (1 day pipe)														
SHT9698	BH11(P) (-30m) (1day mobilize) (1 day pipe)	7	29-Dec-12	07-Jan-13*	0%	BH11(P) (-30m) (1day mobilize) (1 day pipe)														
Site Formation																				
SHT9702	Excavation for Row G (+40.0)(150m3)(10truckperday)	4	26-Nov-12	29-Nov-12	0%	Excavation for Row G (+40.0)(150m3)(10truckperday)														
SHT9704	Soil Nailing works (6 nos./4perday) (1rig)	3	30-Nov-12	03-Dec-12	0%	Soil Nailing works (6 nos./4perday) (1rig)														
SHT9706	Excavation for Row F (+38.0)(320 m3)(10truckperday)	8	04-Dec-12	12-Dec-12	0%	Excavation for Row F (+38.0)(320 m3)(10truckperday)														
SHT9708	Soil Nailing works (11 nos./4perday) (1rig0	3	13-Dec-12	15-Dec-12	0%	Soil Nailing works (11 nos./4perday) (1rig0														
SHT9710	Excavation for Row E (+34.0)(800m3)(20truckperday)	10	17-Dec-12	29-Dec-12	0%	Excavation for Row E (+34.0)(800m3)(20truckperday)														
SHT9712	Soil Nailing works (29 nos./8perday) (2rigs)	4	24-Dec-12	29-Dec-12	0%	Soil Nailing works (29 nos./8perday) (2rigs)														
SHT9714	Excavation for Row D (+32.0)(1200m3)(20truckperday)	14	31-Dec-12	16-Jan-13	0%	Excavation for Row D (+32.0)(1200m3)(20truckperday)														
SHT9716	Soil Nailing works (23 nos./8perday) (2rigs)	4	12-Jan-13	16-Jan-13	0%	Soil Nailing works (23 nos./8perday) (2rigs)														
SHT9718	Excavation for Row C (+28.0)(3000m3)(50truckperday)	15	17-Jan-13	02-Feb-13	0%	Excavation for Row C (+28.0)(3000m3)(50truckperday)														
SHT9720	Soil Nailing works (65 nos./12perday) (3rigs)	6	28-Jan-13	02-Feb-13	0%	Soil Nailing works (65 nos./12perday) (3rigs)														
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																				
CCT at A1 Planter Area, Ch 14+031 to Ch 14+056																				
Site Investigation																				
SHT9798	DH(P)4, DH(P)7	10	05-Sep-12 A	13-Oct-12 A	100%	DH(P)4, DH(P)7														
SHT9808	MT-S1(1)	8	05-Nov-12 A	12-Nov-12	50%	MT-S1(1)														
Initial Works (@ West Kwo Lo Wan Road Area)																				
SHT1991	West KLV Rd - Mobilization	7	25-Aug-12 A	05-Oct-12 A	100%	West KLV Rd - Mobilization														
SHT2020	Excavation of Trial Pit	7	25-Aug-12 A	02-Nov-12	70%	Excavation of Trial Pit														
SHT1970	West KLV Rd @ planter - Utilities detection & relocation/diversion	14	15-Sep-12 A	10-Nov-12	30%	West KLV Rd @ planter - Utilities detection & relocation/diversion														

- Works Programme
- Works Programme
- ◆ Works Programme
- ◆ Milestone
- ◆ Milestone

China State Construction Engineering (Hong Kong) Ltd -
Contract No. HY/2011/03 - HZMB, Hong Kong Link Road
, Section between Scenic Hill and HKBCF

Prepared by MMW/C			
Date	Revision	C...	A...
27-Oct...		H...	SYT

