Sheet 1 of 3 TASK filters: 3M07, HZMB No Level Effort. (December 2012 to February 2013) 3 MONTHS PROGRAMME HY/2011/03 (DEC 2012 to FEB 2013)(Rev0) PRELIMINARIES (Site Establishment, Submissions, Permits & Licenses, F Contractors Mobilization and Site Accompdation & Sign Board Project Sign Board (after Design approval) Project Sign Board (after Design appro GPS1490 14 20-Nov-12* 05-Dec-12 Initial Survey All areas - Condition Survey - Middle Area (15 +050 to CH 15+500) 05-Sep-12 A 100% Tree Survey, Tree Felling and Transplanting GPS1710 Tree Transplanting-Stage 1-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 10-Dec-12* 18-Dec-12 Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) (Area 15) GPS1780 Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) 18-Dec-12 22-Dec-12 GPS1700 Tree Felling - East of Kwo Lo Wan Road(CH 14+016 to 14+222) 15 21-Dec-12 10-Jan-13 Tree Felling - East of Kwo Lo Wan Road(CH 14+016 to 14+222) 22-Dec-12 GPS1740 10 ing-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 05-Jan-13 GPS1711 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 18-Jan-13 25-Jan-13 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) Tree Transplanting-Stage 2-1(CH 15+500 to 16+22 GPS1790 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15) 25-Jan-13 30-Jan-13 0% Tree Transplantin GPS1741 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 30-Jan-13 14-Feb-13 GPS1720 Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 01-Feb-13 13-Feb-13 Tree Transplanting-Stage 1 Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 14-Feb-13 23-Feb-13 VORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) Initial Works MAR1060 Hoarding Erection (CH 14+222 to CH 14+636) 19-Oct-12 A 06-Dec-12 Hoarding Erection (CH 14+222 to CH 14+636) MAR1080 Hoarding Erection (CH 14+636 to CH 15+050) 15 07-Dec-12 24-Dec-12 0% rection (CH 14+636 to CH 15+050) 16-Oct-12 A 13 07-Nov-12 A Works - Ch 14+140 to 14+700 (SHT C&CT Area, 560m) RSC1022 South area [SHT C&CT] - Silt curtain; Geotextile 12 12-Sep-12 A 29-Oct-12 A RSC1030 South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (1st 140m) 14 22-Oct-12 A 06-Nov-12 A 100% RSC1040 South area [SHT C&CT] - Stone platform 14 22-Oct-12 A 06-Nov-12 A 100% South area [SHT C&CT] - Geotextile 12 RSC1023 South area [SHT, C&CT] - Stone platfor 07-Nov-12 A South area [SHT C&CT] Temporary barrier for stone platform (Type 2 Rock fill) (2nd 140m South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 140m) RSC1031 05-Dec-12 South area ISHT C&CTI - Stone platforn RSC1042 South area [SHT C&CT] - Stone platform 20-Nov-12 05-Dec-12 RSC1010 South area (SHT C&CT) - Remove rock armour (For Barging Facilities) 14 04-Dec-12 19-Dec-12 South area ISHT C&CTL: Remove rock armour (For Barging Facility South area [SHT C&CT] - Temporary barrier for stone platform (Type 2 Rock fill) (3rd 140m) RSC1032 South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 140m) 14 06-Dec-12 21-Dec-12 RSC1043 South area [SHT C&CT] - Stone platform 06-Dec-12 South area [SHT C&CT] - Stone platform South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 140m) South area [SHT C&CT] - Stone platform South area [SHT C&CT] 22-Dec-12 10-Jan-13 12 0% RSC1050 South area [SHT C&CT] - Stone columns [1st batch] 10-Jan-13 23-Jan-13 RSC1045 South area [SHT C&CT] - Stone platform 14 11-Jan-13 26-Jan-13 South area [SHT C&CT] - Stone platform South area [SHT C&CT] - Stone columns [2nd batch] RSC1051 24-Jan-13 06-Feb-13 South area [SHT C&CT] - Sto 28-Jan-13 South area [SHT C&CT] - Stone platfo South area [SHT C&CT] - Stone columns [3rd batch] 07-Feb-13 South area [SHT C&CT] - Rockfill , levelling/tamping along seawall line 12 18-Feb-13 02-Mar-13 0% RSC1060 RSC1053 South area [SHT C&CT] - Stone columns [4th batch] 12 25-Feb-13 09-Mar-13 Works - Ch 14+700 to 15+050 (South of CNAC Tower, 350m) South area [so. CNAC] - Silt curtain; Geotextile (CH15+000 to 15+05 - Silt curtain; Geotextile (CH15+000 to 15+050) RSC1160 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (1st 70m) 04-Dec-12 outh area [so. CNAC] - Temporary barrier for stone platform [Type 2 17-Dec-12 area [so. CNAC] - Geotextile(4th 50m) ((CH14+700 to 15+000) South area [so. CNAC] - Geotextile(4th 50m) ((CH14+700 to 15+000) South area [so. CNAC] - Stone platform RSC1170 South area [so. CNAC] - Stone platform 18-Dec-12 03-Jan-13 RSC1161 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 70m) 12 18-Dec-12 03-Jan-13 0% Sputh area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 70m South area [so. CNAC] - Stone columns [1st batch] RSC1180 12 03-Jan-13 16-Jan-13 0% South area [sd. CNAC] - Stone columns [1st batch] RSC1162 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 70m) 12 04-Jan-13 17-Jan-13 South area [so. CNAC] Temporary barrier for stone platform South area [so. CNAC] - Stone platform RSC1171 12 04-Jan-13 South area [so. CNAC] - Stone columns [2nd batch] 17-Jan-13 South area [so. CNAC] - Stone columns [2nd ba Sputh area [so. CNAC] - Temporary barrie RSC1163 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70m) 12 18-Jan-13 31-Jan-13 South area [so. CNAC] - Stone platform RSC1172 South area [so. CNAC] - Stone platform 12 18-Jan-13 31-Jan-13 0% RSC1190 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line 12 24-Jan-13 06-Feb-13 South area [so. CNAC] - Rockfil South area [so. CNAC] - Stone columns [3rd batch] RSC1182 12 31-Jan-13 16-Feb-13 RSC1164 01-Feb-13 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th 70m) 18-Feb-13 South area [so. CNAC] - Stone platform RSC1191 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line 12 07-Feb-13 23-Feb-13 South area [so. CNAC] - Stone columns [4th batch] 12 0% RSC1183 18-Feb-13 02-Mar-13 RSC1174 South area [so, CNAC] - Stone platform 12 19-Feb-13 04-Mar-13 RSC1192 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line 12 25-Feb-13 12-Mar-13 SHT Mined Tunnel Works at Scenic Hill, Ch 13+516 to 14+016 (500m) Initial Works (@ Scenic Hill Road) +516 - West Portal SHT9690 SHT - Hoarding erection (CH 13+516 - West Portal) 18-Oct-12 A 27-Nov-12 SHT - Hoarding erection (CH 1 SHT1040 AA Works Permit for Site Formation Works 0 27-Oct-12 A SHT9650 SHT - Hoarding erection (CH 14+016 - East Access Shaft) 10 03-Nov-12 A 14-Nov-12 A 100% SHT1010 11 10-Nov-12 A 20-Nov-12 A SHT - Tree Felling / Site Clearance 10 20-Nov-12 Mined Tunnel West Portal Works Temporary Access Road SHT9682 Site Entrance 15-Oct-12 A SHT9684 +12 Platform to Row G Nail Area (+40mPD) 13 26-Oct-12 A 23-Nov-12 +12 Platform to Row G Nail Area SF-DH2 (~20m) (1day mobilize) SHT9692 DH(P)1 (~30m) (1day mobilize) (1 day pipe) 10-Nov-12 A 17-Nov-12 A 100% SF-DH3 (~40m) (1day mobilize) SHT9696 13-Nov-12 A 15-Nov-12 A 100% BH11(P) (~30m) (1day mobilize) (1 day pipe) SHT9698 14-Nov-12 A 17-Nov-12 A 100% DH(P)2 (~40m) (1day mobilize) (1 day pipe) SF-DH1 (~20m) (1day mobilize) SF-DH1 (~20m) (1day mo SHT9691 BH13(P) (~2) Site Formation SHT9702 Excavation for Row G (+40.0)(150m3)(10truckperday) 26-Nov-12 29-Nov-12 ation for Row G (+40.0)(150m3)(10truck) SHT9704 Soil Nailing works (6 nos./4perday) (1rig) Soil Nailing works (6 nos /4perday) (1rig) 30-Nov-12 03-Dec-12 Excavation for Row F (+38.0)(320 m3)(10truckperday) 04-Dec-12 Excavation for Row F (+38.0)(320 m3)(10truck) SHT9708 Soil Nailing works (11 nos./4perday) (1rig0 Sdil Nailing works (11 nos./4perday) (1rig0 13-Dec-12 10 17-Dec-12 29-Dec-12 0% SHT9710 Excavation for Row E (+34.0)(800m3)(20truckperday) Excavation for Row E (+34.0)(800m3)(20t Soil Nailing works (29 nos /8perday) (2rigs) SHT9712 Soil Nailing works (29 nos./8perday) (2rigs) 24-Dec-12 29-Dec-12 SHT9714 Excavation for Row D (+32.0)(1200m3)(20truckperday) 31-Dec-12 16-Jan-13 SHT9716 12-Jan-13 Soil Nailing works (23 nos /8perday) (2rigs) SHT9718 Excavation for Row C (+28.0)(3000m3)(50truckperday) 17-Jan-13 02-Feb-13 Soil Nailing works (65 nos./12perday) (3rigs) Soil Nailing works (65 nos./12perday) (3rigs) SHT9720 28-Jan-13 02-Feb-13 0% SHT9722 Excavation for Row B (+26.0)(3500m3)(50truckperday) 04-Feb-13 27-Feb-13 SHT9724 Soil Nailing works (72 nos./12perday) (3rigs) 6 21-Feb-13 27-Feb-13 CCT Works across Airport Road at Ch 14+016 to 14+222 (206m) CCT at At Planter Area, Ch 14+031 to Ch 14+056 Initial Works (@ West Kwo Lo Wan Road Area), TTA (@Airport Road) Prepared by MMWC China State Construction Engineering (Hong Kong) Ltd -Works Programme Date Che... App.. Works Programme 26-Nov-12 HKC SYT Contract No. HY/2011/03 - HZMB, Hong Kong Link Road 中國建築工程(唇港)有阻公司 ♦ Works Programme Milestone , Section between Scenic Hill and HKBCF Milestone

3-Months Rolling Programme (ER Part 5 & SCC 27(9))

Layout HZMB - Layout 2 (3M)

FILE: 3M07

3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 2 of 3 TASK filters: 3M07, HZMB No Level Effort. (December 2012 to February 2013) 23 West KLW Rd @ planter - Utilities detection & relocation/diversion 15-Sep-12 A West KLW Rd @ planter - Site Clearance 12 SHT1989 19-Oct-12 A 08-Nov-12 A 100% SHT2060 West KLW Rd @ planter - Pre -drilling [MT-S(1)] 08-Nov-12 A 14-Nov-12 A 100% West KI W Rd @ planter - Site Clearance SHT1990 10 09-Nov-12 A 14-Nov-12 A 100% TTA @ Dive ersion West KLW Rd SHT1993 Work Permit [KLW Road Diversion] 10-Dec-12* West KLW Rd @ planter - Site Clearance [KLW Rd diversion] 11-Dec-12 West KLW Rd @ planter - Site Clearance [KLW Rd diversion] Roadworks, Utilities diversion[fire hydrants, lightings] for TTA West KLW Road 12 SHT1995 15-Dec-12 Roadworks, Utilities diversion[fire hydra 31-Dec-12 lightings] for TTA West KLW Road SHT1996 Diversion of West KLW Rd 05-Jan-13 0% 4 02-Jan-13 Diversion of West KLW Rd TTA @ Diversion Airport Road N/B & S/B SHT1998 Work Permit [Airport Road Diversion] 08-Dec-12* ■ West KLW Rd @ planter West KLW Rd @ planter - Site Clearance [flagpole relocation] - Site Clearance [flagpole relocation] est KLW Rd @ planter - Reloc. of flagpol SHT1999 10-Dec-12 SHT1130 West KLW Rd @ planter - Reloc. of flagpoles (no.1, 2, 3) 15-Dec-12 Roadworks, Utilities diversion [fire hydrants, lightings] for TTA Airport Road N/B SHT1131 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B 17 15-Dec-12 07-Jan-13 0% Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B SHT1132 17 08-Jan-13 26-Jan-13 Roadworks, Utilities diversion[fire hydrants SHT1133 Diversion of Airport Rd N/B 28-Jan-13 02-Feb-13 0% Diversion of Airport Rd N/B Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B SHT1134 10 04-Feb-13 18-Feb-13 SHT1135 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B 19-Feb-13 Civil & Structurals Works Preparation and set up [pipe pile works] 13 Preparation and set up [pipe pile works] SHT1080 05-Jan-13 19-Jan-13 SHT1081 SHT C&CT @ planter - Installation of pipe pile [273 dia. 1st batch of 485 nos.] 16 14-Jan-13 31-Jan-13 SHT C&CT @ planter - Installation of pipe pile [2 SHT1082 SHT C&CT @ planter - Installation of pipe pile [273 dia. 2nd batch of 485 nos.] 17 01-Feb-13 23-Feb-13 0% SHT d&dT SHT1083 SHT C&CT @ planter - Installation of pipe pile [273 dia. 3rd batch of 485 nos.] 14 25-Feb-13 12-Mar-13 Site Investigation Near by Airport Road SHT1980 DH(P)-8 27-Oct-12 A 07-Nov-12 A SHT2050 BH-14(P) 29-Oct-12 A 02-Nov-12 A 100% 25-Oct-12 A Initial Works (@ East Kwo Lo Wan Road Area) SHT1720 East KLW Rd - Utilities detection and trial pit 15 19-Oct-12 A 12-Nov-12 A 100% SHT1743 Excavation of Trial Pit 19-Oct-12 A 05-Nov-12 A 100% SHT1690 East KLW Rd - Site access establishment 24-Oct-12 A 12-Nov-12 A SHT1731 20-Nov-12* 14 0% Site Clearance SHT1711 Site Clearance 28-Nov-12 13-Dec-12 SHT1710 East KLW Rd - Tree felling and Site Clearance 14 14-Dec-12 02-Jan-13 East KLW Rd - Tree felling and Site C SHT1713 East KLW Rd - Tree transplant 15-Dec-12 East KLW Rd - Tree transplant SHT1712 0 15-Dec-12* Work Permit (Tree Fellin Civil & Structurals Works ELS for East Access Shaft (Jacking Shaft) SHT1893 SHT MT@AEL - East Shaft - Pre-drilling [DH12(P)] 25-Oct-12 A 01-Nov-12 A SHT1892 SHT MT@AEL - East Shaft - Pre-drilling [MTS - 2] 17 25-Oct-12 A 13-Nov-12 A 100% SHT1872 SHT MT@AEL - Hoarding , const. drainage 12 15-Nov-12 A 03-Dec-12 SHT.MIT@AEL SHT1852 SHT MT@AEL - Utilities protection 12 20-Nov-12 A 03-Dec-12 SHT.MT@AEL - Utilities a rotection 12 SHT MT@AEL - U SHT1882 SHT MT@AEL - Construct diversion road along AEL SHT MT@AEL - Construct diversion road along AE 22-Dec-12 31-Dec-12 SHT1862 SHT MT @AEL - Geotechnical & track instrumentation/monitoring system/ADMS 15 0% 02-Jan-13 18-Jan-13 ELS for West Access Shaft (Retrieval Shaft) SHT1802 SHT MT AEL West Shaft - Establish 15-Oct-12 A 25-Oct-12 A SHT1812 SHT MT AEL West Shaft - Pre-drilling [DH11(S), BH14, DH8(S) 13 24-Oct-12 A 07-Nov-12 A CCT Works over Reclaimed Area at Ch 14+222 to Ch 15+050 (828m) CCT Works - on New Reclamation [490m Approx.] **Box Culvert Outfall PR10 Temporary Diversion** BC1016 Implementation of TTA (diversion KLW Rd) 02-Jan-13 ♦ Implementation of TTA Idiversion KLW RdI BC1019 Sheet pile works & excavation [Traffic deck area] 14 03-Jan-13 18-Jan-13 BC1021 Traffic deck installation 18-Jan-13 02-Feb-13 Traffic deck installation 13 31-Jan-13 BC1022 Breakup existing pavement 02-Feb-13 Breakup existing pavement BC1023 Divert East KLW Rd to traffic deck 0% 04-Feb-13 04-Feb-13 Divert East KLW Rd to traffic decl BC1024 Sheet pile works & excavation 12 05-Feb-13 21-Feb-13 BC1240 22-Feb-13 01-Mar-13 ORKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT, BRIDGE A1 & A2) Reclamation & Seawall Const. [other than Zone A; Portion C & D1] [450m Approx.] Middle area - Silt curtain; Geotextile 15 03-Sep-12 A 12-Nov-12 A RSC1401 Middle area - Geotextile 15 13-Nov-12 A 06-Dec-12 RSC1410 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+500 - 15+450) 07-Dec-12 21-Dec-12 RSC1419 17-Dec-12 07-Jan-13 Middle area - Temporary parrier for stone platform [Type 2 Rock fill] (CH15+450 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+450 - 15+400) 22-Dec-12 RSC1420 Middle area - Stone platform Middle area - Stone platform 08-Jan-13 25-Jan-13 RSC1412 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+400 - 15+350) 13 10-Jan-13 28-Jan-13 Middle area - Temporary barrier for stone platform [T RSC1421 Middle area - Stone platform 16 26-Jan-13 16-Feb-13 0% Middle area - St RSC1413 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+350 - 15+300) 13 29-Jan-13 18-Feb-13 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+300 - 15+250) 19-Feb-13 07-Mar-13 Flight Information Signs (PARDS) & Billboards- Reprovisioning Works PARDS - Construction T1a, T1c, T2a Footing & Structural works (T1a, T1c, T2a PARDS100 Footing & Structural works (T1a, T1c, T2a) 15-Dec-12* 02-Jan-13 PARDS101 Footing & Structural works (T1a, T1c, T2a) 12 03-Jan-13 ks (T1a, T1c, T2a) Equippment installation (T1a, T1c, T2a) 12 PARDS120 Relocation of Billboards PARDS200 Footing & Structural works billboards (No.1, 2, 3) Footing & Structural works billboards (No.1, 2, 3) Footing & Structural works billboards (No.1, PARDS210 Footing & Structural works billboards (No.1, 2, 3) 12 16-Jan-13 Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.] UC2.1000 Util. Culvert No. 2 Ext. - Establish site access& Site clearance 15-Nov-12 A 20-Nov-12 A UC2.1010 Hill Culvert No. 2 Ext. - ELS works 11 15-Dec-12 Culvert No. 2 Ext. - ELS works Util. Culvert No. 2 Ext. - erection of hoarding UC2.1002 10 15-Dec-12 28-Dec-12 Culvert No. 2 Ext. - erection of hoard Util. Culvert No. 2 Ext. - site investigation Util. Culvert No. 2 Ext. - site investigation Util. Culvert No. 2 Ext. - utilities detection UC2.1006 21-Dec-12 12 07-Jan-13 Util. Culvert No. 2 Ext. - utilities detec Util. Culvert No. 2 Ext. - ELS works Util, Culvert No. 2 Ext. - ELS works UC2.1011 31-Dec-12 12-Jan-13 UC2.1020 Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer 12 02-Jan-13 15-Jan-13 Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer Util. Culvert No. 2 Ext. - ELS works UC2.1012 14-Jan-13 25-Jan-13 Util. Culver No. 2 Ext - ELS works Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer UC2.1060 Util. Culvert No. 2 Ext. - Ground level 16-Jan-13 29-Jan-13 UC2.1070 Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer 30-Jan-13 08-Feb-13 LUtil. Culvert No. 2 Ext; - Ground le UC2.1030 Util. Culvert No. 2 Ext. - Culvert structure 14 13-Feb-13 28-Feb-13 0% Útil. Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage HAT - Install geotechnical & track instrumentation/monitoring system HAT1592 HAT - Install geotechnical & track instrumentation/monitoring system 15 21-Feb-13 09-Mar-13

Layout HZMB - Layout 2 (3M)

FILE: 3M07

