Sheet 1 of 3 TASK filters: 3M08, HZMB No Level Effort. (January 2013 to March 2013) 3 MONTHS PROGRAMME HY/2011/03 (JAN 2013 to MAR 2013)(Rev0) PRELIMINARIES (Site Establishment, Submissions, Permits & Licenses Contractors Mobilization and Site Accomodation & Sign Board Project Sign Board (after Design approval) 20-Dec-12* 08-Jan-13 Project Sign Board (after Design app Tree Survey, Tree Felling and Transplanting Tree Transplanting-Stage 1-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) 15 Tree Felling - Bast of Kwo Lo Wan Road (CH 14+016 to 14+222) GPS1700 Tree Felling - East of Kwo Lo Wan Road (CH 14+016 to 14+222) 22-Jan-13 07-Feb-13 GPS1740 Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 10 23-Jan-13 02-Feb-13 Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) GPS1711 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 19-Feb-13 26-Feb-13 Tree Transplanting Stage 2-1(CH 14+016 to 14+222) GPS1790 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15) 26-Feb-13 02-Mar-13 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) Tree Transplanting-Stage Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 9 14-Mar-13 23-Mar-13 ORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) Reclamation Works - Ch 14+140 to 14+700 (SHT C&CT Area, 560m) 30-Oct-12 A 05-Jan-13 outh area SHT C&CTI - Geotextil South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 1 07-Nov-12 A RSC1042 South area [SHT C&CT] - Stone platform 20-Nov-12 A 05-Dec-12 A 100% RSC1032 South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 1 14 06-Dec-12 A 18-Dec-12 A 100% RSC1043 South area [SHT C&CT] - Stone platform 06-Dec-12 A 18-Dec-12 A 100% RSC1033 South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 1 19-Dec-12 A South area [SHT C&CT] - Stone platform 19-Dec-12 A South area [SHT C&CT] - Stone columns [1st batch] olumns [1st batch] South area SHT C&CT] - Remove rock armour (For Barging 1 RSC1010 South area [SHT C&CT] - Remove rock armour (For Barging Facilities) 14 07-Jan-13 22-Jan-13 South area [SHT C&CT] - Stone platform

South area [SHT C&CT] - Stone columns [2nd batch] RSC1045 South area [SHT C&CT] - Stone platform 14 09-Jan-13 24-Jan-13 RSC1051 South area [SHT C&CT] - Stone columns [2nd batch] 12 11-Jan-13 24-Jan-13 South area [SHT C&CT] - Stone platform South area [SHT C&CT] - Stone platform South area [SHT C&CT] - Stone columns [3rd batch] 25-Jan-13 South area [SHT C&CT] - Rockfill , levelling/tamping along seawall line 12 RSC1053 South area [SHT C&CT] - Stone columns [4th batch] 08-Feb-13 25-Feb-13 South area [SHT C&CT] - Stone columns [4th batch] South area [SHT C&CT] - Rockfill Jevellin RSC1061 South area [SHT C&CT] - Rockfill , levelling/tamping along seawall line 12 19-Feb-13 04-Mar-13 RSC1054 South area [SHT C&CT] - Stone columns [5th batch] 12 26-Feb-13 South area [SHT C&CT] - Stor RSC1062 South area [SHT C&CT] - Rockfill , levelling/tamping along seawall line 05-Mar-13 18-Mar-13 South area [SHT C&CT] - Seawall, 1st layer South area [SI South area [SHT C&CT] - Stone columns [6th batch] 12 South area [SI RSC1055 12-Mar-13 25-Mar-13 South area [SHT C&CT] - Rockfill , levelling/tamping along seawall line 12 RSC1063 19-Mar-13 04-Apr-13 South area [SHT C&CT] - Stone columns [7th batch] RSC1056 12 26-Mar-13 12-Apr-13 RSC1071 South area [SHT C&CT] - Seawall, 1st layer 12 26-Mar-13 Works - Ch 14+700 to 15+050 (South of CNAC Tower, 350m) South area [so. CNAC] - Silt curtain; Geotextile (CH15+000 to 15+050) 03-Dec-12 A 18-Oct-12 A South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (1st 70r 12 04-Dec-12 A RSC1160 17-Dec-12 A RSC1153 South area [so. CNAC] - Geotextile ((CH14+700 to 15+000) 04-Dec-12 A 03-Jan-13 South area [so. CNAC] - Geotextile ((CH14+700 to 15+000) RSC1170 South area [so. CNAC] - Stone platform 18-Dec-12 A 03-Jan-13 South area [so.; CNAC] - Stone platform South area [so. CNAC] - Temporary barrier to South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 70 RSC1161 18-Dec-12 A RSC1180 South area [so. CNAC] - Stone columns [1st batch] South area (so. CNAC) - Temporary barrier for stone platform (Type 2 Rock fill) (3rd 70m) South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 70 RSC1171 South area [so. CNAC] - Stone platform 04-Jan-13 17-Jan-13 South area [so. CNAC] Stone platform South area [so. CNAC] - Stone columns [2nd batch] RSC1181 17-Jan-13 30-Jan-13 South area [so. CNAC] - Stone columns [2nd batch] South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70 South area [so, CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70m) RSC1163 18-Jan-13 31-Jan-13 South area [so. CNAC] - Stone platform RSC1172 South area [so. CNAC] - Stone platform 18-Jan-13 31-Jan-13 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line South area [so. CNAC] - Stone columns [3rd batch] 31-Jan-13 South area [so. CNAC] - Stone columns [3rd batch] South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th 70 RSC1164 12 01-Feb-13 18-Feb-13 South area [sb. CNAC] - Temporary barrier for stone platform [Type 2 South area [so. CNAC] - Stone platform RSC1173 South area [so. CNAC] - Stone platform 12 01-Feb-13 18-Feb-13 RSC1191 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line 12 07-Feb-13 23-Feb-13 South area (so. CNAC) Rockfill, levelling/tamping along South area [so. CNAC] Stone columns [4th batch] RSC1183 South area [so. CNAC] - Stone columns [4th batch] 12 18-Feb-13 South area [so. CNAC] - Stone platform 04-Mar-13 RSC1174 South area [so. CNAC] - Stone platform South area [so, CNAC] - Rock South area [so. CNAC] - Rockfill, levelling/tamping along seawall line South area [so. CNAC] - Seawall, 1st layer 15 RSC1200 01-Mar-13 18-Mar-13 South area [so. CNAC] - S RSC1184 South area [so. CNAC] - Stone columns [5th batch] 12 04-Mar-13 16-Mar-13 South area (so. CNAC) - Stone RSC1175 South area [so. CNAC] - Stone platform 15 05-Mar-13 21-Mar-13 South area is RSC1193 South area [so. CNAC] - Rockfill, levelling/tamping along seawall line 13-Mar-13 South area [so. CNAC] - Stone columns [6th batch] 06-Apr-13 09-Apr-13 South area [so. CNAC] - Seawall, 1st layer 15 22-Mar-13 12-Apr-13 RSC1176 South area [so. CNAC] - Stone platform SHT Mined Tunnel Works at Scenic Hill, Ch 13+516 to 14+016 (500m) Initial Works (@ Scenic Hill Road) 20-Nov-12 A lined Tunnel West Portal Works **Temporary Access Road** SHT9682 Site Entrance 8 15-Oct-12 A 31-Dec-12 Site Entrance BH13(P) (~20m) (1day mobilize) (1 day pipe) SHT9691 21-Nov-12 A 27-Nov-12 A 100% SHT9686 SF-DH1 (~20m) (1day mobilize) 23-Nov-12 A Northwest Portion of Slope SHT9702 Excavation 1st bench (250m3) 13 24-Nov-12 A 04-Dec-12 A SHT9703 U-channel installation 1st bench 15 05-Dec-12 A 21-Dec-12 SHT9704 Excvation 2nd bench (200m3) 10 14-Dec-12 A 27-Dec-12 Excitation 2nd bench (200m3) SHT9705 Excavation 3rd bench (200m3) SHT9710 Excavation for 4th bench (200m3) 10 26-Jan-13 06-Feb-13 Excavation for 4th bench (200m3) SHT9711 Soil Nailing Row G&H (12 nos./4perday) & U-channel installation 4th bench 11 07-Feb-13 22-Feb-13 SHT9715 U-channel installation 1st bench 20-Dec-12 31-Dec-12 SHT9716 Excavation 2nd (2.1) bench (800m3) 10 24-Dec-12 07-Jan-13 Excavation 2nd (2.1) bench (800m3) SHT9717 Soil Nailing Row A&B (28 nos./4perday) & U-channel installation 15 08-Jan-13 24-Jan-13 Soil Nailir Row A&B (28 n os./4 perd ay) & U-channel insta SHT9734 Hydroseeding 15 08-Jan-13 24-Jan-13 SHT9719 Excavation 2nd (2.2) bench (100m3) SHT9720 Soil Nailing Row AA & BA & CA (16 nos./4perday) 28-Jan-13 31-Jan-13 Soil Nailing Row AA & BA & CA (16 nos./4 2 SHT9722 Excavation 2nd (2.3) bench (200m3) 01-Feb-13 02-Feb-13 Excavation 2nd (2.3) bench (200m3) SHT9724 Soil Nailing Row DA & EA & FA (25 nos./4perday) 04-Feb-13 14-Feb-13 Soil Nailing Row DA & EA & FA (25 nos./4perday) Excavation 2nd (2.4) bench (200m3) SHT9725 Excavation 2nd (2.4) bench (200m3) 2 15-Feb-13 16-Feb-13 Soil Nailing Row GA & HA & JA (42 no SHT9726 Soil Nailing Row GA & HA & JA (42 nos./4perday) 18-Feb-13 01-Mar-13 02-Mar-13 SHT9727 Excavation 3rd bench (600m3) Excavation 3rd bench (600m3) 05-Mar-13 17 Soil Nailing Row C & D (36 nos./4perday) & U-channel installation Prepared by MMWC China State Construction Engineering (Hong Kong) Ltd -Works Programme Date Revision Ch... Ap. Milestone 22-Dec-12 HKC SYT Contract No. HY/2011/03 - HZMB, Hong Kong Link Road 中國建築工程(香港)有限公司 CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD. , Section between Scenic Hill and HKBCF

3-Months Rolling Programme (ER Part 5 & SCC 27(9))

Layout HZMB - Layout 2 (3M)

FILE: 3M08

FILE: 3M08 Layout HZMB - Layout 2 (3M) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 2 of 3 TASK filters: 3M08, HZMB No Level Effort. (January 2013 to March 2013) SHT9730 Soil Nailing Row E & F (18 nos./4perday) & U-channel installation 11-Apr-13 CCT Works across Airport Road at Ch 14+016 to 14+222 (206m) CCT at At Planter Area, Ch 14+031 to Ch 14+056 nitial Works (@ West Kwo Lo Wan Road Area), TTA (@Airport Road) SHT1970 West KLW Rd @ planter - Utilities detection & relocation/diversion 14 15-Sep-12 A 08-Jan-13 SHT1993 Work Permit [KLW Road Diversion] Work Permit [KLW Road Diversion West; KLW Rd @:planter - Site Clearance [KLW Rd diversion] SHT1994 West KLW Rd @ planter - Site Clearance [KLW Rd diversion] 16-Jan-13 0% 11-Jan-13 SHT1995 Roadworks, Utilities diversion[fire hydrants, lightings] for TTAWest KLW Road 12 16-Jan-13 29-Jan-13 Roadworks, Utilities diversion fire hydrants, lightings) for TTA West KLW Road SHT1996 Diversion of West KLW Rd 4 30-Jan-13 02-Feb-13 Diversion of West KLW Rd TTA @ Diversion Airport Road N/B & S/B West KLW Rd @ planter - Site Clearance [flagpole relocation] SHT1130 West KLW Rd @ planter - Reloc. of flagpoles (no.1, 2, 3) West KLW Rd @ Work Permit [Airport Road Diversion] SHT1998 Work Permit [Airport Road Diversion] 0 08-Jan-13* SHT1131 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B 17 16-Jan-13 04-Feb-13 Roadworks. Utilities diversion fire hydrants, lighting SHT1132 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B 17 05-Feb-13 27-Feb-13 06-Mar-13 Diversion of Airport Rd N/B SHT1133 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B SHT1135 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B 10 19-Mar-13 02-Apr-13 Civil & Structurals Works SHT1080 Preparation and set up [pipe pile works] 02-Feb-13 20-Feb-13 Preparation and set up [pipe pile works] SHT1081 SHT C&CT @ planter - Installation of pipe pile [273 dia. 1st batch of 485 nos.] 16 14-Feb-13 04-Mar-13 SHT C&CT @ planter - Installation of pipe 23-Mar-13 SHT1082 SHT C&CT @ planter - Installation of pipe pile [273 dia. 2nd batch of 485 nos.] 17 05-Mar-13 SHT C&CT @ pla SHT C&CT @ planter - Installation of pipe pile [273 dia. 3rd batch of 485 nos.] 14 13-Apr-13 Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175 Initial Works (@ East Kwo Lo Wan Road Area) SHT1731 East KLW Rd - Hoarding erection 20-Dec-12* East KLW Rd - Hoarding erection SHT1711 Site Clearance 14 31-Dec-12 16-Jan-13 Site Clearance SHT1712 0 08-Jan-13* Work Permit (Tree Felling/Tran 09-Jan-13 East KLW Rd - Tree felling and Site Clearance SHT1713 Civil & Structurals Works ELS for East Access Shaft (Jacking Shaft) SHT1872 SHT MT@AEL - Hoarding , const. draina ge SHT MT@AEL Hoarding 15-Nov-12 A SHT1852 SHT MT@AEL - Utilities protection 12 20-Nov-12 A SHT1882 SHT MT@AEL - Construct diversion road along AEL SHT MT@AEL Construct diversion road along AEL 15-Jan-13 21-Jan-13 SHT MT @AEL - Geotechnical & track instrumentation/monitoring system/ADMS SHT1862 15 23-Jan-13 08-Feb-13 SHT MT @AEL Geote SHT1902 SHT MT@AEL - East Shaft - 1st Sheetpile (40m2), king posts (1 no) 12 28-Mar-13 15-Apr-13 CCT Works over Reclaimed Area at Ch 14+222 to Ch 15+050 (828m) CCT Works - on New Reclamation [490m Approx.] Box Culvert Outfall PR10 Temporary Diversion Implementation of TTA [diversion KLW Rd] Implementation of TTA [diversion KLW Rd] BC1016 22-Jan-13 BC1019 Sheet pile works & excavation [Traffic deck area] 14 23-Jan-13 07-Feb-13 Sheet pile works & excavation [Traffic deck area] BC1021 Traffic deck installation 14 07-Feb-13 26-Feb-13 Traffic bleck installation BC1020 Sheet pile works & excavation [Sea side] 13 08-Feb-13 26-Feb-13 Sheet pile works & excavation BC1022 23-Feb-13 26-Feb-13 Breakup existing pavement Divert East KLW Rd to traffic deck 28-Feb-13 13-Mar-13 BC1024 Sheet pile works & excavation Sheet pile works 8 BC1240 Sheet pile works & excavation 14-Mar-13 21-Mar-13 Sheet bile works & ex BC1026 Demolish existing seawall & Diversion of PR10 22-Mar-13 27-Mar-13 RKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT, BRIDGE A1 & A2 RSC1410 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+050 - 15+1 13 18-Dec-12 A 07-Jan-13 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+050 - 15+10 RSC1419 Middle area - Stone platform 18-Dec-12 A 10-Jan-13 Middle area - Stone platform RSC1390 Middle area - Remove rock armou 29-Dec-12 16-Jan-13 Middle area - Remove RSC1411 08-Jan-13 21-Jan-13 RSC1420 Middle area - Stone platform Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+150 - 15+200) Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+150 - 15+2 22-Jan-13 Middle area - Stone platform RSC1421 Middle area - Stone platform 29-Jan-13 18-Feb-13 RSC1413 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+200 - 15+2 05-Feb-13 21-Feb-13 Middle area - Temporary barrier for stone platform Type 2 Ro RSC1422 19-Feb-13 07-Mar-13 Middle area - Stone platform RSC1414 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+250 - 15+3 22-Feb-13 07-Mar-13 Middle area - Temporary barrier for Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+300 - 15+3 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+350 - 15+4 23-Mar-13 RSC1416 13 11-Apr-13 RSC1424 Middle area - Stone platform 16 27-Mar-13 18-Apr-13 ation Signs (PARDS) & Billboards- Reprovisioning Works poting & Structural works (T1a, T1c, T2a) Footing & Structural works (T1a, T1c, T2a) 13 15-Jan-13* Footing & Structural works (T1a, T1c, T2a) Footing & Structural works (T1a, T1c, T2a) PARDS110 Equippment installation (T1a, T1c, T2a) 12 01-Mar-13 Equippment installation (T1a, T1c, T2a) 16-Feb-13 PARDS111 Equippment installation (T1a, T1c, T2a) 12 02-Mar-13 15-Mar-13 Equippment installation (T1a, T1 Testing and Commissioning PARDS120 12 16-Mar-13 02-Apr-13 Footing & Structural works billboards (No.1, 2, 3) Footing & Structural works billboards (No.1, 2, 3) 29-Jan-13 Footing & Structural works billboards (No.1, 2, 3) Footing & Structural works billboards (No.1, 2, 3) Installation of billboards (No.1, 2, 3) PARDS220 12 01-Mar-13 14-Mar-13 Installation of billboards (No PARDS230 Installation of billboards (No.1, 2, 3) 12 15-Mar-13 28-Mar-13 Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.] Util. Culvert No. 2 Ext. - ELS works Util, Culvert No. 2 Ext. - ELS works Util. Culvert Nb. 2 Ext. - election of haarding Util Culvert No. 2 Ext. - site investigation Util, Culvert No. 2 Ext. - utilities Util. Culvert No. 2 Ext. - ELS works Lutil Culvert No. 2 Ext. - ELS works UC2.1011 11 28-Jan-13 08-Feb-13 Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer Util Culvert No. 2 Ext. - Ground levelling, trimming, blinding lay UC2.1020 12 14-Feb-13 UC2.1012 Util. Culvert No. 2 Ext. - ELS works 13-Feb-13 25-Feb-13 Util Culvert No. 2 Ext. - ELS works Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer Util. Culvert No. 2 Ext. - ELS worl UC2.1013 Util. Culvert No. 2 Ext. - ELS works 11 26-Feb-13 09-Mar-13 0% UC2.1070 Util, Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer 01-Mar-13 11-Mar-13 Util, Culvert No. 2 Ext. - Groun 0% UC2.1030 Util. Culvert No. 2 Ext. - Culvert structure 14 12-Mar-13 27-Mar-13 UC2.1040 Util. Culvert No. 2 Ext. - Backfilling 28-Mar-13 04-Apr-13 Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage Initial Works HAT - Install geotechnical & track instru HAT1590 HAT - Install geotechnical & track instrumentation/monitoring system 15 16-Feb-13 05-Mar-13 HAT - Install geotechnical & track instrumentation/monitoring system 15 06-Mar-13 HAT1591 22-Mar-13 HAT - Install geotechnical & track instrumentation/monitoring system HAT1592 15 23-Mar-13 13-Apr-13 0% CCT for HAT across Airport Road [200m Approx.] 07-Jan-13 HAT1533 SI - (DH32(I) ,DH35(I)) 12-Jan-13 SI - (DH32(I) ,DH35(I Mined Tunnel for HAT underneath AEL & at East Coast Road [97 m Approx.] Utilities Diversion, SI Works and Temp. Access Shaft HAT Area - Establish site access& Site clearance 08-Jan-13 HAT DDA and MS approved HAT1540 0 12-Dec-12 A HAT1550 HAT MT - Utilties diversion 09-Jan-13 15 25-Jan-13 0%

FILE: 3M08 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Layout HZMB - Layout 2 (3M) Sheet 3 of 3 TASK filters: 3M08, HZMB No Level Effort. (January 2013 to March 2013) Dur. (days) HAT 1551 HAT MT - Utilties diversion 15 15-Feb-13 HAT MT - Utilies div 26-Jan-13 0% HAT MT - Pre-drilling works HAT1561 HAT MT - Pre-drilling works 15 26-Jan-13 15-Feb-13 HAT MT - Temporary west access shaft HAT1580 18 16-Feb-13 08-Mar-13 0% HAT MT - Ten HAT1570 HAT MT - Temporary east access shaft; Steel road decking [1st layer] 18 16-Feb-13 08-Mar-13 HAT MT - Temporary east access shaf HAT 1581 HAT MT - Temporary west access shaft 09-Mar-13 HAT MT - Temporary east access shaft; Steel road decking[1st layer] 18 09-Mar-13 02-Apr-13 Mined Tunnel Works underneath AEL [37m Approx.] 1st Half Heading HAT 2000 HAT DDA, MS Approved 0 12-Dec-12 A New Carriageway & Modification of Existing Roads New Carriageway adjacent to HKIA [615m Approx.] New carriageway [middle area] - Site clearance; Utilities diversion, HKIA flight info. porta 20-Dec-12 A 07-Jan-13 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures remo NCW1041 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, fur nitures re 13 08-Jan-13 22-Jan-13 0% New parriageway (middle area) - Utilities diversion, HKIA flight info portals, furnitures NCW1042 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures re 13 23-Jan-13 06-Feb-13 NCW1043 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures re 13 07-Feb-13 25-Feb-13 New carriageway [middle area] - Utilities diversion, HKIA flight in NCW1044 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, fur nitures re 12-Mar-13 New carriageway [middle area] - Utilit New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, fur nitures re New carriage New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures re VORKS IN NORTH AREA - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROADWORKS) Reclamation & Seawall Const. [723m Approx.] Remaining Portion [463m Approx.] (Except Zone D) 24-Dec-12 orth area [rem. portion] - Silt curtain; Geotextile North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill](1st 54 North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill](2nd 5 area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill](2 orth area [rem. portion] Stone platform RSC1730 North area [rem. portion] - Stone platform 12 30-Jan-13 15-Feb-13 North area [rem. portion] - Temporary barrier for sto RSC1722 North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill](3rd 5 12 14-Feb-13 27-Feb-13 RSC1731 North area [rem. portion] - Stone platform 12 16-Feb-13 01-Mar-13 North area [rem. portion] - Stone platform RSC1740 19-Feb-13 04-Mar-13 North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 5-North area [rem. portion North area [rem. portion] - Stone platform 12 RSC1741 North area [rem. portion] - Stone columns [night-time work] 05-Mar-13 18-Mar-13 North area frem. p RSC1750 North area [rem. portion] - Rockfill, levelling/tamping along seawall line 15 12-Mar-13 28-Mar-13 0% RSC1724 North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill](5th 5-12 14-Mar-13 27-Mar-13 RSC1733 16-Mar-13 North area [rem. portion] - Stone columns [night-time work] 12 RSC1725 North area [rem. portion] - Temporary barrier for stone platform [Type 2 Rock fill] (Rema 15-Apr-13 28-Mar-13 Reprovisioning Works Protection Works to Existing Aeronautical Lights & Weather Station 14-Jan-13 Aeronaut Lights - Pro Bridge A1 - Initial Works and SI Works Bridge A1- Traffic Diversion Works & Implement TI BA1.1350 Bridge A1- Traffic Diversion Works & Implement TTA 12 15-Jan-13* 28-Jan-13 BA1.1370 Bridge A1- Tree Felling 12 15-Jan-13 28-Jan-13 Bridge A1- Tree Felling Establish site access& Site clearance BA1.1412 14 15-Jan-13 30-Jan-13 Establish site access& Site clea Bridge A1- Tree Felling BA1.1371 12 14-Feb-13 Bridge A1- Traffic Diversion Works & Imp BA1.1351 Bridge A1- Traffic Diversion Works & Implement TTA 12 29-Jan-13 14-Feb-13 12 BA1.1372 Bridge A1- Tree Transplanting 15-Feb-13 28-Feb-13 Bridge A1- Tree Transplanting 14 0% Utilities Detection BA1.1416 Utilities Detection 20-Feb-13 07-Mar-13 Bridge A1- Tree Transplanting BA1.1373 6 01-Mar-13 07-Mar-13 0% Bridge A1- Tree T BA1.1418 14 08-Mar-13 23-Mar-13 BA1.1000 Bridge A1 South Abut. & Ramp - Pre-drilling works 14 25-Mar-13 13-Apr-13 Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.] UC1.1062 Erection of hoarding 14 15-Jan-13 30-Jan-13 rection of hoarding UC1.1070 Util. Culvert No. 1 Ext. - ELS works 15 28-Jan-13 16-Feb-13 Util, Culvert No. 1 Ext. - ELS works UC1.1.066 14 31-Jan-13 19-Feb-13 UC1.1080 Util. Culvert No. 1 Ext. - Ground levelling, trimming; blinding layer 18-Feb-13 25-Feb-13 Util, Culvert No. 1 Ext. - Culvert str Util. Culvert No. 1 Ext. - Culvert structure (1st 24m) UC1.1090 UC1.1091 Util. Culvert No. 1 Ext. - Culvert structure (2nd 24m) 14 14-Mar-13 02-Apr-13 New Utility Culvert No. 3 adjacent to HKIA [160m Approx.] Erection of hoarding UC3,1172 Erection of hoarding UC3.1174 Site investigation 14 14-Feb-13 01-Mar-13 19-Mar-13 UC3.1180 New Util. Culvert No. 3 - ELS works 03-Apr-13 New Carriageway & Modification of Existing Roads New Carriageway adjacent to HKIA [407.5m Approx.] NCW1130 New carriageway [north area] - Hoardin 15-Jan-13* 30-Jan-13 New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, 12 18-Jan-13 New carriageway [north area] - Site clearance New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, New carriageway [north area] - Site clearance; HKIA flight info. portal: New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, New carriageway [north area] - Site clearance; HKI/ New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, NCW1143 14-Mar-13 New carriageway [north a 05-Mar-13