3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 1 of 2 TASK filters: 3M11, HZMB No Level Effort. (April 2013 to June 2013) 3 MONTHS PROGRAMME HY/2011/03 (APR 2013 to JUN 2013)(Rev0) PRELIMINARIES (Site Establishment, Submissions, Permits & Licenses, P Contractors Mobilization and Site Accomodation & Sign Board Project Sign Board (after Design approval) 04-Feb-13 A 09-Apr-13 Project Sign Board (after Design approval Tree Survey, Tree Felling and Transplanting Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) 10-Jan-13 A GPS1740 Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 05-Feb-13 A 18-Feb-13 A GPS1711 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 18-Feb-13 A 27-Mar-13 Tree Transplanting Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15) GPS1790 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15) 19-Feb-13 A 25-Mar-13 80% GPS1750 Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 9 20-Feb-13 A Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13 Tree Transplanting-Stage 2-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 2-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7 80% 12-Apr-13 Tree Transplanting-Stage 3-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) Tree Transplanting-Stage 3-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 03-Apr-13 Tree Transplanting-Stage 3-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) GPS1760 06-Apr-13 15-Apr-13 0% Tree Transplanting-Stage 3-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) Tree Transplanting-Stage 3-1(CH 15+500 to 16+223) (Area 15) GPS1800 Tree Transplanting-Stage 3-1(CH 15+500 to 16+223) - (Area 15) 16-Apr-13 20-Apr-13 RKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) Mined Tunnel West Portal Works **Temporary Access Road** SHT9682 Site Entrance 15-Oct-12 A 28-Mar-13 Site Formation 09-Jan-13 A 02-Apr-13 Soil Nailing Row C & D (34nos/4perday) Excavation 3rd bench (200m3) Excavation 3rd bench (200m3) SHT9708 Soil Nailing Row E&F (11 nos./4perday) & U-channel installation 3rd bench 11 26-Mar-13 11-Apr-13 0% Soil Nailing Row E&F (11 nos./4perday) & U-channel installation 3rd bench SHT9710 Excavation for 4th bench (200m3) 03-Apr-13 15-Apr-13 0% Excavation for 4th bench (200m3) SHT9711 Soil Nailing Row G&H (12 nos./4perday) & U-channel installation 4th bench 11 16-Apr-13 27-Apr-13 0% Soil Nailing Row G&H (12 nos/4perday) & U-channel in SHT9712 29-Apr-13 Excavation 2nd (2.1) bench (800m3) Soil Nailing Row A&B (29 nos./4 perday) & U-channel installation SHT9717 15 01-Feb-13 A 09-Mar-13 A 100% SHT9734 15 01-Feb-13 A 10-Apr-13 50% SHT9719 14-Feb-13 A 1009 SHT9722 Excavation 2nd (2.3) bench (200m3) Soil Nailing Row DA & EA & FA (25 nos./4perday) Soil Nailing Row AA & BA & CA (16 nos./4perday) SHT9720 Soil Nailing Row AA & BA & CA (16 nos./4perday) 08-Mar-13 A 23-Mar-13 Excavation 2nd (2.4) bench (200m3) Excavation 2nd (2.4) bench (200m3) SHT9725 11-Mar-13 A 21-Mar-13 50% Soil Nailing Row GA & HA & JA (42 nos./ SHT9726 Soil Nailing Row GA & HA & JA (42 nos./4perday) 13-Mar-13 A 04-Apr-13 SHT9727 16-Mar-13 A 22-Mar-13 Excavation 3rd bench (600m3) SHT9728 23-Mar-13 18-Apr-13 17-Apr-13 Excavation 4th bench (300m3) Soil Nailing Row E & F (18 nos./4perday) & U-channel installation 19-Apr-13 L. Soil Nailing Row E & F. (18 nos./4pertlay) & U-channel ins SHT9730 29-Apr-13 0% SHT9732 Pull-out Test (TN1 to TN7) 29-Apr-13 04-Jun-13 Pull-out Test (TN1 to TN7) CCT Works across Airport Road at Ch 14+016 to 14+222 (206m) CCT at At Planter Area, Ch 14+031 to Ch 14+056 nitial Works (@ West Kwo Lo Wan Road Area), TTA (@Airport Road) West KLW Rd @ planter - Utilities detection & relocation/diversion TTA @ Diversion West KLW Rd SHT1995 Roadworks, Utilities diversion[fire hydrants, lightings] for TTAWest KLW Rc 12 16-Jan-13 A 06-Apr-13 90% Roadworks, Utilities diversion[fire hydrants, lightings] for TTA West KLW Road Permit for TTA Diversion of West KLW Rd SHT1996 Permit for TTA Diversion of West KLW Rd 08-Apr-13 08-Apr-13 0% SHT1997 Diversion of West KLW Rd 09-Apr-13 0% Diversion of West KLW Rd 12-Apr-13 SHT1131 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road I SHT1998 Work Permit [Airport Road Diversion] 01-Feb-13 A 100% SHT1132 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road I 05-Feb-13 A 25-Feb-13 A 100% SHT1133 Diversion of Airport Rd N/B 25-Feb-13 A 27-Feb-13 A 100% SHT1134 28-Feb-13 A 27-Mar-13 06-Mar-13 A Roadworks(Existing Central Median), Utilities diversion[fire hydrants, lighting Roadworks (Existing Central Median), Utilities diversion[fire hydrants, lightings] for TTA Airport Road \$/B SHT1135 SHT1136 Roadworks, [Road surfacing, Road marking] for TTA Airport Road S/B 12-Apr-13 Roadworks, [Road surfacing; Road marking] for TTA Airport Road S/B SHT1137 Diversion of Aip or t Rd S/B 10-Apr-13 Diversion of Aport Rd S/B 17-Apr-13 Civil & Structurals Works SHT1080 SHT1081 SHT C&CT @ planter - Installation of pipe pile [273 dia. 1st batch of 485 nc 09-May-13 SHT C&CT @ planter - Installation of pipe pile [273 dia. 1 st batch of 485 no SHT C&CT @ planter - Installation of pipe pile [273 dia. 2nd batch of 485 n SHT C&CT @ planter - Installation of pipe pile [273 dia. 3rd batch of 485 nx SHT C&CT @ planter - Installation of pipe pile [273 dia. 4 th batch of 485 n 18-Jun-13 04-Jul-13 0% SHT1084 Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175 nitial Works (@ East Kwo Lo Wan Road Area) 31-Dec-12 A 02-Feb-13 A East KLW Rd - Tree felling and Site Clearance 14 09-Jan-13 A 09-Apr-13 SHT1713 East KLW Rd - Tree transplant East KLW Rd - Tree transplan 09-Jan-13 A 17-Apr-13 20% Civil & Structurals Works ELS for West Access Shaft (Retrieval Shaft) SHT MT AEL West Shaft - 1st Sheetpile (340m2), king post (2nos) 26-Apr-13 SHT MT AEL West Shaft - 2nd Sheetpile (340m2), king post (2nos) 11-May-13 SHT MT AEL West Shaft - 2nd Sheetpile (340m2), king SHT1824 SHT MT AEL West Shaft - 3rd Sheetpile (340m2), king post (3nos) 12 SHT MT AEL West Shaft - Br 27-May-13 08-Jun-13 0% SHT1832 SHT MT AEL West Shaft - ELS works (1st layer) 12 10-Jun-13 24-Jun-13 SHT1833 SHT MT AEL West Shaft - ELS works (2nd laver) 12 25-Jun-13 09-Jul-13 ELS for East Access Shaft (Jacking Shaft) SHT1853 SHT MT@AEL - Utilities protection SHT MT@AEL - Construct diversion road along AEL SHT MT@AEL - Construct diversion road ale SHT MT @AEL - Geotechnical & tra SHT MT@AEL- East Shaft 1st Sheetpile (40m2), king box SHT1902 SHT MT@AEL - East Shaft - 1st She etpile (40m2), king posts (1 no) 10-May-13 24-May-13 0% SHT1903 SHT MT@AEL - East Shaft - 2nd Sheetpile(40m2), king posts (1 no) 25-May-13 12 07-Jun-13 SHT MT@AEL East Shaft -2 SHT1904 SHT MT@AEL - East Shaft - 3rd Sheetpile(40m2), king posts (1 no) 22-Jun-13 SHT1905 SHT MT@AEL - East Shaft - 4th Sheetpile(40m2), king posts (1 no) 08-Jul-13 CCT Works over Reclaimed Area at Ch 14+222 to Ch 15+050 (828m) CCT Works - on New Reclamation [490m Approx.] Box Culvert Outfall PR10 Temporary Diversion Sheet pile works & excavation [Traffic deck area] 05-Feb-13 A 09-Apr-13 Traffic deck installation 14 20-Mar-13 BC1021 Breakup existing pavement 06-Apr-13 09-Apr-13 Breakup existing pavement Implementation of TTA [diversion KLW Rd] BC1016 0 08-Apr-13 0% plementation of TTA [diversion KLW Rd BC1023 Divert East KLW Rd to traffic deck 10-Apr-13 10-Apr-13 0% Divert East KLW Rd to traffic deck Sheet nile works & excavation [Sea side] Sheet nile works & by BC1020 13 10-Apr-13 24-Apr-13 0% Sheet pile works & excavation (1st layer) BC1024 Sheet pile works & excavation (1st layer) 12 11-Apr-13 24-Apr-13 0% 03-May-13 BC1240 Demolish existing seawall & Diversion of PR10 04-May-13 Demolish existing seawall & Diversion of PR10 Prepared by WC/CKK Works Programme China State Construction Engineering (Hong Kong) Ltd -Date Revision Che... Approved Works Programme 26-Mar-13 HKC SYT Contract No. HY/2011/03 - HZMB, Hong Kong Link Road 中國建築工程(香港) 有阻公司 ♦ Works Programme CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD. Milestone , Section between Scenic Hill and HKBCF Milestone

Layout HZMB - Layout 2 (3M Rolling Prog)(3M11)

FILE: 3M11

