



- Works Programme
- Works Programme
- Works Programme
- Milestone
- Milestone

China State Construction Engineering (Hong Kong) Ltd -
Contract No. HY/2011/03 - HZMB, Hong Kong Link Road
, Section between Scenic Hill and HKBCF

Prepared by MM			
Date	Revision	Checked	Approved
12-Feb-18		WC	SYT

Activity ID	Activity Name	2018																		
		January			February			March			April									
		31	07	14	21	28	04	11	18	25	04	11	18	25	01	08	15	22	29	
To Zhuhai-Macao [4-Lane] Carriageway - T001																				
T001 Roadworks																				
SHT7510-925	SHT T001 - Stone mastic asphalt, road marking, & furnitures																			
T001 E&M & Utilities Installation																				
SHT9610.02	SHT - T001 E&M works, ventilation																			
SHT9610.03	SHT - T001 E&M works, lighting																			
SHT9610.05	SHT - T001 E&M works, T & C																			
SHT9610.06	SHT - T001 E&M works, final inspection																			
T001 Tunnel Cladding																				
SHT7510-885	SHT T001 Cladding VE panels (upper part), 360m/483m																			
SHT7510-775	SHT T001 Cladding VE panels (lower part), 483m/483m																			
SHT7510-715	SHT T001 Cladding brackets, 483m/483m																			
SHT7510-895	SHT T001 Cladding VE panels (upper part), 483m/483m																			
SHT7510-735	SHT T001 Final Inspection																			
To HKBCF [3-Lane] Carriageway - T002																				
T002 E&M & Utilities Installation																				
SHT9610.09	SHT - T002 E&M works, lighting																			
SHT9610.08	SHT - T002 E&M works, fire services																			
SHT9610.10	SHT - T002 E&M works, ventilation																			
SHT9610.11	SHT - T002 E&M works, T & C																			
SHT9610.312	SHT - T002 E&M works, final inspection																			
T002 Tunnel Cladding																				
SHT7510-845	SHT T002 Cladding VE panels (lower part), 485m/485m																			
SHT7510-865	SHT T002 Cladding VE panels (upper part), 485m/485m																			
SHT7510-825	SHT T002 Final Inspection																			
Ventilation Building																				
RC Works																				
ABWF																				
Internal Finishing																				
SHT10148	SHT Vent. Bldg. - Roof finishes																			
E&M Works																				
Building Services																				
SHT8110.09	SHT Vent. Bldg. - Building Services, 2nd fix																			
E&M Switch Rm Installation by Contractor																				
SHT8095	SHT Vent. Bldg. - Switch Rm / Transformer Rm Initial T&C																			
SHT8124	SHT Vent. Bldg. - E&M works Switch Rm (Area 3)																			
SHT8450	SHT Vent. Bldg. - E&M works Transformer Rm (Area 3)																			
E&M Equipment / Plant Installation except Switch Room																				
SHT8135	SHT Vent. Bldg. (2/F- 3/F) - E&M equipment/plant installation, Stage 2																			
SHT8155	SHT Vent. Bldg. (4/F) - E&M equipment/plant installation, Stage 2																			
SHT8175	SHT Vent. Bldg. (G/F- 1/F) - E&M equipment/plant installation, Stage 2																			
SHT8195	SHT Vent. Bldg. (5/F) - E&M equipment/plant installation, Stage 2																			
E&M Testing and Commissioning																				
SHT8180.16	SHT Vent. Bldg. - Other E&M Equipment Final T&C, Stage 2																			
SHT8180.36	SHT Vent. Bldg. - Building Services Final T&C, Stage 2																			
Statutory Inspection																				
Water Authority Inspection (Plumbing)																				
SHT8204	WSD Inspection																			
SHT8025	Issue of Water Certificate																			
Planned Stage/Section Key Date Completion																				
SHT9635	SHT Vent. Bldg. - KD09- Section 1																			
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																				
CCT [East Access Shaft] (Shaft 1)																				
Backfill + Reinstatement Works																				
SHT1285	Shaft 1 - waterproofing, KP load transfer, backfill																			
SHT1295	Shaft 1 - slope reinstatement																			
SHT1305	Shaft 1 - Re-open Kwo Lo Wan Road at Scenic Hill																			
SHT1315	Shaft 1 - Utilities works, road reinstatement, flagpoles																			
Mined Tunnel Under Airport Road between SHAFT 1 & SHAFT 2 (by Drill & Break)																				
Mined Tunnel Works - Drive from Shaft 2 (by Drill & Break)																				
SHAFT 2 - Lining Works																				
Backfill + Reinstatement Works																				
SHT1641	Shaft 2 - Remove struts, + backfill + remove tie back tendon, Stage 2																			
SHT1632	Shaft 2 - Reinstatement road surface (incl. road marking, furnitures, median)																			
SHT1633	Shaft 2 - Traffic diversion																			
CCT Works over Reclaimed Area at Ch 14+212 to Ch 15+050 (828m)																				
CCT Works - on New Reclamation [490m Approx.]																				
CCT Works in Remaining Section [325m Approx.][Ch 14+375 to Ch 14+700]																				
Civil & Structural Works																				
ELS - Tunnel SHT- C&CT (T1.9.1 + Ext. Ch14+315 to Ch14+452)(Ch14+322 to Ch14+474)																				
CCT RC Works(T1.9.1+Extension)																				
T002 (1.9.1) - Roadworks (Road formation, Surfacing and Road Marking)																				
SHT9720-170	SHT C&CT (T1.9.1) - T002 - Road marking, furnitures, remaining half																			
T001 (1.9.1) - Roadworks (Road formation, Surfacing and Road marking)																				
SHT9730-150	SHT C&CT (T1.9.1) - T001 - Road surfacing (stone mastic asphalt), remaining half																			
SHT9730-160	SHT C&CT (T1.9.1) - T001 - Road marking, furnitures, 1st half																			
SHT9730-170	SHT C&CT (T1.9.1) - T001 - Road marking, furnitures, remaining half																			
E&M/Cladding @ Airport Rd, AEL, Shaft 3, T1.12 (Stage 4a, Stage 6, Section 1)																				
T002 (AR, AEL, Shaft 3, T1.12) - Tunnel Cladding																				
SHT9730-400	SHT @ AR, AEL, Shaft 3 & T1.12) - T002 - Cladding panels																			
T002 (AR, AEL, Shaft 3, T1.12) - E&M & Utilities Installation																				
SHT9730-450	SHT @ AR, AEL, Shaft 3 & T1.12 - T002 - E&M works, T & C																			
T001 (AR, AEL, Shaft 3, T1.12) - Tunnel Cladding																				
SHT9730-340	SHT @ AR, AEL, Shaft 3 & T1.12- T001 - Cladding panels																			
T001 (AR, AEL, Shaft 3, T1.12) - E&M & Utilities Installation																				
SHT9730-370	SHT @ AR, AEL, Shaft 3 & T1.12- T001 - E&M works, other fire services equipment																			
SHT9730-210	SHT @ AR, AEL, Shaft 3 & T1.12 - T001 - E&M works lighting																			
SHT9730-350	SHT @ AR, AEL, Shaft 3 & T1.12- T001 - E&M works, ventilation																			
SHT9730-360	SHT @ AR, AEL, Shaft 3 & T1.12 - T001 - E&M works, firemain and hydrants																			
SHT9730-380	SHT @ AR, AEL, Shaft 3 & T1.12 - T001 - E&M works, T & C																			
CCT T1.9.2 & T1.9.1 Utility Trough, E&M, TCSS (Stage 4a, Stage 6 & Section 1)																				
T002 (1.9.1 & 1.9.2) - Tunnel Cladding																				
SHT9730-270	SHT C&CT (T1.9.1 & T1.9.2) - T002 - Cladding brackets																			
SHT9730-280	SHT C&CT (T1.9.1 & T1.9.2) - T002 - Cladding panels																			
T002 (1.9.1 & 1.9.2) - E&M & Utilities Installation																				
SHT9730-290	SHT C&CT (T1.9.1 & T1.9.2) - T002 - E&M works lighting																			
SHT9730-300	SHT C&CT (T1.9.1 & T1.9.2) - T002 - E&M works, ventilation																			
SHT9730-310	SHT C&CT (T1.9.1 & T1.9.2) - T002 - E&M works, firemain and hydrants																			
SHT9730-320	SHT C&CT (T1.9.1 & T1.9.2) - T002 - E&M works, other fire services equipment																			
SHT9730-330	SHT C&CT (T1.9.1 & T1.9.2) - T002 - E&M works, T & C																			
T001 (1.9.1 & 1.9.2) - Tunnel Cladding																				
SHT9730-180	SHT C&CT (T1.9.1 & T1.9.2) - T001 - Cladding brackets																			
SHT9730-190	SHT C&CT (T1.9.1 & T1.9.2) - T001 - Cladding panels																			
T001 (1.9.1 & 1.9.2) - E&M & Utilities Installation																				
SHT9730-220	SHT C&CT (T1.9.1 & T1.9.2) - T001 - E&M works lighting																			
SHT9730-230	SHT C&CT (T1.9.1 & T1.9.2) - T001 - E&M works, ventilation																			
SHT9730-240	SHT C&CT (T1.9.1 & T1.9.2) - T001 - E&M works, firemain and hydrants																			
SHT9730-250	SHT C&CT (T1.9.1 & T1.9.2) - T001 - E&M works, other fire services equipment																			
SHT9730-260	SHT C&CT (T1.9.1 & T1.9.2) - T001 - E&M works, T & C																			
FSD Inspection (SHT: MT & CCT Area)																				
A10010	Submit FS 501 - Request for Inspection																			
A10020	FS Inspection																			
A10030	Issue of FS Certificate																			
CCT Works for HAT East w/ Emergency Pedestrian Passage																				
HAT Plant Building and Cut & Cover Tunnel, East Area [303m Approx.]																				
RC CCT Work (Ch 0+768 to Ch0+940)																				
Backfilling (Ch0+768 to Ch0+940)																				
HAT1869-120	HAT East C&CT - Waterproof, Backfilling and strut removal 172m/172m length																			
HAT (Ch 0+768 to 1+195 -Utility Trough, E&M, TCSS (Works under Stage 7 & Section 2)																				
HAT - E&M & Utilities Installation																				
A239224	HAT [East C&CT] - E&M works, other fire services eqpts., 1st half																			
A239284	HAT [East C&CT] - Building services, 3rd part																			
A239194	HAT [East C&CT] - E&M works, ventilation, 1st half																			
A239184	HAT [East C&CT] - signal cables, 1st half																			
A239344	HAT [East C&CT] - E&M works, lighting, 2nd half																			
A239354	HAT [East C&CT] - E&M works, other fire services eqpts., 2nd half																			
A239324	HAT [East C&CT] - E&M works, ventilation, remaining half																			
A239314	HAT [East C&CT] - signal cables, remaining half																			
A239234	HAT [East C&CT] - E&M works, T & C - 1st stage																			
A239204	HAT [East C&CT] - E&M works, firemain and hydrants - 1st part																			
A239534	HAT [East C&CT] - E&M works, T & C - 2nd stage	</																		

