3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 1 of 3 TASK filters: 3M09, HZMB No Level Effort. (February 2013 to April 2013)
 February
 10
 17
 24
 03
 10
3 MONTHS PROGRAMME HY/2011/03 (FEB 2013 to APR 2013)(Rev0) PRELIMINARIES (Site Establishment, Submissions, Permits & Licenses Contractors Mobilization and Site Accomodation & Sign Board Project Sign Board (after Design approval) 14d 21-Jan-13* 05-Feb-13 Project Sign Board (after Design Tree Survey, Tree Felling and Transplanting Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) Tree Transplanting-Stage 1-1(CH 15+500 to 16+223) - (Area 15) 01-Feb-13 Tree Felling - East of Kwo Lo Wan Road(CH 1/4+016 to 14+222) GPS1700 Tree Felling - East of Kwo Lo Wan Road(CH 14+016 to 14+222) 15d 21-Feb-13 GPS1740 Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 10d 05-Feb-13 19-Feb-13 0% L. Tree Transplanting-Stage 1-2(CH 14+016 to 14+222) - (Area 4,5,6 & 7) GPS1711 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 7d 19-Feb-13 26-Feb-13 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4.5.6 & 7 GPS1790 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15) 26-Feb-13 02-Mar-13 Tree Transplanting-Stage 2-1(CH 15+500 to 16+223) - (Area 15 GPS1741 Tree Transplanting-Stage 2-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 02-Mar-13 GPS1720 Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 05-Mar-13 Tree Transplanting-Stage 1-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13 GPS1750 Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Area 9,11,12 & 13) 9d 14-Mar-13 23-Mar-13 0% Tree Transplanting-Stage 2-1(CH 14+222 to 15+500) - (Are GPS1760 Tree Transplanting-Stage 3-1(CH 14+016 to 14+222) - (Area 4,5,6 & 7) 8d 15-Apr-13 24-Apr-13 GPS1800 Tree Transplanting-Stage 3-1(CH 15+500 to 16+223) - (Area 15) 5d 25-Apr-13 30-Apr-13 ORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT) Reclamation Works - Ch 14+140 to 14+700 (SHT C&CT Area, 560m) 12d 30-Oct-12 A RSC1023 South area [SHT C&CT] - Geotextile 18-Jan-13 A RSC1033 South area [SHT C&CT] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 140m) 14d 19-Dec-12 A 08-Jan-13 A 100% RSC1044 South area [SHT C&CT] - Stone platform 14d 19-Dec-12 A 08-Jan-13 A 100% RSC1050 South area [SHT C&CT] - Stone columns [1st batch] 12d 20-Dec-12 A 05-Jan-13 A South area [SHT C&CT] - Stone columns [2nd batch] South area [SHT C&CT] - Stone South area [SHT C&CT] - Stone platform 09-Jan-13 A South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 28, 000m3 of 250,000m3] RSC1060 12d 15-Jan-13 A 13-Feb-13 50% South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 28, 000 RSC1010 South area [SHT C&CT] - Remove rock armour (For Barging Facilities) 16d 22-Jan-13 08-Feb-13 area [SHT C&CT] - Remove rock armour (For Barging Facilities) RSC1870 South area [SHT C&CT] - Construct temp. traffic foundation by armour rock 16d 22-Jan-13 08-Feb-13 area [SHT C&CT] - Construct temp. traffic foundation by armour rock 12d South area [SHT C&CT] - Stone columns [3rd batch] RSC1052 a [SHT C&CT] - \$tone South area [SHT C&CT] - Stone platform 06-Feb-13 South area [SHT C&CT] - Stone platform South area [SHT C&CT] - Stone columns [4th batch] South area [SHT C&CT] - Stone columns [4th batch] South area [SHT C&CT] - Import rockfill for traffic rock 0% RSC1880 8d 13-Feb-13 22-Feb-13 area [SHT C&CT] - Import rockfill for traffic rock South area [SHT C&CT] Type A fill from S/B to +1 mPD [Approx. 56, 000m3 of 250,000m3] RSC1061 South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 56, 000m3 of 250,000m3] 12d 14-Feb-13 27-Feb-13 0% RSC1054 South area [SHT C&CT] - Stone columns [5th batch] 12d 23-Feb-13 08-Mar-13 0% South area [SHT C&CT] - Stone columns [5th batch] RSC1890 South area [SHT C&CT] - Concrete pavement for traffic access & barging point landing 25-Feb-13 12-Mar-13 South area [SHT C&CT] - Concrete pavement for traffic access & barging po South area [SHT C&CT] Type A fill from S/B to +1mPD [Approx. 84, 000m3 of 25 South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 84, 000m3 of 250,000m3] South area [SHT C&CT] - Removal of stone platform [approx 15,000m South area [SHT C&CT] - Removal of stone platform [approx 15,000m3 of 100, 000m3] 28-Feb-13 0% South area ISHT C&CTI - Type B fill (+1.0 to +2.5 mPD) [Approx 17:000m3 of RSC1070 South area [SHT C&CT] - Type B fill (+1.0 to +2.5 mPD) [Approx 17,000m3 of 105,000m3] 13d 01-Mar-13 15-Mar-13 South area ISHT C&CTI - Stone columns [6th batch] RSC1055 South area [SHT C&CT] - Stone columns [6th batch] 13d 09-Mar-13 23-Mar-13 South area [SHT C&CT] - Mobilization the flat top barge for barging point South area [SHT C&CT] - Mobilization the flat top barge for barging po RSC1900 13-Mar-13 14-Mar-13 14-Mar-13 27-Mar-13 South area [SHT C&CT] Type A fill from S/B to +1 South area [SHT C&CT] - Type B fill (+1.0 to +2.5 mPD) [Approx 34,000m3 of 105,000m3] 03-Apr-13 South area [SHT C&CT] - Type B fill (+1 0 to +2 South area [SHT C&CT] - Ren 15d 0% RSC2081 South area [SHT C&CT] - Removal of stone platform [approx 30,000m3 of 100, 000m3] 18-Mar-13 08-Apr-13 RSC1056 South area [SHT C&CT] - Stone columns [7th batch] 13d 25-Mar-13 12-Apr-13 South area [SHT C&CT] South area [SHT C&CT1 - TV RSC1064 South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 140, 000m3 of 250,000m3] 12d 28-Mar-13 15-Apr-13 0% 19-Apr-13 South area [SHT C&CT] - Type B fill (+1.0 to +2.5 mPD) [Approx 51,000m3 of 105,000m3 13d 04-Apr-13 RSC2082 09-Apr-13 25-Apr-13 South area [SHT C&CT] - Band drain installation SWCH 200 to SWCH700 (1st batch) South area [SHT C&CT] - Stone columns [8th batch] RSC1057 13d 13-Apr-13 27-Apr-13 South area [SHT C&CT] - Type A fill from S/B to +1mPD [Approx. 168, 000m3 of 250,000m3] 0% RSC1910 12d 16-Apr-13 29-Apr-13 RSC1980 South area [SHT C&CT] - Type B fill (+1.0 to +2.5 mPD) [Approx 68,000m3 of 105,000m3] 13d 20-Apr-13 06-May-13 0% RSC2083 South area [SHT C&CT] - Removal of stone platform [approx 60,000m3 of 100, 000m3] 14-May-13 26-Apr-13 Works - Ch 14+700 to 15+050 (South of CNAC Tower, 350m) South area [so. CNAC] - Geotextile ((CH14+700 to 15+000) 04-Dec-12 A 18-Jan-13 A RSC1170 South area [so. CNAC] - Stone platform 12d 18-Dec-12 A 03-Jan-13 A RSC1161 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (2nd 70m) 12d 18-Dec-12 A 03-Jan-13 A RSC1162 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (3rd 70m) 12d 04-Jan-13 A 02-Feb-13 04-Jan-13 A South area [so. CNAC] - Stone platform RSC1171 12d South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD RSC1190 South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD 21-Jan-13 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70m) South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (4th 70m) 04-Feb-13 South area [sd. CNAC] - Stone platform RSC1172 South area [so. CNAC] - Stone platform 12d 20-Feb-13 0% South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD 0% RSC1191 12d 04-Feb-13 20-Feb-13 South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD RSC1164 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th 70m) 12d 21-Feb-13 06-Mar-13 South area [so. CNAC] - Temporary barrier for stone platform [Type 2 Rock fill] (5th RSC1173 21-Feb-13 06-Mar-13 South area [so. CNAC] - Stone platfor South area [so. CNAC] - Stone platform RSC1192 07-Mar-13 South area [so. CNAC] - Stone platform South area [sd. CNAC] - Stone platform South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD 15d 0% RSC1193 09-Mar-13 26-Mar-13 South area [so. CNAC] - Type A fill in reclamation RSC1175 South area [so. CNAC] - Stone platform 9d 21-Mar-13 03-Apr-13 0% South area [sd. CNAC] - Stone platfor RSC1194 South area [so. CNAC] - Type A fill in reclamation from S/B to +1mPD 12d 27-Mar-13 13-Apr-13 South area [so. CNAC] 15-Apr-13 12d 27-Apr-13 Initial Works (@ Scenic Hill Road) SHT - Tree Felling / Site Clearance 10d 20-Nov-12 A 03-Jan-13 A Mined Tunnel West Portal Works SHT9682 Site Entrance 8d 15-Oct-12 A 29-Jan-13 Northwest Portion of Slope SHT9703 U-channel installation 1st bench 05-Dec-12 A 21-Dec-12 A SHT9704 Excvation 2nd bench (200m3) 10d 14-Dec-12 A 08-Jan-13 A 100% SHT9706 U-channel installation 2nd bench 09-Jan-13 A 29-Jan-13 Soil Nailing Row C & D (34nos/4p Excavation 3rd bench (200m3) Soil Nailing Row E&F (11 nos./4perday) & U-channel installation 3rd bench Soil Nailing Row E&F (11 nos./4perday) & U-channel installation for 4th bench (200m3) SHT9711 Soil Nailing Row G&H (12 nos./4perday) & U-channel installation 4th bench 11d 23-Feb-13 07-Mar-13 Soil Nailing Row G&H (12 nos./4perday) & U-channel installation 4th bench SHT9715 U-channel installation 1st bench 12-Jan-13 A SHT9717 Soil Nailing Row A&B (28 nos./4perday) & U-channel installation 15d 0% SHT9734 Hydroseeding 01-Feb-13 21-Feb-13 Hydroseeding Excavation 2nd (2.2) bench (100m3) SHT9719 5d 14-Feb-13 19-Feb-13 0% Excavation 2nd (2.2) bench (100m3) SHT9720 Soil Nailing Row AA & BA & CA (16 nos./4perday) 20-Feb-13 23-Feb-13 Soil Nailing Row AA & BA & CA (16 nos./4perday) Excavation 2nd (2.3) bench (200m3) SHT9722 SHT9724 Soil Nailing Row DA & EA & FA (25 nos./4perday) 27-Feb-13 Sof Nailing Row DA & EA & FA (25 nos Excavation 2nd (2.4) bench (200 n SHT9725 Excavation 2nd (2.4) bench (200m3) 2d 07-Mar-13 08-Mar-13 0% SHT9726 Soil Nailing Row GA & HA & JA (42 nos./4perday) 11d 09-Mar-13 21-Mar-13 0% Soil Nailing Row GA & HA & JA (42 nos./4perday SHT9727 Excavation 3rd bench (600m3) 3d 22-Mar-13 25-Mar-13 0% Excavation 3rd bench (600m3) Soil Nailing Row C & D (36 nos./4perday) & U-channel installation 17d 26-Mar-13 0% SHT9728 18-Apr-13 SHT9729 Excavation 4th bench (300m3) 19-Apr-13 20-Apr-13 Soil Nailing Row E & F (18 nos./4perday) & U-channel installation 9d 22-Apr-13 China State Construction Engineering (Hong Kong) Ltd -Prepared by WC/KK Works Programme Date Che... Approved Works Programme HKC SYT 21-Jan-13 Contract No. HY/2011/03 - HZMB, Hong Kong Link Road 中國建築工程(香港)有阻公司 ♦ Works Programme Milestone , Section between Scenic Hill and HKBCF Milestone

Layout HZMB - Layout 2 (3M)

FILE: 3M09

FILE: 3M09 Layout HZMB - Layout 2 (3M) 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Sheet 2 of 3 TASK filters: 3M09, HZMB No Level Effort. (February 2013 to April 2013)
 February
 17
 24
03 10 CCT Works across Airport Road at Ch 14+016 to 14+222 (206m) CCT at At Planter Area, Ch 14+031 to Ch 14+056 Initial Works (@ West Kwo Lo Wan Road Area), TTA (@Airport Road) SHT1970 West KLW Rd @ planter - Utilities detection & relocation/diversion 14d 15-Sep-12 A West KLW Rd @ planter - Utilities TTA @ Diversion West KLW Rd SHT1993 Work Permit [KLW Road Diversion] SHT1994 West KLW Rd @ planter - Site Clearance [KLW Rd diversion] 11-Jan-13 A 25-Jan-13 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA West KLW Road Diversion of West KLW Rd SHT1996 Diversion of West KLW Rd 04-Feb-13 07-Feb-13 4d TTA @ Diversion Airport Road N/B & S/B SHT1999 West KLW Rd @ planter - Site Clearance [flagpole relocation] 10d 18-Dec-12 A 02-Jan-13 A SHT1130 West KLW Rd @ planter - Reloc. of flagpoles (no.1, 2, 3) 15d 03-Jan-13 A 23-Jan-13 West KLW Rd @ Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B 17d SHT1131 04-Feb-13 SHT1998 Work Permit [Airport Road Diversion] Work Permit [Airport Road Diversion] Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road N/B SHT1132 17d 05-Feb-13 27-Feb-13 0% SHT1133 Diversion of Airport Rd N/B 6d 28-Feb-13 06-Mar-13 0% Diversion of Airport Rd N/B SHT1134 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B 10d 07-Mar-13 18-Mar-13 0% Roadworks, Utilities diversion[fire hydra SHT1135 Roadworks, Utilities diversion[fire hydrants, lightings] for TTA Airport Road S/B 10d 19-Mar-13 0% SHT1136 Diversion of Aiport Rd S/B 03-Apr-13 11-Apr-13 Civil & Structurals Works Preparation and set up [pipe pile works] 13d 07-Feb-13 SHT1080 25-Feb-13 Preparation and set up [pipe pile works] SHT C&CT @ planter - Installation of pipe pile [273 dia. 1st batch of 485 nos.] SHT C&CT @ planter - Installatio SHT1081 20d 19-Feb-13 08-Mar-13 0% of pipe pile [273 dia. 1st batch of 485 nos.] SHT C&CT @ planter - Installation of pipe pile 1278 SHT1082 SHT C&CT @ planter - Installation of pipe pile [273 dia. 2nd batch of 485 nos.] 17d 09-Mar-13 28-Mar-13 0% SHT1083 SHT C&CT @ planter - Installation of pipe pile [273 dia. 3rd batch of 485 nos.] 02-Apr-13 18-Apr-13 SHT C&CT @ planter SHT C&CT @ planter - Installation of pipe pile [273 dia. 4 th batch of 485 nos.] 19-Apr-13 06-May-13 Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175 Initial Works (@ East Kwo Lo Wan Road Area) SHT1731 East KLW Rd - Hoarding erection 14d 20-Dec-12 A 05-Feb-13 East KLW Rd - Hoarding erection SHT1711 Site Clearance 14d 31-Dec-12 A 02-Feb-13 Site Clearance SHT1712 0d 09-Jan-13 A 7d 09-Jan-13 A Civil & Structurals Works ELS for West Access Shaft (Retrieval Shaft) SHT1803 Site establistment [after TTA Airport Rd S/B] 12-Apr-13 19-Apr-13 SHT1822 SHT MT AEL West Shaft - 1st Sheetpile (340m2), king post (2nos) 20-Apr-13 ELS for East Access Shaft (Jacking Shaft) SHT1872 SHT MT@AEL - Hoarding , const. drainage SHT1853 SHT MT@AEL - Utilities protection 12d 04-Dec-12 A 02-Feb-13 SHT MT@AEL - Utilities protection SHT MT@AEL - Construct diversion road along AEL SHT1882 SHT MT@AEL - Construct diversion road along AEL 6d 15-Jan-13 A 02-Feb-13 50% SHT1862 SHT MT @AEL - Geotechnical & track instrumentation/monitoring system/ADMS SHT MT @AEL - Geotechnical & track ins 15d 23-Jan-13 08-Feb-13 28-Mar-13 SHT1902 SHT MT@AEL - East Shaft - 1st Sheetpile(40m2), king posts (1 no) SHT1903 SHT MT@AEL - East Shaft - 2nd Sheetpile(40m2), king posts (1 no) 29-Apr-13 16-Apr-13 CCT Works over Reclaimed Area at Ch 14+222 to Ch 15+050 (828m) CCT Works - on New Reclamation [490m Approx.] Box Culvert Outfall PR10 Temporary Diversion ntation of TTA [diversion KLW Rd Implementation of TTA [diversion KLW Rd] Sheet pile works & excavation [Traffic deck area 05-Feb-13 23-Feb-13 Sheet pile works & exc BC1019 Traffic deck installation Breakup existing pavem 23-Feb-13 26-Feb-13 BC1022 Breakup existing pavement Sheet pile works & excavation [Sea side] 0% BC1020 13d 25-Feb-13 11-Mar-13 Divert East KLW Rd to traffic deck BC1023 Divert East KLW Rd to traffic deck 1d 27-Feb-13 27-Feb-13 0% BC1024 28-Feb-13 13-Mar-13 21-Mar-13 BC1240 Sheet pile works & excavation 14-Mar-13 ORKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT, BRIDGE A1 & A2) Reclamation & Seawall Const. [other than Zone A; Portion C & D1] [450m Approx. RSC1401 13-Nov-12 A 08-Feb-13 Middle area - Temporary barrier for RSC1410 13d 18-Dec-12 A 04-Feb-13 e platform [Type 2 Rock fill] (CH15+050 - 15+100) 18-Dec-12 A RSC1419 07-Feb-13 Middle area - Stone platform Middle Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+100 - 15+150) 05-Feb-13 21-Feb-13 RSC1411 12d Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+100 - 15+150) 28-Feb-13 0% RSC1420 Middle area - Stone platform 15d 08-Feb-13 Middle area - Stone platform Middle area + Temporary barrier for s RSC1412 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+150 - 15+200) 12d 22-Feb-13 07-Mar-13 0% tone platform [Type 2 Rock fill] (CH15+150 - 15+200) RSC1421 Middle area - Stone platform 01-Mar-13 18-Mar-13 Middle area - Stone platform RSC1413 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+200 - 15+250) 12d 08-Mar-13 21-Mar-13 Middle area 19-Mar-13 09-Apr-13 0% 12d 22-Mar-13 Middle area - Temporary barr RSC1414 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+250 - 15+300) 09-Apr-13 RSC1415 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+300 - 15+350) 13d 10-Apr-13 24-Apr-13 0% Middle RSC1423 Middle area - Stone platform 10-Apr-13 27-Apr-13 0% RSC1416 Middle area - Temporary barrier for stone platform [Type 2 Rock fill] (CH15+350 - 15+400) 13d 25-Apr-13 10-May-13 0% PARDS - Construction T1a, T1c, T2a Footing & Structural works (T1a, T1c, T2a) Footing & Structural works (T1a, T1c, T2a) 15-Feb-13* PARDS100 13d 01-Mar-13 PARDS101 Footing & Structural works (T1a, T1c, T2a) 12d 02-Mar-13 15-Mar-13 0% Footing & \$tructural works (T1a, T1c, T2a) Equippment installation (T1a, T1c, T2a) PARDS110 Equippment installation (T1a, T1c, T2a) 12d 16-Mar-13 02-Apr-13 0% PARDS111 Equippment installation (T1a, T1c, T2a) 12d 03-Apr-13 17-Apr-13 12d 18-Apr-13 02-May-13 0% Relocation of Billboards Footing & Structural works billboards (No.1, 2, PARDS200 Footing & Structural works billboards (No.1, 2, 3) 12d 15-Feb-13 28-Feb-13 Footing & Structural works billboards (No.1, 2, 3) PARDS210 Footing & Structural works billboards (No.1, 2, 3) 12d 01-Mar-13 14-Mar-13 0% PARDS220 Installation of billboards (No.1, 2, 3) 12d 15-Mar-13 28-Mar-13 0% Idstallation of billboards (No.1, 2, 3) PARDS230 Installation of billboards (No.1, 2, 3 0% Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.] Util. Culvert No. 2 Ext. - erection of hoarding Util, Culvert No. 2 Ext. - erection of hoarding 14-Feb-13 Util. Culvert No. 2 Ext. - utilities detection UC2.1006 12d 20-Feb-13 05-Mar-13 Util. Culvert No. 2 Ext. - utilities detection UC2.1010 Util. Culvert No. 2 Ext. - ELS works 13d 27-Feb-13 11-Mar-13 Util, Culvert No. 2 Ext. - ELS works UC2 1011 Util. Culvert No. 2 Ext. - ELS works 11-Mar-13 22-Mar-13 Util. Culvert No. 2 Ext. - ELS works Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer 13-Mar-13 Util. Culvert No. 2 Ext. - Ground levelling, trimming; b 09-Apr-13 Util. Culvert No. 2 Ext. - ELS w UC2.1060 Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer 15d 27-Mar-13 13-Apr-13 0% Util. Culvert No. 2 Ext. - Groun Util. Culvert No. 2 Ext. - ELS works Util. Culvert No. 2 E. UC2.1013 13d 09-Apr-13 20-Apr-13 0% Util. Culvert No. 2 Ext. - Ground levelling, trimming; blinding layer UC2.1070 11d 15-Apr-13 24-Apr-13 Utili Culvert N UC2.1030 Util. Culvert No. 2 Ext. - Culvert structure 17d 24-Apr-13 11-May-13 0% Works in HAT Tunnel (Mined Tunnel and West CCT w/ Emergency Pedestrian Passage Initial Works HAT - Install geotechnical & track HAT1590 HAT - Install geotechnical & track instrumentation/monitoring system 18d 16-Mar-13 06-Apr-13 HAT - Install geotechnical & track instrumentation/monitoring system HAT1591 18d 06-Apr-13 23-Apr-13 0% HAT Install ge HAT - Install geotechnical & track instrumentation/monitoring system HAT1592 18d 23-Apr-13 11-May-13 CCT for HAT across Airport Road [200m Approx.] **Utilities Diversion and SI Works** 7d 21-Jan-13* 28-Jan-13 HAT1532 Utilities Detection 29-Jan-13 04-Feb-13 HAT1533 SI - (DH32(I) ,DH35(I)) 6d 0% SI - (DH32(I) ,DH35(I)) Mined Tunnel for HAT underneath AEL & at East Coast Road [97m Approx.] Utilities Diversion, SI Works and Temp. Access Shaft HAT1550 HAT MT - Utilties diversion 15d 06-Feb-13 26-Feb-13

FILE: 3M09 3-Months Rolling Programme (ER Part 5 & SCC 27(9)) Layout HZMB - Layout 2 (3M) Sheet 3 of 3 TASK filters: 3M09, HZMB No Level Effort. (February 2013 to April 2013) HAT MT - Utilties diversion 15d HAT MT - Utilities divers HAT1551 27-Feb-13 15-Mar-13 0% HAT MT - Pre-drilling works HAT1561 15d 27-Feb-13 15-Mar-13 0% HAT MT - Pre-drilling works HAT1580 HAT MT - Temporary west access shaft 18d 16-Mar-13 06-Apr-13 0% HAT MT - Temporary west ac HAT MT - Temporary east access shaft; Steel road decking [1 st layer] HAT MT Temporary east access HAT1570 18d 16-Mar-13 06-Apr-13 0% HAT1581 HAT MT - Temporary west access shaft 06-Apr-13 27-Apr-13 HAT MT - Temporary east access shaft; Steel road decking[1st layer] 0% HAT MT - Temporary west access shaft 0% HAT1582 18d 27-Apr-13 21-May-13 0% HAT1572 HAT MT - Temporary east access shaft; Steel road decking[2nd layer] 18d 27-Apr-13 21-May-13 lew Carriageway & Modification of Existing Roads New Carriageway adjacent to HKIA [615m Approx.] way [middle area] - Site clearance; Utilities diversion, HKIA flight info. portals, fumitures remov New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures removal 05-Feb-13 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures re 22-Feb-13 0% New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitu NCW1042 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures removal 16d 09-Mar-13 NCW1043 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures removal 16d 09-Mar-13 25-Mar-13 0% New carriageway [middle area] - Utilities diversion, HKIA flight New carriageway [middle area] NCW1044 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures removal 16d 25-Mar-13 13-Apr-13 0% New carr NCW1045 New carriageway [middle area] - Utilities diversion, HKIA flight info. portals, furnitures removal 12d 13-Apr-13 24-Apr-13 0% 24-Apr-13 WORKS IN NORTH AREA - CH 15+500 to CH 16+223 (HKLR AT GRADE & ROADWORKS) Reclamation & Seawall Const. [723m Approx.] Remaining Portion [463m Approx.] (Except Zone D) RSC1709 North area [rem. portion] - Silt curtain; Geotextile 14-Feb-13 28-Feb-13 North area frem, portion - Silt curtain: Geotex RSC1710 North area [rem. portion] - Geotextile 01-Mar-13 16-Mar-13 0% North area [rem. portion] - Geotextile Protection Works to Existing Aeronautical Lights & Weather Station Aeronaut.Lights - Protection works to affected portals 43d 19-Mar-13 14-May-13 Works in Bridge A1 & Depressed Road Bridge A1 - Initial Works and SI Works Bridge A1 - Traffic Diversion Works & Implement TTA Bridge A1 - Tree Felling Establish site access& Site cle Bridge A1 - Traffic Diversion Works & Implement TTA Bridge A1 - Traffic Diversion Works & Implement TTA BA1.1351 15d 28-Jan-13 14-Feb-13 0% BA1.1371 Bridge A1 - Tree Felling 15d 04-Feb-13 20-Feb-13 0% Bridge A1 - Tree Felling Frection of hoarding BA1.1414 14d 06-Feb-13 25-Feb-13 0% Erection of hoai BA1.1372 Bridge A1 - Tree Transplanting 21-Feb-13 06-Mar-13 Utilities Detection BA1.1373 0% BA1.1418 14d 14-Mar-13 02-Apr-13 Site Investigation BA1.1000 Bridge A1 South Abut. & Ramp - Pre-drilling works 17d 03-Apr-13 19-Apr-13 0% BA1.1110 Bridge A1 North Abut. & Ramp - Pre-drilling works 17d 12-Apr-13* 27-Apr-13 BA1.1220 Bridge A1 Piers - Pre-drilling works - 4d/rig; 2 rigs 37d 22-Apr-13 28-May-13 0% Bridge A1 - Footings & Abutment BA1.1010 Bridge A1 South Abut. & Ramp - Pad footing 15d 15-Apr-13 27-Apr-13 0% Utility Culvert No.1 & 3 Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.] 14-Feb-13 UC1.1.066 Utilities detection 02-Mar-13 18-Mar-13 27-Mar-13 0% UC1.1080 Util. Culvert No. 1 Ext. - Ground levelling, trimming; blinding layer Util. Culvert No. 1 Ext. - Ground 09-Apr-13 UC1.1090 Util. Culvert No. 1 Ext. - Culvert structure (1st 24m) 17d 0% Util, Culvert No 09-Apr-13 24-Apr-13 0% UC1.1091 Util. Culvert No. 1 Ext. - Culvert structure (2nd 24m) 17d 24-Apr-13 11-May-13 New Utility Culvert No. 3 adjacent to HKIA [160m Approx.] Erection of hoarding UC3.1172 UC3.1176 14d 0% Utilities detection 02-Apr-13 18-Apr-13 New Util. Culvert No. 3 - ELS works 0% UC3.1180 13d 19-Apr-13 02-May-13 New Carriageway & Modification of Existing Roads New Carriageway adjacent to HKIA [407.5m Approx.] 15-Feb-13* New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, furnitures rei 0% New carriageway [north area] - Site clear NCW1141 New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, furnitures rei 05-Mar-13 18-Mar-13 0% New darriageway [north area] - Site clearance; HKIA flight info. portals, s 0% New carriageway [north area] - Site clearance NCW1142 New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, furnitures rei 15d 19-Mar-13 04-Apr-13 NCW1143 New carriageway [north area] - Site clearance; HKIA flight info. portals, service utilities, furnitures rei 06-Apr-13 16-Apr-13