

Appendix B

Construction Programme

ID	Activity	Duration (Days)	Activity % Complete	Start	Finish	Total Float	2018												2019												2020																							
							May				Jun				Jul				Aug				May				Jun				Jul				Aug				May				Jun				Jul				Aug			
							Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week	Day	Week								
C&EDB-SI1100	Obtain Water Certificate and water supply connection - PL	4	0%			-84																																																
C&EDB-SI1110	Final Submission of Form FSI 314 / 501 to FSD	0	100%																																																			
C&EDB-SI1120	FSD Inspection	28	100%																																																			
C&EDB-SI1130	Obtain FSI Certificate FS 172	0	0%			-77																																																
Key Date 11 - Landscape Soft Works & Trees Protection																																																						
Landscape Soft Works																																																						
SL120	Landscape Soft Works at North Side (wet season)	122	82.79%			-46																																																
SL140	Landscape Soft Works at South Side (wet season)	102	65.69%			-60																																																
SL550	KD 11 Achieved	0	0%			-58																																																
Key Date 8 - All Works for Tunnel Commissioning & Opening																																																						
Statutory Inspections and approvals																																																						
Administration Building																																																						
ADB-SI1070	Obtain Water Certificate and water supply connection - PL	4	0%			7																																																
ADB-SI1120	EMSD examines site acceptance report and acceptance	36	100%																																																			
Maintenance Depot																																																						
MD-SI1100	Obtain Water Certificate and water supply connection - PL	4	0%			7																																																
North Ventilation Building																																																						
NVB-SI1130	Water Samples Test	24	50%			-17																																																
NVB-SI1140	Obtain Water Certificate and water supply connection - PL	4	0%			-17																																																
Petrol Filling Station																																																						
PFS-SI1030	DG Inspection	18	0%			-13																																																
PFS-SI1040	Obtain DG Licence	0	0%			-13																																																
Toll Control Building & Toll Collector Subway																																																						
TCB-SI2020	WSD inspection of Plumbing Installation (PL)	4	0%			-41																																																
TCB-SI2040	Water Samples Test	24	0%			-41																																																
TCB-SI2050	Obtain Water Certificate and water supply connection - PL	4	0%			-41																																																
TCB-SI3010	EMSD examines site acceptance report and acceptance	36	50%			-7																																																
Satellite Control Building																																																						
SCB-SI1100	Obtain Water Certificate and water supply connection - PL	1	100%																																																			
South Ventilation Building																																																						
SVB-SI1140	Obtain Water Certificate and water supply connection - PL	4	100%																																																			
Tunnel																																																						
TNL-10TC2010	FSD inspection & re-inspection	42	100%																																																			
TNL-10TC2020	Obtain Fire Certificate	0	0%			-1																																																
Others Works for Road Opening																																																						
OW175	Operation Verifications and Trial	18	0%			-45																																																
Key Date 12 - Establishment Works																																																						
EW110	Establishment Works	365	0%			-91																																																

CONTRACT NO. HY2017/10
TM-CLKL NORTHERN CONNECTION TUNNEL BUILDINGS, E&M WORKS
THREE MONTHLY PROGRAMME AS OF 20 Oct 2020

P 3	Date	Revision	Checked	Approved
	20-Oct-20			