

Appendix B

Construction Programme

ID	Activity	Duration (Days)	Duration % Complete	Start	Finish	Total Float	2018												2019												2020				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
SCB-EMD1095	Authorities Review and Comment of Generator Calculation	56	80%																																
Fire Service System																																			
SCB-EMD1115	Authorities Review and Comment of FS Pump Head Calculation	56	80%																																
SCB-EMD1135	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	80%																																
SCB-EMD1155	Authorities Review and Comment of FM200 System Design Calculation	56	80%																																
Plumbing & Drainage System																																			
SCB-EMD1285	Authorities Review and Comment of Pump Head Calculation	56	80%																																
SCB-EMD1335	Authorities Review and Comment of Pressure Vessel Calculation	56	80%																																
Costom & Excise Department Building																																			
Electrical System																																			
CEDB-EMD1015	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	80%																																
CEDB-EMD1035	Authorities Review and Comment of Electrical Loading Demand Calculation	56	80%																																
CEDB-EMD1055	Authorities Review and Comment of Generator Calculation	56	80%																																
Fire Service System																																			
CEDB-EMD1075	Authorities Review and Comment of FS Pump Head Calculation	56	80%																																
CEDB-EMD1095	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	80%																																
Plumbing & Drainage System																																			
CEDB-EMD1135	Authorities Review and Comment of Pump Head Calculation	56	80%																																
CEDB-EMD1155	Authorities Review and Comment of Pressure Vessel Calculation	56	80%																																
Fire Services Department Building																																			
Electrical System																																			
FSDB-EMD1015	Authorities Review and Comment of UPS and Battery Capacity Calculations	56	80%																																
FSDB-EMD1035	Authorities Review and Comment of Electrical Loading Demand Calculation	56	80%																																
FSDB-EMD1055	Authorities Review and Comment of Generator Calculation	56	80%																																
Fire Service System																																			
FSDB-EMD1075	Authorities Review and Comment of FS Pump Head Calculation	56	80%																																
FSDB-EMD1095	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	80%																																
FSDB-EMD1205	Authorities Review and Comment of FM200 System Design Calculation	56	80%																																
Plumbing & Drainage System																																			
FSDB-EMD1135	Authorities Review and Comment of Pump Head Calculation	56	80%																																
FSDB-EMD1155	Authorities Review and Comment of Pressure Vessel Calculation	56	80%																																
South Ventilation Building																																			
MVAC System																																			
SVB-EMD1015	Authorities Review and Comment of Staircase Pressurization System Calculation	56	80%																																
SVB-EMD1035	Authorities Review and Comment of Mechanical Ventilation Capacity Calculation	56	80%																																
Electrical System																																			
SVB-EMD1055	Authorities Review and Comment of HV Electrical Loading Calculation	56	80%																																
SVB-EMD1095	Authorities Review and Comment of Electrical Loading Demand Calculation	56	80%																																
SVB-EMD1115	Authorities Review and Comment of Generator Calculation	56	80%																																
Fire Service System																																			
SVB-EMD1135	Authorities Review and Comment of FS Pump Head Calculation	56	80%																																
SVB-EMD1155	Authorities Review and Comment of Sprinkler Pump Head Calculation	56	80%																																

CONTRACT NO. HY2017/10

NORTHERN TUNNEL CONNECTION BUILDING E&M WORKS

THREE MONTHLY PROGRAMME AS OF 20 Mar 2020

P 3	Date	Revision	Checked	Approved
	20-Mar-20			

