



Activity ID	Activity Name	Original Duration	Start	Finish	7							8							9							10							11
					Nov 03	Nov 10	Nov 17	Nov 24	Dec 01	Dec 08	Dec 15	Dec 22	Dec 29	Jan 05	Jan 12	Jan 19	Jan 26	Feb 02	Feb 09	Feb 16	Feb 23												
PCBCW-6680	9 Number Bored Piles	29.0	22-Sep-14 A	19-Jan-15	[Gantt bars for PCBCW-6680]																												
<b>PLANT B - 2.0 pile use 2.5m casing</b>																																	
PCBCW-7140	10 Number Bored Piles	29.0	29-Sep-14 A	16-Jan-15	[Gantt bars for PCBCW-7140]																												
<b>PLANT C - 2.0 pile use 2.5m casing</b>																																	
PCBCW-7520	10 Number Bored Piles	146.0	12-Nov-14 A	29-Apr-15	[Gantt bars for PCBCW-7520]																												
<b>PLANT D - 2.0 pile use 2.5m casing</b>																																	
PCBCW-7930	9 Number Bored Piles	109.0	15-Dec-14*	02-Apr-15	[Gantt bars for PCBCW-7930]																												
<b>Tyson</b>																																	
<b>PCB Tyson Piles (110 Piles)</b>																																	
<b>1st Group</b>																																	
PCB-3330	PCB - Bored Piling to PCB - 8 Piles	150.0	03-Oct-14 A	16-Feb-15	[Gantt bars for PCB-3330]																												
<b>2nd Group</b>																																	
PCB-3340	PCB - Bored Piling to PCB - 8 Piles	150.0	27-Sep-14 A	12-Feb-15	[Gantt bars for PCB-3340]																												
<b>3rd Group</b>																																	
PCB-3350	PCB - Bored Piling to PCB - 8 Piles	121.0	13-Oct-14 A	03-Mar-15	[Gantt bars for PCB-3350]																												
<b>4th Group</b>																																	
PCB-3460	PCB - Bored Piling to PCB - 7 Piles	121.0	12-Dec-14*	13-May-15	[Gantt bars for PCB-3460]																												
<b>5th Group</b>																																	
PCB-3450	PCB - Bored Piling to PCB - 8 Piles	104.0	16-Oct-14 A	16-Feb-15	[Gantt bars for PCB-3450]																												
<b>6th Group</b>																																	
PCB-3440	PCB - Bored Piling to PCB - 8 Piles	98.0	25-Sep-14 A	17-Feb-15	[Gantt bars for PCB-3440]																												
<b>7th Group</b>																																	
PCB-3430	PCB - Bored Piling to PCB - 8 Piles	108.0	13-Oct-14 A	06-Apr-15	[Gantt bars for PCB-3430]																												
<b>8th Group</b>																																	
PCB-3420	PCB - Bored Piling to PCB - 8 Piles	107.0	22-Oct-14 A	04-May-15	[Gantt bars for PCB-3420]																												
<b>9th Group</b>																																	
PCB-3410	PCB - Bored Piling to PCB - 8 Piles	106.0	24-Oct-14 A	01-Apr-15	[Gantt bars for PCB-3410]																												
<b>10th Group</b>																																	
PCB-3400	PCB - Bored Piling to PCB - 8 Piles	107.0	08-Oct-14 A	04-May-15	[Gantt bars for PCB-3400]																												
<b>11th Group</b>																																	
PCB-3390	PCB - Bored Piling to PCB - 7 Piles	105.0	10-Dec-14*	21-Apr-15	[Gantt bars for PCB-3390]																												
<b>12th Group</b>																																	
PCB-3380	PCB - Bored Piling to PCB - 7 Piles	105.0	10-Dec-14*	21-Apr-15	[Gantt bars for PCB-3380]																												
<b>13th Group</b>																																	
PCB-3370	PCB - Bored Piling to PCB - 5 Piles	82.0	12-Nov-14 A	07-Mar-15	[Gantt bars for PCB-3370]																												
<b>14th Group</b>																																	
PCB-3360	PCB - Bored Piling to PCB - 5 Piles	82.0	25-Oct-14 A	10-Feb-15	[Gantt bars for PCB-3360]																												
<b>Earthwork</b>																																	
<b>Dewatering</b>																																	
PCB-2610	GWC - TPICE Consultation	30.0	13-Oct-14 A	08-Nov-14 A	[Gantt bars for PCB-2610]																												
PCB-1980	GWC - Engineer Review and Comment	14.0	15-Oct-14 A	08-Nov-14 A	[Gantt bars for PCB-1980]																												
PCB-2510	GWC - Engineer Approve	7.0	31-Oct-14 A	08-Nov-14 A	[Gantt bars for PCB-2510]																												
PCB-2140	GWC - Revise Design and Method Statement	7.0	10-Nov-14 A	18-Nov-14 A	[Gantt bars for PCB-2140]																												
PCB-02-1680	GWC - Construct Dewatering Wells/Observation wells	6.0	01-Dec-14	06-Dec-14	[Gantt bars for PCB-02-1680]																												
PCB-02-1670	GWC - Pump Test	12.0	08-Dec-14	20-Dec-14	[Gantt bars for PCB-02-1670]																												
PCB-02-1660	GWC - Engineer Approve Pump Test Results	12.0	22-Dec-14	07-Jan-15	[Gantt bars for PCB-02-1660]																												
PCB-02-1650	GWC - Commence Dewatering	0.0		07-Jan-15	[Gantt bars for PCB-02-1650]																												
<b>Common Utilities Enclosure</b>																																	
<b>Piling</b>																																	
PCB-9A-100	CUE - Predrilling 13 number	26.0	26-Sep-14 A	14-Dec-14	[Gantt bars for PCB-9A-100]																												
PCB-9A-1790	CUE - Site Set up and Establishment for Socketed H-Piles	26.0	24-Nov-14 A	14-Dec-14	[Gantt bars for PCB-9A-1790]																												
PCB-9A-110	CUE - Prebored socket H-piles (21 nos) RIG 1	63.0	14-Dec-14	15-Feb-15	[Gantt bars for PCB-9A-110]																												
PCB-9A-1010	CUE - Prebored socket H-piles (21 nos) RIG 2	63.0	14-Dec-14	15-Feb-15	[Gantt bars for PCB-9A-1010]																												
PCB-9A-120	CUE - Proof drilling & loading test	63.0	07-Jan-15	11-Mar-15	[Gantt bars for PCB-9A-120]																												

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Dec-14	3 Month Rolling Programme - 1st December 2014	SGJ	