

Activity ID	Activity Name	Orig Dur	Current Start	Current Finish	2014											
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
TMCLK - Northern Connection Sub-Sea Tunnel Section																
Construction																
Northern Landfall																
North Reclamation (Phase 1)																
Construction																
Milestones																
NRC10110	200m Leading Seawall for Reclamation: 550-600 (Zone C2)	0	02-Jul-14A		◆ 200m Leading Seawall for Reclamation: 550-600 (Zone C2), 200m Leading Seawall for Reclamation: 550-600 (Zone C2)											
NRC10120	200m Leading Seawall for Reclamation: 600-650 (Zone B)	0	16-Jul-14A		◆ 200m Leading Seawall for Reclamation: 600-650 (Zone B), 200m Leading Seawall for Reclamation: 600-650 (Zone B)											
NRC10130	200m Leading Seawall for Reclamation: 650-700 (Zone B)	0	13-Aug-14A		◆ 200m Leading Seawall for Reclamation: 650-700 (Zone B), 200m Leading Seawall for Reclamation: 650-700 (Zone B)											
NRC10140	200m Leading Seawall for Reclamation: 700-956 (Zone B, A1 & A2)	0	23-Aug-14A		◆ 200m Leading Seawall for Reclamation: 700-956 (Zone B, A1 & A2), 200m Leading Seawall for Reclamation: 700-956 (Zone B, A1 & A2)											
NRC13150	Completion of Zone D1 Reclamation up to +5.0mPD	0	11-Jul-14 A		◆ Completion of Zone D1 Reclamation up to +5.0mPD, Completion of Zone D1 Reclamation up to +5.0mPD											
NRC13160	Completion of Zone D1 Reclamation up to +14.5mPD	0	02-Dec-14		◆ Completion of Zone D1 Reclamation up to +14.5mPD, Completion of Zone D1 Reclamation up to +14.5mPD											
NRC13170	Completion of Zone D2 Reclamation up to +5.0mPD	0	06-Aug-14A		◆ Completion of Zone D2 Reclamation up to +5.0mPD, Completion of Zone D2 Reclamation up to +5.0mPD											
NRC13180	Completion of Zone D2 Reclamation up to +14.5mPD	0	27-Dec-14		◆ Completion of Zone D2 Reclamation up to +14.5mPD, Completion of Zone D2 Reclamation up to +14.5mPD											
NRC13190	Completion of Zone C1 Reclamation up to +5.0mPD	0	16-Aug-14A		◆ Completion of Zone C1 Reclamation up to +5.0mPD, Completion of Zone C1 Reclamation up to +5.0mPD											
NRC13200	Completion of Zone C1 Reclamation up to +10mPD	0	15-Dec-14		◆ Completion of Zone C1 Reclamation up to +10mPD, Completion of Zone C1 Reclamation up to +10mPD											
NRC13205	Completion Zone C2 Reclamation up to +6mPD	0	01-Sep-14		◆ Completion Zone C2 Reclamation up to +6mPD, Completion Zone C2 Reclamation up to +6mPD											
NRC13210	Completion of Zone C2 Reclamation up to +10mPD	0	19-Nov-14		◆ Completion of Zone C2 Reclamation up to +10mPD, Completion of Zone C2 Reclamation up to +10mPD											
NRC13230	Completion of Zone B Reclamation up to +6mPD	0	07-Oct-14		◆ Completion of Zone B Reclamation up to +6mPD, Completion of Zone B Reclamation up to +6mPD											
NRC13240	Completion of Zone A1 Reclamation up to +10mPD	0	31-Dec-14		◆ Completion of Zone A1 Reclamation up to +10mPD, Completion of Zone A1 Reclamation up to +10mPD											
NRC13250	Completion of Zone A2 Reclamation up to +10mPD (TBC)	0	14-Jan-15		◆ Completion of Zone A2 Reclamation up to +10mPD (TBC), Completion of Zone A2 Reclamation up to +10mPD (TBC)											
Zone E																
Vertical Seawall																
NRC10450	VS - Berm Stone - Zone E - (CH50 to 100)	2	30-Jun-14A	19-Sep-14	■ VS - Berm Stone - Zone E - (CH50 to 100)											
NRC10460	VS - Berm Stone - Zone E - (CH100 to 150)	3	11-Jul-14 A	16-Jul-14A	■ VS - Berm Stone - Zone E - (CH100 to 150)											
NRC10470	VS - Berm Stone - Zone E - (CH150 to 205)	5	14-Jul-14A	01-Aug-14A	■ VS - Berm Stone - Zone E - (CH150 to 205)											
NRC10480	VS - Mass Concrete Coping - Zone E - (CH0 to 50)	8	21-Jul-14A	03-Sep-14	■ VS - Mass Concrete Coping - Zone E - (CH0 to 50)											
NRC10490	VS - Mass Concrete Coping - Zone E - (CH50 to 100)	8	23-Jul-14A	06-Sep-14	■ VS - Mass Concrete Coping - Zone E - (CH50 to 100)											
NRC10500	VS - Mass Concrete Coping - Zone E - (CH100 to 150)	8	09-Jul-14A	13-Sep-14	■ VS - Mass Concrete Coping - Zone E - (CH100 to 150)											
NRC10510	VS - Mass Concrete Coping - Zone E - (CH150 to 205)	11	16-Jul-14A	19-Sep-14	■ VS - Mass Concrete Coping - Zone E - (CH150 to 205)											
Reclamation																
NRC10755	Public Fill - Zone E - (CH150 to 205) to +14.0mPD	7	15-Nov-14	22-Nov-14	■ Public Fill - Zone E - (CH150 to 205) to +14.0mPD											
NRC10765	Public Fill - Zone E - (CH150 to 205) - Surcharge Period	180	23-Nov-14	21-May-15	■ Public Fill - Zone E - (CH150 to 205) - Surcharge Period											
Zone D1																
Vertical Seawall																
NRC11280	VS - Granular Filter - Zone D1 - (CH305 to 355)	4	28-Jun-14A	02-Jul-14A	■ VS - Granular Filter - Zone D1 - (CH305 to 355)											
NRC11430	VS - Berm Stone - Zone D1 - (CH205 to 255)	6	01-Aug-14A	06-Aug-14A	■ VS - Berm Stone - Zone D1 - (CH205 to 255)											
NRC11500	VS - Berm Stone - Zone D1 - (CH255 to 305)	3	06-Aug-14A	12-Aug-14A	■ VS - Berm Stone - Zone D1 - (CH255 to 305)											
NRC11570	VS - Berm Stone - Zone D1 - (CH305 to 355)	3	13-Aug-14A	16-Aug-14A	■ VS - Berm Stone - Zone D1 - (CH305 to 355)											
NRC11720	VS - Mass Concrete Coping - Zone D1 - (CH205 to 255)	15	01-Sep-14*	18-Sep-14	■ VS - Mass Concrete Coping - Zone D1 - (CH205 to 255)											
NRC11790	VS - Mass Concrete Coping - Zone D1 - (CH255 to 305)	8	19-Sep-14	27-Sep-14	■ VS - Mass Concrete Coping - Zone D1 - (CH255 to 305)											
NRC11860	VS - Mass Concrete Coping - Zone D1 - (CH305 to 355)	8	29-Sep-14	09-Oct-14	■ VS - Mass Concrete Coping - Zone D1 - (CH305 to 355)											
Sloping Seawall																
NRC120200	VS - Berm Stone - Zone D1 - RTT	2	22-Sep-14	23-Sep-14	■ VS - Berm Stone - Zone D1 - RTT											
NRC120200	VS - Mass Concrete Coping - Zone D1 - RTT	4	12-Aug-14A	01-Sep-14	■ VS - Mass Concrete Coping - Zone D1 - RTT											
NRC13610	SS - Armour Rock Underlayer - Zone D1 - (CH255 to 305)	5	01-Aug-14A	10-Aug-14A	■ SS - Armour Rock Underlayer - Zone D1 - (CH255 to 305)											
NRC13690	SS - Armour Rock Underlayer - Zone D1 - (CH305 to 355)	5	11-Aug-14A	19-Aug-14A	■ SS - Armour Rock Underlayer - Zone D1 - (CH305 to 355)											
NRC14070	SS - Armour Rock - Zone D1 - (CH255 to 305)	4	01-Sep-14	04-Sep-14	■ SS - Armour Rock - Zone D1 - (CH255 to 305)											
NRC14080	SS - Armour Rock - Zone D1 - (CH305 to 355)	4	05-Sep-14	10-Sep-14	■ SS - Armour Rock - Zone D1 - (CH305 to 355)											
NRC14120	SS - Mass Concrete Coping - Zone D1 - (CH255 to 305)	7	05-Sep-14	13-Sep-14	■ SS - Mass Concrete Coping - Zone D1 - (CH255 to 305)											
NRC14130	SS - Mass Concrete Coping - Zone D1 - (CH305 to 355)	7	15-Sep-14	22-Sep-14	■ SS - Mass Concrete Coping - Zone D1 - (CH305 to 355)											
Reclamation																
NRC13380	Public Fill - Zone D1 - (CH305 to 355) to +2.5mPD	4	24-Jun-14A	03-Jul-14A	■ Public Fill - Zone D1 - (CH305 to 355) to +2.5mPD											
NRC13430	Public Fill - Zone D1 - (CH255 to 305) to +5.0mPD	4	25-Jun-14A	08-Jul-14A	■ Public Fill - Zone D1 - (CH255 to 305) to +5.0mPD											
NRC13450	Public Fill - Zone D1 - (CH305 to 355) to +5.0mPD	4	01-Jul-14A	11-Jul-14A	■ Public Fill - Zone D1 - (CH305 to 355) to +5.0mPD											
NRC13460	Public Fill - Zone D1 - (CH205 to 255) to +14.5mPD	10	27-Oct-14	06-Nov-14	■ Public Fill - Zone D1 - (CH205 to 255) to +14.5mPD											
NRC13470	Public Fill - Zone D1 - (CH255 to 305) to +14.5mPD	11	07-Nov-14	19-Nov-14	■ Public Fill - Zone D1 - (CH255 to 305) to +14.5mPD											
NRC13480	Public Fill - Zone D1 - (CH305 to 355) to +14.5mPD	11	20-Nov-14	02-Dec-14	■ Public Fill - Zone D1 - (CH305 to 355) to +14.5mPD											
NRC15150	Surcharge Period - Zone D1 - (CH205 to 255)	180	07-Nov-14	05-May-15	■ Surcharge Period - Zone D1 - (CH205 to 255)											
NRC15170	Surcharge Period - Zone D1 - (CH255 to 305)	180	20-Nov-14	18-May-15	■ Surcharge Period - Zone D1 - (CH255 to 305)											
NRC15190	Surcharge Period - Zone D1 - (CH305 to 355)	180	03-Dec-14	31-May-15	■ Surcharge Period - Zone D1 - (CH305 to 355)											
Zone D2																
Vertical Seawall																
NRC11350	VS - Granular Filter - Zone D2 - (CH355 to 405)	4	02-Jul-14A	19-Sep-14	■ VS - Granular Filter - Zone D2 - (CH355 to 405)											
NRC11390	VS - Granular Filter - Zone D2 - (CH405 to 443)	4	08-Jul-14A	11-Jul-14A	■ VS - Granular Filter - Zone D2 - (CH405 to 443)											
NRC11640	VS - Berm Stone - Zone D2 - (CH355 to 405)	3	23-Aug-14A	23-Aug-14A	■ VS - Berm Stone - Zone D2 - (CH355 to 405)											
NRC11680	VS - Berm Stone - Zone D2 - (CH405 to 443)	3	28-Aug-14A	28-Aug-14A	■ VS - Berm Stone - Zone D2 - (CH405 to 443)											
NRC11930	VS - Mass Concrete Coping - Zone D2 - (CH355 to 405)	8	01-Sep-14	10-Sep-14	■ VS - Mass Concrete Coping - Zone D2 - (CH355 to 405)											
NRC11980	VS - Mass Concrete Coping - Zone D2 - (CH405 to 443)	8	11-Sep-14	19-Sep-14	■ VS - Mass Concrete Coping - Zone D2 - (CH405 to 443)											
Sloping Seawall																
NRC13770	SS - Armour Rock Underlayer - Zone D2 - (CH355 to 405)	5	12-Aug-14A	28-Aug-14A	■ SS - Armour Rock Underlayer - Zone D2 - (CH355 to 405)											
NRC13880	SS - Armour Rock Underlayer - Zone D2 - (CH405 to 443)	5	01-Sep-14	05-Sep-14	■ SS - Armour Rock Underlayer - Zone D2 - (CH405 to 443)											
NRC14090	SS - Armour Rock - Zone D2 - (CH355 to 405)	4	11-Sep-14	15-Sep-14	■ SS - Armour Rock - Zone D2 - (CH355 to 405)											
NRC14100	SS - Armour Rock - Zone D2 - (CH405 to 443)	4	16-Sep-14	19-Sep-14	■ SS - Armour Rock - Zone D2 - (CH405 to 443)											
NRC14140	SS - Mass Concrete Coping - Zone D2 - (CH355 to 405)	7	23-Sep-14	30-Sep-14	■ SS - Mass Concrete Coping - Zone D2 - (CH355 to 405)											
NRC14150	SS - Mass Concrete Coping - Zone D2 - (CH405 to 443)	7	03-Oct-14	10-Oct-14	■ SS - Mass Concrete Coping - Zone D2 - (CH405 to 443)											
Reclamation																
NRC13500	Compacted Sandfill - Zone D2 - (CH405 to 443) to -2.5mPD	2	17-Jun-14A	02-Jul-14A	■ Compacted Sandfill - Zone D2 - (CH405 to 443) to -2.5mPD											
NRC13510	Public Fill - Zone D2 - (CH355 to 405) to -2.5mPD	4	17-Jun-14A	05-Jul-14A	■ Public Fill - Zone D2 - (CH355 to 405) to -2.5mPD											
NRC13520	Public Fill - Zone D2 - (CH405 to 443) to -2.5mPD	4	08-Jul-14A	16-Jul-14A	■ Public Fill - Zone D2 - (CH405 to 443) to -2.5mPD											
NRC13540	Compacted Sandfill - Zone D2 - (CH355 to 405) to +2.5mPD	6	24-Jun-14A	03-Jul-14A	■ Compacted Sandfill - Zone D2 - (CH355 to 405) to +2.5mPD											
NRC13550	Compacted Sandfill - Zone D2 - (CH405 to 443) to +2.5mPD	5	01-Jul-14A	05-Jul-14A	■ Compacted Sandfill - Zone D2 - (CH405 to 443) to +2.5mPD											
NRC13560	Public Fill - Zone D2 - (CH355 to 405) to +2.5mPD	10	05-Jul-14A	15-Jul-14A	■ Public Fill - Zone D2 - (CH355 to 405) to +2.5mPD											
NRC13570	Public Fill - Zone D2 - (CH405 to 443) to +2.5mPD	10	09-Jul-14A	25-Jul-14A	■ Public Fill - Zone D2 - (CH405 to 443) to +2.5mPD											
NRC13580	Compacted Sandfill - Zone D2 - (CH355 to 405) to +5.0mPD	4	24-Jul-14A	24-Jul-14A	■ Compacted Sandfill - Zone D2 - (CH355 to 405) to +5.0mPD											
NRC13590	Compacted Sandfill - Zone D2 - (CH405 to 443) to +5.0mPD	4	09-Jul-14A	17-Jul-14A	■ Compacted Sandfill - Zone D2 - (CH405 to 443) to +5.0mPD											
NRC13600	Public Fill - Zone D2 - (CH355 to 405) to +5.0mPD	4	15-Jul-14A	24-Jul-14A	■ Public Fill - Zone D2 - (CH355 to 405) to +5.0mPD											
NRC13620	Public Fill - Zone D2 - (CH405 to 443) to +5.0mPD	4	21-Jul-14A	06-Aug-14A	■ Public Fill - Zone D2 - (CH405 to 443) to +5.0mPD											
NRC13630	Public Fill - Zone D2 - (CH355 to 405) to +14.5mPD	11	03-Dec-14	15-Dec-14	■ Public Fill - Zone D2 - (CH355 to 405) to +14.5mPD											
NRC13640	Public Fill - Zone D2 - (CH405 to 443) to +14.5mPD	9	16-Dec-14	27-Dec-14	■ Public Fill - Zone D2 - (CH405 to 443) to +14.5mPD											
NRC15210	Surcharge Period - Zone D2 - (CH355 to 405)	180	16-Dec-14	13-Jun-15	■ Surcharge Period - Zone D2 - (CH355 to 405)											
NRC15230	Surcharge Period - Zone D2 - (CH405 to 443)	180	28-Dec-14	25-Jun-15	■ Surcharge Period - Zone D2 - (CH405 to 443)											
Zone C1																
Vertical Seawall																
NRC14640	VS - Granular Filter - Zone C1 - (CH443 to 493)	4	15-Jul-14A	22-Jul-14A	■ VS - Granular Filter - Zone C1 - (CH443 to 493)											
NRC14650	VS - Granular Filter - Zone C1 - (CH493 to 543)	4	22-Jul-14A	22-Jul-14A	■ VS - Granular Filter - Zone C1 - (CH493 to 543)											
NRC14670	VS - Berm Stone - Zone C1 - (CH443 to 493)	3	22-Sep-14	24-Sep-14	■ VS - Berm Stone - Zone C1 - (CH443 to 493)											

Activity ID	Activity Name	Orig Dur	Current Start	Current Finish	2014																	
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec										
NRC14680	VS - Berm Stone - Zone C1 - (CH493 to 543)	3	25-Sep-14	27-Sep-14																		
NRC14700	VS - Mass Concrete Coping - Zone C1 - (CH443 to 493)	8	10-Oct-14	18-Oct-14																		
NRC14710	VS - Mass Concrete Coping - Zone C1 - (CH493 to 543)	8	20-Oct-14	28-Oct-14																		
Sloping Seawall					82	03-Jul-14A	07-Oct-14															
NRC14820	SS - Armour Rock Underlayer - Zone C1 - (CH443 to 493)	5	28-Aug-14A	31-Aug-14A																		
NRC14830	SS - Armour Rock Underlayer - Zone C1 - (CH493 to 543)	5	06-Sep-14	12-Sep-14																		
NRC14850	SS - Armour Rock - Zone C1 - (CH443 to 493)	4	20-Sep-14	24-Sep-14																		
NRC14860	SS - Armour Rock - Zone C1 - (CH493 to 543)	4	25-Sep-14	29-Sep-14																		
NRC14880	SS - Mass Concrete Coping - Zone C1 - (CH443 to 493)	7	19-Sep-14	26-Sep-14																		
NRC14890	SS - Mass Concrete Coping - Zone C1 - (CH493 to 543)	7	27-Sep-14	07-Oct-14																		
NRC14970	Sloping - Granular Filter - Zone C1 - (CH443 to 493)	3	03-Jul-14A	07-Jul-14A																		
NRC14980	Sloping - Granular Filter - Zone C1 - (CH493 to 543)	3	25-Jul-14A	25-Jul-14A																		
Reclamation					297	19-Jun-14A	13-Jun-15															
NRC13650	Compacted Sandfill - Zone C1 - (CH443 to 493) to -2.5mPD	2	19-Jun-14A	10-Jul-14A																		
NRC13660	Compacted Sandfill - Zone C1 - (CH493 to 543) to -2.5mPD	2	19-Jun-14A	16-Jul-14A																		
NRC13670	Public Fill - Zone C1 - (CH443 to 493) to -2.5mPD	2	11-Jul-14A	24-Jul-14A																		
NRC13680	Public Fill - Zone C1 - (CH493 to 543) to -2.5mPD	2	22-Jul-14A	02-Aug-14A																		
NRC13700	Compacted Sandfill - Zone C1 - (CH443 to 493) to +2.5mPD	5	16-Jul-14A	22-Jul-14A																		
NRC13710	Compacted Sandfill - Zone C1 - (CH493 to 543) to +2.5mPD	5	23-Jul-14A	13-Aug-14A																		
NRC13720	Public Fill - Zone C1 - (CH443 to 493) to +2.5mPD	4	01-Aug-14A	13-Aug-14A																		
NRC13730	Public Fill - Zone C1 - (CH493 to 543) to +2.5mPD	4	02-Aug-14A	13-Aug-14A																		
NRC13740	Compacted Sandfill - Zone C1 - (CH443 to 493) to +5.0mPD	4	28-Jul-14A	14-Aug-14A																		
NRC13750	Compacted Sandfill - Zone C1 - (CH493 to 543) to +5.0mPD	4	01-Aug-14A	16-Aug-14A																		
NRC13760	Public Fill - Zone C1 - (CH443 to 493) to +5.0mPD	4	06-Aug-14A	14-Aug-14A																		
NRC13780	Public Fill - Zone C1 - (CH493 to 543) to +5.0mPD	4	11-Aug-14A	16-Aug-14A																		
NRC14050	Public Fill - Zone C1 - (CH443 to 493) to +10.0mPD	6	09-Dec-14	15-Dec-14																		
NRC14060	Public Fill - Zone C1 - (CH493 to 543) to +10.0mPD	6	02-Dec-14	08-Dec-14																		
NRC15060	Reclamation - Band Drain - Zone C1 - (CH443 to 493)	4	19-Jun-14A	03-Jul-14A																		
NRC15070	Reclamation - Band Drain - Zone C1 - (CH493 to 543)	4	01-Jul-14A	06-Jul-14A																		
NRC15250	Surcharge Period - Zone C1 - (CH443 to 493)	180	16-Dec-14	13-Jun-15																		
NRC15270	Surcharge Period - Zone C1 - (CH493 to 543)	180	09-Dec-14	06-Jun-15																		
Zone C2					292	28-Jun-14A	18-May-15															
Vertical Seawall					102	28-Jun-14A	03-Oct-14															
NRC14600	VS - Rockfill Type A - Zone C2 - (CH543 to 598)	3	28-Jun-14A	14-Jul-14A																		
NRC14630	VS - Geotextile - Zone C2 - (CH543 to 598)	2	05-Jul-14A	05-Jul-14A																		
NRC14660	VS - Granular Filter - Zone C2 - (CH543 to 598)	4	22-Jul-14A	22-Jul-14A																		
NRC14690	VS - Berm Stone - Zone C2 - (CH543 to 598)	3	29-Sep-14	03-Oct-14																		
NRC14720	VS - Mass Concrete Coping - Zone C2 - (CH543 to 598)	8	01-Sep-14	10-Sep-14																		
Sloping Seawall					70	03-Jul-14A	15-Oct-14															
NRC14840	SS - Armour Rock Underlayer - Zone C2 - (CH543 to 598)	5	13-Sep-14	18-Sep-14																		
NRC14870	SS - Armour Rock - Zone C2 - (CH543 to 598)	4	30-Sep-14	06-Oct-14																		
NRC14900	SS - Mass Concrete Coping - Zone C2 - (CH543 to 598)	7	08-Oct-14	15-Oct-14																		
NRC14930	Sloping - Rockfill Type A - Zone C2 - (CH543 to 598)	1	03-Jul-14A	12-Jul-14A																		
NRC14960	Sloping - Geotextile - Zone C2 - (CH543 to 598)	1	12-Jul-14A	12-Jul-14A																		
NRC14990	Sloping - Granular Filter - Zone C2 - (CH543 to 598)	3	25-Jul-14A	25-Jul-14A																		
Reclamation					267	01-Jul-14A	19-May-15															
NRC15080	Reclamation - Band Drain - Zone C2 - (CH543 to 598)	4	01-Jul-14A	10-Jul-14A																		
NRC15090	Public Fill - Zone C2 - (CH543 to 598) to -2.5mPD	2	14-Aug-14A	16-Aug-14A																		
NRC15100	Public Fill - Zone C2 - (CH543 to 598) to +2.5mPD	6	13-Aug-14A	22-Aug-14A																		
NRC15110	Public Fill - Zone C2 - (CH543 to 598) to +6.0mPD	2	20-Aug-14A	01-Sep-14																		
NRC15120	Public Fill - Zone C2 - (CH543 to 598) to +10mPD	6	13-Nov-14	19-Nov-14																		
NRC15290	Surcharge Period - Zone C2 - (CH543 to 598)	180	20-Nov-14	18-May-15																		
Zone B					306	02-Apr-14A	20-Jun-15															
Vertical Seawall					108	26-Apr-14A	14-Oct-14															
NRC11220	VS - Seawall Block - Zone B - (CH598 to 648)	5	02-Jun-14A	08-Jul-14A																		
NRC11230	VS - Seawall Block - Zone B - (CH648 to 698)	5	26-Apr-14A	25-Jul-14A																		
NRC11240	VS - Seawall Block - Zone B - (CH698 to 738)	5	20-Jun-14A	12-Aug-14A																		
NRC11250	VS - Rockfill Type A - Zone B - (CH598 to 648)	3	03-Jul-14A	25-Jul-14A																		
NRC11260	VS - Rockfill Type A - Zone B - (CH648 to 698)	3	02-Aug-14A	08-Aug-14A																		
NRC11270	VS - Rockfill Type A - Zone B - (CH698 to 738)	3	30-Jul-14A	16-Aug-14A																		
NRC11290	VS - Geotextile - Zone B - (CH598 to 648)	2	05-Jul-14A	05-Jul-14A																		
NRC11300	VS - Geotextile - Zone B - (CH648 to 698)	2	05-Jul-14A	08-Aug-14A																		
NRC11310	VS - Geotextile - Zone B - (CH698 to 738)	2	08-Aug-14A	08-Aug-14A																		
NRC11320	VS - Granular Filter - Zone B - (CH598 to 648)	4	31-Jul-14A	16-Aug-14A																		
NRC11330	VS - Granular Filter - Zone B - (CH648 to 698)	4	18-Aug-14A	22-Aug-14A																		
NRC11340	VS - Granular Filter - Zone B - (CH698 to 738)	4	22-Aug-14A	02-Sep-14																		
NRC11360	VS - Berm Stone - Zone B - (CH598 to 648)	3	04-Oct-14	07-Oct-14																		
NRC11370	VS - Berm Stone - Zone B - (CH648 to 698)	3	08-Oct-14	10-Oct-14																		
NRC11380	VS - Berm Stone - Zone B - (CH698 to 738)	3	11-Oct-14	14-Oct-14																		
NRC11400	VS - Mass Concrete Coping - Zone B - (CH598 to 648)	8	11-Sep-14	19-Sep-14																		
NRC11410	VS - Mass Concrete Coping - Zone B - (CH648 to 698)	8	20-Sep-14	29-Sep-14																		
NRC11420	VS - Mass Concrete Coping - Zone B - (CH698 to 738)	8	30-Sep-14	10-Oct-14																		
Sloping Seawall					75	02-Apr-14A	05-Nov-14															
NRC11480	SS - Rock Grade 400 - Zone B - (CH648 to 698) to +2.5mPD	17	02-Apr-14A	15-Jul-14A																		
NRC11490	SS - Rock Grade 400 - Zone B - (CH698 to 738) to +2.5mPD	18	12-May-14A	19-Jul-14A																		
NRC11540	SS - Armour Rock Underlayer - Zone B - (CH598 to 648)	5	19-Sep-14	24-Sep-14																		
NRC11550	SS - Armour Rock Underlayer - Zone B - (CH648 to 698)	5	25-Sep-14	30-Sep-14																		
NRC11560	SS - Armour Rock Underlayer - Zone B - (CH698 to 738)	5	03-Oct-14	08-Oct-14																		
NRC11580	SS - Armour Rock - Zone B - (CH598 to 648)	4	09-Oct-14	13-Oct-14																		
NRC11590	SS - Armour Rock - Zone B - (CH648 to 698)	4	14-Oct-14	17-Oct-14																		
NRC11600	SS - Armour Rock - Zone B - (CH698 to 738)	4	18-Oct-14	22-Oct-14																		
NRC11610	SS - Mass Concrete Coping - Zone B - (CH598 to 648)	7	16-Oct-14	23-Oct-14																		
NRC11620	SS - Mass Concrete Coping - Zone B - (CH648 to 698)	7	24-Oct-14	31-Oct-14																		
NRC11630	SS - Mass Concrete Coping - Zone B - (CH698 to 738)	7	01-Nov-14	08-Nov-14																		
NRC11650	Sloping - Rockfill Type A - Zone B - (CH598 to 648)	1	21-Jul-14A	21-Jul-14A																		
NRC11660	Sloping - Rockfill Type A - Zone B - (CH648 to 698)	1	21-Jul-14A	21-Jul-14A																		

Activity ID	Activity Name	Orig Dur	Current Start	Current Finish	2014											
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
NRC11800	Reclamation - Sand Blanket - Zone B - (CH598 to 648)	2	30-Jun-14A	04-Jul-14A			■	■								
NRC11810	Reclamation - Sand Blanket - Zone B - (CH648 to 698)	2	01-Jul-14A	04-Jul-14A			■									
NRC11820	Reclamation - Sand Blanket - Zone B - (CH698 to 738)	2	11-Aug-14A	12-Aug-14A				■								
NRC11830	Reclamation - Band Drain - Zone B - (CH598 to 648)	4	05-Jul-14A	18-Aug-14A			■	■								
NRC11840	Reclamation - Band Drain - Zone B - (CH648 to 698)	4	08-Jul-14A	15-Aug-14A			■	■								
NRC11850	Reclamation - Band Drain - Zone B - (CH698 to 738)	4	15-Aug-14A	21-Aug-14A				■								
NRC11870	Public Fill - Zone B - (CH598 to 648) to -2.5mPD	3	14-Aug-14A	28-Aug-14A				■								
NRC11880	Public Fill - Zone B - (CH648 to 698) to -2.5mPD	3	23-Sep-14A	01-Sep-14												
NRC11890	Public Fill - Zone B - (CH698 to 738) to -2.5mPD	3	04-Sep-14	06-Sep-14												
NRC11900	Public Fill - Zone B - (CH598 to 648) to +2.5mPD	7	02-Sep-14	10-Sep-14												
NRC11910	Public Fill - Zone B - (CH648 to 698) to +2.5mPD	7	11-Sep-14	18-Sep-14												
NRC11920	Public Fill - Zone B - (CH698 to 738) to +2.5mPD	7	19-Sep-14	26-Sep-14												
NRC11950	Public Fill - Zone B - (CH598 to 648) to +6.0mPD	7	11-Sep-14	18-Sep-14												
NRC11960	Public Fill - Zone B - (CH648 to 698) to +6.0mPD	7	19-Sep-14	26-Sep-14												
NRC11970	Public Fill - Zone B - (CH698 to 738) to +6.0mPD	7	27-Sep-14	07-Oct-14												
NRC11990	Public Fill - Zone B - (CH598 to 648) to +10mPD	6	16-Dec-14	22-Dec-14												
NRC11995	Public Fill - Zone B - (CH648 to 698) to +10mPD	6	27-Sep-14	06-Oct-14												
NRC12010	Public Fill - Zone B - (CH698 to 738) to +10mPD	6	15-Oct-14	21-Oct-14												
NRC15310	Surcharge Period - Zone B - (CH598 to 648)	180	23-Dec-14	20-Jun-15												
NRC15322	Surcharge Period - Zone B - (CH648 to 698) stage 1	180	07-Oct-14	04-Apr-15												
NRC15350	Surcharge Period - Zone B - (CH698 to 738)	180	22-Oct-14	19-Apr-15												
Zone A1		297	27-May-14A	29-Jun-15												
Vertical Seawall		103	02-Jul-14A	20-Oct-14												
NRC12060	VS - Seawall Block - Zone A1 - (CH738 to 793)	11	02-Jul-14A	20-Aug-14A			■	■								
NRC12080	VS - Rockfill Type A - Zone A1 - (CH738 to 793)	3	12-Aug-14A	30-Aug-14A				■								
NRC12090	VS - Geotextile - Zone A1 - (CH738 to 793)	2	13-Aug-14A	29-Aug-14A				■								
NRC12100	VS - Granular Filter - Zone A1 - (CH738 to 793)	4	03-Sep-14	06-Sep-14												
NRC12120	VS - Berm Stone - Zone A1 - (CH738 to 793)	3	15-Oct-14	17-Oct-14												
NRC12130	VS - Mass Concrete Coping - Zone A1 - (CH738 to 793)	8	11-Oct-14	20-Oct-14												
Sloping Seawall		56	27-May-14A	17-Nov-14												
NRC12150	SS - Rock Grade 400 - Zone A1 - (CH738 to 793) to +2.5mPD (4k/d)	10	27-May-14A	01-Aug-14A			■	■								
NRC12180	SS - Armour Rock Underlayer - Zone A1 - (CH738 to 793)	5	09-Oct-14	14-Oct-14												
NRC12190	SS - Armour Rock - Zone A1 - (CH738 to 793)	4	23-Oct-14	27-Oct-14												
NRC12210	SS - Mass Concrete Coping - Zone A1 - (CH738 to 793)	7	10-Nov-14	17-Nov-14												
NRC12220	Sloping - Rockfill Type A - Zone A1 - (CH738 to 793)	1	26-Aug-14A	28-Aug-14A												
NRC12230	Sloping - Geotextile - Zone A1 - (CH738 to 793)	2	01-Sep-14	02-Sep-14												
NRC12250	Sloping - Granular Filter - Zone A1 - (CH738 to 793)	3	03-Sep-14	05-Sep-14												
Reclamation		234	06-Sep-14	29-Jun-15												
NRC12260	Reclamation - Geotextile - Zone A1 - (CH738 to 793)	4	06-Sep-14	11-Sep-14												
NRC12270	Reclamation - Sand Blanket - Zone A1 - (CH738 to 793)	2	12-Sep-14	13-Sep-14												
NRC12280	Reclamation - Band Drain - Zone A1 - (CH738 to 793)	4	15-Sep-14	18-Sep-14												
NRC12300	Public Fill - Zone A1 - (CH738 to 793) to -2.5mPD	3	08-Sep-14	11-Sep-14												
NRC12310	Public Fill - Zone A1 - (CH738 to 793) to +2.5mPD	7	27-Sep-14	07-Oct-14												
NRC12320	Public Fill - Zone A1 - (CH738 to 793) to +6.0mPD	7	08-Oct-14	15-Oct-14												
NRC12340	Public Fill - Zone A1 - (CH738 to 793) to +10mPD	6	23-Dec-14	31-Dec-14												
NRC15370	Surcharge Period - Zone A1 - (CH738 to 793)	180	01-Jan-15	29-Jun-15												
Zone A2		307	17-Apr-14A	13-Jul-15												
Vertical Seawall		137	14-Jun-14A	29-Nov-14												
NRC12390	VS - Rock Grade 400 - Zone A2 - (CH843 to 893)	10	14-Jun-14A	04-Jul-14A												
NRC12400	VS - Rock Grade 400 - Zone A2 - (CH893 to 956)	30	23-Jun-14A	01-Aug-14A												
NRC12410	VS - Levelling Stone - Zone A2 - (CH793 to 843)	4	08-Jul-14A	17-Jul-14A												
NRC12420	VS - Levelling Stone - Zone A2 - (CH843 to 893)	4	23-Jul-14A	24-Jul-14A												
NRC12440	VS - Levelling Stone - Zone A2 - (CH893 to 956)	9	18-Aug-14A	18-Aug-14A												
NRC12450	VS - Seawall Block - Zone A2 - (CH793 to 843)	7	16-Jul-14A	28-Aug-14A												
NRC12460	VS - Seawall Block - Zone A2 - (CH843 to 893)	7	13-Aug-14A	01-Sep-14												
NRC12470	VS - Seawall Block - Zone A2 - (CH893 to 956)	17	23-Aug-14A	20-Sep-14												
NRC12480	VS - Rockfill Type A - Zone A2 - (CH793 to 843)	3	02-Sep-14	04-Sep-14												
NRC12490	VS - Rockfill Type A - Zone A2 - (CH843 to 893)	3	22-Sep-14	24-Sep-14												
NRC12500	VS - Rockfill Type A - Zone A2 - (CH893 to 956)	7	25-Sep-14	04-Oct-14												
NRC12510	VS - Geotextile - Zone A2 - (CH793 to 843)	2	25-Sep-14	26-Sep-14												
NRC12520	VS - Geotextile - Zone A2 - (CH843 to 893)	2	27-Sep-14	29-Sep-14												
NRC12530	VS - Geotextile - Zone A2 - (CH893 to 956)	5	30-Sep-14	07-Oct-14												
NRC12540	VS - Granular Filter - Zone A2 - (CH793 to 843)	4	30-Sep-14	06-Oct-14												
NRC12550	VS - Granular Filter - Zone A2 - (CH843 to 893)	4	07-Oct-14	10-Oct-14												
NRC12560	VS - Granular Filter - Zone A2 - (CH893 to 956)	10	11-Oct-14	22-Oct-14												
NRC12570	VS - Berm Stone - Zone A2 - (CH793 to 843)	3	18-Oct-14	21-Oct-14												
NRC12580	VS - Berm Stone - Zone A2 - (CH843 to 893)	3	22-Oct-14	24-Oct-14												
NRC12590	VS - Berm Stone - Zone A2 - (CH893 to 956)	7	25-Oct-14	01-Nov-14												
NRC12600	VS - Mass Concrete Coping - Zone A2 - (CH793 to 843)	8	21-Oct-14	29-Oct-14												
NRC12610	VS - Mass Concrete Coping - Zone A2 - (CH843 to 893)	8	30-Oct-14	07-Nov-14												
NRC12620	VS - Mass Concrete Coping - Zone A2 - (CH893 to 956)	18	08-Nov-14	28-Nov-14												
Sloping Seawall		72	17-Apr-14A	11-Dec-14												
NRC12630	SS - Dredging - Zone A2 - (CH793 to 843)	5	17-Apr-14A	01-Jul-14A												
NRC12640	SS - Dredging - Zone A2 - (CH843 to 893)	6	17-May-14A	02-Jul-14A												
NRC12650	SS - Dredging - Zone A2 - (CH893 to 956)	7	03-Jul-14A	26-Jul-14A												
NRC12660	SS - Rock Grade 400 - Zone A2 - (CH793 to 843) to +2.5mPD (4k/d)	10	10-Jun-14A	16-Aug-14A												
NRC12670	SS - Rock Grade 400 - Zone A2 - (CH843 to 893) to +2.5mPD (4k/d)	12	11-Aug-14A	03-Sep-14												
NRC12680	SS - Rock Grade 400 - Zone A2 - (CH893 to 956) to +2.5mPD (4k/d)	13	04-Sep-14	19-Sep-14												
NRC12720	SS - Armour Rock Underlayer - Zone A2 - (CH793 to 843)	5	15-Oct-14	20-Oct-14												
NRC12730	SS - Armour Rock Underlayer - Zone A2 - (CH843 to 893)	5	21-Oct-14	25-Oct-14												
NRC12740	SS - Armour Rock Underlayer - Zone A2 - (CH893 to 956)	5	27-Oct-14	31-Oct-14												
NRC12750	SS - Armour Rock - Zone A2 - (CH793 to 843)	4	01-Nov-14	05-Nov-14												
NRC12760	SS - Armour Rock - Zone A2 - (CH843 to 893)	4	06-Nov-14	10-Nov-14												
NRC12770	SS - Armour Rock - Zone A2 - (CH893 to 956)	4	11-Nov-14	14-Nov-14												
NRC12780	SS - Mass Concrete Coping - Zone A2 - (CH793 to 843)	7	18-Nov-14	25-Nov-14												
NRC12790	SS - Mass Concrete Coping - Zone A2 - (CH843 to 893)	7	26-Nov-14	03-Dec-14												
NRC12800	SS - Mass Concrete Coping - Zone A2 - (CH893 to 956)	7	04-Dec-14	11-Dec-14												
NRC12810	Sloping - Rockfill Type A - Zone A2 - (CH793 to 843)	1	01-Sep-14	01-Sep-14												
NRC12820	Sloping - Rockfill Type A - Zone A2 - (CH843 to 893)	1	04-Sep-14	04-Sep-14												
NRC12830	Sloping - Rockfill Type A - Zone A2 - (CH893 to 956)	1	20-Sep-14	20-Sep-14												
NRC12850	Sloping - Geotextile - Zone A2 - (CH793 to 843)	2	03-Sep-14	04-Sep-14					</							

Activity ID	Activity Name	Orig Dur	Current Start	Current Finish	2014													
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec						
NRC1290	Sloping - Granular Filter - ZoneA2 - (CH843 to 893)	3	11-Sep-14	13-Sep-14													█ Sloping - Granular Filter - ZoneA2 - (CH843 to 893)	
NRC1290	Sloping - Granular Filter - ZoneA2 - (CH893 to 956)	3	24-Sep-14	26-Sep-14													█ Sloping - Granular Filter - ZoneA2 - (CH893 to 956)	
Reclamation		234	12-Sep-14	13-Jul-15														
NRC12910	Reclamation - Geotextile - ZoneA2 - (CH793 to 843)	4	12-Sep-14	16-Sep-14													█ Reclamation - Geotextile - ZoneA2 - (CH793 to 843)	
NRC12920	Reclamation - Geotextile - ZoneA2 - (CH843 to 893)	4	17-Sep-14	20-Sep-14													█ Reclamation - Geotextile - ZoneA2 - (CH843 to 893)	
NRC12930	Reclamation - Geotextile - ZoneA2 - (CH893 to 956)	3	27-Sep-14	30-Sep-14													█ Reclamation - Geotextile - ZoneA2 - (CH893 to 956)	
NRC12940	Reclamation - Sand Blanket - ZoneA2 - (CH793 to 843)	2	17-Sep-14	18-Sep-14													█ Reclamation - Sand Blanket - ZoneA2 - (CH793 to 843)	
NRC12960	Reclamation - Sand Blanket - ZoneA2 - (CH843 to 893)	3	22-Sep-14	24-Sep-14													█ Reclamation - Sand Blanket - ZoneA2 - (CH843 to 893)	
NRC12970	Reclamation - Sand Blanket - ZoneA2 - (CH893 to 956)	5	03-Oct-14	08-Oct-14													█ Reclamation - Sand Blanket - ZoneA2 - (CH893 to 956)	
NRC12980	Reclamation - Band Drain - ZoneA2 - (CH793 to 843)	4	19-Sep-14	23-Sep-14													█ Reclamation - Band Drain - ZoneA2 - (CH793 to 843)	
NRC12990	Reclamation - Band Drain - ZoneA2 - (CH843 to 893)	4	25-Sep-14	29-Sep-14													█ Reclamation - Band Drain - ZoneA2 - (CH843 to 893)	
NRC13000	Reclamation - Band Drain - ZoneA2 - (CH893 to 956)	5	09-Oct-14	14-Oct-14													█ Reclamation - Band Drain - ZoneA2 - (CH893 to 956)	
NRC13010	Public Fill - ZoneA2 - (CH793 to 843) to -2.5mPD	6	24-Sep-14	30-Sep-14													█ Public Fill - ZoneA2 - (CH793 to 843) to -2.5mPD	
NRC13020	Public Fill - ZoneA2 - (CH843 to 893) to -2.5mPD	6	03-Oct-14	09-Oct-14													█ Public Fill - ZoneA2 - (CH843 to 893) to -2.5mPD	
NRC13030	Public Fill - ZoneA2 - (CH893 to 956) to -2.5mPD	4	15-Oct-14	18-Oct-14													█ Public Fill - ZoneA2 - (CH893 to 956) to -2.5mPD	
NRC13040	Public Fill - ZoneA2 - (CH793 to 843) to +2.5mPD	7	20-Oct-14	27-Oct-14													█ Public Fill - ZoneA2 - (CH793 to 843) to +2.5mPD	
NRC13050	Public Fill - ZoneA2 - (CH843 to 893) to +2.5mPD	7	28-Oct-14	04-Nov-14													█ Public Fill - ZoneA2 - (CH843 to 893) to +2.5mPD	
NRC13070	Public Fill - ZoneA2 - (CH893 to 956) to +2.5mPD	6	05-Nov-14	11-Nov-14													█ Public Fill - ZoneA2 - (CH893 to 956) to +2.5mPD	
NRC13080	Public Fill - ZoneA2 - (CH793 to 843) to +6.0mPD	7	28-Oct-14	04-Nov-14													█ Public Fill - ZoneA2 - (CH793 to 843) to +6.0mPD	
NRC13090	Public Fill - ZoneA2 - (CH843 to 893) to +6.0mPD	7	05-Nov-14	12-Nov-14													█ Public Fill - ZoneA2 - (CH843 to 893) to +6.0mPD	
NRC13100	Public Fill - ZoneA2 - (CH893 to 956) to +6.0mPD	6	13-Nov-14	19-Nov-14													█ Public Fill - ZoneA2 - (CH893 to 956) to +6.0mPD	
NRC13120	Public Fill - ZoneA2 - (CH843 to 893) to +10mPD	7	02-Jan-15	09-Jan-15													█ Public Fill - ZoneA2 - (CH843 to 893) to +10mPD	
NRC13130	Public Fill - ZoneA2 - (CH893 to 956) to +10mPD	4	10-Jan-15	14-Jan-15													█ Public Fill - ZoneA2 - (CH893 to 956) to +10mPD	
NRC15390	Surcharge Period - ZoneA2 - (CH793 to 843)	180	15-Jan-15	13-Jul-15														
Zone F		80	18-Jun-14A	09-Nov-14														
CH137 to CH184		39	07-Jul-14A	15-Oct-14														
A6416100	F - Backfilling up to -7.5mPD & T1 Installation - CH137 to CH184	4	07-Jul-14A	11-Aug-14A														
A6416110	F - Backfilling up to -4.5mPD - CH137 to CH184	2	01-Sep-14	02-Sep-14														
A6416115	F - Backfilling up to +0.5mPD & T3 Installation - CH137 to CH184	6	03-Sep-14	08-Sep-14														
A6416118	F - Backfilling up to +3.0mPD - CH137 to CH184	2	09-Sep-14	10-Sep-14														
A6416120	F - Backfilling up to +6.0mPD - CH137 to CH184	2	11-Sep-14	12-Sep-14														
A6416320	F - Anchor Wall Installation - CH160 to CH184	2	14-Oct-14	15-Oct-14														
CH184 to CH231		44	01-Aug-14A	28-Oct-14														
A6416060	F - Backfilling up to -7.5mPD & T1 Installation - CH184 to CH231	4	01-Aug-14A	16-Aug-14A														
A6416070	F - Backfilling up to -4.5mPD - CH184 to CH231	2	03-Sep-14	04-Sep-14														
A6416080	F - Backfilling up to +0.5mPD & T3 Installation - CH184 to CH231	6	09-Sep-14	14-Sep-14														
A6416085	F - Backfilling up to +3.0mPD - CH184 to CH231	2	15-Sep-14	16-Sep-14														
A6416090	F - Backfilling up to +6.0mPD - CH184 to CH231	2	17-Sep-14	18-Sep-14														
A6416230	F - Anchor wall Installation - CH184 to CH231	4	16-Oct-14	20-Oct-14														
A6416290	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH184 to CH231	3	21-Oct-14	23-Oct-14														
A6416295	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH184 to CH231	2	24-Oct-14	25-Oct-14														
A6416300	F - Backfilling up to +6.0mPD to Anchor Wall - CH184 to CH231	2	26-Oct-14	27-Oct-14														
A6416400	F - Backfilling up to +6.0mPD to Existing Seawall - CH184 to CH231	1	28-Oct-14	28-Oct-14														
CH231 to CH278		66	18-Jun-14A	31-Oct-14														
A6416240	F - Marine Sheet Piling (H1) - CH231 to CH278	4	18-Jun-14A	09-Aug-14A														
A6416250	F - Marine Sheet Piling (H2) - CH231 to CH278	4	24-Jun-14A	16-Aug-14A														
A6416260	F - Backfilling up to -7.5mPD & T1 Installation - CH231 to CH278	4	30-Sep-14	03-Oct-14														
A6416270	F - Backfilling up to -4.5mPD - CH231 to CH278	2	05-Oct-14	06-Oct-14														
A6416273	F - Backfilling up to +0.5mPD & T3 Installation - CH231 to CH278	6	09-Oct-14	14-Oct-14														
A6416278	F - Backfilling up to +3.0mPD - CH231 to CH278	2	15-Oct-14	16-Oct-14														
A6416280	F - Backfilling up to +6.0mPD - CH231 to CH278	2	17-Oct-14	18-Oct-14														
A6416310	F - Anchor wall Installation - CH231 to CH278	4	20-Oct-14	23-Oct-14														
A6416480	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH231 to CH278	3	24-Oct-14	26-Oct-14														
A6416490	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH231 to CH278	2	27-Oct-14	28-Oct-14														
A6416500	F - Backfilling up to +6.0mPD to Anchor Wall - CH231 to CH278	2	29-Oct-14	30-Oct-14														
A6416510	F - Backfilling up to +6.0mPD to Existing Seawall - CH231 to CH278	1	31-Oct-14	31-Oct-14														
CH278 to CH327		66	26-Jul-14A	07-Nov-14														
A6416180	F - Pre-boring for Marine Sheet Pile - CH278 to CH327	6	26-Jul-14A	27-Aug-14A														
A6416190	F - Marine Sheet Piling (H1) - CH278 to CH327	5	08-Sep-14	13-Sep-14														
A6416195	F - Marine Sheet Piling (H2) - CH278 to CH327	5	24-Sep-14	29-Sep-14														
A6416200	F - Backfilling up to -3.5mPD & T2 Installation - CH278 to CH327	5	30-Sep-14	04-Oct-14														
A6416210	F - Backfilling up to +0.5mPD - CH278 to CH327	4	05-Oct-14	08-Oct-14														
A6416215	F - Backfilling up to +3.0mPD & T4 Installation - CH278 to CH327	5	09-Oct-14	13-Oct-14														
A6416220	F - Backfilling up to +6.0mPD - CH278 to CH327	2	14-Oct-14	15-Oct-14														
A6416340	F - Anchor wall Installation - CH278 to CH327	4	24-Oct-14	28-Oct-14														
A6416520	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH278 to CH327	3	29-Oct-14	31-Oct-14														
A6416530	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH278 to CH327	3	01-Nov-14	03-Nov-14														
A6416540	F - Backfilling up to +6.0mPD to Anchor Wall - CH278 to CH327	3	04-Nov-14	06-Nov-14														
A6416550	F - Backfilling up to +6.0mPD to Existing Seawall - CH278 to CH327	1	07-Nov-14	07-Nov-14														
CH327 to CH381		64	02-Aug-14A	09-Nov-14														
A6416130	F - Pre-boring for Marine Sheet Pile - CH327 to CH381	6	02-Aug-14A	30-Aug-14A														
A6416140	F - Marine Sheet Piling (H1) - CH327 to CH381	4	15-Sep-14	18-Sep-14														
A6416145	F - Marine Sheet Piling (H2) - CH327 to CH381	4	19-Sep-14	23-Sep-14														
A6416150	F - Backfilling up to -3.5mPD & T2 Installation - CH327 to CH381	4	24-Sep-14	27-Sep-14														
A6416155	F - Backfilling up to +0.5mPD - CH327 to CH381	3	28-Sep-14	30-Sep-14														
A6416160	F - Backfilling up to +3.0mPD & T4 Installation - CH327 to CH381	5	01-Oct-14	05-Oct-14														
A6416170	F - Backfilling up to +6.0mPD - CH327 to CH381	3	06-Oct-14	08-Oct-14														
A6416370	F - Anchor wall Installation - CH327 to CH381	3	29-Oct-14	31-Oct-14														
A6416560	F - Backfilling up to 0.0mPD & G2 Installation to Anchor Wall - CH327 to CH381	3	01-Nov-14	03-Nov-14														
A6416570	F - Backfilling up to +3.0mPD & G1 Installation to Anchor Wall - CH327 to CH381	3	04-Nov-14	06-Nov-14														
A6416580	F - Backfilling up to +6.0mPD to Anchor Wall - CH327 to CH381	2	07-Nov-14	08-Nov-14														
A6416590	F - Backfilling up to +6.0mPD to Existing Seawall - CH327 to CH381	1	09-Nov-14	09-Nov-14														
Box Culvert Extension		346	30-Apr-14A	30-Jul-15														
Construction		346	30-Apr-14A	30-Jul-15														
CH000 to CH137		279	30-Apr-14A	06-Jun-15														
A6416600	Predrilling - CH27 to CH137	24	30-Apr-14A	23-Aug-1														

