



Activity ID	Activity Name	Original Duration	Start	Finish	Physical % Complete	6							7				8				9				
						Sep 29	Oct 06	Oct 13	Oct 20	Oct 27	Nov 03	Nov 10	Nov 17	Nov 24	Dec 01	Dec 08	Dec 15	Dec 22	Dec 29	Jan 05	Jan 12	Jan 19	Jan 26		
<b>PLANT A - 2.0 pile use 2.5m casing</b>																									
	PCBCW-6680	9 Number Bored Piles	29.0	22-Sep-14 A	27-Feb-15	31.11%																			
<b>PLANT B - 2.0 pile use 2.5m casing</b>																									
	PCBCW-7140	10 Number Bored Piles	29.0	29-Sep-14 A	16-Feb-15	29%																			
<b>PLANT C - 2.0 pile use 2.5m casing</b>																									
	PCBCW-7520	10 Number Bored Piles	146.0	28-Nov-14*	22-Apr-15	0%																			
<b>PLANT D - 2.0 pile use 2.5m casing</b>																									
	PCBCW-7930	9 Number Bored Piles	109.0	15-Nov-14*	03-Mar-15	0%																			
<b>Tyson</b>																									
<b>PCB Tyson Piles (110 Piles)</b>																									
	PCB-2270	PCB(A1) - Pre-Drilling 110	55.0	11-Jun-14 A	04-Oct-14 A	100%																			
<b>1st Group</b>																									
	PCB-3330	PCB - Bored Piling to PCB - 8 Piles	150.0	03-Oct-14 A	05-May-15	3.75%																			
<b>2nd Group</b>																									
	PCB-3340	PCB - Bored Piling to PCB - 8 Piles	150.0	27-Sep-14 A	08-May-15	3.75%																			
<b>3rd Group</b>																									
	PCB-3350	PCB - Bored Piling to PCB - 8 Piles	121.0	13-Oct-14 A	30-Apr-15	2.5%																			
<b>4th Group</b>																									
	PCB-3460	PCB - Bored Piling to PCB - 7 Piles	121.0	12-Nov-14*	11-Apr-15	0%																			
<b>5th Group</b>																									
	PCB-3450	PCB - Bored Piling to PCB - 8 Piles	104.0	16-Oct-14 A	09-May-15	1.25%																			
<b>6th Group</b>																									
	PCB-3440	PCB - Bored Piling to PCB - 8 Piles	98.0	25-Sep-14 A	18-Feb-15	13.75%																			
<b>7th Group</b>																									
	PCB-3430	PCB - Bored Piling to PCB - 8 Piles	108.0	13-Oct-14 A	09-May-15	1.25%																			
<b>8th Group</b>																									
	PCB-3420	PCB - Bored Piling to PCB - 8 Piles	107.0	22-Oct-14 A	12-May-15	1.25%																			
<b>9th Group</b>																									
	PCB-3410	PCB - Bored Piling to PCB - 8 Piles	106.0	24-Oct-14 A	16-May-15	1.25%																			
<b>10th Group</b>																									
	PCB-3400	PCB - Bored Piling to PCB - 8 Piles	107.0	08-Oct-14 A	08-May-15	1.25%																			
<b>11th Group</b>																									
	PCB-3390	PCB - Bored Piling to PCB - 7 Piles	105.0	10-Nov-14*	21-Mar-15	0%																			
<b>12th Group</b>																									
	PCB-3380	PCB - Bored Piling to PCB - 7 Piles	105.0	10-Nov-14*	21-Mar-15	0%																			
<b>13th Group</b>																									
	PCB-3370	PCB - Bored Piling to PCB - 5 Piles	82.0	17-Nov-14*	02-Mar-15	0%																			
<b>14th Group</b>																									
	PCB-3360	PCB - Bored Piling to PCB - 5 Piles	82.0	25-Oct-14 A	05-Mar-15	2%																			
<b>Earthwork</b>																									
<b>Dewatering</b>																									
	PCB-2350	GWC - ICE Review and Endorsement	7.0	06-Oct-14 A	14-Oct-14 A	100%																			
	PCB-1980	GWC - Engineer Review and Comment	14.0	15-Oct-14 A	08-Nov-14	70%																			
	PCB-2510	GWC - Engineer Approve	7.0	01-Nov-14	08-Nov-14	0%																			
	PCB-2140	GWC - Revise Design and Method Statement	7.0	10-Nov-14	17-Nov-14	0%																			
	PCB-2610	GWC - TPICE Consultation	30.0	10-Nov-14	13-Dec-14	0%																			
	PCB-02-1680	GWC - Construct Dewatering Wells/Observation wells	6.0	15-Dec-14	20-Dec-14	0%																			
	PCB-02-1670	GWC - Pump Test	12.0	22-Dec-14	07-Jan-15	0%																			
	PCB-02-1660	GWC - Engineer Approve Pump Test Results	12.0	08-Jan-15	21-Jan-15	0%																			
	PCB-02-1650	GWC - Commence Dewatering	0.0	21-Jan-15	21-Jan-15	0%																			
<b>Common Utilities Enclosure</b>																									
<b>Piling</b>																									
	PCB-9A-100	CUE - Pre-drilling 13 number x 3 Rigs	26.0	26-Sep-14 A	14-Nov-14	55%																			

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTH ROLLING PROGRAMME

Date	Revision	Checked	Approved
01-Nov-14	3 Month Rolling Programme - 1st November 2014	SGJ	SGJ