



東業德業测试顾问有限公司
ETS-TESTCONSULT LIMITED

Appendix C

Construction Programme

HKBCF Infrastructure (Western Portion) - Monthly Programs S3 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp	Start	Finish	2018			2019			
						Dec	Jan	Feb	Mar	Apr	May	
HKBCF Infrastructure (Western Portion) - Monthly Programs S3		365		02/May/18A	29/Mar/19							
Food Works		365		02/May/18A	29/Mar/19							
Landscaping		365		02/May/18A	29/Mar/19							
Landscaping Establishment		365		02/May/18A	29/Mar/19							
RMV 1630	Establishment work for Landscaping	365	70.32%	02/May/18A	29/Mar/19							