

## China Harbour Engineering Company Limited

Contract No. HY/2010/02

## Hong Kong – Zhuhai – Macao Bridge Hong Kong Boundary Crossing Facilities – Reclamation Works

## Monthly EM&A Report for July 2014

[08/2014]

	Name	Signature
Prepared & Checked:	Y T Tang	Comptotis
Reviewed, Approved and Certified:	Echo Leong (ETL)	Echokeouf

Version:	Rev. 0	Date:	14 August 2014	

#### Disclaimer

This report is prepared for China Harbour Engineering Company Limited and is given for its sole benefit in relation to and pursuant to Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities-Reclamation Works and may not be disclosed to, quoted to or relied upon by any person other than China Harbour Engineering Company Limited without our prior written consent. No person (other than China Harbour Engineering Company Limited) into whose possession a copy of this report comes may rely on this report without our express written consent and China Harbour Engineering Company Limited may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd. 15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



By Fax (3698 5999) and By Post

Ref.: HYDHZMBEEM00\_0\_2136L.14

14 August 2014

Engineer's Representative Ove Arup & Partners Chief Resident Engineer's Office 5 Ying Hei Road, Tung Chung, Lantau Hong Kong

Attention: Mr. Roger Marechal

Dear Mr. Marechal,

Re: Agreement No. CE 48/2011 (EP) Environmental Project Office for the HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities, and Tuen Mun-Chek Lap Kok Link – Investigation

Contract No. HY/2010/02 Hong Kong – Zhuhai – Macao Bridge Hong Kong Boundary Crossing Facilities – Reclamation Work Monthly Environmental Monitoring & Audit Report for July 2014

Reference is made to the Environmental Team's submission of the Monthly Environmental Monitoring & Audit Report for July 2014 (letter ref. 60249820/C/RMKY14081401 dated 14 Aug 2014) copied to us by E-mail on 14 Aug 2014.

We are pleased to inform you that we have no adverse comment on the captioned Monthly EM&A Report. We write to verify the captioned report in accordance with Condition 5.4 of EP-353/2009/G and Condition 4.4 of EP-354/2009/B (for TM-CLKL Southern Landfall Reclamation only).

ET is again reminded to carefully review the material to be included in the EM&A reports and to ensure all information reported are true, valid and correct before sending to this office for review.

Thank you very much for your kind attention and please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely,

ang

Raymond Dai Independent Environmental Checker

c.c.	HyD	Mr. Matthew Fung	(By Fax: 3188 6614)
	HyD	Mr. Wai-ping Lee	(By Fax: 3188 6614)
	AECOM	Ms. Echo Leong	(By Fax: 2317 7609)
	CHEC	Mr. Lim Kim Chuan	(By Fax: 2578 0413)

Q:\Projects\HYDHZMBEEM00\02\_Proj\_Mgt\02\_Corr\HYDHZMBEEM00\_0\_2136L.14.docx

## TABLE OF CONTENTS

	_		Page
EXE	CUTI	IVE SUMMARY	1
INT	RODL	JCTION	4
	1.2	Background Scope of Report Project Organization Summary of Construction Works Summary of EM&A Programme Requirements	4 4 5 5 6
2	AIR	QUALITY MONITORING	7
	2.1 2.2 2.3 2.4 2.5 2.6 2.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Results and Observations	7 7 8 8 10 10
3	NOIS	SE MONITORING	11
	3.1 3.2 3.3 3.4 3.5 3.6 3.7	Monitoring Requirements Monitoring Equipment Monitoring Locations Monitoring Parameters, Frequency and Duration Monitoring Methodology Monitoring Schedule for the Reporting Month Monitoring Results	11 11 12 12 12 13
4	WAT	ER QUALITY MONITORING	14
	4.1 4.2 4.3 4.4 4.5 4.6 4.7	Monitoring Requirements Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Locations Monitoring Methodology Monitoring Schedule for the Reporting Month Results and Observations	14 14 15 16 17
5	DOL	PHIN MONITORING	19
	5.1 5.2 5.3 5.4 5.5 5.6 5.7	Monitoring Requirements Monitoring Equipment Monitoring Frequency and Conditions Monitoring Methodology and Location Monitoring Procedures Monitoring Schedule for the Reporting Month Results and Observations	19 19 19 21 21 21
6	ENV	IRONMENTAL SITE INSPECTION AND AUDIT	25
	6.1 6.2 6.3 6.4 6.5 6.6	Site Inspection Advice on the Solid and Liquid Waste Management Status Environmental Licenses and Permits Implementation Status of Environmental Mitigation Measures Summary of Exceedances of the Environmental Quality Performance Limit Summary of Complaints, Notification of Summons and Successful Prosecutions	25 27 28 28 29 29
7	FUT	URE KEY ISSUES	33
	7.1 7.2 7.3	Construction Programme for the Coming Months Key Issues for the Coming Month Monitoring Schedule for the Coming Month	33 34 34



i

- 8.1 Conclusions
- 8.2 Recommendations

#### List of Tables

- Table 1.1 Contact Information of Key Personnel
- Table 2.1
   Air Quality Monitoring Equipment
- Table 2.2
   Locations of Impact Air Quality Monitoring Stations
- Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.4
   Summary of 1-hour TSP Monitoring Results in the Reporting Period
- Table 2.5
   Summary of 24-hour TSP Monitoring Results in the Reporting Period
- Table 3.1 Noise Monitoring Equipment
- Table 3.2
   Locations of Impact Noise Monitoring Stations
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Summary of Construction Noise Monitoring Results in the Reporting Period
- Table 4.1
   Water Quality Monitoring Equipment
- Table 4.2
   Impact Water Quality Monitoring Parameters and Frequency
- Table 4.3Impact Water Quality Monitoring Stations
- Table 4.4 Laboratory Analysis for Suspended Solids
- Table 4.5Summary of Water Quality Exceedances
- Table 5.1 Dolphin Monitoring Equipment
- Table 5.2
   Impact Dolphin Monitoring Line Transect Co-ordinates (Provided by AFCD)
- Table 5.3
   Impact Dolphin Monitoring Survey Effort Summary, Effort by Area and Beaufort Sea State
- Table 5.4
   Impact Dolphin Monitoring Survey Details July 2014
- Table 5.5 The Encounter Rate of Number of Dolphin Sightings & Total Number of Dolphins per Area
- Table 6.1
   Summary of Environmental Licensing and Permit Status

#### Figures

- Figure 1 General Project Layout Plan
- Figure 2 Impact Air Quality and Noise Monitoring Stations and Wind Station
- Figure 3 Impact Water Quality Monitoring Stations
- Figure 4 Impact Dolphin Monitoring Line Transect Layout Map
- Figure 5 Impact Dolphin Monitoring Survey Efforts and Sightings in July 2014
- Figure 6 Environmental Complaint Handling Procedures

#### List of Appendices

- Appendix A Project Organization for Environmental Works
- Appendix B Three Month Rolling Construction Programmes
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Summary of Action and Limit Levels
- Appendix E Calibration Certificates of Monitoring Equipments
- Appendix F EM&A Monitoring Schedules
- Appendix G Impact Air Quality Monitoring Results and their Graphical Presentation
- Appendix H Meteorological Data for Monitoring Periods on Monitoring Dates in July 2014
- Appendix I Impact Construction Noise Monitoring Results and their Graphical Presentation
- Appendix J Impact Water Quality Monitoring Results and their Graphical Presentation
- Appendix K Impact Dolphin Monitoring Survey Sighting Summary
- Appendix L Event Action Plan
- Appendix M Monthly Summary of Waste Flow Table
- Appendix N Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions



35 36

## EXECUTIVE SUMMARY

Contract No. HY/2010/02 – Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Reclamation Work (here below, known as "the Project") mainly comprises reclamation at the northeast of the Hong Kong International Airport of an area of about 130-hectare for the construction of an artificial island for the development of the Hong Kong Boundary Crossing Facilities (HKBCF), and about 19-hectare for the southern landfall of the Tuen Mun - Chek Lap Kok Link (TMCLKL). It is a designated project and is governed by the current permits for the Project, i.e. the amended Environmental Permits (EPs) issued on 06 August 2013 (EP-353/2009/G) and 28 January 2014 (EP-354/2009/B) (for TMCLKL Southern Landfall Reclamation only).

Ove Arup & Partners Hong Kong Limited (Arup) was appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Project's reclamation works (i.e. the Engineer for the Project).

China Harbour Engineering Company Limited (CHEC) was awarded by HyD as the Contractor to undertake the construction work of the Project.

ENVIRON Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project.

AECOM Asia Co. Ltd. (AECOM) was appointed by CHEC to undertake the role of Environmental Team for the Project for carrying out the environmental monitoring and audit (EM&A) works.

The construction phase of the Project under the EPs was commenced on 12 March 2012 and will be tentatively completed by early Year 2016. The EM&A programme, including air quality, noise, water quality and dolphin monitoring and environmental site inspections, was commenced on 12 March 2012.

This report documents the findings of EM&A works conducted in the period between 1 and 31 July 2014. As informed by the Contractor, major activities in the reporting period were:-

#### Marine-based Works

- Cellular structure installation
- Connecting arc cell installation
- Laying geo-textile
- Sand blanket laying
- Sand filling
- Rock filling
- Maintenance of silt curtain & silt screen at sea water intake of HKIA
- Band drain installation
- Backfill cellular structure
- Geotechnical Instrumentation works
- Surcharge laying
- Capping Beams structures
- Construction of temporary jetties for surcharge laying
- Temporary Watermain construction along access at Portion D
- Flat barge of unloading public fill for surcharge laying

#### Land-based Works

- Maintenance works of Site Office at Works Area WA2
- Maintenance works of Public Works Regional Laboratory at Works Area WA3
- Maintenance of Temporary Marine Access at Works Area WA2

#### A summary of monitoring and audit activities conducted in the reporting period is listed below:

24-hour Total Suspended Particulates (TSP) monitoring	6 sessions
1-hour TSP monitoring	6 sessions
Noise monitoring	5 sessions
Impact water quality monitoring	13 sessions
Impact dolphin monitoring	2 surveys
Joint Environmental site inspection	5 sessions



#### Breaches of Action and Limit Levels for Air Quality

All 1-Hour TSP and 24-hour TSP results were below the Action and Limit Level in the reporting month.

#### Breaches of Action and Limit Levels for Noise

For construction noise, no exceedance was recorded at all monitoring stations in the reporting period.

#### Breaches of Action and Limit Levels for Water Quality

For impact water quality monitoring, no exceedance was recorded at all monitoring stations in the reporting period.

#### Impact Dolphin Monitoring

A total of thirteen sightings were made, four "opportunistic" and nine "on effort". Five sightings were made on the 14<sup>th</sup> of July in NWL; one sighting was made on 15<sup>th</sup> July in NWL; seven were recorded on 29<sup>th</sup> July in NWL and none was recorded on 31<sup>st</sup> July. A total of forty-three individuals were sighted from the two impact dolphin surveys in the reporting period. Sighting details are summarised and plotted in Appendix K and Figure 5c, respectively.

Behaviour: Of the thirteen sightings, four groups were feeding, one group was surface active, five groups were travelling and three groups were engaged in multiple, one of which was travelling and feeding; one was feeding and surface active and the third was travelling, feeding and surface active behaviour. The locations of sighting with different behaviour are mapped in Figure 5d.

One calf was seen in July 2014; it is the off spring of HZMB 116 and was last seen on 26/12/2013. The location of sighting with calf is mapped in Figure 5e.

#### Complaint, Notification of Summons and Successful Prosecution

Two environmental complaints have been received in July 2014.

As informed by the Contractor on 3 July 2014, there was an environmental complaint received on 13 June 14. The complainant who lived at Caribbean Coast complained that there were night time noise and visual impact (strong lighting) from the overnight construction works/plants of HKBCF Island. After investigation, the part of the complaint which is related to visual impact is likely to be related to the construction works of this contract. However, with referred to the available information, it is concluded that the part of the complaint which is related to be related to this Contract.

As informed by the Contractor on 23 July 14, a complaint has been received from Oriental Daily Newspaper on 22 July 14. In the complaint, Oriental Daily Newspaper stated that Miss Cheung, who is a resident of Miami Beach Towers (Tuen Mun), pointed out that construction was being conducted at the sea area in front of the estate, a lot of sand delivery barges were moored at sea area between Castle Peak Beach (Tuen Mun Typhoon Shelter) and Tuen Mun Ferry Pier. She discovered on several occasions that there were leakage of soil from sand delivery barges causing discoloration of sea water and sometimes, leaking of sand from more than two sand delivery barges at a time was observed. After investigation, there is no adequate information to conclude the observed impact is related to this Contract.

No notification of summons or prosecution was received in the reporting period.

#### Reporting Change

There was no reporting change required in the reporting period.

#### Future Key Issues

Key issues to be considered in the coming month included:-

- Site runoff should be properly collected and treated prior to discharge;
- Minimize loss of sediment from filling works;
- Regular review and maintenance of silt curtain systems, drainage systems and desilting facilities;



- Exposed surfaces/soil stockpiles should be properly treated to avoid generation of silty surface run-off during rainstorm;
- Regular review and maintenance of wheel washing facilities provided at all site entrances/exits;
- Conduct regular inspection of various working machineries and vessels within works areas to avoid any dark smoke emission;
- Suppress dust generated from work processes with use of bagged cements, earth movements, excavation activities, exposed surfaces/soil stockpiles and haul road traffic;
- Quieter powered mechanical equipment should be used;
- Provision of proper and effective noise control measures for operating equipment and machinery on-site, such as erection of movable noise barriers or enclosure for noisy plants;
- Closely check and replace the sound insulation materials regularly;
- Better scheduling of construction works to minimize noise nuisance;
- Properly store and label oil drums and chemical containers placed on site;
- Proper chemicals, chemical wastes and wastes management;
- Maintenance works should be carried out within roofed, paved and confined areas;
- Collection and segregation of construction waste and general refuse on land and in the sea should be carried out properly and regularly; and
- Proper protection and regular inspection of existing trees, transplanted/retained trees.
- Control night-time lighting and glare by hooding all lights.

## INTRODUCTION

#### 1.1 Background

- 1.1.1 Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Reclamation Work (here below, known as "the Project") mainly comprises reclamation at the northeast of the Hong Kong International Airport of an area of about 130-hectare for the construction of an artificial island for the development of the Hong Kong Boundary Crossing Facilities (HKBCF), and about 19-hectare for the southern landfall of the Tuen Mun - Chek Lap Kok Link (TMCLKL).
- 1.1.2 The environmental impact assessment (EIA) reports (Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities EIA Report (Register No. AEIAR-145/2009) (HKBCFEIA) and Tuen Mun Chek Lap Kok Link EIA Report (Register No. AEIAR-146/2009) (TMCLKLEIA), and their environmental monitoring and audit (EM&A) Manuals (original EM&A Manuals), for the Project were approved by Environmental Protection Department (EPD) in October 2009.
- 1.1.3 EPD subsequently issued the Environmental Permit (EP) for HKBCF in November 2009 (EP-353/2009) and the Variation of Environmental Permit (VEP) in June 2010 (EP-353/2009/A), November 2010 (EP-353/2009/B), November 2011 (EP-353/2009/C), March 2012 (EP-353/2009/D), October 2012 (EP-353/2009/E), April 2013 (EP-353/2009/F) and August 2013 (EP-353/2009/G). Similarly, EPD issued the Environmental Permit (EP) for TMCLKL in November 2009 (EP-354/2009) and the Variation of Environmental Permit (VEP) in December 2010 (EP-354/2009/A) and January 2014 (EP-354/2009/B).
- 1.1.4 The Project is a designated project and is governed by the current permits for the Project, i.e. the amended EPs issued on 6 August 2013 (EP-353/2009/G) and 28 January 2014 (EP-354/2009/B) (for TMCLKL Southern Landfall Reclamation only).
- 1.1.5 A Project Specific EM&A Manual, which included all project-relation contents from the original EM&A Manuals for the Project, was issued in May 2012.
- 1.1.6 Ove Arup & Partners Hong Kong Limited (Arup) was appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Project's reclamation works (i.e. the Engineer for the Project).
- 1.1.7 China Harbour Engineering Company Limited (CHEC) was awarded by HyD as the Contractor to undertake the construction work of the Project.
- 1.1.8 ENVIRON Hong Kong Ltd. was employed by HyD as the Independent Environmental Checker (IEC) and Environmental Project Office (ENPO) for the Project.
- 1.1.9 AECOM Asia Co. Ltd. (AECOM) was appointed by CHEC to undertake the role of Environmental Team for the Project for carrying out the EM&A works.
- 1.1.10 The construction phase of the Project under the EPs was commenced on 12 March 2012 and will be tentatively completed by early Year 2016.
- 1.1.11 According to the Project Specific EM&A Manual, there is a need of an EM&A programme including air quality, noise, water quality and dolphin monitoring and environmental site inspections. The EM&A programme of the Project commenced on 12 March 2012.

#### 1.2 Scope of Report

1.2.1 This is the twenty-ninth monthly EM&A Report under the Contract No.HY/2010/02 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Reclamation Works. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Project in July 2014.



### 1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Party	Position	Name	Telephone	Fax
Engineer's Representative (ER) (Ove Arup & Partners Hong Kong Limited)	Chief Resident Engineer	Roger Marechal	3698 5700	2698 5999
IEC / ENPO	Independent Environmental Checker	Raymond Dai	3465 2888	3465 2899
(ENVIRON Hong Kong Limited)	Environmental Project Office Leader	Y. H. Hui	3465 2868	3465 2899
Contractor (China Harbour	Environmental Officer	Richard Ng	36932253	2578 0413
Èngineering Company Limited)	24-hour Hotline	Alan C.C. Yeung	9448 0325	
ET (AECOM Asia Company Limited)	ET Leader	Echo Leong	3922 9280	2317 7609

#### Table 1.1 Contact Information of Key Personnel

#### 1.4 Summary of Construction Works

- 1.4.1 The construction phase of the Project under the EP commenced on 12 March 2012.
- 1.4.2 As informed by the Contractor, details of the major works carried out in this reporting period are listed below:-

#### Marine-based Works

- Cellular structure installation
- Connecting arc cell installation
- Laying geo-textile
- Sand blanket laying
- Sand filling
- Rock filling
- Maintenance of silt curtain & silt screen at sea water intake of HKIA
- Band drain installation
- Backfill cellular structure
- Geotechnical Instrumentation works
- Surcharge laying
- Capping Beams structures
- Construction of temporary jetties for surcharge laying
- Temporary Watermain construction along access at Portion D
- Flat barge of unloading public fill for surcharge laying

## Land-based Works



- Maintenance works of Site Office at Works Area WA2
- Maintenance works of Public Works Regional Laboratory at Works Area WA3
- Maintenance of Temporary Marine Access at Works Area WA2
- 1.4.3 The 3-month rolling construction programme of the Project is shown in Appendix B.
- 1.4.4 The general layout plan of the Project site showing the detailed works areas is shown in Figure 1.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in Appendix C.

#### 1.5 Summary of EM&A Programme Requirements

- 1.5.1 The EM&A programme required environmental monitoring for air quality, noise, water quality, marine ecology and environmental site inspections for air quality, noise, water quality, waste management, marine ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-
  - All monitoring parameters;
  - Monitoring schedules for the reporting month and forthcoming month;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plan;
  - Environmental mitigation measures, as recommended in the Project EIA reports; and
  - Environmental requirement in contract documents.

## 2 AIR QUALITY MONITORING

#### 2.1 Monitoring Requirements

2.1.1 In accordance with the Project Specific EM&A Manual, baseline 1-hour and 24-hour Total Suspended Particulates (TSP) levels at 4 air quality monitoring stations were established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

#### 2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the Project Specific EM&A Manual. Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

 Table 2.1
 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Environmental Mass Flow Controlled Total Suspended Particulate (TSP) High Volume Air Sampler (Model No. TE-5170)

#### 2.3 Monitoring Locations

- 2.3.1 Monitoring locations AMS2 and AMS7 were set up at the proposed locations in accordance with Project Specific EM&A Manual. For AMS6 (Dragonair/CNAC (Group) Building), permission on setting up and carrying out impact monitoring works was sought, however, access to the premise has not been granted yet on this report issuing date. For monitoring location AMS3 (Ho Yu College), as proposed in the Project Specific EM&A Manual, approval for carrying out impact monitoring works at nearby sensitive receivers, like Caribbean Coast and Coastal Skyline, was also sought. However, approvals for carrying out impact monitoring works within their premises were not obtained. Impact air quality monitoring was conducted at site boundary of the site office area in Works Area WA2 (AMS3B) respectively. Same baseline and Action Level for air quality, as derived from the baseline monitoring data recorded at Ho Yu College, was adopted for this alternative air quality location.
- 2.3.2 Reference is made to ET's proposal of the omission of air monitoring station (AMS 6) dated on 1 November 2012 and EPD's letter dated on 19 November 2012 regarding the conditional approval of the proposed omission of air monitoring station (AMS 6) for Contract No. HY/2010/02. The aforesaid omission of Monitoring Station AMS6 is effective since 19 November 2012.
- 2.3.3 Figure 2 shows the locations of monitoring stations. Table 2.2 describes the details of the monitoring stations.

Monitoring Station	Location	Description
AMS2	Tung Chung Development Pier	Rooftop of the premise
AMS3B	Site Boundary of Site Office Area at Works Area WA2	On ground at the area boundary
AMS6*	Dragonair/CNAC (Group) Building	On ground at boundary of the premise
AMS7	Hong Kong SkyCity Marriott Hotel	On ground at boundary of the premise

#### Table 2.2 Locations of Impact Air Quality Monitoring Stations

<sup>#</sup>Remarks: Reference is made to EPD conditional approval of the omission of air monitoring station (AMS 6) for the project. The omission will be effective on 19 November 2012.

#### 2.4 Monitoring Parameters, Frequency and Duration

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

 Table 2.3
 Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
1-hour TSP	Three times every 6 days while the highest dust impact was expected
24-hour TSP	Once every 6 days

#### 2.5 Monitoring Methodology

- 2.5.1 24-hour TSP Monitoring
  - (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
    - (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
    - (ii) No two samplers should be placed less than 2 meters apart.
    - (iii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
    - (iv) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
    - (v) A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
    - (vi) No furnace or incinerator flues nearby.
    - (vii) Airflow around the sampler was unrestricted.
    - (viii) Permission was obtained to set up the samplers and access to the monitoring stations.
    - (ix) A secured supply of electricity was obtained to operate the samplers.
    - (x) The sampler was located more than 20 meters from any dripline.
    - (xi) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
    - (xii) Flow control accuracy was kept within ±2.5% deviation over 24-hour sampling period.
  - (b) Preparation of Filter Papers
    - (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
    - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.



- (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
  - (i) The power supply was checked to ensure the HVS works properly.
  - (ii) The filter holder and the area surrounding the filter were cleaned.
  - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
  - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
  - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
  - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
  - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
  - (viii) A new flow rate record sheet was set into the flow recorder.
  - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m<sup>3</sup>/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m<sup>3</sup>/min).
  - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
  - (xi) The initial elapsed time was recorded.
  - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
  - (xiii) The final elapsed time was recorded.
  - (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
  - (xv) It was then placed in a clean plastic envelope and sealed.
  - (xvi) All monitoring information was recorded on a standard data sheet.
  - (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.
- (d) Maintenance and Calibration
  - (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
  - (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
  - (iii) Calibration certificate of the HVSs are provided in Appendix E.
- 2.5.2 1-hour TSP Monitoring
  - (a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.



- (b) Maintenance and Calibration
  - The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
  - (ii) 1-hour validation checking of the TSP meter against HVS is carried out on half-year basis at the air quality monitoring locations.

#### 2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for air quality monitoring in July 2014 is provided in Appendix F.

#### 2.7 Results and Observations

2.7.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

 Table 2.4
 Summary of 1-hour TSP Monitoring Results in the Reporting Period

	Average (µg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AMS2	79	70 – 89	374	500
AMS3B	79	70 – 92	368	500
AMS7	79	69 - 88	370	500

 Table 2.5
 Summary of 24-hour TSP Monitoring Results in the Reporting Period

	Average (µg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AMS2	42	22 – 78	176	260
AMS3B	71	23 – 123	167	260
AMS7	54	28 – 75	183	260

- 2.7.2 All 1-Hour TSP and 24Hr TSP results were below the Action and Limit Level in the reporting month.
- 2.7.3 The event action plan is annexed in Appendix L.
- 2.7.4 Meteorological information collected from the wind station during the monitoring periods on the monitoring dates, as shown in Figure 2, including wind speed and wind direction, is annexed in Appendix H.

## 3 NOISE MONITORING

#### 3.1 Monitoring Requirements

3.1.1 In accordance with the Project Specific EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of the Project. The Action and Limit level of the noise monitoring is provided in Appendix D.

#### 3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31 & B&K2238
Acoustic Calibrator	Rion NC-73

#### 3.3 Monitoring Locations

- 3.3.1 Monitoring locations NMS2 was set up at the proposed locations in accordance with Project Specific EM&A Manual. However, for monitoring location NMS3 (Ho Yu College), as proposed in the Project Specific EM&A Manual, approval for carrying out impact monitoring could not be obtained from the principal of the school. Permission on setting up and carrying out impact monitoring works at nearby sensitive receivers, like Caribbean Coast and Coastal Skyline, was also sought. However, approvals for carrying out impact monitoring works within their premises were not obtained. Impact noise monitoring was conducted at site boundary of the site office area in Works Area WA2 (NMS3B) respectively. Same baseline noise level (as derived from the baseline monitoring location.
- 3.3.2 Figure 2 shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Monitoring Station	Location	Description
NMS2	Seaview Crescent Tower 1	Free-field on the rooftop of the premise
NMS3B	Site Boundary of Site Office Area at Works Area WA2	Free-field on ground at the area boundary.

Table 3.2	Locations of Im	pact Noise Moni	toring Stations
-----------	-----------------	-----------------	-----------------

#### 3.4 Monitoring Parameters, Frequency and Duration

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

#### Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays (Monday to Saturday). $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded.	At least once per week

#### 3.5 Monitoring Methodology

- 3.5.1 Monitoring Procedure
  - (a) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at NMS2. A correction of +3 dB(A) shall be made to the free field measurements.
  - (b) All measurement at NMS3B were free field measurements in the reporting month at NMS3B. A correction of +3 dB(A) shall be made to the free field measurements.
  - (c) The battery condition was checked to ensure the correct functioning of the meter.
  - (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
    - (i) frequency weighting: A
    - (ii) time weighting: Fast
    - (iii) time measurement: L<sub>eq(30-minutes)</sub> during non-restricted hours i.e. 07:00 1900 on normal weekdays.
  - (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
  - (f) During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
  - (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
  - (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.5.2 Maintenance and Calibration
  - (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
  - (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
  - (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

#### 3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for construction noise monitoring in July 2014 is provided in Appendix F.



### 3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

	Average, dB(A),	Range, dB(A),	Limit Level, dB(A),
	L <sub>eq (30 mins)</sub>	L <sub>eq (30 mins)</sub>	L <sub>eq</sub> (30 mins)
NMS2	66	66 – 67*	75
NMS3B	64	63 – 65*	70/65^

#### Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

\*+3dB(A) Façade correction included

 Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period.

- 3.7.2 No Action or Limit Level Exceedance of construction noise was recorded in the reporting month.
- 3.7.3 Major noise sources during the noise monitoring included construction activities of the Project, construction activities by other contracts and nearby traffic noise.
- 3.7.4 The event action plan is annexed in Appendix L.

## 4 WATER QUALITY MONITORING

#### 4.1 Monitoring Requirements

4.1.1 Impact water quality monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation. For impact water quality monitoring, measurements were taken in accordance with the Project Specific EM&A Manual. Appendix D shows the established Action/Limit Levels for the environmental monitoring works.

#### 4.2 Monitoring Equipment

4.2.1 Table 4.1 summarises the equipment used in the impact water quality monitoring programme.

 Table 4.1
 Water Quality Monitoring Equipment

Equipment	Brand and Model
Dissolved Oxygen (DO) and Temperature Meter, Salinity Meter and Turbidimeter	YSI Model 6820
pH Meter	YSI Model 6820 or Thermo Orion 230A+
Positioning Equipment	JRC DGPS 224 Model JLR-4341 with J-NAV 500 Model NWZ4551
Water Depth Detector	Eagle Cuda-168
Water Sampler	Kahlsio Water Sampler (Vertical) 2.2 L with messenger

#### 4.3 Monitoring Parameters, Frequency and Duration

4.3.1 Table 4.2 summarises the monitoring parameters, frequency and monitoring depths of impact water quality monitoring as required in the Project Specific EM&A Manual.

 Table 4.2
 Impact Water Quality Monitoring Parameters and Frequency

Monitoring Stations	Parameter, unit	Frequency	No. of depth
Impact Stations: IS5, IS(Mf)6, IS7, IS8, IS(Mf)9, IS10, IS(Mf)11, IS(Mf)16, IS17 Control/Far Field Stations: CS(Mf)3, CS(Mf)5, CS4, CS6, CSA Sensitive Receiver Stations: SR3-SR7, SR10A&SR10B	<ul> <li>Depth, m</li> <li>Temperature, °C</li> <li>Salinity, ppt</li> <li>Dissolved Oxygen (DO), mg/L</li> <li>DO Saturation, %</li> <li>Turbidity, NTU</li> <li>pH</li> <li>Suspended Solids (SS), mg/L</li> </ul>	Three times per week during mid- ebb and mid- flood tides (within ± 1.75 hour of the predicted time)	3 (1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth is less than 6 m, in which case the mid- depth station may be omitted. Should the water depth be less than 3 m, only the mid-depth station will be monitored).

## 4.4 Monitoring Locations

- 4.4.1 In accordance with the Project Specific EM&A Manual, twenty-one stations (9 Impact Stations, 7 Sensitive Receiver Stations and 5 Control/Far Field Stations) were designated for impact water quality monitoring. The nine Impact Stations (IS) were chosen on the basis of their proximity to the reclamation and thus the greatest potential for water quality impacts, the seven Sensitive Receiver Stations (SR) were chosen as they are close to the key sensitive receives and the five Control/ Far Field Stations (CS) were chosen to facilitate comparison of the water quality of the IS stations with less influence by the Project/ ambient water quality conditions.
- 4.4.2 Due to safety concern and topographical condition of the original locations of SR4 and SR10B, alternative impact water quality monitoring stations, naming as SR4 (N) and SR10B (N), were adopted, which are situated in vicinity of the original impact water quality monitoring stations (SR4 and SR10B) and could be reachable.
- 4.4.3 Same baseline and Action Level for water quality, as derived from the baseline monitoring data recorded, were adopted for these alternative impact water quality monitoring stations.
- 4.4.4 The locations of these monitoring stations are summarized in Table 4.3 and depicted in Figure 3.

Station	Description	East	North
IS5	Impact Station (Close to HKBCF construction site)	811579	817106
IS(Mf)6	Impact Station (Close to HKBCF construction site)	812101	817873
IS7	Impact Station (Close to HKBCF construction site)	812244	818777
IS8	Impact Station (Close to HKBCF construction site)	814251	818412
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850
IS10	Impact Station (Close to HKBCF construction site)	812577	820670
IS(Mf)11	Impact Station (Close to HKBCF construction site)	813562	820716
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497
IS17	Impact Station (Close to HKBCF construction site)	814539	820391
SR3	Sensitive receivers (San Tau SSSI)	810525	816456
SR4(N)	Sensitive receivers (Tai Ho)	814705	817859
SR5	Sensitive receivers (Artificial Reef in NE Airport)	811489	820455
SR6	Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park)	805837	821818
SR7	Sensitive receivers (Tai Mo Do)	814293	821431
SR10A	Sensitive receivers (Ma Wan FCZ)1	823741	823495
SR10B(N)	Sensitive receivers (Ma Wan FCZ)2	823683	823187
CS(Mf)3	Control Station	809989	821117
CS(Mf)5	Control Station	817990	821129
CS4	Control Station	810025	824004
CS6	Control Station	817028	823992
CSA	Control Station	818103	823064

 Table 4.3
 Impact Water Quality Monitoring Stations

#### 4.5 Monitoring Methodology

#### 4.5.1 Instrumentation

- (a) The in-situ water quality parameters, viz. dissolved oxygen, temperature, salinity, turbidity and pH, were measured by multi-parameter meters (i.e. Model YSI 6820 CE-C-M-Y) and pH meter (i.e. Thermo Orion 230A+) respectively.
- 4.5.2 Operating/Analytical Procedures
  - (a) Digital Differential Global Positioning Systems (DGPS) were used to ensure that the correct location was selected prior to sample collection.
  - (b) Portable, battery-operated echo sounders were used for the determination of water depth at each designated monitoring station.
  - (c) All in-situ measurements were taken at 3 water depths, 1 m below water surface, mid-depth and 1 m above sea bed, except where the water depth was less than 6 m, in which case the mid-depth station was omitted. Should the water depth be less than 3 m, only the mid-depth station was monitored.
  - (d) At each measurement/sampling depth, two consecutive in-situ monitoring (DO concentration and saturation, temperature, turbidity, pH, salinity) and water sample for SS. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of DO or turbidity parameters was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
  - (e) Duplicate samples from each independent sampling event were collected for SS measurement. Water samples were collected using the water samplers and the samples were stored in highdensity polythene bottles. Water samples collected were well-mixed in the water sampler prior to pre-rinsing and transferring to sample bottles. Sample bottles were pre-rinsed with the same water samples. The sample bottles were then be packed in cool-boxes (cooled at 4°C without being frozen), and delivered to ALS Technichem (HK) Pty Ltd. for the analysis of suspended solids concentrations. The laboratory determination work would be started within 24 hours after collection of the water samples. ALS Technichem (HK) Pty Ltd. is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes. For QA/QC procedures, one duplicate samples of every batch of 20 samples was analyzed.
  - (f) The analysis method and reporting and detection limit for SS is shown in Table 4.4.

Parameters	Instrumentation	Analytical Method	Reporting Limit	Detection Limit
Suspended Solid (SS)	Weighting	APHA 2540-D	0.5mg/L	0.5mg/L

Table 4.4Laboratory Analysis for Suspended Solids

(g) Other relevant data were recorded, including monitoring location / position, time, water depth, tidal stages, weather conditions and any special phenomena or work underway at the construction site in the field log sheet for information.

#### 4.5.3 Maintenance and Calibration

- (a) All in situ monitoring instruments would be calibrated and calibrated by ALS Technichem (HK) Pty Ltd. before use and at 3-monthly intervals throughout all stages of the water quality monitoring programme. Calibration details are provided in Appendix E.
- (b) The dissolved oxygen probe of YSI 6820 was calibrated by wet bulb method. Before the calibration routine, the sensor for dissolved oxygen was thermally equilibrated in water-saturated air. Calibration cup is served as a calibration chamber and it was loosened from airtight condition before it is used for the calibration. Calibration at ALS Technichem (HK) Pty Ltd. was carried out once every three months in a water sample with a known concentration of dissolved oxygen. The sensor was immersed in the water and after thermal equilibration, the known mg/L value was keyed in and the calibration was carried out automatically.
- (c) The turbidity probe of YSI 6820 is calibrated two times a month. A zero check in distilled water was performed with the turbidity probe of YSI 6820 once per monitoring day. The probe will be calibrated with a solution of known NTU at ALS Technichem (HK) Pty Ltd. once every three months.

#### 4.6 Monitoring Schedule for the Reporting Month

4.6.1 The schedule for impact water quality monitoring in July 2014 is provided in Appendix F.

#### 4.7 Results and Observations

- 4.7.1 Impact water quality monitoring results and graphical presentations are provided in Appendix J.
- 4.7.2 For impact water quality monitoring, no exceedance was recorded at all monitoring stations in the reporting period.

Station	Exceedance	DO	(S&M)	DO (B	lottom)	Tur	bidity		SS	Т	otal
	Level	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood
IS5	Action	0	0	0	0	0	0	0	0	0	0
155	Limit	0	0	0	0	0	0	0	0	0	0
IS(Mf)6	Action	0	0	0	0	0	0	0	0	0	0
13(111)0	Limit	0	0	0	0	0	0	0	0	0	0
IS7	Action	0	0	0	0	0	0	0	0	0	0
137	Limit	0	0	0	0	0	0	0	0	0	0
IS8	Action	0	0	0	0	0	0	0	0	0	0
130	Limit	0	0	0	0	0	0	0	0	0	0
IS(Mf)9	Action	0	0	0	0	0	0	0	0	0	0
13(1011)9	Limit	0	0	0	0	0	0	0	0	0	0
IS10	Action	0	0	0	0	0	0	0	0	0	0
1310	Limit	0	0	0	0	0	0	0	0	0	0
IS(Mf)11	Action	0	0	0	0	0	0	0	0	0	0
13(101)11	Limit	0	0	0	0	0	0	0	0	0	0
IS(Mf)16	Action	0	0	0	0	0	0	0	0	0	0
13(101)10	Limit	0	0	0	0	0	0	0	0	0	0
IS17	Action	0	0	0	0	0	0	0	0	0	0
1317	Limit	0	0	0	0	0	0	0	0	0	0
SR3	Action	0	0	0	0	0	0	0	0	0	0
513	Limit	0	0	0	0	0	0	0	0	0	0
SR4(N)	Action	0	0	0	0	0	0	0	0	0	0
SI(4(IN)	Limit	0	0	0	0	0	0	0	0	0	0
SR5	Action	0	0	0	0	0	0	0	0	0	0
513	Limit	0	0	0	0	0	0	0	0	0	0
SR6	Action	0	0	0	0	0	0	0	0	0	0
0110	Limit	0	0	0	0	0	0	0	0	0	0
SR7	Action	0	0	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0	0	0
SR10A	Action	0	0	0	0	0	0	0	0	0	0
SICIUA	Limit	0	0	0	0	0	0	0	0	0	0
SR10B	Action	0	0	0	0	0	0	0	0	0	0
(N)	Limit	0	0	0	0	0	0	0	0	0	0
Total	Action	0	0	0	0	0	0	0	0		0
	Limit	0	0	0	0	0	0	0	0		0

#### Table 4.5 Summary of Water Quality Exceedances

S: Surface; and M: Mid-depth. Note:

4.7.3 The event action plan is annexed in Appendix L.

## 5 DOLPHIN MONITORING

#### 5.1 Monitoring Requirements

- 5.1.1 Vessel based surveys for the Chinese White Dolphin (CWD), *Sousa chinensis,* are to be conducted by a dedicated team comprising a qualified marine mammal ecologist and experienced marine mammal observers (MMOs). The purpose of the surveys are to evaluate the impact of the HKCBF reclamation and, if deemed detrimental, to take appropriate action as per the EM&A manual.
- 5.1.2 This 'Impact Monitoring' follows several months of 'Baseline Monitoring' so similar survey methodologies have been adopted to facilitate comparisons between datasets. Further, the data collected are compatible with, and are available for, incorporation into the data set managed by the Agriculture, Fisheries and Conservation Department (AFCD) as part of Hong Kong's long term Marine Mammal Monitoring Programme.

#### 5.2 Monitoring Equipment

5.2.1 Table 5.1 summarises the equipment used for the impact dolphin monitoring.

Equipment	Model
Commercially licensed motor vessel	15m in length with a 4.5m viewing platform
Global Positioning System (GPS) x2	Integrated into T7000
	Garmin GPS Map 78C
Computers (T7000 Tablet, Intel Atom)	Windows 7/MSO 13
	Logger
Camera	Nikon D90 300m 2.8D fixed focus
	Nikon D90 20-400m zoom lens
Laser Rangefinder	Infinitor LRF1000/ Kings 950
Marine Binocular x3	Nexus 7 x 50 marine binocular with compass
	and reticules
	Fujinon 7 x 50 marine binocular with compass
	and reticules

#### Table 5.1 Dolphin Monitoring Equipment

#### 5.3 Monitoring Frequency and Conditions

- 5.3.1 Dolphin monitoring is conducted twice per month in each survey area.
- 5.3.2 Dolphin monitoring is conducted only when visibility is good (e.g., over 1km) and the sea condition is at a Beaufort Sea State of 4 or better.
- 5.3.3 When thunder storm, black rain or typhoon warnings are in force, all survey effort is stopped.

#### 5.4 Monitoring Methodology and Location

- 5.4.1 The impact dolphin monitoring is vessel-based and combines line-transect and photo-ID methodology. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as:
- 5.4.2 Northeast Lantau survey area; and
- 5.4.3 Northwest Lantau survey area.
- 5.4.4 The co-ordinates for the transect lines and layout map have been provided by AFCD and are shown in Table 5.2 and Figure 4.

	HK Grid	System	Long Lat	in WGS84
ID	X	Y	Long	Lat
1	804671	814577	113.870308	22.269741
1	804671	831404	113.869975	22.421696
2	805475	815457	113.878087	22.277704
2	805477	826654	113.877896	22.378814
3	806464	819435	113.887615	22.313643
3	806464	822911	113.887550	22.345030
4	807518	819771	113.897833	22.316697
4	807518	829230	113.897663	22.402113
5	808504	820220	113.907397	22.320761
5	808504	828602	113.907252	22.396462
6	809490	820466	113.916965	22.323003
6	809490	825352	113.916884	22.367128
7	810499	820690	113.926752	22.325043
7	810499	824613	113.926688	22.360464
8	811508	820847	113.936539	22.326475
8	811508	824254	113.936486	22.357241
9	812516	820892	113.946329	22.326894
9	812516	824254	113.946279	22.357255
10*	813525	818270	113.956156	22.303225
10*	813525	824657	113.956065	22.360912
11	814556	818449	113.966160	22.304858
11	814556	820992	113.966125	22.327820
12	815542	818807	113.975726	22.308109
12	815542	824882	113.975647	22.362962
13	816506	819480	113.985072	22.314192
13	816506	824859	113.985005	22.362771
14	817537	820220	113.995070	22.320883
14	817537	824613	113.995018	22.360556
15	818568	820735	114.005071	22.325550
15	818568	824433	114.005030	22.358947
16	819532	821420	114.014420	22.331747
16	819532	824209	114.014390	22.356933
17	820451	822125	114.023333	22.338117
17	820451	823671	114.023317	22.352084
18	821504	822371	114.033556	22.340353
18	821504	823761	114.033544	22.352903
19	822513	823268	114.043340	22.348458
19	822513	824321	114.043331	22.357971
20	823477	823402	114.052695	22.349680
20	823477	824613	114.052686	22.360610
21	805476	827081	113.877878	22.382668
21	805476	830562	113.877811	22.414103
22	806464	824033	113.887520	22.355164
22	806464	829598	113.887416	22.405423
23	814559	821739	113.966142	22.334574
23	814559	824768	113.966101	22.361920

#### Table 5.2 Impact Dolphin Monitoring Line Transect Co-ordinates (Provided by AFCD)

\*Remark: Due to the presence of deployed silt curtain systems at the site boundaries of the Project, some of the transect lines shown in Figure 5 could not be fully surveyed during the regular survey. Transect 10 is reduced from 6.4km to approximately 3.6km in length due to the HKBCF construction site. Therefore the total transect length for both NEL and NWL combined is reduced to approximately 111km.



#### 5.5 Monitoring Procedures

- 5.5.1 The study area incorporates 23 transects which are to be surveyed twice per month. Each survey day lasts approximately 9 hours.
- 5.5.2 The survey vessel departs from Tung Chung Development Pier, Tsing Yi Public Pier or the nearest safe and convenient pier.
- 5.5.3 When the vessel reaches the start of a transect line, "on effort" survey begins. Areas between transect lines and traveling to and from the study area are defined as "off effort".
- 5.5.4 The transect line is surveyed at a speed of 6-8 knots (11-14 km/hr). For the sake of safety, the speed was sometimes a bit slower to avoid collision with other vessels. During some periods, tide and current flow in the survey areas exceeds 7 knots which can affect survey speed. There are a minimum of four marine mammal observers (MMOs) present on each survey, rotating through four positions, observers (2), data recorder (1) and 'rest' (1). Rotations occur every 30 minutes or at the end of dolphin encounters. The data recorder records effort, weather and sightings data directly onto the programme Logger and is not part of the observer team. The observers search with naked eye and binoculars between 90° and 270° abeam (bow being 0°).
- 5.5.5 When a group of dolphins is sighted, position, bearing and distance data are recorded immediately onto the computer and, after a short observation, an estimate made of group size. These parameters are linked to the time-GPS-ships data which are automatically stored in the programme Logger throughout the survey period. In this manner, information on heading, position, speed, weather, effort and sightings are stored in a format suitable for use with DISTANCE software for subsequent line transect analyses.
- 5.5.6 Once the vessel leaves the transect line, it is deemed to be "off effort". The dolphins are approached with the purpose of taking high resolution pictures for proper photo-identification of individual CWD. Attempts to photograph all dolphins in the group are made. Both the left and right hand sides of the dorsal fin area of each dolphin in the group are photographed, if possible. On finishing photographing, the vessel will return to the transect line at the point of departure and "on effort" survey is resumed.
- 5.5.7 Sightings which are made while on the transect line are referred to as "on effort sightings", while not on the actual transect line are referred to as an "opportunistic sightings" (e.g. another group of dolphins is sighted while travelling back to the transect line). Only "on effort sightings" can be used in analyses which require effort or rate quantification, e.g., encounter rate per 100km searched. This is also how "on effort sightings" are treated in the baseline report. "Opportunistic sightings" provide additional information on individual habitat use and population distribution and they are noted accordingly.
- 5.5.8 As time and GPS data are automatically logged throughout the survey and are linked to sightings data input, start and end times of encounters and deviation from the transect lines are recorded and can be subsequently reviewed.

#### 5.6 Monitoring Schedule for the Reporting Month

- 5.6.1 The schedule for dolphin monitoring in July 2014 is provided in Appendix F.
- 5.6.2 Two surveys covering both study areas were completed.

#### 5.7 Results and Observations

5.7.1 Dolphin surveys were conducted on 14, 15, 29 and 31 July 2014. A total of 221.2 km of transect line was conducted under favourable conditions. The total length travelled was also 221.2km, please note that that some lines were shortened due to works and/or shipping traffic.

The effort summary and sightings data are shown in Tables 5.3 and 5.4, respectively. The survey efforts conducted in July 2014 are plotted in Figure 5a-b. For Table 5.3, only on-effort information is included. Transects conducted in all Beaufort Sea State are included. Compared to previous monthly reports, the whole number Beaufort Sea State scale is used so as to ease comparison with other dolphin monitoring reports.

Survey	Date	Area	Beaufort	Effort (km)	Total Distance Travelled (km)
	14/07/2014	NWL	1	6.2	
	14/07/2014	NWL	2	31.9	49.4
	14/07/2014	NWL	3	11.3	
	15/07/2014	NWL	0	0.1	
1	15/07/2014	NWL	1	5.8	
	15/07/2014	NWL	2	18.1	61.1
	15/07/2014	NEL	1	8.4	01.1
	15/07/2014	NEL	2	21.3	
	15/07/2014	NEL	3	7.4	
	29/07/2014	NWL	1	21.1	63.0
	29/07/2014	NWL	2	41.9	03.0
2	31/07/2014	NWL	1	9	
Z	31/07/2014	NWL	2	1.2	47.7
	31/07/2014	NEL	1	14.9	41.1
	31/07/2014	NEL	2	22.6	
			TOTAL	in July 2014	221.2

# Table 5.3Impact Dolphin Monitoring Survey Effort Summary, Effort by Area and Beaufort<br/>Sea State

\*Remark: Surveys conduct under Beaufort Sea State 3 or below are considered as under favourable condition.

#### Table 5.4 Impact Dolphin Monitoring Survey Details July 2014

Date	Location	No. Sightings "on effort"	No. Sightings "opportunistic"
14/07/2014	NWL	4	1
14/07/2014	NEL	0	0
15/07/2014	NWL	1	0
	NEL	0	0
29/07/2014	NWL	4	3
	NEL	0	0
31/07/2014	NWL	0	0
31/07/2014	NEL	0	0
	TOTAL in July 2014	9	4

Encounter Rate of Number of Dolphin Sightings (STG) <sup>*</sup>							
Date	NEL Track	NWL Track	NEL Sightings	NWL Sightings	NEL Encounter Rate	NWL Encounter Rate	
14 & 15/7/2014	37.1 km	73.4 km	0	5	0	6.8	
29 & 31/7/2014	37.5 km	73.2 km	0	4	0	5.5	
Encounter Rate of Total Number of Dolphins (ANI)							
Date	NEL Track	NWL Track	NEL Dolphins	NWL Dolphins	NEL Encounter Rate	NWL Encounter Rate	
14 & 15/7/2014	37.1 km	73.4 km	0	9	0	12.3	
29 & 31/7/2014	37.5 km	73.2 km	0	14	0	19.1	

## Table 5.5 The Encounter Rate of Number of Dolphin Sightings & Total Number of Dolphins per Area^

\* Encounter Rate of Number of Dolphin Sightings (STG) presents encounter rates in terms of groups per 100km.

\*\* Encounter Rate of Total Number of Dolphins (ANI) presents encounter rates in terms of individuals per 100km. And the encounter rate is not corrected for individuals, calculation may represent double counting.

<sup>^</sup>The table is made only for reference to the quarterly STG & ANI, which were adopted for the Event & Action Plan.

- 5.7.2 A total of thirteen sightings were made, four "opportunistic" and nine "on effort". Five sightings were made on the 14<sup>th</sup> of July in NWL; one sighting was made on 15<sup>th</sup> July in NWL; seven were recorded on 29<sup>th</sup> July in NWL and none was recorded on 31<sup>st</sup> July. A total of forty-three individuals were sighted from the two impact dolphin surveys in the reporting period. Sighting details are summarised and plotted in Appendix K and Figure 5c, respectively.
- 5.7.3 Behaviour: Of the thirteen sightings, four groups were feeding, one group was surface active, five groups were travelling and three groups were engaged in multiple, one of which was travelling and feeding; one was feeding and surface active and the third was travelling, feeding and surface active behaviour. The locations of sighting with different behaviour are mapped in Figure 5d.
- 5.7.4 One calf was seen in July 2014; it is the off spring of HZMB 116 and was last seen on 26/12/2013. The location of sighting with calf is mapped in Figure 5e.
- 5.7.5 Photo ID analyses for June 2014 is presented in Appendix K.
- 5.7.6 Three resightings were recorded in June 2014. The two calves/juveniles noted were separate from their mothers and could not be associated with a known adult. Within the impact monitoring period, HZMB 041 has been sighted seven times since March 2012 and three times during baseline monitoring. This individual uses both NWL and NEL habitat and the sighting made in June was in NEL. This individual is known in the AFCD catalogue as NL24 and appears to occur in Hong Kong NEL and NWL waters during the winter and spring months (Nov June); HZMB 064 has been sighted five times since October 2012 exclusively in NWL; HZMB 117 is a relatively newly identified dolphin and this is its second sighting since January 2014.
- 5.7.7 Noteworthy Observation<sup>1</sup>:
- 5.7.7.1 When impact monitoring was conducted at the southern parts of transect lines 1 & 2, the view of the area was partially blocked by the working vessels and fixed structures which do not belong to HKBCF Reclamation Works. The number of fixed structures has increased and the working vessels have moved when compared to last month's observations. As the working vessels will move during the on-



<sup>&</sup>lt;sup>1</sup> A noteworthy observation is to show that either the conduct of the surveys themselves is affected, i.e., the noted vessel or works impedes the progress or view of the survey platform. In addition, the vessel or construction works may be different or additional to that observed previously and further, are of such a nature that they are a likely to create an impact on the movement or behaviour of the subject of the impact survey, in this case, the dolphins.

going works, it is considered that they will temporarily affect survey protocol, survey data collection, dolphin movement, dolphin habitat use and dolphin behaviour, whereas the fixed structures will continuously affect survey protocol, survey data collection, dolphin movement, dolphin habitat use and dolphin behaviour.

- 5.7.7.2 The HKBCF Project effected lines 12 and 13. The view of the area was partially blocked by the working vessels and in water structures. The number of fixed structures increased and working vessels had moved position when compared to observations made during last month's survey. As the working vessels will move as construction progresses, they will cause temporary effects to survey protocol, survey data collection, dolphin movement, dolphin habitat use and dolphin behaviour, whereas thefixed structures will affect all survey protocols and dolphin ecology in the long term.
- 5.7.7.3 The northern end of line 10 was affected by works which do not belongs to the HKBCF Reclamation Works; in particular, the view of the area was partially blocked by the working vessels. The in water structures has increased in size and the working vessels have moved position when compared to observations made during last month's survey. As the working vessels will move during the on-going works, they will temporarily affect survey data collection, dolphin movement, dolphin habitat use and dolphin behaviour. The works here are creating a reclamation/sea wall site which is permanent and will thus continuously affect all survey protocols and dolphin ecology.
- 5.7.7.4 Anchored vessels affected lines 10, 12, 17 and 23. As the working vessels will move during the ongoing works, they will temporarily affect survey data collection, dolphin movement, dolphin habitat use and dolphin behaviour.
- 5.7.7.5 It was observed that lines 11 and 12 had been affected by the others construction activities in the vicinity, which are not related to the HKBCF Reclamation Works.
- 5.7.7.6 The new project is ongoing located at the southern ends of lines 4 and 5. These works partially blocked some of the survey view. As reported last month, there are no fixed structures, however, the moving platform and related vessels move between survey periods. As it is not known what activities these barges and platforms are conducting, the effect that these works may specifically have on dolphins is not known at this time.
- 5.7.7.7 In July 14, As informed by the Contractor, the temporary arrangement of the perimeter silt curtain was adjusted in June 14 and in accordance with our observation on 15 July 2014, the transect line 11 is no longer enclosed by the perimeter silt curtain. Therefore, please be notified that CWD survey at the original transect line# 11 has been resumed since 15 July 2014.
- 5.7.8 The survey effort log notes the areas in which the visibility is limited or the survey is affected so that these can be accounted for in any subsequent analyses. Some of these obstructions will become permanent and some will be temporary as the HZMB is built and other projects progress. It is advised that the impact monitoring surveys should be completed as close to the predefined lines as possible (as per Figure 4 of this report).
- 5.7.9 The above noteworthy observations are largely a result of multiple and on-going infrastructure projects within the Lantau area. No amendment to EM&A protocols can negate the effects of these projects, e.g., it is a highly dynamic environment and viewing conditions may alter every survey (sometimes within surveys) and most of the survey area is affected, to some degree, by marine construction works. Instead, survey data analyses should incorporate any noteworthy observations which may affect either data collection or dolphin distribution and behavioural changes. The above mentioned activities recorded during boat survey will not affect implementation of the EM&A Programme provided appropriate data analyses are conducted. Given that viewing conditions will change frequently during the construction phase of HZMB, it is inappropriate at this time to implement any changes in EM&A procedures, however, a review of survey conditions will be made from time to time to assess if changes to procedures are required.
- 5.7.10 The event action plan is annexed in Appendix L.



## 6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 6.1 Site Inspection

- 6.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. In the reporting month, 4 site inspections were carried out on 3, 10, 17, 24 and 31 July 2014.
- 6.1.2 Particular observations during the site inspections are described below:

#### Air Quality

- 6.1.3 It was observed that the water supply of the sprinkler system at Portion D was disconnected. The Contractor was reminded to provide effective dust control measures to the road at Portion D. The Contractor provided effective dust control measures to the road at Portion D. (Closed)
- 6.1.4 Fugitive dust was observed when vehicle was drove through the road at Portion D. The Contractor was reminded to provide effective dust control measures. The Contractor provided effective dust control measures to the road at Portion D. (Closed)

#### Noise

6.1.5 No adverse observation was identified in the reporting month.

#### Water Quality

- 6.1.6 Water was observed accumulated inside the wheel washing facility; the Contractor was reminded to review and prevent potential overflow of silty water. (Reminder)
- 6.1.7 It was observed that the drainage located next to the road of WA2 was blocked by material fallen off from the lid of the drainage, the Contractor was reminded to unblock the drainage. The Contractor unblocked the drainage. (Closed)
- 6.1.8 Oil drum was observed without drip tray on barge Evershine 18. The Contractor was advised to provide mitigation measures such as drip tray to oil drum. As informed by the Contractor, the barge Evershine 18 left the site area the Contractor was reminded to provide mitigation measures such as drip tray to oil drum when it starts to operate on site. (Reminder)
- 6.1.9 Oil drum was observed without drip tray. The Contractor was advised to provide mitigation measures such as drip tray to oil drum. Contractor relocated the oil drum. (Closed)

#### Chemical and Waste Management

- 6.1.10 Unwanted/used Band drain materials were observed at various locations. The Contractor was reminded to collect and clear the unwanted/used band drain materials regularly and keep the site clean and tidy. The Contractor cleared the general refuse and used band drain materials. (Closed)
- 6.1.11 General refuses were observed at Portion C, works area WA2; general refuses and band drain material were observed at various locations of portion D; unwanted/used band drain material was observed at Portion C. The Contractor was reminded to review, collect and dispose the refuse regularly to keep the site clean and tidy. The Contractor collected and disposed the refuse regularly to keep the site clean and tidy. (Closed)
- 6.1.12 Rubbish bin without cover or lid was observed at Works Area WA2. The Contractor was reminded to properly cover all rubbish bins. The Contractor removed the rubbish bin without cover or lid. (Closed)

#### Landscape and Visual Impact

6.1.13 No relevant adverse impact was observed in the reporting month.



#### Others

6.1.14 Rectifications of remaining identified items are undergoing by the Contractor. Follow-up inspections on the status on provision of mitigation measures will be conducted to ensure all identified items are mitigated properly.

#### 6.2 Advice on the Solid and Liquid Waste Management Status

- 6.2.1 The Contractor had registered as a chemical waste producer for this Project. Receptacles were available for general refuse collection and sorting.
- 6.2.2 As advised by the Contractor, 1,252,437.3m<sup>3</sup> of fill were imported for the Project use in the reporting period. 3kg of metals, 34kg of paper/cardboard packaging, 1kg of plastics, 1,600kg of chemical waste, 214.5m<sup>3</sup> of general refuse were generated and disposed of in the reporting period. Monthly summary of waste flow table is detailed in Appendix M.
- 6.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes storage, collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 6.2.4 The Contractor is reminded that chemical waste should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labeling and Storage of Chemical Wastes.

### 6.3 Environmental Licenses and Permits

6.3.1 The environmental licenses and permits for the Project and valid in the reporting month is summarized in Table 6.1.

Table 6.1	Summary of Environmental Licensing and Permit Status
-----------	--

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit	Remarks	
			From	То	Holder		
EIAO	Environmental Permit	EP- 353/2009/G	06/08/2012	N/A	HyD	Hong Kong – Zhuhai – Macao Bridge Hong Kong Boundary Crossing Facilities	
		EP- 354/2009/B	28/01/2014	N/A		Tuen Mun – Chek Lap Kok Link (TMCLKL Southern Landfall Reclamation only)	
APCO	NA notification		30/12/2011		CHEC	Works Area WA2 and WA3	
APCO	NA notification		17/01/2012		CHEC	Works Area WA4	
WDO	Chemical Waste Producer Registration	5213-951- C1186-21	30/3/2012	N/A	CHEC	Chemical waste produced in Contract HY/2010/02	
WDO	Chemical Waste Producer Registration	5213-974- C3750-01	31/10/2012		CHEC	Registration as Chemical Waste Producer at To Kau Wan(WA4)	
WDO	Chemical Waste Producer Registration	5213-839- C3750-02	13/09/2012		CHEC	Registration as Chemical Waste Producer at TKO 137(FB)	
WDO	Billing Account for Disposal of Construction Waste	7014181	05/12/2011	N/A	CHEC	Waste disposal in Contract HY/2010/02	
NCO	Construction Noise Permit	GW-RS0211- 14	11/03/2014	10/09/2014	CHEC	Reclamation Works in Contract HY/2010/02	
NCO	Construction Noise Permit	GW-RS0490- 14	22/05/2014	21/08/2014	CHEC	Reclamation Works in Contract HY/2010/02	
NCO	Construction Noise Permit	GW-RE0656- 14	30/06/2014	22/12/2014	CHEC	Section of TKO Fill Bank under Contract HY/2010/02	

#### 6.4 Implementation Status of Environmental Mitigation Measures

- 6.4.1 In response to the site audit findings, the Contractors carried out corrective actions.
- 6.4.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C. Most of the necessary mitigation measures were implemented properly.
- 6.4.3 Training of marine travel route for marine vessels operator was given to relevant staff and relevant records were kept properly.



- 6.4.4 Regarding the implementation of dolphin monitoring and protection measures (i.e. implementation of Dolphin Watching Plan, Dolphin Exclusion Zone and Silt Curtain integrity Check), regular checking were conducted by the experienced MMOs within the works area to ensure no dolphin was trapped by the enclosed silt curtain systems. Any dolphin spotted within the enclosed silt curtain systems was reported and recorded. Relevant procedures were followed and measures were well implemented. Silt curtain systems were also inspected timely in accordance to the submitted plan. All inspection records were kept properly.
- 6.4.5 Acoustic decoupling measures on noisy plants on construction vessels were checked regularly and the Contractor was reminded to ensure provision of ongoing maintenance to noisy plants and to carry out improvement work once insufficient acoustic decoupling measures were found.
- 6.4.6 Frequency of watering per day on exposed soil was checked; with reference to the record provided by the Contract, watering was conducted at least 8 times per day on reclaimed land. The Contractor was reminded to ensure provision of watering of at least 8 times per day on all exposed soil within the Project site and associated works areas throughout the construction phase.

#### 6.5 Summary of Exceedances of the Environmental Quality Performance Limit

- 6.5.1 All 1-Hour TSP and 24-hour TSP results were below the Action and Limit Level in the reporting month.
- 6.5.2 For construction noise, no exceedance was recorded at all monitoring stations in the reporting period.
- 6.5.3 For impact water quality monitoring, no exceedance was recorded at all monitoring stations in the reporting period.
- 6.5.4 Cumulative statistics on exceedance is provided in Appendix N.

#### 6.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 6.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 6.
- 6.6.2 Two environmental complaints have been received in July 2014.
- 6.6.3 As informed by the Contractor on 3 July 2014, there was an environmental complaint received on 13 June 14. The complainant who lived at Caribbean Coast complained that there were night time noise and visual impact (strong lighting) from the overnight construction works/plants of HKBCF Island.
- 6.6.3.1 Photo record of site condition and CNP compliance checking records of 1- 13 Jun 2014 have been reviewed; please see the following for details of investigation actions and results.
- 6.6.3.2 For the part of the complaint which is related to visual impact:
  - After reviewing the available information provided by the complainant, the source of light is likely from lighting system for the construction works conducted at night.
  - With referred to the photo record below, there is measure to control night-time lighting and glare such as hooding lights, please see below photo record of hooding of lights.





- In addition, as informed by the Contractor, construction works would be carried out at night in order to be in line with the progress of this project, however, the Contractor has arranged major activities to be performed during the day time to minimize works in the night time.
- As such, the visual impact complaint is likely to be related to the construction works of this Contract.
- As informed by the Contractor, all the night-lighting is movable and would be moved according to the reclamation progress. However, all the night-lighting has been provided with hooding.
- The Contractor was reminded to continue to properly implement existing mitigation measure for visual impact such as provide night-lighting with hooding.
- In addition, the Contractor was recommended to adjust the orientation of light to minimize glare to residence as far as possible.

6.6.3.3 For the part of the complaint which is related to noise:

- As informed by the Contractor, Construction Noise Permit (CNP) was granted by EPD to cover works carry out during restricted hours in order to be in compliance with relevant environmental regulations and requirements.
- Compliance checking records of 1- 13 Jun 2014 provided by the Contractor were reviewed and record shows construction works carried out were in compliance with the CNP in effect.
- As such, with referred to the available information, it is concluded that the night time noise complaint is unlikely to be related to this Contract.
- Nevertheless, the Contractor was reminded to continue to properly implement all noise mitigation measures.

6.6.3.4 Recommendations:

- The Contractor was reminded to refer environmental complaint to ET for investigation as soon as possible after receiving environmental complaint.

For the part of the complaint which is related to visual impact:

- The Contractor was reminded to continue to properly implement existing mitigation measure for visual impact such as provide night-lighting with hooding.
- In addition, the Contractor was recommended to adjust the orientation of light to minimize glare to residence as far as possible.
- Photo record on 16 July 2014 shows that the recommended mitigation measures has been implemented by the Contractor:



For the part of the complaint which is related to noise:

The Contractor was reminded to continue to properly implement all noise mitigation measures.

- 6.6.4 As informed by the Contractor on 23 July 14, a complaint has been received from Oriental Daily Newspaper on 22 July 14. In the complaint, Oriental Daily Newspaper stated that Miss Cheung, who is a resident of Miami Beach Towers (Tuen Mun), pointed out that construction was being conducted at the sea area in front of the estate, a lot of sand delivery barges were moored at sea area between Castle Peak Beach (Tuen Mun Typhoon Shelter) and Tuen Mun Ferry Pier. She discovered on several occasions that there were leakage of soil from sand delivery barges causing discoloration of sea water and sometimes, leaking of sand from more than two sand delivery barges at a time was observed.
- 6.6.4.1 Impact water quality monitoring data of July 14 has been reviewed and site inspections were conducted jointly on 24 and 31 July 14 with RSS and the Contractor.
  - There is no sufficient information provided by the complainant to make sure that the concerned barges are related to this project.
  - Date of the observed impact was not specified by the complainant so the IWQM results available for July 14 for monitoring stations close to the concerned area IS12, IS13, IS14, IS15 have been reviewed and there were no impact water quality monitoring result that shows the turbidity or suspended solid of sea water were adversely affected.
  - In addition, site inspection has been jointly conducted with the Contractor and RSS on 24 and 31 July 2014, but no leakage of soil/sand material from barges causing discoloration of sea water was observed inside or outside the perimeter silt curtain of HKBCF reclamation works. Please see below the photos taken during site inspection for reference.
  - Photo take on 24 July 14.



- Photo take on 31 July 14.



- As informed by the Contractor, overloading of sand on sand delivery barge is prohibited from runoff/overflow of sand material.



- 6.6.4.2 Conclusion: It is unable to confirm the date of the concerned impact from the information provided by the complainant, therefore the impact water quality monitoring result of July 14 has been reviewed but no result shows adverse impact to the water quality at the concerned area.
- 6.6.4.3 In addition, site inspection has be jointly conducted with RSS and the Contractor, but no leakage of soil/sand material from barges causing discoloration of sea water was observed inside or outside the perimeter silt curtain of HKBCF reclamation works.
- 6.6.4.4 After investigation, there is no adequate information to conclude the observed impact is related to this Contract.
- 6.6.4.5 Recommendations: The Contractor was advised to ensure the provision of routine maintenance and prohibit overloading of sand material on delivery barges to prevent potential leakage of soil from sand delivery barges causing discoloration of sea water
- 6.6.5 No notification of summons and successful prosecutions was received in the reporting period.
- 6.6.6 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix N.

## 7 FUTURE KEY ISSUES

#### 7.1 Construction Programme for the Coming Months

7.1.1 As informed by the Contractor, the major works for the Project in August 2014 and September 2014 will be \*:-

#### Marine-based Works

Marine-base

\_

- Cellular structure installation
- Connecting arc cell installation
- Laying geo-textile
- Sand blanket laying
- Sand filling
- Rock filling
- Maintenance of silt curtain & silt screen at sea water intake of HKIA
- Band drain installation
- Backfill cellular structure
- Geotechnical Instrumentation works
- Surcharge laying
- Capping Beams structures
- Construction of temporary jetties for surcharge laying
- Temporary Watermain construction along access at Portion D
- Flat barge of unloading public fill for surcharge laying
- Precast Yard Setup

#### Land-based Works

- Maintenance works of Site Office at Works Area WA2
- Maintenance works of Public Works Regional Laboratory at Works Area WA3
- Maintenance of Temporary Marine Access at Works Area WA2

\*Construction activities in August & September 2014 will be changed subject to works progress.

#### 7.2 Key Issues for the Coming Month

- 7.2.1 Key issues to be considered in the coming months:-
  - Site runoff should be properly collected and treated prior to discharge;
  - Minimize loss of sediment from filling works;
  - Regular review and maintenance of silt curtain systems, drainage systems and desilting facilities;
  - Exposed surfaces/soil stockpiles should be properly treated to avoid generation of silty surface runoff during rainstorm;
  - Regular review and maintenance of wheel washing facilities provided at all site entrances/exits;
  - Conduct regular inspection of various working machineries and vessels within works areas to avoid any dark smoke emission;
  - Suppress dust generated from work processes with use of bagged cements, earth movements, excavation activities, exposed surfaces/soil stockpiles and haul road traffic;
  - Quieter powered mechanical equipment should be used;
  - Provision of proper and effective noise control measures for operating equipment and machinery onsite, such as erection of movable noise barriers or enclosure for noisy plants;
  - Closely check and replace the sound insulation materials regularly;
  - Better scheduling of construction works to minimize noise nuisance;
  - Properly store and label oil drums and chemical containers placed on site;
  - Proper chemicals, chemical wastes and wastes management;
  - Maintenance works should be carried out within roofed, paved and confined areas;
  - Collection and segregation of construction waste and general refuse on land and in the sea should be carried out properly and regularly; and
  - Proper protection and regular inspection of existing trees, transplanted/retained trees.
  - Control night-time lighting and glare by hooding all lights.

#### 7.3 Monitoring Schedule for the Coming Month

7.3.1 The tentative schedule for environmental monitoring in August 2014 is provided in Appendix F.

## 8 CONCLUSIONS AND RECOMMENDATIONS

#### 8.1 Conclusions

- 8.1.1 The construction phase and EM&A programme of the Project commenced on 12 March 2012.
- 8.1.2 For impact air quality monitoring, all 1-Hour TSP and 24-hour TSP results were below the Action and Limit Level in the reporting month.
- 8.1.3 For construction noise, no exceedance was recorded at all monitoring stations in the reporting period.
- 8.1.4 For impact water quality monitoring, no exceedance was recorded at all monitoring stations in the reporting period.
- 8.1.5 For dolphin monitoring, a total of thirteen sightings were made, four "opportunistic" and nine "on effort". Five sightings were made on the 14<sup>th</sup> of July in NWL; one sighting was made on 15<sup>th</sup> July in NWL; seven were recorded on 29<sup>th</sup> July in NWL and none was recorded on 31<sup>st</sup> July. A total of twenty-eight individuals were sighted from the two impact dolphin surveys in the reporting period. Sighting details are summarised and plotted in Appendix K and Figure 5c, respectively.
- 8.1.6 Dolphin behaviour: Of the thirteen sightings, four groups were feeding, one group was surface active, five groups were travelling and three groups were engaged in multiple, one of which was travelling and feeding; one was feeding and surface active and the third was travelling, feeding and surface active behaviour. The locations of sighting with different behaviour are mapped in Figure 5d.
- 8.1.7 One calf was seen in July 2014; it is the off spring of HZMB 116 and was last seen on 26/12/2013. The location of sighting with calf is mapped in Figure 5e.
- 8.1.8 Environmental site inspection was carried out 5 times in July 2014. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 8.1.9 Two environmental complaints have been received in July 2014.
- 8.1.9.1 As informed by the Contractor on 3 July 2014, there was an environmental complaint received on 13 June 14. The complainant who lived at Caribbean Coast complained that there were night time noise and visual impact (strong lighting) from the overnight construction works/plants of HKBCF Island.
- 8.1.9.2 After investigation, this part of the complaint which is related to visual impact is likely to be related to the construction works of this contract. However, with referred to the available information, it is concluded that the part of the complaint which is related to night time noise is unlikely to be related to this Contract.
- 8.1.9.3 As informed by the Contractor on 23 July 14, a complaint has been received from Oriental Daily Newspaper on 22 July 14. In the complaint, Oriental Daily Newspaper stated that Miss Cheung, who is a resident of Miami Beach Towers (Tuen Mun), pointed out that construction was being conducted at the sea area in front of the estate, a lot of sand delivery barges were moored at sea area between Castle Peak Beach (Tuen Mun Typhoon Shelter) and Tuen Mun Ferry Pier. She discovered on several occasions that there were leakage of soil from sand delivery barges causing discoloration of sea water and sometimes, leaking of sand from more than two sand delivery barges at a time was observed.
- 8.1.9.4 After investigation, there is no adequate information to conclude the observed impact is related to this Contract.
- 8.1.10 No notification summons and successful prosecution was received in the reporting period.

#### 8.2 Recommendations

8.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

#### Air Quality Impact

- All working plants and vessels on site should be regularly inspected and properly maintained to avoid dark smoke emission.
- All vehicles should be washed to remove any dusty materials before leaving the site.
- Haul roads should be sufficiently dampened to minimize fugitive dust generation.
- Wheel washing facilities should be properly maintained and reviewed to ensure properly functioning.
- Temporary exposed slopes and open stockpiles should be properly covered.
- Enclosure should be erected for cement debagging, batching and mixing operations.
- Water spraying should be provided to suppress fugitive dust for any dusty construction activity.

#### Construction Noise Impact

- Quieter powered mechanical equipment should be used as far as possible.
- Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.
- Proper and effective noise control measures for operating equipment and machinery on-site should be provided, such as erection of movable noise barriers, enclosure for noisy plants or enhancement works to provide sufficient acoustic decoupling measure(s). Closely check and replace the sound insulation materials regularly
- Vessels and equipment operating should be checked regularly and properly maintained.
- Noise Emission Label (NEL) shall be affixed to the air compressor and hand-held breaker operating within works area.
- Acoustic decoupling measures should be properly implemented for all existing and incoming construction vessels with continuous and regularly checking to ensure effective implementation of acoustic decoupling measures.

#### Water Quality Impact

- Regular review and maintenance of silt curtain systems, drainage systems and desilting facilities in order to make sure they are functioning effectively.
- Construction of seawall should be completed as early as possible.
- Regular inspect and review the loading process from barges to avoid splashing of material.
- Silt, debris and leaves accumulated at public drains, wheel washing bays and perimeter uchannels and desilting facilities should be cleaned up regularly.
- Silty effluent should be treated/ desilted before discharged. Untreated effluent should be prevented from entering public drain channel.
- Proper drainage channels/bunds should be provided at the site boundaries to collect/intercept the surface run-off from works areas.
- Exposed slopes and stockpiles should be covered up properly during rainstorm.



#### Chemical and Waste Management

- All types of wastes, both on land and floating in the sea, should be collected and sorted properly and disposed of timely and properly. They should be properly stored in designated areas within works areas temporarily.
- All chemical containers, batteries and oil drums should be properly stored and labelled.
- All plants and vehicles on site should be properly maintained to prevent oil leakage. Proper measures, like drip trays and/or bundings, should be provided for retaining leaked oil/chemical from plants.
- All kinds of maintenance works should be carried out within roofed, paved and confined areas.
- All drain holes of the drip trays utilized within works areas should be properly plugged to avoid any oil and chemical waste leakage.
- Oil stains on soil surface, accumulated oil mixture and empty chemical containers should be cleared and disposed of as chemical waste.
- Regular review should be conducted for working barges and patrol boats to ensure sufficient measures and spill control kits were provided on working barges and patrol boats to avoid any spreading of leaked oil/chemicals.

#### Landscape and Visual Impact

- All existing, retained/transplanted trees at the works areas should be properly fenced off and regularly inspected.
- Control night-time lighting and glare by hooding all lights.